31/3/2009

Ref: FCC-127-1-2009-09

Administration, Waste Enforcement Section, Environmental Protection Agency, McCumiskey House, Richview, Clonskeagh Road, Dublin 14.

F.A.O. Mr. Eamonn Merriman.

Ref: Dunsink Waste Licence Register No. W0127-01. Annual Environmental Report (AER) / Pollution Release Transfer Register (PRTR). Condition 11.6.

Dear Mr. Merriman,

Please find attached, EPA correspondence dated 24/2/2009, relating to the licensee's responsibilities *Vis a Vis* AER / PRTR reporting.

As per item 2 on this correspondence please find attached a hard copy of the PRTR spreadsheet which is to be attached to the hard copy AER sent to The Agency on 30/1/2009.

This spreadsheet is to accompany the hard copy AER to be in accordance with *The Agency's* guidance note '*Integrated Pollution Control Licensing Guidance Note For: Annual Environmental Report'*.

If you have any queries please do not hesitate to contact me.

Kind regards,

David Devine

DUNSINK LANDFILL ANNUAL ENVIRONMENTAL REPORT 2008

REPORTING PERIOD: JANUARY TO DECEMBER 2008

WASTE LICENCE REGISTER NO. W0127-01

FINGAL COUNTY COUNCIL COUNTY HALL MAIN STREET SWORDS COUNTY DUBLIN



Fingal County Council

Comhairle Contae Fhine Gall



TABLE OF CONTENTS

<u>1.0.INTRODUCTION.</u> <u>5</u>
1.1. REPORTING PERIOD
<u>1.2. FACILITY LOCATION5</u>
<u>1.3. ENVIRONMENTAL POLICY FOR DUNSINK LANDFILL</u>
2.0. SITE DESCRIPTION
2.1. LICENCED WASTE ACTIVITIES AT THE FACILITY
3.0. EMISSIONS AND INTERPRETATION OF MONITORING RESULTS
<u>3.1. GROUNDWATER</u>
3.2. SURFACE WATER
<u>3.3. LEACHATE</u>
<u>3.4. DUST</u>
3.5. BIOLOGICAL ASSESSMENT OF THE SCRIBBLESTOWN STREAM
3.6. LANDFILL GAS
3.7. METEOROLOGICAL MONITORING
4.0. RESOURCE AND ENERGY CONSUMPTION
5.0. VOLUME OF LEACHATE PRODUCED AND DISCHARGED OFF-SITE
5.1. METHODS FOR ESTIMATING LEACHATE PRODUCTION
5.1.1. WATER BALANCE CALCULATIONS
5.2. ANNUAL WATER BALANCE CALCULATIONS AND INTERPRETATIONS
5.3. ESTIMATED ANNUAL AND CUMULATIVE QUANTITY OF INDIRECT EMISSIONS TO GROUNDWATER
<u>6.0. WORKS PROPOSED AND UNDERTAKEN AND TIMESCALE FOR THOSE PROPOSED</u> DURING THE COMING YEAR

6.1 WORKS UNDERTAKEN DURING 2008	<u></u>
6.2 WORKS PROPOSED DURING 2009	
7.0. SITE SURVEY INDICATING EXISTING LEVELS OF THE FACILITY.	<u> 49</u>
7.1. INTRODUCTION.	<u> 49</u>
7.2. DISCUSSION.	<u></u>
8.0. ESTIMATED ANNUAL AND CUMULATIVE QUANTITY OF LANDFILL GAS EMIT	<u>TED.52</u>
8.1. LANDFILL GAS CONSUMED BY UTILISATION PLANT 2008	
8.2. LANDFILL GAS CONSUMED BY UTILISATION PLANT AND GENERATED BY FACILITY 1996-PRESENT.	<u>53</u>
9.0 REPORT ON PROGRESS TOWARDS ACHIEVEMENT OF ENVIRONMENTAL OBJECTIVES AND TARGETS CONTAINED IN PREVIOUS YEAR'S REPORT	<u>54</u>
10.0 SCHEDULE OF ENVIRONMENTAL OBJECTIVES AND TARGETS 2008	<u> 55</u>
11.0. PROCEDURES DEVELOPED RELATING TO THE FACILITY OPERATION	<u> 55</u>
11.1. INTRODUCTION	<u></u>
11.2. SUMMARY OF STANDARD OPERATING PROCEDURES.	
12.0 TANK, PIPELINE AND BUND TESTING AND INSPECTION REPORT.	<u></u>
13.0. REPORTED INCIDENTS AND COMPLAINTS SUMMARIES.	<u> 59</u>
14.0. REVIEW OF NUISANCE CONTROLS	
15.0 FINANCIAL PROVISION, MANAGEMENT AND STAFFING STRUCTURE AND PROGRAMME FOR PUBLIC INFORMATION	<u>61</u>
15.1. FINANCIAL PROVISION	6 <u>1</u>
15.2. MANAGEMENT AND STAFFING STRUCTURE	<u></u>
15.3. PROGRAMME FOR PUBLIC INFORMATION.	<u> 63</u>
16.0. STAFF TRAINING	
16.1. STAFF TRAINING REPORT.	
GLOSSARY	

APPENDICES

APPENDIX I: GROUNDWATER MONITORING RESULTS. APPENDIX II: SURFACE WATER AND LEACHATE MONITORING RESULTS. APPENDIX III: LANDFILL GAS MONITORING RESULTS. APPENDIX IV: WEEKLY NUISANCE INSPECTION SHEETS. APPENDIX V: ENVIRONMENTAL OBJECTIVES AND TARGETS APPENDIX VI: TRAINING PROGRAMME FOR DUNSINK STAFF.

LIST OF TABLES:
TABLE 3.1: GROUNDWATER MONITORING LOCATIONS. 8
TABLE 3.2: GROUNDWATER SAMPLING PROGRAMME 2008
TABLE 4.3: EUROPEAN COMMUNITIES (QUALITY OF WATER INTENDED FOR HUMAN
CONSUMPTION) REGULATIONS, 1998
TABLE 4.4: GROUNDWATER BOREHOLES WATER LEVELS
TABLE 4.5: SURFACE WATER MONITORING LOCATIONS 2008. 15
TABLE 4.6: SURFACE WATER MONITORING PROGRAMME 2008. 17
TABLE 4.7: LEACHATE MONITORING LOCATION 2008. 20
TABLE 4.8: LEACHATE MONITORING PROGRAMME 2008. 20
TABLE 4.9: LANDFILL GAS MONITORING LOCATIONS AND PROGRAMME 200729
TABLE 4.9.1: EMISSION LIMIT VALUES FOR CONTINUOUSLY MONITORED PARAMETERS
AT OUTLETS FROM UTILISATION PLANT
DISCUSSION OF RESULTS FROM CONTINUOUS SAMPLING OF PARAMETERS AT
OUTLETS LANDFILL GAS COMBUSTION PLANT FOR Q1
DISCUSSION OF RESULTS FROM CONTINUOUS SAMPLING OF PARAMETERS AT
OUTLETS LANDFILL GAS COMBUSTION PLANT FOR Q3
DISCUSSION OF RESULTS FROM CONTINUOUS SAMPLING OF PARAMETERS AT
OUTLETS LANDFILL GAS COMBUSTION PLANT FOR Q4
TABLE 4.10: AVERAGE DAILY WIND DIRECTION BY MONTH 2008
TABLE 5.1: SUMMARY OF RESOURCES USED ON SITE FOR THE REPORTING PERIOD41
TABLE 6.1:ESTIMATES OF LEACHATE PRODUCTION: AVERAGE MONTHLY RAINFALL
RECORDED AT DUBLIN AIRPORT 2008 (SOURCE: METEOROLOGICAL OFFICE
WEBSITE 5/1/2009)
TABLE 6.2: ESTIMATES OF LEACHATE PRODUCTION AND VOLUMES MEASURED AS
DISCHARGED FROM SITE44
TABLE 9.1: LANDFILL GAS CONSUMED BY IPS UTILISATION PLANT IN DUNSINK
DURING 2007
TABLE 9.2: ANNUAL LANDFILL GAS CONSUMPTION AND GENERATION IN NORMAL
CUBIC METRES OR NM ³
TABLE 12.1: SUMMARY OF WRITTEN PROCEDURES DEVELOPED BY THE LICENSEE
DURING 2004 AND 2005, RELATING TO FACILITY OPERATION55
TABLE 16.1: SUMMARY OF REPORTED INCIDENTS DURING 2008
TABLE 17.1: LIST OF COURSES REQUIRED BY CORE PERSONNEL INVOLVED IN WASTE
LICENCE 127-1

INTRODUCTION.

The Environmental Protection Agency (EPA) granted a waste licence (register no. 127-1) to this Council in respect of the above facility on 9th January 2004. From July 2006 the register number was changed to W0127-01. This licence is for the closure and restoration of areas previously landfilled. Under its terms, the Council is required to restore and remediate the facility, to install infrastructure to monitor and manage landfill gas and leachate emissions, and to cap previously filled areas using inert materials. These works are to be completed within three years of the date of grant of the licence. In accordance with the requirements of condition 11.6 of the Waste Licence, an Annual Environmental Report (AER) for the facility must be submitted to the Environmental Protection Agency.

1.1. REPORTING PERIOD.

The reporting period for the AER is 1st January to 31st December 2008. This is the fifth AER for the facility as required by the waste licence.

1.2. FACILITY LOCATION.

Fingal County Council has responsibility for the management and operation of the facility. The facility is located at:

Dunsink Landfill, Dunsink Lane, Finglas, County Dublin. Tel. (01) 8119070

Access to the landfill is now from the Forest Road end of Dunsink Lane only, Irish National Grid 238886 (Northings) 311766 (Eastings). Figure 1 presents a map of the facility and the surrounding locations.

1.3. ENVIRONMENTAL POLICY FOR DUNSINK LANDFILL.

- Comply with the terms of waste licence 127-1 and all other relevant legislation and codes of practice.
- Strive for continuous improvement in the running of the facility; in order to minimise the effects of the landfill on the environment.
- Create better awareness and training for all staff involved in the running of the landfill.

Develop a good relationship with local residents around Dunsink for the betterment of the surrounding area.



FIGURE 1: DUNSINK LANDFILL SITE LOCATION AND SITE ACCESS

2.0. SITE DESCRIPTION.

Dunsink Landfill is situated in Finglas, County Dublin (National Grid Reference 239500E, 310500N). It is bound by Dunsink Lane to the south, Rathoath Road to the east, the M50 motorway to the Northwest and Cappagh Hospital to the North. It is approximately 61ha. The most elevated ground measured this year lies at 100m on the western side of the site. The base of the landfill varies but is estimated to average between 65-70ms.

The landfill opened in 1976. Approximately 4,400,000 tonnes of waste is estimated to have been deposited at the facility to June 1996. The landfill subsequently phased to closure, culminating in the closure of the civic amenity in 2003. A landfill gas utilisation plant was installed on site in 1996.

An original application for a waste licence was submitted to the Environmental Protection Agency in September 1999. An amendment to the original application was sought in February 2003. A Proposed Decision was issued in August 2003. Waste Licence 127-1 was issued in January 2004.

2.1. LICENCED WASTE ACTIVITIES AT THE FACILITY.

On January 9th 2004 Fingal County Council was licensed to carry out the following waste activities at Dunsink Landfill, Finglas, County Dublin subject to twelve conditions.

Licensed Waste Disposal Activities, in accordance with the Third Schedule of the Waste Management Act 1996.

<u>Class 4</u> Surface impoundment, including placement of liquid or sludge discards into pits, ponds or lagoons:

This activity is limited to:

- The provision and use of a leachate lagoon to temporarily store leachate generated in the landfill, prior to discharge to the public foul sewer; and
- The provision and use of a surface water attenuation pond to control the quality and quantity of the surface water run off from the site.

Licensed Waste Recovery Activities, in accordance with the Fourth Schedule of the Waste Management Act 1996.

<u>Class 2</u> Recycling or reclamation of organic substances, which are not used as solvents (including composting and other biological transformation processes): This activity is limited to the composting of green waste, the recycling / reclamation of cardboard, paper and waste oil at the facility.

<u>Class 3</u> Recycling or reclamation of metals and metal compounds: This activity is limited to the recycling of ferrous / non-ferrous metals and white goods.

<u>Class 4</u> Recycling or reclamation of other inorganic materials: This activity is limited to the recycling or reclamation of subsoil and topsoil (for the restoration of the site) and dry recyclables at the bring centre.

<u>Class 9</u> Use of any waste principally as a fuel or other means to generate energy: This activity is limited to the utilisation of landfill gas for the generation of electricity.

<u>Class 11</u> The use of waste obtained from any activity referred to in a preceding paragraph of this Schedule:

This activity is limited to the use of suitable subsoil and topsoil and composted material for the restoration programme.

<u>Class 13</u> Storage of waste intended for submission to any activity referred to in a preceding paragraph of this Schedule, other than temporary storage, pending collection, on the premises where such waste is produced:

This activity is limited to the storage of recyclable waste prior to recovery off site and the storage of soil on site for the restoration programme.

Classes 2 and 3 as licensed waste recovery activities, under the Fourth Schedule of the Waste Management Act 1996 are not currently undertaken at the facility.

The Capping Report stated that the area in the centre of the site around the old civic amenity tipping area (Zone C) should be capped in accordance with the specifications given in condition 4.3 of the licence. This zone was the subject of a proposal put to and agreed by *The Agency* FCC-127-1-2005-015. The capping of Zone C commenced in early September 2005 and was completed in late October 2006, during which time see Figure 2. Only localised dressing of topsoil in areas of Zone C occurred in 2007.

3.0 EMISSIONS AND INTERPRETATION OF MONITORING RESULTS. 3.1. GROUNDWATER

There are eight groundwater stations listed in Schedule D.1 of the waste licence. BH28 listed in Table D.1.1 of the licence was not installed however; BH27 was added to the monitoring infrastructure under agreement with the *Environmental Protection Agency*. Borehole monitoring recorded leachate characteristics from BH29 suggesting that it was a potential migration pathway to groundwater for leachate. It was therefore decommissioned on 14th March 2005, upon agreement with *The Agency*. Two additional groundwater stations were added to the sampling programme upon agreement with *The Agency*, these were installed on Dunsink Observatory land between the 14th and 16th March 2005. BH18 was destroyed during slope stability work in August 2006 and was replaced as BH18_R on 7th September 2006. The grid references for these are shown in Table 3.1. The sample locations are illustrated in Figure 3.1

Condition 6.4.1 requires the licensee to submit to the EPA for its agreement, groundwater monitoring trigger levels in accordance with the requirements of Directive 1999/31/EC for one upgradient and two downgradient monitoring Boreholes. This analysis was conducted and trigger levels were proposed to the EPA in February 2005 (Reference: FCC-127-1-2005-006), Appendix I. These were reviewed at the end of 2006, along with an analysis of control and trigger levels for BH33 & BH34. A proposal has been sent to *The Agency* on foot of this review for their approval.

Groundwater Borehole	Eastings	Northings	Classification		
Monitoring Location	_	-			
BH3	310665	239505	Deep Groundwater		
BH4	310650	239490	Shallow Groundwater		
BH16	311340	239085	Deep Groundwater		
BH18_R	311180	239115	Deep Groundwater		
BH27	310030	238720	Deep Groundwater		
BH28		Not Installed			
BH29	310155	239095	Deep Groundwater		
BH31	311765	238820	Shallow Groundwater		
BH32	311770	238800	Deep Groundwater		
BH33	310735	238724	Deep Groundwater		
BH34	310719	238725	Shallow Groundwater		
TAREA 1 GROUNDWATER MONTORNIG LOGATIONS					

TABLE 3.1: GROUNDWATER MONITORING LOCATIONS.



FIGURE 2: GROUNDWATER MONITORING BOREHOLES.

Detailed analysis reports are contained in Appendix I. The results obtained have been compared to the Maximum Admissible Concentration (M.A.C) for drinking water and proposed trigger levels. The following analysis was completed in 2008 (Table 3.2).

Groundwater	Q1	Q2	Q3	Q4		
Borehole	Feb/March	May/June	September	November		
Monitoring Location		-	_			
BH3	Sampled	Sampled	Sampled	Sampled		
BH4	Sampled	sampled	Sampled	Sampled		
BH16	Sampled	sampled	Sampled	Sampled		
BH18_R	Sampled	Sampled	Sampled	Sampled		
BH27	Sampled	sampled	Sampled	Sampled		
BH28	Not Installed	l				
BH29	Decommissi	oned 14 th Mar	ch 2005			
BH31	Sampled	sampled	Sampled	Sampled		
BH32	Sampled	sampled	Sampled	Sampled		
BH33	Sampled	sampled	Sampled	Sampled		
BH34	Sampled	sampled	Sampled	Sampled		
TADIE 2 2. CDOUNDWATED SAMDIINC DDOCDAMME 2008						

TABLE 3.2: GROUNDWATER SAMPLING PROGRAMME 2008.

Methodology

Refer to Schedule D.5 of WL 127-1.

Groundwater Monitoring Quality - Findings (See Appendix I)

Q1 February and March 2008

Results from groundwater sampling during February 2008 and March 2008 indicated generally good quality groundwater beneath the landfill site and environs at all monitoring locations.

Comparison with Control and Trigger Levels

All other parameters at all boreholes were below their respective control and trigger levels during this quarter.

Q2 May and June 2008

Results from groundwater sampling during May 2008 and June 2008 indicated good quality groundwater beneath the landfill site and environs.

Comparison with Control and Trigger Levels

All parameters at all boreholes were below their respective IGVs and trigger levels during this quarter. Slightly elevated conductivity was recorded at BH34 in excess of its control value.

Parameter	Unit	SI 81/88 Drinking	SI 294/89	
		Water	Surface	
		M.A.C	M.A.C A1	
Alkalinity (as CaCO3)	CaCO3 mg/l	-	-	
Ammoniacal Nitrogen	N mg/L	0.3	0.2	
Arsenic (As)	As mg/l	0.05	50ug/l	
Barium (Ba)	Ba mg/l	0.5	0.1	
BOD in unfiltered water	O2 mg/L		5	
Boron (B)	B mg/l	2	2	
Cadmium (Cd)	Cd mg/l	0.005	5 ug/l	
Calcium (Ca)	Ca mg/l	200	-	
Chloride (Cl)	Cl mg/L	250	250	
Chromium (Cr)	Cr mg/l	0.05	0.05	
COD on unfiltered water	O2 mg/L		40 (A3)	
Conductivity	us/cm	1500	1000	
Copper (Cu)	Cu mg/l	0.5	0.5	
Cyanide	CN mg/l	0.05	0.05	
Dissolved Oxygen (O2)	O2 mg/L	-		
Fluoride	F mg/l		1	
Fluoride (F)	F mg/l	1	1	
Iron (Fe)	Fe mg/l	0.05	0.2	
Lead (Pb)	Pb mg/l	0.05	0.05	
Magnesium (Mg)	Mg mg/l	0.05	-	
Manganese	Mn mg/l		0.05	
Mercury (Hg)	Hg mg/l	1	0.001	
Nickel (Ni)	Ni mg/l	0.05	-	
Nitrate (NO3)	NO3 mg/l	50	50	
Nitrite (NO2)	NO2 mg/l	0.1	-	
РН	units	6.0-9.0	5.5-8.5	
Phosphorus (P)	P mg/l	< 0.05	-	
Potassium (K)	K mg/L	12	-	
Selenium (Se)	Se mg/l	0.01	0.01	
Silver (Ag)	Ag mg/l	0.01		
Sodium (Na)	Na mg/L	150	-	
Sulphate (soluble) (SO4)	SO4 mg/l	250	200	
Sulphate in water	mg/l	-	-	
Surfactants -react methylene blue	mg/l (laurylsulphate)	0.2	0.2	
Temperature	°C	-	25	
Total Cyanide (Cn)	Cn mg/l	0.2	0.05	
Total Organic Carbon	C mg/L	-		
Total Oxidised Nitrogen (water)	N mg/L	-	-	
Total Phenols	mg/l	0.0005		
Total Suspended Solids	mg/l	-	50	
Zinc (Zn)	Zn mg/l	1	3	

[SI 81/88] & EUROPEAN COMMUNITIES (QUALITY OF SURFACE WATER INTENDED FOR ABSTRACTION OF DRINKING WATER) REGULATIONS 1989 [SI 294/89]

<u>TABLE 4.3: EUROPEAN COMMUNITIES (QUALITY OF WATER INTENDED</u> <u>FOR HUMAN CONSUMPTION) REGULATIONS, 1998.</u>

Q3 September 2008

Results from the annual round of groundwater sampling during September 2008, indicated moderate quality groundwater beneath the landfill site and environs.

Results at BH18R have consistently recorded slightly contaminated water quality since its installation. BH18R is located on the landfill side of the northern leachate interceptor drain.

All VOCs, SVOCs and pesticides were recorded below the laboratory detection limit with the exception of trace levels of pesticide alpha – BHC (lindane) at BH3.

Comparison with Control and Trigger Levels

A slightly elevated level of ammoniacal nitrogen were recorded at BH3. BH18, BH33 and BH34 above the control level but below the recommended trigger level. A slightly elevated level of chloride was recorded at BH3, BH4 and BH27.

An elevated level of potassium was recorded at BH4 below control and trigger levels. Levels of iron were recorded at above their trigger value but below their IGV in BH3, BH4 and BH18.

An elevated level of sodium was recorded above its trigger level at BH32 but below the IGV and an elevated level of nickle was recorded above its control value at BH18 but below the trigger level and IGV.

BH16 and BH31 indicated good groundwater quality with all parameters below the IGV values.

List I/List II Analysis of Groundwaters

In accordance with the requirements of Waste Licence W0127-01, a number of monitoring boreholes were also analysed for concentrations of List I/List II dangerous substances e.g. volatile and semi volatile organic compounds as well as pesticides. Samples for organic and pesticide analysis were collected from BH3, BH4, BH31, BH32, BH33 and BH34.

All VOCs, SVOCs and pesticides were recorded below the laboratory detection limit with the exception of trace levels of pesticide alpha – BHC (lindane) at BH3.

Q4 November 2008

Results from groundwater sampling during November 2008 indicated good quality groundwater beneath the landfill site and environs at the majority of monitoring stations. BH18_R was the exception to this with an elevated level of ammoniacal nitrogen above the recommended IGV but below its trigger and control value respectively.

Comparison with Control and Trigger Levels

BH18_R was the exception to this with an elevated level of ammoniacal nitrogen above the recommended IGV but below its trigger and control value respectively. All other parameters at all boreholes were below their respective control and trigger levels for this quarter.

Groundwater Levels

Groundwater levels were recorded from each borehole during each quarter and the results are displayed in Table 4.4.

Groundwater Borehole	Q1	Q2	Q3	Q4	
Monitoring Location	February (M)	May (M)	August (M)	November	
BH3	3.7	4.2	3.06	3.53	
BH4 Shallow	3.35	3.4	3.3	3.3	
BH16	0.9	1.1	0.67	0.5	
BH18R	6.25	6.5	6.33	5.73	
BH27	1.77	3.9	1.69	1.6	
BH31 Shallow	3.75	4	3.69	3.55	
BH32	1.9	1.2	0.82	1.02	
BH33	2.5	3.2	3.98	2.38	
BH34 Shallow	1.7	2.1	1.46	1.84	
TARLE 4 4. GROUNDWATER BOREHOLES WATER LEVELS					

Groundwater – Discussion

A hydrogeological Assessment of the facility was forwarded to the Agency in November 2004 (FCC-127-1-2004-065). It determined an up gradient / down gradient trending of groundwater from West-North-West to East-South-East beneath the landfill and surrounds. This pattern is generally consistent with the regional drainage pattern.

Results from groundwater sampling during 2008 generally indicated generally good quality groundwater beneath the landfill site and environs with some boreholes occasionally showing slightly elevated levels of ammoniacal nitrogen and/or conductivity. Generally these elevated readings were more prevalent at boreholes closest to the facility (BH18_R). Boreholes closest to the landfill body (BH18_R) have the highest levels of ammoniacal nitrogen.

Deep Groundwater

Ammoniacal nitrogen and conductivity levels have been consistently stable and within limits over this period at BH16 & BH33. BH18_R record elevated levels of ammoniacal nitrogen during Q3 and Q4. The elevated parameters at this location reflect it's position close to the waste body.

No elevated levels of ammoniacal nitrogen were recorded in BH27 or BH32 during 2008 which is consistent with 2007.

Shallow Groundwater

Shallow groundwater at BH 4 upgradient was of good quality apart from a slightly elevated iron value above the trigger level but below the IGV value. of the facility and BH31 to the east and downgradient tend to be of good quality.

Apart from occasional elevated levels of conductivity, ammoniacal nitrogen and fluoride BH34 to the south and downgradient of the facility indicated relatively good water quality as well.

Using ammoniacal nitrogen as a guide to trends in groundwater quality, a pattern of improved groundwater quality is discernable from 2005 onwards.

Conclusion & Annual Assessment

The annual assessment suggests that there has been a general improvement in groundwater quality at Dunsink Landfill. The landfill however, still appears to be having a slight impact on the deep groundwater quality mainly close to the waste body itself.

Using ammoniacal nitrogen as a guide to trends in groundwater quality, a pattern of improved or sustained groundwater quality is discernable from 2005 in BH3, BH4, BH16, BH18, BH31, BH32 & BH34. However, using ammoniacal nitrogen as a guide to trends in groundwater quality, the pattern of reduced groundwater quality discernable from 2005 at BH27 has been halted. Elevated levels of ammoniacal nitrogen was recorded once at BH33.

The commissioning of the sump/pump leachate infrastructure in July 2005 may be improving the environmental performance of the facility in relation to groundwater quality.

4.2. SURFACE WATER

Schedule D.1 of the waste licence requires the monitoring of surface water at six locations (SW1, SW2, SW4, SW7, SW9 & SW10). Three sampling points are required for biological sampling (KS1, KS2 and KS3) and additional station at the settlement pond and outlet points was added as a fourth monitoring location in 2008 (See Table 4.5 and Figure 3).

SW 11 was incorporated as an additional sampling location under instruction from *The Agency* following Q1 Monitoring Report 2004. A Biological Sampling Programme was undertaken on 3rd of December 2008. Surface water sampling points were established at the discharge from the wheelwash to the open channel WWSW1 and from the open channel to the Scribblestown Stream WWSW2. SW1 is located downstream of the facility and sampling at this point monitors the effect of the facility on water quality. SW1 is located some distance downstream of the facility and a breakers yard lies adjacent to the stream and illegal dumping occurs between the facility and SW1. A case was put to *The Agency* to move SW1 further upstream to avoid these potential sources of surface water contamination and provide a truer picture of the effect of the facility on surface water quality. During the annual audit of the licence *The Agency* agreed and from 15th August 2005 a new downstream monitoring point, SW17, was used instead of SW1. SW4 was replaced on 27/2/2006 by SW18 as the upstream sampling point as agreed with *The Agency* (127-1/AK11EM).

Surface Water	Eastings	Northings
Monitoring Location		
SW1	311800	238460
SW2	311380	238980
SW4	310480	239365
SW7	311120	239220
SW9	310885	238795
SW10	311350	239100
SW11*	311360	238915
SW12**	310424	239410
SW13**	310829	239356
SW14**	311173	239277
SW15**	311417	239069
SW16**	311410	238926
SW17***	311687	238826
SW18****	310464	239394
KS1****	310781	239373
KS2****	311145	239242
KS3****	311739	238812
WWSW1*****	311616	238921
WWSW2*****	311644	238835

* Additional sampling location for monitoring programme.

** Enhanced monitoring programme undertaken 30th July 2004.

*** New downstream sampling point agreed during EPA audit August 2005.

**** New upstream sampling point agreed with *The Agency*.

***** Biological Sampling Programme.

****** Sampling points at discharge from wheelwash to open channel and from open channel to Scribblestown Stream. Only sampled when clay is imported onto the Landfill.

TABLE 4.5: SURFACE WATER MONITORING LOCATIONS 2008.



FIGURE 4: SURFACE WATER MONITORING LOCATIONS.

FIGURE 3: SURFACE WATER MONITORING LOCATIONS 2008.

See Table 4.6 for analysis completed in 2008.

Methodology

Refer to Schedule D.5 of waste licence 127-1

Surface Water Monitoring Quality - Findings (See Appendix II)

Surface water quality was monitored in the drainage network within the landfill and it's immediate environs. All the surface water sampling locations stipulated in the waste licence were sampled (Table 4.6). The results of the biological sampling programme are discussed later in the report.

The water quality results have been compared to SI 293 of 1988 European Communities (Quality of Salmonid Waters) Regulations 1988 (Appendix II). It should be noted that the limit of detection in laboratories used for analysis of Ammoniacal Nitrogen is 0.2mg/l. The standard for Salmonid rivers for Non-Ionised Ammonia is >0.02 mg/l. The results for this parameter, do not lend themselves, given the resolution of the test, to comparison with the standard. The standard for Total Ammonium (Ionised Ammonia) is > 1 mg/l the conversion factor for Ammoniacal Nitrogen to Total Ammonium is 1.28.

Surface Water	Q1	Q2	Q3	Q4	Weekly	Monthly	Annual	Once-
Monitoring Location					visuai			UII
SW2	Y	Y	Y	Y	Y	N	Y	N
SW4	N	Ν	Ν	N	Ν	Ν	Ν	N
SW7	Y	Y	Y	Y	Y	N	Y	N
SW9	Y	Y	Y	Y	Y	N	Y	N
SW10	Y	Y	Y	Y	Y	N	Y	N
SW11*	Y	Y	Y	Y	Y	Ν	Y	N
SW12**	N	N	Ν	N	Ν	Ν	N	N
SW13**	N	N	Ν	N	N	N	N	N
SW14**	N	N	Ν	N	N	N	N	N
SW15**	N	N	Ν	N	Ν	Ν	N	N
SW16**	N	N	Ν	N	N	N	N	N
SW17****	Y	Y	Y	Y	Y	N	Y	N
SW18****	Y	Y	Y	Y	Y	Ν	Y	N
KS1****	N	N	Y	N	N	N	N	N
KS2****	N	N	Ν	N	Ν	Ν	N	N
KS3****	N	Ν	Y	N	Ν	Ν	N	N
WWSW1*****	Y	Y	Y	Y	Y	Y	Y	N
WWSW2*****	Y	Y	Y	Y	Y	Y	Y	N

* Additional sampling location for monitoring programme.

** Enhanced monitoring programme undertaken 30th July 2004.

*** New downstream sampling point agreed during EPA audit August 2005.

**** New upstream sampling point agreed with *The Agency*.

***** Biological Sampling Programme.

***** Sampling points at discharge from wheelwash to open channel and from open channel to Scribblestown Stream when wheelwash becomes operational. Sampling at the two wheelwash locations ceased in November 2007 and will continue only on a needs be basis. From February 2006 SW18 Till February 2006 SW4.

TABLE 4.6: SURFACE WATER MONITORING PROGRAMME 2008.

Reporting protocols were altered for Ammoniacal nitrogen. Previously for the purposes of reporting, the Ammoniacal nitrogen result reported as N by the laboratory was converted to total ammonia NH4 and comparing it to the standard for ionised ammonia. It should be noted that the limit of detection in laboratories used for analysis of Ammoniacal Nitrogen is 0.2 mg/l, however the detection limit has recently been improved to <0.01 mg/l and this improves the resolution of ammoniacal nitrogen results.

The Environmental Protection Agency's document "Parameters of Water Quality – Interpretation and Standards" details concentrations of total ammonia NH4 in fresh water which contain an unionised ammonia concentration of 0.02 mg/l at their given pH and temperature. Unionised ammonia is the component of total ammonia which at "the value of 0.02 mg/l is a long term toxic effect level for fish both salmonid and cyprinid. Lethal levels are about ten times greater".

Using this data, concentrations of ammoniacal nitrogen determined during the sampling carried out in February 2008 indicated that the concentrations of unionized ammonia at all locations would have been below 0.02mg/l.

Q1 February 2008

Surface water was reported to be of generally good quality. All parameters were below the recommended Salmonid limits with the exception of SW18 with slightly elevated levels of ammonia.

Q2 May 2008

Surface water across the site was reported to be of good quality. All monitoring locations recorded all parameters below the recommended Salmonid limits.

Q3 September 2008

Surface water quality at SW2, SW9 and SW10 was of good quality as these monitoring locations recorded all parameters below the Salmonid limits.

Slightly elevated levels of total suspended solids were recorded at SW11, SW17, and SW18. All remaining parameters at these locations were below Salmonid Limits. Heavy rainfall was recorded in the period preceding and during sampling and it is considered that this is likely to have been the primary cause of the elevated levels of suspended solids recorded.

Q4 November 2008

Surface water results indicated generally good water quality during Q4 2008 with the exception of SW10. Slightly elevated levels of total suspended solids were recorded at SW2 and SW17. An elevated level of BOD, ammoniacal nitrogen and temperature were recorded at SW10 on November 17th 2008. Results of additional sampling at SW10 indicated reduced levels of BOD, however, elevated ammoniacal nitrogen was recorded again at locations upstream and downstream of SW10 as well as SW10 itself. All remaining parameters at these locations were below the Salmonid limits.

Monthly Wheelwash Sampling

Monthly sampling ceased in November 2007 as it was agreed with *the Agency* that future sampling of WWSW1 and WWSW2 will occur on a needs be basis.

Conclusion & Annual Assessment

The 2008 annual assessment suggests that there was a general improvement in surface water quality at Dunsink Landfill.

The initial slightly elevated ammonia and conductivity levels recorded at SW18 in Q1 were not repeated Q2, Q3 and Q4.

In general the surface water sampling indicated good water quality over the 4quarters of the year with the exception of SW10 in the 4th Quarter.

SW10 will be monitored closely in the first quarter of 2009. Further investigations will be conducted if elevated levels of ammoniacal nitrogen persist.

New leachate pumping infrastructure (pumps, sump and leachate valve configuration) was commissioned in June 2005. Leachate interceptor drains have been installed to the West and South of the Lagoon, to intercept leachate seepages from the landfill. It is believed that these initiatives have been responsible for the general improvement in water quality at the facility.



FIGURE 3.1: CONDUCTIVITY DATA TRENDS THROUGH 2006 TO 2008 AT SURFACE WATER MONITORING LOCATIONS SW 7, 10, 2 & 11.



FIGURE 3.2: CONDUCTIVITY DATA TRENDS THROUGH 2006 TO 2008 AT SURFACE WATER MONITORING LOCATIONS SW4, 18, 1 & 17.

4.3. LEACHATE

Schedule D of the waste licence requires the monitoring of leachate at the station "north-east lagoon", Table 4.7. A monitoring station which facilitates the obtaining of representative grab and / or continuous samples in accordance with condition 8.4 is provided at the sump.

Leachate Monitoring Location	Eastings	Northings
Northeast Lagoon	311323	239031
Sump	311417	238895
TABLE 47. LEACH	ATE MONITORING	LOCATION 2008

Table D.5.1 of Schedule D of the waste licence sets down the parameters and frequency for leachate monitoring. Table 4.8 below outlines the sampling programme for leachate undertaken in 2008.

Leachate Monitoring Location	Q1	Q2	Q3	Q4	Annual
North East Lagoon	Sampled	Sampled	Sampled	Sampled	Sampled
Sump	Sampled	Sampled	Sampled	Sampled	Sampled
TABLE 4.8: LEACHATE MONITORING PROGRAMME 2008.					

Leachate - Methodology

Refer to Schedule D.5 of waste licence 127-1

Leachate Monitoring - Findings (See Appendix II)

Q1 February 2008

Results from leachate sampling at the lagoon during February measured pH of 8.23, conductivity of 1,243µS and dissolved methane levels of 0.001mg/l.

Results from leachate sampling at the leachate sump during February measured pH of 7.35, Conductivity of 3,425µS and Dissolved Methane levels of 1.2mg/l.

Table C.6. of the waste licence dictates that Emission Limits for Dissolved Methane (sampled in December) in Leachate Being Discharged to Sewer as 0.14mg/l. The results indicate that emission limit values for dissolved methane are exceeded for leachate in the lagoon, however, the results indicate that emission limit values for dissolved methane are exceeded for leachate in the sump. This incident was notified to Dublin City Council and the Environmental Protection Agency (Reference W0127-01 Version 13-2008).

Q2 May 2008

Results from leachate sampling at the lagoon during May recorded pH of 7.77, conductivity of 2634µS/cm and dissolved methane levels of <0.012mg/l.

Results from sampling at the leachate sump during May recorded pH of 7.21, conductivity of $3,730\mu$ S and dissolved methane levels of 0.013 mg/l.

Table C.6. of the waste licence dictates that Emission Limits for Dissolved Methane (Sampled in August) in Leachate Being Discharged to Sewer as 0.14mg/l. The results indicate that emission limit values for dissolved methane are compliant for leachate in the sump and lagoon.

Q3 September 2008

Results from leachate sampling at the lagoon on 2^{nd} September measured pH of 9.11 Conductivity of 1,360µS and Dissolved Methane levels of <0.001mg/l.

Results from leachate sampling at the leachate sump on 2^{nd} September measured pH of 6.96 Conductivity of 3,180µS and Dissolved Methane levels of 2.034mg/l

Table C.6. of the waste licence dictates that Emission Limits for Dissolved Methane in Leachate Being Discharged to Sewer as 0.14mg/l. The results indicate that emission limit values for dissolved methane are not exceeded for leachate in the lagoon, however, the results indicate that emission limit values for dissolved methane are exceeded for leachate in the sump.

Q4 November 2008

Results from leachate sampling at the lagoon on the 9th November recorded a pH of 8.34, conductivity of 1,140 μ S and Dissolved Methane levels of 0.003mg/l.

Results from leachate sampling at the leachate sump during November measured pH of 7.19, Conductivity of 3,522µS and Dissolved Methane levels of 0.085mg/l.

Table C.6. of the waste licence dictates that Emission Limits for Dissolved Methane (sampled in August) in Leachate Being Discharged to Sewer as 0.14mg/l. The results indicate that emission limit values for dissolved methane are not exceeded for leachate in the lagoon, or for leachate in the sump. This incident was notified to Dublin City Council and the Environmental Protection Agency.

Leachate – Discussion.

The results from quarterly visual inspections and annual monitoring of metals for the leachate lagoon and sump are typical of leachate quality. The lagoon is naturally lower for many parameters due to the diluting effect of rainwater and passive aeration associated with the fall of leachate into the lagoon.

The issue of dissolved methane in the leachate is of concern. Dublin City Council have been informed of this issue and have in consultation with Fingal County Council made recommendations which have been forwarded to *The Agency* (Ref: FCC-W0127-01-2006-029). Under this proposal, weekly monitoring of Methane, Carbon dioxide and Oxygen is being carried out at the headspace of the sump and the point of discharge to public sewer in Finglas. The results are being sent to The Agency through weekly notifications and are also being compiled for Dublin City Council.

4.3.1. Continuous monitoring of Dissolved Methane in Leachate

Continuous monitoring of dissolved methane at the sump commenced during Q1 2006. Table C.6.of the waste licence dictates that Emission Limits for Dissolved Methane in Leachate Being Discharged to Sewer as 0.14mg/l.

A dissolved methane probe was installed in the leachate sump during the last quarter of 2005. It was not connected to a datalogger until the second quarter of 2006 and when results emerged the probe was deemed to be faulty. A warranty replacement was installed during the last quarter of 2006.

Continuous monitoring of dissolved Methane has been working from 3rd October 2006 to present.

4.3.2 Results from Continuous monitoring of Dissolved Methane in Leachate *Q1 February 2008*

This quarter reporting is as per protocols specified in condition 6.3.3.1.

- (a) No 24 hour mean value shall exceed the ELV;
- 91 of 91 or 100% of 24hr means exceeded the 0.14mg/l ELV.
 - (b) 97% of all 30 minute mean values taken continuously over an annual period shall not exceed 1.2 times the emission limit value.

3996 of 4339 or 92% of all 30 minute mean values taken continuously over the quarter for Methane exceeded 1.2 times the 0.14mg/l ELV or 0.168 mg/l.

(c) No 30-minute mean value shall exceed twice the emission limit value.

The dissolved Methane Probe is configured to measure to 0.254 mg/l only and this limit is used as a surrogate figure for 0.28mg/l or twice the emission limit value.

3859 of 4339 or 88.9% of 30 minute mean values taken continuously over this quarter exceeded twice the 0.14mg/l ELV.

Q2 May 2008

- This quarter reporting is as per protocols specified in condition 6.3.3.1. (a) No 24 hour mean value shall exceed the ELV;
- 81 of 86 or 94% of 24hr means exceeded the 0.14mg/l ELV.

(b) 97% of all 30 minute mean values taken continuously over an annual period shall not exceed 1.2 times the emission limit value.

3887 of 4131 or 94.1% of all 30 minute mean values taken continuously over the quarter for Methane exceeded 1.2 times the 0.14mg/l ELV or 0.168 mg/l.

© No 30-minute mean value shall exceed twice the emission limit value.

The dissolved Methane Probe is configured to measure to 0.254 mg/l only and this limit is used as a surrogate figure for 0.28mg/l or twice the emission limit value.

3884 of 4131 or 94% of 30 minute mean values taken continuously over this quarter exceeded twice the 0.14mg/l ELV.

Q3 September 2008

This quarter reporting is as per protocols specified in condition 6.3.3.1.

(a) No 24 hour mean value shall exceed the ELV;

92 of 92 or 100% of 24hr means exceeded the 0.14mg/l ELV.

(b) 97% of all 30 minute mean values taken continuously over an annual period shall not exceed 1.2 times the emission limit value.

4411 of 4416 or 99.88% of all 30 minute mean values taken continuously over the quarter for Methane exceeded 1.2 times the 0.14mg/l ELV or 0.168 mg/l.

© No 30-minute mean value shall exceed twice the emission limit value.

The dissolved Methane Probe is configured to measure to 0.254 mg/l only and this limit is used as a surrogate figure for 0.28mg/l or twice the emission limit value.

4411 of 4416 or 94% of 30 minute mean values taken continuously over this quarter exceeded twice the 0.14mg/l ELV.

Q4 November 2008

This quarter reporting is as per protocols specified in condition 6.3.3.1.

(a) No 24 hour mean value shall exceed the ELV;

92 of 92 or 100% of every 24hr mean since exceeded the 0.14mg/l ELV.

(b) 97% of all 30 minute mean values taken continuously over an annual period shall not exceed 1.2 times the emission limit value.

All 30 minute mean values taken continuously over the quarter for Methane exceeded 1.2 times the 0.14mg/l ELV or 0.168 mg/l.

© No 30-minute mean value exceeded twice the emission limit value.

The dissolved Methane Probe is configured to measure to .254 mg/l only and this limit is used as a surrogate figure for 0.28mg/l or twice the emission limit value.

4391 of 4391 or 100% of the 30-minute mean values taken continuously over this quarter exceeded twice the 0.14mg/l ELV.

4.3.3. Discussion of Results from Continuous Sampling of Dissolved methane

The results indicate that the ELV is exceeded almost continuously at high levels. As mentioned in section 4.3 Dublin City Council have been informed of this issue and have in consultation with Fingal County Council made recommendations which have been forwarded to *The Agency* (Ref: FCC-W0127-01-2006-029). Under this proposal, weekly monitoring of Methane, Carbon dioxide and Oxygen is being carried out at the headspace of the sump and the point of discharge to public sewer in Finglas

(See Figure 3). The results are being sent to *The Agency* through weekly notifications and are also being compiled for Dublin City Council.

4.4 NOISE.

No noise survey was undertaken at Dunsink Landfill in 2008. This was addressed in Licence Audit Report for 2008 from the Agency W1027-01/08/AR08EM, observation No.5, on Environmental Monitoring.

4.5. DUST

No dust monitoring surveys were carried out at Dunsink Landfill in 2008. This was addressed in Licence Audit Report for 2008 from the Agency W1027-01/08/AR08EM , observation No.5, on Environmental Monitoring.

4.6. PM₁₀ MONITORING

The Agency in correspondence referenced 127-1/GEN01EM stated that "The Agency, in accordance with Condition 8.2, does not require monitoring of PM_{10} as listed in Table D.3.1 of the waste licence unless otherwise instructed by the Agency."

4.7. BIOLOGICAL ASSESSMENT OF THE SCRIBBLESTOWN STREAM

A biological assessment of the Scribblestown Stream was undertaken at KS1, KS2 & KS3 (Figure 4 / Tables 4.5 & 4.6) on the 3rd December 2008.

Biological Assessment of Scribblestown Stream – Methodology.

Freshwater ecological assessments were conducted at three sites on the Scribblestown stream in the vicinity of Dunsink landfill site, Dunsink, Co Dublin.

These assessments comprised the following investigations:

• Survey of macroinvertebrate fauna using kick sampling, sweep net, stone and vegetation washing methods at two sites on the Scribblestown stream in the vicinity of Dunsink landfill to produce Q-index values in addition to species diversity indices for each site .

• Aquatic macrophytes survey recording vegetation and describing habitats at each site.

• Recording of standard physico chemical parameters at each site. These include pH, oxygen (% saturation and mg/l) and conductivity (µS/cm).

Macroinvertebrates

One macroinvertebrate sample was taken at each location, KS1, KS2 and KS3. Samples were collected by kick sampling at riffle sites or sweep sampling at slow flowing vegetated areas as appropriate. Kick sampling involves disturbing sediment/ vegetation etc for 2 minutes upstream of a standard sweep net (1mm mesh, 250mm width). Sweep sampling involved sweeping through vegetation/ substrate.

Macroinvertebrates were collected and stored in 70% industrial methylated spirits and returned to the laboratory for identification and counting.

Discussion

No rare macroinvertebrates species or species of conservation concern were recorded. The overall macroinvertebrate community shows Scribblestown stream to be exposed to pollution.

Q-values indicate moderate organic pollution (Q2-3, Q3), class C waters on the Scribblestown stream in this area. The principal species recorded downstream from the lagoon were Glossiphonia sp., Gammarus pulex, Tipulidae, Chironomidae, Chironomus sp., Ceratopogonidae, Baetis rhodanii, Hydropsyche sp. and Sericostomatidae. A higher species diversity, with a greater abundance of Group 3 taxa indicates Q3 water quality. This corresponds to Class C, Moderately Polluted.

According to the Council Directive (2006/44/EC) on the quality of freshwater needing protection or improvement in order to support fish life, dissolved oxygen levels should be above 7 mg/l at all times and it is imperative that values remain above 9 mg/l at least 50% of the time (EC, 2006). Both sites had levels below this at the time of surveying.

pH levels in the Scribblestown stream were within the ranges of pH6-9 set out by the water related directives and regulations for salmonids and fresh water fish directives

(EPA, 2001). Conductivity was within the range expected to be found in freshwater, though site KS1 showed slightly elevated conductivity, which may be the result of ions leaching into the stream downstream of site KS1. Dissolved oxygen levels appeared to be similar across all three sites with KS2 showing a marginal drop in % saturation that at the other two locations.

Comparison to Previous Surveys.

No significant difference was recorded between 2005, 2006, 2007 and 2008 in sample procedures. The survey in 2008 was carried out in winter compared to all other surveys which were carried out in the late summer/ early autumn period. The dredging in 2007 of the channel and associated bank works have resulted in the replacement of the natural sediments with chipped gravel. These differences are deemed to be of low significance as they did not affect the overall Q value.

Analysis of sample site KS1 results; in terms of the species composition, relative abundance of faunal groups and recorded oxygen values, indicate a slight improvement in water quality here since 2007. This assessment is based upon:

- Higher oxygen values in 2007 of 4.0mg/l compared with 1.06mg/l in 2006
- An increase in number of taxons from 5 in 2006 to 6 in 2007

A Q-value of 2-3 recorded for this monitoring point denotes the transitional conditions present during the monitoring event.

Analysis of sample site KS2 results indicates a slight improvement in the overall water quality since 2006. This assessment is based on:

- Increased Shannon Weiner species diversity values, 1.3 in 2006 to 1.5 in 2008
- An increase in number of taxons from 7 in 2005 to 11 in 2008
- Increased dissolved oxygen values from 5.5mg/l in 2005 to 11.08mg/l in 2008

Construction works on Scribblestown stream at KS2 does not appear to have significantly negatively impacted water quality at KS3.

Analysis of sample site **KS3** results indicate **no significant change** in the overall water quality since 2007. This assessment is based upon:

- Replacement of relatively clean water cased caddis taxons Glossosomatidae and Sericostomatidae with limnephilidae since 2007
- A reduction in number of taxons from 9 in 2007 to 8 in 2008.
- Increased dissolved oxygen values from 4.2mg/l in 2007 (less than 7mg/l) as required at all times by the EC Directive (2006/44/EC) to 11.35mg/l in 2008.

This assessment is based on the key components of the results namely Q values, indicator species and oxygen levels.

In summary, KS1 was assigned a Q-value of 2-3 which corresponds with Class C i.e. Moderately Polluted. KS2 and KS3 was assigned a Q-value of Q3 for water quality which corresponds to Class C i.e. Moderately Polluted.

4.8. LANDFILL GAS

4.8.1. Landfill Gas Facility Monitoring.

Since the 4th Quarter (Q4) of 2006 measurements of landfill gas were carried out at twenty four locations at the perimeter of the landfill (See Figure 4 and Table 4.9).

During November 2007 (Q4) in agreement with the *Agency*, weekly gas monitoring decreased to six monitoring locations (G35 to G40) and the leachate sump and sewer, with the monthly monitoring round still consisting of all accessible gas monitoring locations (24 locations)

Gas levels were monitored using an LMSxi landfill gas analyser. The boreholes were monitored for Methane (CH₄), Carbon dioxide (CO₂), Oxygen (O₂), temperature and atmospheric pressure.

Landfill Gas Monitoring – Methodology.

Refer to Schedule D.2. of waste licence 127-1.

Landfill Gas - Proximity of Buildings and Developments to the Site.

There are a number of buildings and developments on site, which are identified in the risk analysis of the site from landfill gas, which have potential to expose receptors to risk from landfill gas (See Figure 4). These include the Irish Power Systems (IPS) compound at the southern boundary to the site along Dunsink lane. The Equipment yard and shed (which will also house the site offices) is close to the southern boundary of the site, immediately east of the IPS compound.

There are a number of buildings and developments close to the site which have potential to expose receptors to risk from landfill gas. Cappagh Hospital is located to the north of the landfill boundary. Dunsoghly estate lies to the east of Cappagh Hospital and north east of the landfill boundary. A halting site is established along the south-east boundary of the landfill (Figure 4).

South of Dunsink Lane, which marks the southern boundary of the site, there are a number of developments. From west to east these include; Elm Green Golf Course, Dunsink Observatory and a series of unauthorised halting sites (Figure 4).



FIGURE 7: LANDFILL GAS MONITORING BOREHOLES AT DUNSINK.

Includes Ordnance Survey Ireland data reproduced under OSi Licence number 2003/07/CCMA/Fingal County Council. Unauthorised reproduction infinges Ordnance Survey Ireland and Government of Ireland copyright. © Ordnance Survey Ireland, 2004.

FIGURE 4: LANDFILL GAS BOREHOLE MONITORING LOCATIONS.

Historical Monitoring (1998-2000).

The landfill gas-monitoring programme during the period 1998-2000 involved thirty-four landfill gas-monitoring boreholes.

Monitoring during this period indicated consistent and elevated levels of Methane at landfill gas monitoring boreholes G30 west of the "sports grounds", G25 and G26 immediately north of the IPS compound. The borehole logs for G25 and G26 indicate that these are within the waste body.

Landfill gas monitoring during this period, indicates a more widespread pattern for carbon dioxide trigger level exceedance. Elevated levels were recorded at G1, G2, G30 ("sports grounds"), G4, G6 & G9 (northern boundary of the site); G11 and G32 (M50); G14 & G15 (Dunsink Observatory); G25, G26 & G27 (IPS compound area) and G33 (within waste body).

FINGAL COUNTY	COUNCIL-DUNSINK LANDFILL-ANNUAL ENVIRONMENTAL F	REPORT
	2008	

Landfill Gas	Monitoring Frequency	Eastings	Northings
Monitoring Locations.			_
G3**	Weekly	311270	238670
G6**	Weekly	311180	239425
G7**	Weekly	311230	239375
G8**	Weekly	311300	239320
G9**	Weekly	311360	239260
G10**	Weekly	311410	239170
G12	Monthly	310040	238850
G13	Monthly	310560	238795
G18	Monthly	311150	238630
G21	Monthly	311380	238990
G23	Monthly	310325	239265
G32	Monthly	310540	239420
G35	Weekly	311265	238740
G36	Weekly	311210	238740
G37	Weekly	311290	238875
G38	Weekly	311245	238880
G39	Weekly	311195	238835
G40	Weekly	311520	239090
G41**	Weekly	311580	239020
G42**	Weekly	311410	238805
G43**	Weekly	311524	239088
G44**	Weekly	311516	239100
IPS inlet	Weekly	310515	238849
Leachate Sump	Weekly	311417	238895
Finglas Manhole*	Weekly	311909	238733

** (CHANGED TO MONTHLY MONITORING DURING NOVEMBER 2007) <u>TABLE 4.9: LANDFILL GAS MONITORING LOCATIONS AND PROGRAMME</u> <u>2007.</u>

Landfill Gas Monitoring – Findings -2004-2008 (Appendix IV)

During 2004 monitoring indicated consistent and elevated levels of Methane at landfill gas monitoring boreholes G37, G38 & G39 in the "sports field". However, during 2005 following the installation of a passive venting trench and excavations on the sports field levels have dropped significantly at G37 and G38. This downward trend continued through 2006 and 2007with a significant improvement at G39 following the installation of additional extraction wells immediately west of G39. This trend was halted in the 3rd and 4th Quarter findings of 2008 where a marked increase in methane levels, particularly in the G37 area of the "the sports field" was recorded.

Monitoring also indicated elevated levels of methane at landfill gas monitoring borehole G40 near Dunsoghly estate since installation in November 2004. The levels of Methane at G40 dropped off significantly during the second and third quarters of 2006, but rose again during the last quarter. During 2007, slightly elevated levels of methane were recorded at BH40 during Q1, Q2 and Q3, however no methane levels above the recommended 1.0% v/v were recorded at BH40 during the 4th quarter. Additional gas monitoring boreholes (G43&G44) placed adjacent to G40 and closer to Dunsoghly estate during 2006 have recorded no methane since installation. No methane levels above 1.0% v/v were recorded in 2008.

Trace element analysis of gas was undertaken on samples from wells at G40 & G41 (See report FCC-127-1-2005-005). The report intimated that the gas might not be of

landfill origin. Monitoring of three surface water gully traps in Dunsoghly estate during February 2005 recorded ($0\% \text{ CO}_2 \text{ v/v}$) and ($0\% \text{ CH}_4 \text{ v/v}$) in each instance.

Spike monitoring was conducted through consultants in the green space of Dunsophly Estate during 22 February 2006. A draft report, which was forwarded to *The Agency* (FCC-127-1-2006-011), indicates that $(0\% \text{ CH}_4 \text{ v/v})$ was recorded at each of the seven spike monitoring boreholes.

Landfill gas monitoring during this period, indicates a more widespread pattern of exceedence of trigger levels for carbon dioxide. Consistent and elevated levels were recorded at G35, G36, G37 & G38 in the "sports grounds". Consistent and elevated levels were recorded at G6, G9, G10, G12, G40, G43 & G44 at the boundary with Cappagh Hospital {Appendix III}).*

Locations of Trigger Level Exceedence for Methane.

Locations of trigger level exceedence for methane from historical and current monitoring include the "sports grounds" area and the IPS compound area. The borehole logs for the area around the IPS compound indicate waste in the region of 2.5m to 3m below the surface.

However during 2006, following the placement of additional extraction wells adjacent to G39, 0 % v/v methane readings from G39 have been recorded. The trigger level for Methane has only been exceeded a few times during 2007at BH40. All other borehole gas monitoring locations showed no elevated levels of methane above the recommended trigger level.

The elevation in methane levels observed over Quarters 3 and 4 at the "sports field" of 2008 was a significant change from the previous trends seen through 2006, 2007 and Quarters 1 and 2 of 2008.

Locations of Trigger Level Exceedance for Carbon Dioxide.

Locations of trigger level exceedance for carbon dioxide from historical and current monitoring include the "sports grounds" area, the IPS compound area, the M50 area, the Dunsink Observatory and the northern boundary of the site between Cappagh Hospital and Dunsoghly Estate.

The Dunsink Observatory exceedances for the period 1998-2000 have not reoccurred during 2007 monitoring. The M50 area exceedances of early 2004 have not reoccurred during more recent monitoring 2005-2008. A landfill gas spike monitoring report conducted in September 2005 suggested that the Scribblestown Stream may well be acting as an effective natural barrier/vent to landfill gas migration towards Cappagh Hospital and the Northern section of the site

Landfill Gas Monitoring – Discussion.

A review of the landfill gas sampling network and programme was undertaken during Q3 (July-September) 2004 in response to potential landfill gas migration issues. The review included an analysis of potential receptors and results of a spike-monitoring programme. The review culminated in the alteration of the landfill gas monitoring infrastructure and monitoring programme from that stated in Schedule D and G of the

waste licence during 2005. This involved the recruitment of old landfill gas monitoring wells and the addition of three new monitoring wells (G40-G42) into the monitoring infrastructure during 2005 and five new monitoring locations during 2006 (IPS compound, G43, G44, Leachate Sump and Finglas Sewer) (See Figure 4).

The locations for elevated levels of landfill gas emissions of methane at this time included the "sports grounds" area, and the northern boundary to the site, the boundary towards Dunsoghly estate and the offices of the IPS compound area.

A venting trench was proposed and agreed by the Agency for the remediation of landfill gas migration on the "sports-ground". These works went to public tender and the venting trench was commissioned during Q2 2005. A landfill gas spike monitoring report conducted in September 2004 suggested that the Scribblestown Stream may well be acting as an effective natural barrier/vent to landfill gas migration towards Cappagh Hospital and the Northern Boundary of the site and implies that these areas are not at risk. During 2006 with the extension of the gas extraction network at Dunsink, considerable reductions in levels of Methane and Carbon Dioxide were noted in the sports fields boreholes throughout 2007. However, elevated Methane and Carbon dioxide levels above the trigger values were recorded once in Ouarter 3 of 2008 and then consistently through Ouarter 4. Borehole G37 in the "sportsfield" recorded the most elevations while Boreholes G35 and G36 recorded no excceedances in this reporting period. Borehole G38 recorded elevated levels of Carbon Dioxide on a number of occasions in the second half of 2008. A proposal to carry out a series of excavations in the areas of G37 and G38 to detect any local methane sources and follow-up monitoring was accepted by the Agency (FCC-127-1-2009-004).

The offices of the IPS compound area are continuously monitored for elevated levels of methane and carbon dioxide.

Two additional boreholes were placed between G40 and Dunsoghly Estate (G43 and G44). Since installation no methane was recorded at either of these boreholes. Nevertheless, G40 itself continued to register Methane above trigger level throughout 2007, although methane levels have decreased.

Landfill Gas Monitoring – Conclusion.

Landfill gas monitoring has revealed a deterioration in environmental performance in quarters 3 and 4 of 2008 in the previous Methane and Carbon dioxide hotspot at the "sports field" area. An excavation and follow-up monitoring proposal to address the elevated gas situation at the "sportsfield" was submitted and accepted by the Agency. The works are to be carried out at the earliest opportunity. The Dunsoghly area is still being monitored and if Methane levels are recorded above trigger level at G43 or G44 a passive venting trench will be installed immediately.

4.8.2. Landfill Gas Utilisation Plant Monitoring Equipment and Sampling points Weekly monitoring at the inlet and continuous monitoring at the outlet commenced during Q1 2006. It was agreed by the Agency that reporting of incidents under this system could be done through the quarterly and annual environmental reports.

Inlet to Landfill Gas Utilisation Plant

A gas sampling system to include chilling and filtration for the protection of the portable infrared analyser was installed. This facilitates weekly monitoring of Methane, Carbon dioxide and Oxygen using an LMSXi landfill gas analyser, which is used for borehole monitoring. It also provides a sampling location for annual monitoring of Total Sulphur, Total Chlorine and Total Fluorine. The results from the weekly sampling at the inlet are reported in the weekly landfill gas monitoring round sheets. See Appendix III.

Process Parameters.

Combustion temperature and oxygen is reported by Bioverda Power Systems to be fixed. On 9th December combustion temperature at Engine 1 was recorded as 384°C.

Outlet from Landfill Gas Utilisation Plant.

Carbon monoxide and Nitrogen oxides are monitored continuously. Continuous monitors on the outlets of the two gas engines were installed. The analysers are proven to be effective on other landfill gas utilisation plants. An appropriate data management system has been installed. This provides for data logging and data storage.

Additionally, a gas sampling system to allow for annual monitoring of total VOCs as carbon, total non-methane VOCs and Particulates, Hydrochloric acid and Hydrogen fluoride, and, quarterly monitoring of nitrogen oxides has been installed.

Emission limit values for Landfill Gas Plant

The emission point reference numbers are proposed to be UP1 Utilisation Plant Input 1 UP2 Utilisation Plant Output Engine 1 UP3 Utilisation Plant Output Engine 2

The analysers are able to measure and report at a sufficient resolution to register the emission limit for Carbon monoxide (CO) (1400mg/m^3) .





4.8.3 Results from Continuous sampling of parameters at outlets Landfill Gas **Combustion Plant.**

1st Ouarter 2008

Continuous monitoring of outlet parameters at the Landfill Gas Combustion Plant was undertaken during Q1 except for a period between the 01/01/2008, when the system failed to 06/02/2008 when the system was serviced and calibrated, 5266 records are available for the period 06/02/2008 to 31/03/2008 (Service sheets available upon request).

The source of these emissions is the engines identified as UP2 (Engine #1) and UP3 (Engine #2). UP3, Engine #2 was removed during April 2006 (see Figure 4.1 above).

Limit values as per Schedule C.5 of the governing waste licence 127-1 are outlined in the table below;

Parameter	Utilisation Plant
	Emission Limit Value
Nitrogen oxides (No _x)	500mg/m ³
СО	1400mg/m^3

TABLE 4.9.1: EMISSION LIMIT VALUES FOR CONTINUOUSLY MONITORED PARAMETERS AT OUTLETS FROM UTILISATION PLANT. Note 1: Dry gas referenced to 5% oxygen by volume for utilisation plants.

As per condition 1.6 b) of the waste licence 127-1, and Schedule C.5, specifying the Emission Limits Values (ELV) for Landfill Gas Plant (see Table 4.1 above) the following incidents occurred during quarter 2 at the IPS compound in Dunsink.

Condition 6.3.2. has been complied with in full as of 27-09-2006; "The concentration limitsshall be based on gas volumes under standard conditions of:-

a) In the case of landfill gas combustion plant:

Temperature 273K, pressure 101.3kPa, dry gas; 5% oxygen".

The additional modules were placed on the monitoring system this quarter to ensure that this condition is complied with in full on 27-09-2006. The results from this date comply with Condition 6.3.2.

This quarter reporting is as per protocols specified in condition 6.3.3.1.

(d) No 24 hour mean value shall exceed the ELV;

No 24 hour mean exceeded the 1400 mg/m3 for Carbon monoxide at engines number 1 during the quarter.

No 24 hour means exceeded the 500 mg/m3 for Nitrogen Oxides at engine number 1 during the year respectively.

(e) 97% of all 30 minute mean values taken continuously over an annual period shall not exceed 1.2 times the emission limit value.

No 30 minute mean value taken continuously over this quarter for Carbon dioxide exceeded 1.2 times the 1400mg/m3 ELV at engine number 1.

No 30 minute mean values taken continuously over this quarter for Nitrogen Oxides exceeded 1.2 times the 500mg/m3 ELV at engine number 1.

(f) No 30-minute mean value shall exceed twice the emission limit value.

No 30 minute mean values taken continuously over this quarter for Carbon dioxide exceeded twice the 1400mg/m3 ELV at engine number 1. No 30 minute mean values taken continuously over this quarter for Nitrogen Oxides exceeded twice the 500mg/m3 ELV at engine number 1.

DISCUSSION OF RESULTS FROM CONTINUOUS SAMPLING OF PARAMETERS AT OUTLETS LANDFILL GAS COMBUSTION PLANT FOR Q1

The results from continuous monitoring of the outlets from the landfill gas combustion plant present a picture of continued improved environmental performance. This quarter's results for Carbon monoxide were below the Emission Limit Values as per reporting protocols specified in condition 6.3.3.1.
FINGAL COUNTY COUNCIL-DUNSINK LANDFILL-ANNUAL ENVIRONMENTAL REPORT 2008

2nd Quarter 2008

Continuous monitoring of outlet parameters at the Landfill Gas Combustion Plant was undertaken during Q2. However, it became clear on the 26/06/2008 that the memory card was faulty when it was removed from the continuous analyser and plugged into the desk-top computer on site. The card had failed to log any data for this quarter. It was custom and practice to access data from the card at the end of a quarter and not to check it in the interim. The card was replaced on 27/06/2008 and is logging data presently.

The EPA were informed of this on the 27/06/2008. The Agency were also informed that the landfill manager had been in the control room of the utilisation engine several times during the quarter and that Nitrogen Oxides and Carbon Monoxide were below 500 mg/m3 and 1400 mg/m3 respectively.

It was therefore not possible to report incidents occurring during quarter 2 at the IPS compound in Dunsink as per condition 1.6 b) and Condition 6.3.2 of the waste licence W127-01, and Schedule C.5, specifying the Emission Limit Values (ELV) for Landfill Gas Plant.

3rd Quarter 2008

This quarter reporting is as per protocols specified in condition 6.3.3.1.

(d) No 24 hour mean value shall exceed the ELV;

No 24 hour mean exceeded the 1400mg/m^3 for Carbon Monoxide at engine number 1 during the quarter.

Five 24 hour means exceeded the 500mg/m^3 for Nitrogen Oxides at engine number 1 during this quarter. This nevertheless is an incident and is hereby notified to *The Agency*.

(e) 97% of all 30 minute mean values taken continuously over an annual period shall not exceed 1.2 times the emission limit value.

100% of all 30 minute mean values taken continuously over the year for Carbon dioxide did not exceed 1.2 times the 1400mg/m3 ELV at engines number 1.

Greater than 99% of all 30 minute mean values taken continuously over this quarter for Nitrogen Oxides did not exceed 1.2 times the 500mg/m3 ELV at engines number 1.

(f) No 30-minute mean value shall exceed twice the emission limit value. No 30 minute mean value taken continuously over this quarter for Carbon Monoxide exceeded twice the 1400mg/m^3 ELV at engine number 1. No 30 minute mean values taken continuously over this quarter for Nitrogen Oxides exceeded twice the 500mg/m^3 ELV at engine number 1.

As agreed with the Agency, a full dataset from continuous monitoring at the outlet is available in digital or hard copy format upon request, but due to the sheer volume of data involved, is not presented in this quarterly report.

DISCUSSION OF RESULTS FROM CONTINUOUS SAMPLING OF PARAMETERS AT OUTLETS LANDFILL GAS COMBUSTION PLANT FOR Q3

The results from continuous monitoring of the outlets from the landfill gas combustion plant present a picture of continued high environmental performance. This quarter's results for Carbon monoxide were below the Emission Limit Values as per reporting protocols specified in condition 6.3.3.1. The 3rd Quarter's results reveal 5 non-compliances for Nitrogen Oxides under the reporting protocols specified in condition 6.3.3.1. These non-compliances occurred on discrete dates and times and returned to normal levels when the engine was serviced.

This quarter's results reveal a continued pattern of improved environmental performance from previous quarters. These non-compliances are considered incidents under the licence and are hereby notified as such.

Bioverda Power Systems were informed of these incidents and they will adjust their service schedule accordingly.

4th Quarter 2008

This quarter reporting is as per protocols specified in condition 6.3.3.1

(d) No 24 hour mean value shall exceed the ELV; Nineteen 24 hour means exceeded 500 mg/m3 for Nitrogen Oxides and no 24 hour mean exceeded 1400 mg/m3 for Carbon monoxide at engine number 1.

(e) 97% of all 30 minute mean values taken continuously over an annual period shall not exceed 1.2 times the emission limit value.

No 30 minute mean values taken continuously over this quarter for Carbon dioxide exceeded 1.2 times the 1400mg/m3 ELV at engine number 1. 83.3% of all 30 minute mean values taken continuously over this quarter for Nitrogen Oxides did not exceed 1.2 times the 500mg/m3 ELV at engine number 1. This constitutes a non-compliance.

(f) No 30-minute mean value shall exceed twice the emission limit value.

No 30 minute mean values taken continuously over this quarter for Carbon dioxide exceeded twice the 1400mg/m3 ELV at engine number 1. 99.9% of 30 minute mean values taken continuously over this quarter for Nitrogen Oxides were less than twice the 500mg/m3 ELV at engine number 1.

As agreed with the Agency, a full dataset from continuous monitoring at the outlet is available in digital or hard copy format upon request, but due to the sheer volume of data involved, is not presented in this quarterly report.

DISCUSSION OF RESULTS FROM CONTINUOUS SAMPLING OF PARAMETERS AT OUTLETS LANDFILL GAS COMBUSTION PLANT FOR 04

The results from continuous sampling of parameters from outlets at landfill combustion plant for quarter four 2008 present a general picture of compliance with emission limit values apart from 6.3.3.1 (b) for Nitrogen oxides. The exceedances for nitrogen oxides all occurred in the month of October. The Exhaust Gas Emissions

FINGAL COUNTY COUNCIL-DUNSINK LANDFILL-ANNUAL ENVIRONMENTAL REPORT 2008

Analyser was serviced and re-calibrated on the 31st October 2008. No further exceedances occurred after this date. Results from continuous monitoring of the enclosed flare will be reported in the next quarterly report.

4.9. METEOROLOGICAL MONITORING.

Condition 8.6 and Schedule D.6 require daily monitoring of precipitation volume, temperature (min/max), wind force and direction, evapotranspiration, humidity and atmospheric pressure. This data is obtained from Met. Eireann's Dublin Airport weather Station and the data are illustrated by month in the following tables / figures. The data is presented in the form of monthly averages which masks much of its complexity. The data is available in full tabular format at the facility offices.

4.9.1. Total Precipitation Volume by Month.



FIGURE 5: TOTAL PRECIPITATION MM BY MONTH 2008.



4.9.2 Average Daily Temperatures (minimum /maximum) By Month 2008.

FIGURE 6: AVERAGE DAILY TEMPERATURES (MINIMUM /MAXIMUM) BY MONTH 2008.



4.9.3 Average Daily Wind speed by Month 2008.

FIGURE 7: AVERAGE DAILY WINDSPEED BY MONTH 2008.

4.9.4. Average Daily Wind Speed and Direction by Month 2008.

Month	Speed (knots)	Direction (degrees)
Jan	14.6	214
Feb	12.2	186
Mar	15.0	233
Apr	11.7	205
May	9.7	115
Jun	10.0	229
Jul	10.8	200
Aug	10.4	225
Sept	9.5	210
Oct	12.6	234
Nov	12.4	241
Dec	10.2	215

TABLE 4.10: AVERAGE DAILY WIND DIRECTION BY MONTH 2008.

The winds are predominantly South Westerly.

4.9.5. Average Daily Evaporation and Potential Evapotranspiration by Month 2008.



FIGURE 8: AVERAGE DAILY POTENTIAL EVAPOTRANSPIRATION BY MONTH 2008.



4.9.6. Average Daily Relative Humidity By Month 2008.

FIGURE 9: AVERAGE DAILY RELATIVE HUMIDITY BY MONTH 2008.



4.9.7. Average Daily Atmospheric Pressure By Month 2008.



5.0. RESOURCE AND ENERGY CONSUMPTION.

Resources consumed at Dunsink Landfill include diesel fuel, electricity and hydraulic oil. There were three main consumer entities operating on site:

(I) Fingal County Council (FCC)

(II) Contractors

(III) Irish Power Systems

(I) Fingal County Council.

The compound offices were connected to the national electricity grid in March 2005, FCC at Dunsink consumes electricity at the compound and at the pump house. FCC did not consume hydraulic oil. The main component of FCC's resource and energy consumption was electricity, diesel fuel for the leachate pumps and for the site vehicles (Table 5.1). The diesel consumed is similar but slightly less than that consumed during the previous reporting period, as no diesel leachate pumps were required this year. As with 2006, more electricity was consumed in 2007 since the new leachate pumping infrastructure was operational.

(II) Contractors.

Contractors on site consumed diesel fuel in the operation of their plant, which comprises; mainly one JCB (Table 5.1). The number of JCBs and excavators used on site varies from one or two depending upon operational requirements. Consumption of diesel fuel has reduced as the number of heavy plant engaged in the restoration project lessened.

(III) Bioverda Power Systems.

BPS on site consumed less diesel, electricity, lube oil and landfill gas than in previous years (Table 5.1). This reflects the downturn in landfill gas utilisation and their moving headquarters from Dunsink Landfill to Rathcoole.

Resource	FCC	Contractors	IPS	Total 2008
Electricity MWh	69	Nil	333	399
Diesel Vehicles	3,000	8,100	Nil	11,100
Diesel Pump	600*	Nil	Nil	600*
Hydraulic Oil	Nil	60*	Nil	60*
Lubricating Oil	Nil	200*	5675	5,875* L

*ESTIMATES

TABLE 5.1: SUMMARY OF RESOURCES USED ON SITE FOR THEREPORTING PERIOD.

6.0. VOLUME OF LEACHATE PRODUCED AND DISCHARGED OFF-SITE.

A flow metre measuring volumes of leachate produced from the facility or volumes of leachate discharged off-site was installed with the new pump house in June 2005. However, during 2004 efforts were made to get estimates for leachate production in Dunsink to determine the appropriate capacity of current and proposed leachate infrastructure. It was considered important in view of the daily discharge limit of 1,400m³ imposed by the Sanitary Authority (Dublin City Council) to determine responses should this limit be breached.

6.1. METHODS FOR ESTIMATING LEACHATE PRODUCTION.

An annual water balance calculation was performed to estimate leachate production in Dunsink. This figure is compared with figures measured as discharged offsite since June 2005 (See Table 6.1).

6.1.1. WATER BALANCE CALCULATIONS.

In calculating the water balance for Dunsink the formula used was taken from Environmental Protection Agency (EPA) guidelines (EPA 2000)¹. Rainfall data from Dublin airport Meteorological station are used in this calculation. Data from 2008 are used in the average and scenario calculations.

Lo = [Whereb	$\mathbf{ER}(\mathbf{A}) + \mathbf{LW} + \mathbf{IRCA} + \mathbf{ER}(\mathbf{I}) - [\mathbf{aW}]$
ER	= effective rainfall (m).
Α	= Area of cell (m^2) .
LW	= Liquid waste (also includes excess water from sludges) M^3 .
IRCA	= Infiltration through restored and capped areas (m^3) .
1	= Surface area of lagoons (m^2) .
a	=absorptive capacity of waste M^3/t .
W	= weight of waste deposited.

ER = Total Rainfall (R) minus Actual Evapotranspiration (AE). For Dunsink landfill, following the guidance given in the EPA guidelines the ER is taken as R.

Total rainfall for Dunsink in 2008 was 9426 mm or 0.9426m.

A= The landfill area is 154 acres or 62.3 hectares or $623000m^2$. No area is active, there has been no dumping of municipal waste for over seven years.

ER(A)=0

LW = Liquid waste is not deposited in Dunsink. $0m^3$.

¹ Environmental Protection Agency (2000). Landfill Manuals; Landfill Site Design. EPA, Ireland. ISBN 1 84095 026 9.

IRCA = In areas that have been temporarily capped / restored an infiltration rate of 25-30% of the annual rainfall should be used. In areas which have been restored an infiltration rate of 2-10% should be applied. Given that the landfill is now restored 10% will be used as the infiltration rate through restored and capped areas. 10% of ER = 0.0761. Using the EPA guidelines 15% of the annual rainfall will be used. 623,000m² X 0.0761m.

IRCA= $58,724m^3$ l = In Dunsink the area of the lagoon is $6000m^2$, ER=0.9426. ER(l) = $5656m^3$

aW = The total volume of waste has been calculated roughly, as 3.3 million m^3 on the basis of volume of three phases of landfill. It has also been roughly estimated that approximately 5,000,000 tonnes of waste have been deposited in Dunsink based on figures available from 1994 for annual inputs to the site. On this basis the roughly estimated waste density is 1.5 t/m3, this is very high and maybe due to compaction by its overburden of subsoil or fill. The absorptive capacity of waste falls to negligible or none per tonne of waste before leachate is generated at densities greater than 1.2 t/m³, **aW=0 m³/tonne**

Lo = [ER(A) + LW + IRCA + ER(I)] - [aW]

Lo = [0 + 0 + 58724 + 5656] - [0]

Lo = 64,	<u>380m³ 380m³ 380m</u>	рa
Lo =	176m ³	/ <i>d</i>
Lo =	7.3m ³ /	/hr

6.3.1. Scenario Building.

This rough estimate should be viewed in the context of varying annual rainfall over a year period. Water balance calculations should be carried out for a number of scenarios such as average monthly leachate volumes to be generated (See Table Below). For example August's 2008 estimate for leachate production was 12,940m3 or an hourly average of 17.39m³/hr.

2008	Rain	Rainfall %	Estimated
		Total	Monthly Leachate
			Production M ³
	mm		
January	97.4	10.3	6631
February	14.7	1.6	1030
March	101.8	10.8	6953
April	27.6	2.9	1867
May	32.7	3.5	2253
June	76.4	8.1	5215
July	111.4	11.8	7597
August	189.9	20.1	12940
September	114.1	12.1	7790
October	92.5	9.8	6309
November	44.7	4.7	3026
December	39.4	4.2	2704
Total 2007	942.6	100.0	64380

<u>TABLE 6.1:ESTIMATES OF LEACHATE PRODUCTION: AVERAGE</u> <u>MONTHLY RAINFALL RECORDED AT DUBLIN AIRPORT 2008 (SOURCE:</u> <u>METEOROLOGICAL OFFICE WEBSITE 5/1/2009).</u>

The EPA guidelines (EPA,2000) suggest a peak flow factor of 3 to 5 times the predicted average flow rate should be used when sizing plant / pipe work. Therefore using 2008 rain data and allowing for the advancing restoration of Dunsink, an adequate pump station should be able to handle about $(7.3m^3 * 3.5)$ to $(7.3m^3 * 5)$ or 25.55 m3/hr to 36.5 m3/hr during wet weather flow. During 2008, the volume of leachate Discharged to public sewer was 241,043M³ which equates to 27.44 m3/hr.

6.3.2. Results.

Water balance calculations from EPA guidelines for Dunsink during peak wet conditions suggest that leachate production / discharge could be in the range $613-876m^3$ /day.

6.3.3.Discussion.

The results presented above are estimates only. The results from this exercise (EPA model), indicate that Dublin City Council's discharge limit of 1400 m³ / day would not be breached and the leachate lagoon would not ordinarily be needed to deal with any excess leachate generated. The lagoon has a capacity of $26700m^3$. The pump house design facilitates pumping a maximum of 20 litres/s or $72m^3$ / hr or $1728m^3$ / day and the modelled leachate production is well below this.

2008	Rain	%	Estimated	Volume
	mm		Monthly Leachate	Discharged as
			Production M ³	Measured By
				Flow Metre
January	97.4	10.3	6631	28473
February	14.7	1.6	1030	20681
March	101.8	10.8	6953	17182
April	27.6	2.9	1867	17297
May	32.7	3.5	2253	7854
June	76.4	8.1	5215	14878
July	111.4	11.8	7597	13431
August	189.9	20.1	12940	28237
September	114.1	12.1	7790	25542
October	92.5	9.8	6309	24310
November	44.7	4.7	3026	20127
December	39.4	4.2	2704	23031
Total	942.6	100.0	64380	241043

The new pumping arrangements installed during June 2005 provides data for the volume of leachate generated at the facility (Table 6.2).

TABLE 6.2: ESTIMATES OF LEACHATE PRODUCTION ANDWEASURED AS DISCHARGED FROM SITE.

The estimated monthly leachate production is significantly and substantially less that the actual volumes measure as discharged from site. There maybe a groundwater influence in leachate generation at the site which accounts for this anomaly. The EPA water balance calculation is based on rainfall contribution to leachate generation. The rise in leachate pumped off-site during the last two years is partially explained by the emplacement of two major leachate interception drains at the north and south of the facility. These leachate interception drains are obviously harnessing significant amounts of leachate and contributing to the leachate load at Dunsink.

6.3.4. Conclusion.

Given all the results presented above (the varied estimates for leachate production and the actual volumes discharged offsite), it is suggested that the pump house design, in conjunction with the option to use the lagoon periodically provides sufficient capacity for dealing with the estimated leachate generated in the landfill. The continuing restoration of the facility during 2008 has led to a reduced estimate of the amount of leachate generated by the facility through the water balance calculations. However the progress in landfill restoration has resulted in greater leachate collection and consequent increased volumes of leachate being discharged offsite. Nevertheless, the data provided by the leachate flow metre continues to vindicate the capacity designed into the leachate infrastructure.

6.4 ANNUAL WATER BALANCE CALCULATIONS AND INTERPRETATIONS.

6.4.1 INTRODUCTION.

The actual water balance calculations are outlined in detail in Section 6.3. **6.4.2. DISCUSSION AND INTERPRETATION.**

It must be stated that the results are estimates only and based on many assumptions, which may or may not be correct. Furthermore; data from key variables such as depth of waste, proximity of groundwater table and effect of springs within waste body; are unavailable.

(ii) Water balance calculations are presented in Section 6.3 from EPA guidelines for Dunsink during peak wet conditions. They suggest that peak leachate production / discharge could be $708m^3$ /day during wet weather and $201m^3$ /day during Dry Weather Flow.

(iii) During 2007, the volume of leachate Discharged to public sewer was $204,858M^3$ which equates to $23.38 \text{ m}^3/\text{hr}$. (See Table 6.1). They suggest that peak leachate production / discharge could be $2806m^3$ /day during wet weather and $561m^3/\text{day}$ during Dry Weather Flow.

These figures must be seen in the context of the bedrock geology and aquifer status of the site. The regional view of the vicinity of the Dunsink Landfill is of a low yielding aquifer.

6.4.3. CONCLUSION.

The results from water balance calculations and from the pump house flow-metre are very different in terms of leachate modelled as generated on site and leachate volumes pumped off-site. However both sets of results validate the choice of leachate pump house design, which was based on empirical measurements of leachate flowing through the existing infrastructure (Section 6.2). The pump house design facilitates pumping a maximum of 20 litres/s or $72m^3$ / hr or $1728m^3$ / day. Dublin City

Council allows a maximum discharge of 1400 m^3 / day. The worst case scenario for Dunsink from wet weather flows derived from flow metre calculations at 2806m^3 /day exceeds this limit. In instances when the pump-house cannot pump away volumes as they are generated from the facility the system is self regulating. During Peak discharges during Wet Weather Flow are rare and short in duration, the automatic valve opens and closes to regulate the level of leachate in the sump and facilitate controlled discharge of leachate to public sewer or the lagoon. The lagoon has additional capacity of 26700m^3 and if empty would allow nine and a half days pumping to lagoon during wet weather flow. This contingency provides for scenarios whereby pumping to the public sewer would not be feasible for any reason.

The results suggest that the pump house design, in conjunction with the option to use the lagoon periodically may provide sufficient capacity for dealing with the estimated leachate generated in the landfill.

6.5. ESTIMATED ANNUAL AND CUMULATIVE QUANTITY OF INDIRECT EMISSIONS TO GROUNDWATER.

6.5.1. EMISSIONS TO GROUNDWATER-INTRODUCTION.

At present there are no estimates for annual and cumulative quantities of indirect emissions of leachate to groundwater.

Inferences are made from estimates in Sections 6.2 (estimates of leachate going through leachate management infrastructure during Wet Weather Flow) and 6.3 (estimates of leachate generated at the facility based on water balance calculations). At the outset, it must be stated that this is an exercise fraught with difficulties in that these estimates are based upon many assumptions, which may or may not be correct. Furthermore; data from key variables such depth of waste, proximity of groundwater table and effect of springs within facility; are unavailable.

Nevertheless the volumes of leachate discharged from the facility consistently and substantially exceed those estimated from water balance calculations.

DRY WEATHER FLOW.

The leachate infrastructure and discharge consents from Dublin City Council are more than adequate to deal with the volumes of leachate generated in Dunsink during dry weather flow. This suggests that there may be no indirect emissions to groundwater during Dry Weather Flow conditions.

WET WEATHER FLOW.

The leachate infrastructure system seems to be "flashy" i.e. the amount of leachate going through the system rapidly increases following rainfall events. For all but the highest peak in wet weather flow the leachate infrastructure and discharge consents from Dublin City Council are more than adequate to deal with the volumes of leachate generated in Dunsink and there is little risk of contamination of groundwater.

In instances when the pump-house cannot pump away volumes as they are generated from the facility the system is self regulating. During Peak discharges during Wet Weather Flow are rare and short in duration, the automatic valve opens and closes to

regulate the level of leachate in the sump and facilitate controlled discharge of leachate to public sewer or the lagoon.

6.5.2 BEDROCK GEOLOGY OF THE SITE AND AQUIFER STATUS.

The western half of the landfill is underlain by Waulsortian Limestones (Figure C.6.1). The GSI classify the County Meath Waulsortian Limestones as L1, bedrock which is moderately productive only in local zones and this can be assumed to be the case for Dunsink.

The central part of the landfill is underlain by the Tober Collen formation. The thinly bedded mudstones of the Tober Colleen formation which underlie the Calp Limestone have been classified by the GSI as Pu, bedrock which is generally unproductive due to the low permeability of the bedrock.

The eastern part of the site is underlain by basinal limestones consisting of limestone turbidites with bioclastic and calcareous mudstones. The GSI classify the County Meath Waulsortian Limestones as L1, bedrock which is moderately productive only in local zones and this can be assumed to be the case for Dunsink.

There is a minor faulting in the vicinity of the site and there is a minor fault running in a north-west south-east direction through the site.

A number of boreholes have been drilled into the bedrock on the site and a visual inspection of the drill chips from the monitoring boreholes indicated the site to be generally underlain by the soft black basinal (Calp) limestones and mudstones. These were recorded at all boreholes that were drilled to bedrock. The hardness and shade of the rock varied between boreholes between different depths within the same borehole. The Calp Limestone of County Dublin has been classified in the GSI Groundwater Protection Scheme as a L1 aquifer, bedrock which is generally moderately productive.

The monitoring well drilling programme confirmed the regional view of the vicinity of the Dunsink Landfill as generally low yielding aquifer.

6.5.3 CONCLUSION.

On the basis that

(1) The underlying geology and overburden have produced a localised classification of the aquifer as generally low yielding.

(2) Measured volumes of leachate discharged from the facility are consistently and substantially higher than those calculated through water balance calculations.

(3) The groundwater monitoring programme indicates that groundwater around the facility is generally good.;

It is considered that indirect discharges to groundwater are not significant in volumes or effect.

7.0. WORKS PROPOSED AND UNDERTAKEN AND TIMESCALE FOR THOSE PROPOSED DURING THE COMING YEAR.

7.1 WORKS UNDERTAKEN DURING 2008.

The following is a summary of objectives, targets, phases and steps achieved during the period January 2008 to December 2008. The licence objectives, targets, phases and steps are listed in Appendix V. The balance will be completed during 2009 (See Section 7.2).

Objective 1: To Measure Environmental Impact.

Target 4 Install telemetry system to record surface water quality at inlet to and outlet from agreed surface water lagoon (3.15)

The surface water lagoon was completed during 2007. A case was made to *The Agency* in correspondence FCC-127-1-2007-013 not to install continuous monitoring but set out monitoring frequency, parameters, trigger levels and a standard operating procedure towards an accommodation of Target 4. Agreement with *The Agency* on this issue was sought in 2008 (EPA Audit 2008 observation 6 (WO127-01/08/AR08EM).

Objective 2: To Improve Landfill Gas Management at the Facility.

Target 2 Evaluate and Improve Landfill Gas Extraction Infrastructure

Phase II Long Term Improvements including pump trial testing in areas of non-extraction and determination of the appropriate size for an enclosed flare.

The enclosed flare was commissioned.

Objective 3: To Restore The Facility.

Target 1 Agree Restoration and Aftercare plans for the facility

Phase IV Longer term improvements including final leachate, surface water, gas infrastructure and attenuation ponds, plus interim landscaping.

The phased handover of the landfill and surrounding areas to the Parks Department which began during 2008 will continue during 2009.

Objective 3: To Restore The Facility. Target 1 Agree Restoration and Aftercare plans for the facility

Phase IV Complete capping with subsoil and topsoil. Complete grassing off of freshly capped areas.

The subsoil and topsoil required for the restoration process has been placed. Some of the quota remains for final landscaping by the Parks Department and slope stability maintanence. Grassing off of freshly capped areas is complete.

Phase V Longer term improvements including final leachate, surface water, gas infrastructure and attenuation ponds, plus interim landscaping.

The works required of Phase V are complete, commissioning of the enclosed flare happened 2008. Environmental Infrastructure inspection and maintenance and environmental monitoring were ongoing this year. A phased handover of the landfill and surrounding areas to the Parks Department began during 2007 and was ongoing through 2008.

7.2 WORKS PROPOSED DURING 2009.

The following is a summary of objectives, targets, phases and steps to be achieved during the period January 2008 to December 2008 (Appendix V).

Objective 2: To Improve Landfill Gas Management at the Facility.

Target 2 Evaluate and Improve Landfill Gas Extraction Infrastructure

Phase II Long Term Improvements including pump trial testing in areas of non-extraction and determination of the appropriate size for an enclosed flare.

The enclosed flare was commissioned in 2008. A handover of the flare Fingal County Council will take place in 2009.

Objective 3: To Restore The Facility. Target 1 Agree Restoration and Aftercare plans for the facility

Phase IV Complete capping with subsoil and topsoil. Complete grassing off of freshly capped areas.

The subsoil and topsoil required for the restoration process has been placed. Some of the quota remains for final landscaping by the Parks Department and slope stability maintanence. Grassing off of freshly capped areas is complete.

Phase V Longer term improvements including final leachate, surface water, gas infrastructure and attenuation ponds, plus interim landscaping.

A phased handover of the landfill and surrounding areas to the Parks Department began during 2007 and was ongoing through 2008. This will continue in 2009.

8.0. SITE SURVEY INDICATING EXISTING LEVELS OF THE FACILITY.

8.1. INTRODUCTION.

A full topographic survey was conducted in 2007. This survey corresponds broadly with the final profile proposals for the site which were forwarded to *The Agency* (FCC-127-1-2005-025) as part of the restoration and aftercare plan. As the site has been fully capped, the 2007 topographical survey was deemed to be still appropriate for 2008 in correspondence with the Agency (W127-01/AK/19EM).

A topographical survey was conducted in August 2004. The resulting map indicates levels existing at the end of 2004. Figures 17a, 17b & 17c represent simplified versions of the maps resulting from the 2004, 2006 and 2007 survey.

FINGAL COUNTY COUNCIL-DUNSINK LANDFILL-ANNUAL ENVIRONMENTAL REPORT 2008



FIGURE 17A: SIMPLIFIED TOPOGRAPHICAL MAP OF DUNSINK 2004.



FIGURE 17B: SIMPLIFIED TOPOGRAPHICAL MAP OF DUNSINK 2006.



© Ordnance Survey Ireland. All rights reserved. Licence number 2003/07/CCMA/Fingal County Council.

FIGURE 17C: SIMPLIFIED TOPOGRAPHICAL MAP OF DUNSINK 2007.

8.2. DISCUSSION.

The topography broadly follows as a dome shape with the high point approximately 99m WSW of centre. The centre is largely a plateau. Elevation drops away to 65ms towards the fields to the north, 70m at the M50 to the NW, 65m at the sports field to the east and 60m to the south towards Dunsink Lane. The steep slopes off the plateau, have been smoothed in places where slope stability surveys have indicated slopes of marginal risk of failure.

During the period 2004 to 2007 some significant topographic changes have occurred. The result of slope stability work close to the M50 and the northern end of the facility is apparent from a comparison of the two topographic surveys. Other visible alterations to topography include, the infilling of a former lagoon, contour smoothing in Zone C, the infilling of large depressions, the development of contour drains as part of the surface water infrastructure of the site and the surface water attenuation pond. No significant topographical changes occurred in 2008.

Figure 2 (which indicates zones of land receiving up to 1m of clean subsoil in 2005&2006) and Figure 2.1 (which indicates zones of land receiving up to 1m of clean subsoil in 2007) illustrate the areas of minor topographic change not apparent from a comparison of the simplified maps presented in Figures 17a, 17b & 17c.

9.0. ESTIMATED ANNUAL AND CUMULATIVE QUANTITY OF LANDFILL GAS EMITTED.

INTRODUCTION.

In early 1996 a gas collection network was first configured throughout the whole landfilled portion of Dunsink. In 1999 the collection network was replaced by a larger more extensive arrangement as per the attached drawing.

It is comprised of a high-density polyethylene (HDPE) ring main around the site with a number of branch lines, which contains manifolds that connect to individual gas extraction wells.

There are approximately eighty-five gas extraction wells currently connected to manifolds throughout the site. Some of the wellheads are buried so it is not physically possible to confirm their condition or truly assess their performance. An additional thirteen gas wells were installed in Zone A and six additional gas well were installed in Zone C during 2006.

There are ten branch lines off the main collection ring. These branches are 250mm in diameter and have multi-outlet manifolds configured to collect the gas from the wells in their vicinity. Each branch can be isolated where it connects to the main line. The manifold arrangement allows the line from the individual wells to be sampled and controlled. This has the effect of balancing the "good gas" with the bad to maintain the optimum quality to the utilisation plant.

The mainline ring is a 355mm HDPE pipe that completely encircles the landfill and finishes back at the utilisation plant compound. It has two dewatering chambers, one next to the old main landfill entrance and the other adjacent to the IPS compound, where the collected condensate is returned to the waste body via a disused extraction well, it is proposed to divert this condensate directly to the leachate collection system. This ring main can be isolated in a number of locations to permit maintenance operations and still maintain operation of the utilisation plant.

The extraction pump which feeds the remaining generator (one was removed from site during 2006) is capable of collecting three thousand cubic metres of gas per hour at a maximum suction pressure of -150mbar. It is currently delivering approximately five hundred and fifty five cubic metres per hour at a quality of 40% CH₄. In the unlikely event the engine is out of service for an extended duration, the integral flare can be run to maintain negative pressure on the landfill. An enclosed flare shall was delivered to site in December 2007 and will be installed during the first quarter of 2008.

9.1. LANDFILL GAS CONSUMED BY UTILISATION PLANT 2008.

Figures for landfill gas emitted from the facility are derived from data submitted by Irish Power Systems for the utilisation plant in Dunsink. The migration issues of previous years are largely resolved and the utilisation plant controls the vast majority of the landfill gas emitted. The figures for 2008 are presented in Table 9.1.

	Jan	Feb	Mar	Apr	Мау	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Totals
Landfill													
Gas													
NM3	485026	406714	483600	463320	459420	225420	408720	505440	453960	480480	439920	404040	5216060
Ch4													
% Vol	44	47	44	44	41	43	45	46	46	44	46	44	44.5
Total													
Power													
Output													6687
MWhrs	622	521	620	594	589	289	524	648	582	616	564	518	
TABL	E 9.1: I	LANDI	FILL (GAS CO	ONSU	MED H	BY IPS	UTIL	ISATI	ON PL	ANT I	N	
			~ ~ ~ ~ ~										

DUNSINK DURING 2008.

It takes 580NM³ and 50% Methane to produce 1000kw (i.e. Deutz fuel consumption figures). Therefore to arrive at an average daily consumption of landfill gas multiply the daily KW output by 0.580 to determine average daily consumption in normal cubic metres or NM³. Normal cubic metres means that it is measured based on standard temperature and pressure conditions.

9.2. LANDFILL GAS CONSUMED BY UTILISATION PLANT AND GENERATED BY FACILITY 1996-PRESENT.

The amount of landfill gas utilised by the plant was trending downwards but dropping less sharply in recent years than the period 2003-2005. In 2008, there was a significant increase in the gas utilisation from the previous two years. This pattern is observable through figures provided by IPS, See Table 9.2 and Figure 18.

The rate of landfill gas generation at the facility is continuing to drop. This produces a picture of a significantly improved landfill gas utilisation as a percentage of that generated by the facility.

-	Utilisation
11161752	
22107415	
22080797	
18335789	
16120027	
15015114	
11576321	
0 8841878	84
0 7051828	70
0 5209802	55
0 4864378	53
0 4065525	46
0 5216060	61
	11161752 22107415 22080797 18335789 16120027 15015114 11576321 0 8841878 0 7051828 0 5209802 0 4864378 0 4065525 0 5216060

* GASSIM FIGURES AVAILABLE FROM 2003 ESTIMATES ONLY.

TABLE 9.2: ANNUAL LANDFILL GAS CONSUMPTION AND GENERATIONIN NORMAL CUBIC METRES OR NM³.



FIGURE 18. ANNUAL LANDFILL GAS GENERATION AND CONSUMPTION IN NORMAL CUBIC METRES OR NM3.

Given that IPS suggest that supply of gas has dropped sharply and that landfill gas migration is not an overwhelming issue at Dunsink, it is suggested that these figures reflect a downward pattern over time of landfill gas emitted from the facility. The landfill gas network was extended during 2006. Given the definite pattern and direction in landfill gas generation and utilisation there appeared to be enough data to provide for the specification of an enclosed flare. The enclosed flare should cater for the needs of landfill Gas Management in Dunsink for the next twenty years. An enclosed flare was delivered to site December 2007 and was installed and commissioned during the first quarter of 2008. The handover to Fingal County Council will be completed in 2009.

10.0 REPORT ON PROGRESS TOWARDS ACHIEVEMENT OF ENVIRONMENTAL OBJECTIVES AND TARGETS CONTAINED IN PREVIOUS YEAR'S REPORT.

This is the fifth AER under this Licence, an account of development works undertaken during 2008, many of which are aimed at the enhancement of environmental issues at Dunsink, is provided in Section 7. Environmental objectives and targets were submitted to the Agency during 2004.

A detailed list of these objectives and targets is given in Appendix V. The appendix gives lists phases of work and steps required to achieve these objectives. It also provides an account of progress towards the achievement of these objectives and targets.

11.0 SCHEDULE OF ENVIRONMENTAL OBJECTIVES AND TARGETS 2008.

An account of development works undertaken during 2008, many of which are aimed at the enhancement of environmental issues at Dunsink, is provided in Section 7. see Appendix V.

A detailed list of objectives and targets for 2009 is given in Appendix V. The appendix lists phases of work and steps required to achieve these objectives. It also provides a schedule for progress towards the achievement of these objectives and targets.

12.0. PROCEDURES DEVELOPED RELATING TO THE FACILITY OPERATION.

12.1. INTRODUCTION.

A new procedure was drawn up during 2008 relating to Diversion of Surface Water. It was sent to *The Agency* for approval (Ref. FCC-127-1-2007-013) but no response has been issued to date. A draft auxiliary safety statement with several standard operating procedures is available for inspection at Dunsink offices, canteen. The draft was revised during 2007. The following are the titles of the procedures developed by FCC for Dunsink during 2004 and 2005. See Table 12.1.

Procedure No.	Version	Title	Date		
SOP 101	(1)	Waste Acceptance and Handling Procedure	2/9/2004		
SOP 101	(2)	Waste Acceptance and Handling Procedure	20/10/2004		
SOP 102	(1)	Process Flow Charts for Waste Acceptance	2/9/2004		
SOP 103	(1)	Waste Acceptance Policy	2/9/2004		
SOP 103	(2)	Waste Acceptance Policy	20/10/2004		
SOP 104	(1)	Application Form For Clay Tickets	2/9/2004		
SOP 105	(1)	Form C Waste Acceptance	2/9/2004		
SOP 106	(1)	Form E Inert Material Application 2/9/2004			
SOP 106	(2)	Form E Inert Material Application 20/10/200			
SOP 107	(1)	Emergency Response Procedure2/9/2004			
SOP 107**	(2)	Emergency Response Procedure 04/08/2005			
SOP 108	(1)	Weekly Tally For Clay Tickets 20/10/2004			
SOP 109	(1)	Leachate Pumping Arrangements	01/11/2004		
SOP 109**	(2)	Leachate Pumping Arrangements	02/12/2005		
SOP 110	(1)	Corrective Action Procedures 01/12/2004			
SOP 110**	(2)	Corrective Action Procedures 05/09/2004			
SOP 111**	(1)	Documentation Control Post to/from EPA	06/12/2004		
SOP 112***	(1)	Diversion of Surface Water 12/07/2007			

** New or Revised Standard Operating Procedures during 2005.

*** Yet to be approved by *The Agency*.

TABLE 12.1: SUMMARY OF WRITTEN PROCEDURES DEVELOPED BY THELICENSEE DURING 2004 AND 2005, RELATING TO FACILITY OPERATION.

12.2. SUMMARY OF STANDARD OPERATING PROCEDURES.

There follows a summary of the procedures developed for the facility. The full written procedures are available for inspection at the facility office.

12.2.1. Waste Acceptance and Handling Procedure.

This is to document the procedure for waste acceptance and handling at Dunsink Landfill as per condition 5.1 and condition 5.2 of the Waste Licence. It applies to all waste accepted for disposal at the landfill and the quantity of inert waste accepted shall not exceed the amount required to achieve the Restoration and Aftercare Plan.

12.2.2. Process Flow Charts For Waste Acceptance.

This illustrates the procedure for waste acceptance and handling at Dunsink Landfill as per condition 5.1 and condition 5.2 of the Waste Licence.

12.2.3. Waste Acceptance Policy.

This details access to the facility, it's hours of opening, charges for disposal, types of waste handled, characterisation requirements, general on site procedures and emergency procedure.

12.2.4. Application Form for Clay Tickets.

Waste contractors who wish to gain access to the facility must successfully complete all parts of this form which requires full details of waste owner / producer, details of source and waste, and carrier details.

12.2.5. Form C Waste Acceptance Form.

This form, in conjunction with clay tickets, is to accompany all waste accepted at Dunsink. All parts of the form which relate to Carrier information, Source of Waste, Details of Waste and European Waste Code (EWC) must be filled out in full before waste is accepted at the facility.

12.2.6. Form E Inert Material Application.

This form will be required in exceptional circumstances. Wastes from unknown origins are not accepted at the landfill. Only inert material from uncontaminated greenfield sites is accepted at the landfill. If a non-conformity is discovered or suspected, deposit on site will not be possible and the assignment will be rejected offsite. The waste owner / producer or carrier's application may be invalidated. No further loads will be accepted from the waste owner / producer or carrier until "Form E - Application Form 127-1 Inert Material" has been successfully completed. "Form E - Application Form 127-1 Inert Material" requires testing for basic characterisation. Waste that requires basic characterisation must also be subject to Level II Compliance testing in accordance with CD 2003/33/EU, this will involve compliance testing of selected parameters from basic characterisation testing at a sampling interval to be determined by the authority.

12.2.7. Emergency Response Procedure.

This Emergency Response Plan is designed to provide uniform emergency response. This programme is designed to provide guidance on action to be taken in the event of incidents from minor injuries to major emergencies. The Dunsink Landfill is located close to a continuously staffed fire brigade station and an accident and emergency hospital is located approximately 3 miles away in Blanchardstown. The main focus of this procedure is to initiate the correct action to minimise injury to personnel, damage to the plant or negative environmental impact until the arrival of the emergency services. This procedure provides detailed guidance on the following stages:

- 1. Responsibilities of emergency team members
- 2. Raising the Alarm
- 3. Obtaining first aid
- 4. Calling out the emergency services
- 5 Evacuation procedure.
- 6. Emergency communications.
- 7. Authority to Silence Alarms.
- 8. Action in the event of Specific Emergencies

Potential emergencies at the landfill include:

- a) Major accident (injury/illness/damage to plant)
- b) Chemical spill warranting evacuation.
- c) Fire/explosion.
- d) Toxic Gas Release

SOP 107(2): Revision documents new management structure.

12.2.8. Weekly Tally for Clay Tickets.

This is designed to record daily and weekly tally for clay tickets, for reconciliation with clay tickets issued and used and the amount of inert material allowed under Schedule A.1 of the licence.

12.2.9 Leachate Pumping Arrangements.

This is designed to document the procedure for leachate management as per Condition 3.12, particularly in relation to the configuration of the valve network under several scenarios.

SOP 109(2): Revision documents new leachate management arrangements following commissioning of new leachate pumping infrastructure.

12.2.10. Corrective Action Procedures.

This documents as per condition 2.3b) of the licence, describes in detail the corrective actions to be taken should any of the following situations in relation to Environmental Management arise;

- (i) Excessive Noise.
- (ii) Excessive Dirt.
- (iii) Excessive Surface Water Build Up.
- (iv) Pest/Vermin/Bird Problem.
- (v) Odour Problem.
- (vi) Litter Problem.
- (vii) Groundwater Contamination.
- (viii) Gas Leak / Migration.
- (ix) Leachate Problem.
- (x) Fire Incident.
- (xi) Security Issue.

It also contains the weekly nuisance and surface water visual inspection forms.

SOP 110(2): Revision provides a column for recording when and who signs off issues requiring corrective action. An additional sheet is provided (xi) specifically or security issues.

12.2.11. Documentation Control Post to/from EPA Public Display.

This document outlines the procedure for handling, filing and recording all documentation between Fingal County Council and the Environmental Protection Agency.

12.2.12. Diversion of Surface Water.

This document outlines the procedure for diverting the Scribblestown Stream and Southern Tributary in the event of evidence of contamination. This SOP has yet to be agreed with *The Agency*.

13.0 TANK, PIPELINE AND BUND TESTING AND INSPECTION REPORT.

As per condition 3.10.5 the following lagoon and bund tests conducted during 2007 are valid for this reporting period.

Lagoon.

An integrity test was conducted on the Lagoon in Dunsink during August / September 2007. The lagoon is deemed fit for the storage of leachate. A report was submitted to this office based on the findings of the hydrostatic test, construction details and visual assessment of the lagoon. This report is available for inspection at the facility office. A copy of the bund test certificate is provided in Appendix VI.

An integrity test will be conducted on the lagoon during 2010.

Oil Bund IPS Compound- Dunsink.

An integrity test was conducted during December 2007 on the oil bund on the IPS compound. The bund integrity was found to be good, it was watertight and found fit for its intended use. A copy of the bund test certificate for this is provided in Appendix VI.

An integrity test will be conducted on the oil bund during 2010.

14.0. REPORTED INCIDENTS AND COMPLAINTS SUMMARIES.

14.1. REPORTED ENVIRONMENTAL INCIDENTS.

There were fifty two reported incidents last year reported under condition 1.6 c) "Any trigger level specified in this licence which is attained or exceeded"; and d) "Any indication that environmental pollution has, or may have, taken place." Four of these were also notified to the Eastern Regional Fisheries Board and one was reported to Dublin City Council.

	EPA Notifie	ed		ERFB [*] Notified DCC ^{**} Notifie			
	Surface Water	Groundwater	Landfill Gas	Dissolved Methane	Noise	Surface Water & Groundwater	Surface Water
Month 2007	(n)	(n)	(n)	(n)	(n)	(n)	(n)
January	()	()	5	(11)	(11)		()
February			4				
March			4	1			1
April			5				
May			4				
June			4	1			1
July			5				
August			4				
September			4	1			1
October			5				
November			4				
December	1		3	1		1	2
Total Number of Incidents	1		51	4		1	5

TABLE 16.1: SUMMARY OF REPORTED INCIDENTS DURING 2008.

* Eastern Regional Fisheries Board.

** Dublin City Council.

A summary of the environmental incidents distributed by month and thematic area is provided in Table 16.1.

Table 14.1 reflects a lowering in the number of incidents in 2008. The number of landfill gas incidents is higher than last year. They relate to trigger levels for Methane and Carbon Dioxide in the Sports field. Further investigations will be carried out in this area in early 2009.

The surface water incidents are down on 2007, but this reflects results for suspended solids associated with the completion of the attenuation pond. SW10 will monitored in relation to the elevated Amonniacal nitrogen reading recorded in the 4th quarter. Dissolved Methane incidents were consistent with last year and related to increased data capture than any deterioration in environmental performance.

The EPA was notified of all incidents. The ERFB were notified on all incidents pertaining to surface water and Dublin City Council was notified of incidents relating to Dissolved Methane.

FINGAL COUNTY COUNCIL-DUNSINK LANDFILL-ANNUAL ENVIRONMENTAL REPORT 2008

14.2. REPORTED ENVIRONMENTAL COMPLAINTS.

Condition 10.4 of Licence 127-1 requires that the licensee shall maintain a written record of all complaints relating to the operation of the facility. There follows a summary of the complaints for the reporting period, two in total, compared with five for 2004, one for 2005 and two for 2006. Details of the complaints are as follows:-

14.2.1 Licence 127-1 Condition 10.4. Complaint No.1

The licensee shall maintain a written record of all complaints relating to the operation of the facility. Each record shall give details of the following:-

a) Date and time of the complaint;

Complaint reported in Letter dated 1st September 2008 but received by this office 1st September 2008.

b) Details of the nature of the complaint;

The EPA reported that they had a received a complaint that there was litter and fly tipped rubbish on Dunsink Land and is not being cleared by Fingal County Council, security of the site was not adequate due to the joyriders causing disturbances to nearby residents and no sportsfield have been provided for use by the local community to date.

c) The response made to each complainant. Letter sent to the complainant responding to the issues.

14.2.2 Licence 127-1 Condition 10.4. Complaint No.1a

The licensee shall maintain a written record of all complaints relating to the operation of the facility. Each record shall give details of the following:-

a) Date and time of the complaint; Complaint made by letter to Environment Department FCC on 17/9/2008.

b) *Details of the nature of the complaint;*

Similar to complaint No.1. The EPA reported that they had a received a complaint that there was litter and fly tipped rubbish on Dunsink Land and is not being cleared by Fingal County Council, security of the site was not adequate due to the joyriders causing disturbances to nearby residents and no sportsfield have been provided for use by the local community to date.

c) Actions taken on foot of the complaint and the results of such actions; and Mr Loftus sent letter to EPA addressing the complainant issues.

15.0. REVIEW OF NUISANCE CONTROLS.

Condition 7 of Waste Licence 127-1 requires that vermin, birds, flies, mud, dust, litter, noise and odours do not give rise to nuisance at the facility or in the immediate area of the facility.

To this end a Nuisance Monitoring Programme was instigated. This involves weekly inspection of the nuisances stated in Condition 7.1, but also includes those associated with security, surface water and leachate. The nuisance inspection is conducted in conjunction with the weekly Surface Water Visual Inspection. The facility and some adjoining areas are separated into seven zones. A checklist was designed and is filled in weekly since inspections were formalised in August 2004. The nuisance-

monitoring programme feeds into the Environmental Management System, in that if nuisances are detected which are not considered incidents under Condition 1.6 of the licence – Corrective Action Procedures are invoked. If nuisances are detected which are considered incidents under Condition 1.6 of the licence, procedures listed under condition 9.1 are adhered to. The records for weekly inspections are available in the facility office.

Inspections have been quite successful in identifying the main nuisances associated with the facility and correcting them;

- Mud and dust on Rathoath Road and site roads.
- Litter on Dunsink Lane and around the perimeter of the site.
- Localised Ponding.
- Occasional Leachate Seepages.
- Fencing and Gate Breaches.
- Abandoned Vehicles.
- Burnt out Vehicles.
- Vandalised Monitoring Infrastructure.
- Vandalised Wheelwash Infrastructure.

During 2007 the main sources of nuisance were associated with traffic bringing in topsoil / subsoil for the capping programme; mud, dust and noise. Additional professional pest monitoring is carried out and logs are kept. These are available for inspection at the facility office.

16.0 FINANCIAL PROVISION, MANAGEMENT AND STAFFING STRUCTURE AND PROGRAMME FOR PUBLIC INFORMATION.

16.1. FINANCIAL PROVISION.

With regard to the uptake of Environmental Liability Risk Assessment (ELRA), Residuals Management Plans (RMP), Closure Remediation and Aftercare Plans (CRAMP) and Financial Provision (FP), please find the following information in relation to Dunsink Landfill.

• Risk Category as derived using the system set out in the Guidance Document. This specific exercise has not been carried out to date. However on looking at the guidance document it appears similar to the "Methodology for Determining Enforcement Category of Licences". This exercise gave Dunsink an A2 enforcement category which would probably equate to a Risk Category 3 classification.

• The "Methodology for Determining Enforcement Category of Licences" was last completed for Dunsink in July 2008. This exercise gave Dunsink an A2 enforcement category which would probably equate to a Risk Category 3 classification.

• The facility's RMP/CRAMP was the culmination of a series of proposals beginning in June 2005. It was agreed by "The Agency" during 2005. The series of proposals are referenced and detailed below and "The Agency" would have received copies in triplicate.

		POST TO EPA 127-1
FCC-127-1-2005-	DATED	REGARDING
FCC-127-1-2005-015	09/06/2005	restoration and aftercare plan
FCC-127-1-2005-022	28/07/2005	Restoration and aftercare plan & SEW Leachate Management & Drainage
FCC-127-1-2005-025	13/09/2005	Restoration and Aftercare Plans and achievement of final profile
FCC-127-1-2005-026	19/09/2005	Slope Stability Survey
FCC-127-1-2005-027	23/09/2005	Restoration & Aftercare plans Drilling Wells

• Fingal County Council's position to date with regard to financial provision currently in place for Dunsink and Balleally has been stated as follows; "In accordance with Condition 12.2 of the Waste Licence, Fingal County Council shall establish and maintain a fund or other form of approved security, that is adequate to assure the financial capability of implementing the Restoration and Aftercare Plan as agreed with "The Agency". Financial provision is made on an annual basis at Fingal County Council budgeting meetings.

As the CRAMP/RMP predates the Guidance Document (2006), there are some differences in content and methodology. The contents of the CRAMP/RMP broadly reflect the suggested contents in the guidance document. It is also worth stating that *The Agency* approved of the CRAMP/RMP at the time of submission. The restoration programme is now complete and the facility is now in it's aftercare phase. The financial provision is considered adequate.

Staff from Fingal County Council would be willing to attend a conference in 2009 on implementation of the Environmental Liability Directive. FCC-W0127-01-2008-007

16.2. MANAGEMENT AND STAFFING STRUCTURE.

16.2.1. Management Structure.

The following comprise the current management structure for Dunsink Landfill. Licence Compliance

Senior Engineer, Mr. John Daly.

Waste Infrastructure and Enforcement, John Daly. B.E. (Civil Engineering), M.Sc (Environmental Engineering), MIEI

Senior Executive Engineer, Mr. M. Kiely. Responsible for waste infrastructure within the Environment Department. B.E. (Civil Engineering) 1978, Passed all modules of FAS, Waste Management Training Program.

Acting Senior Executive Engineer, Assistant Landfill Manager. Mr. A. Murphy. Landfill Supervision of operations on site, management of waste licence conditions, supervisor of site engineering works.

B.E. (Mechanical Engineering), EurIng, MIEI, Chartered Engineer. Passed all modules of FAS, Waste Management Training Program

Acting Executive Scientist, Mr. Brian Reynolds (Replaced Mortimer Loftus) Landfill operational management, supervision of scientific monitoring and other licence conditions, Licence compliance and report preparation.

FINGAL COUNTY COUNCIL-DUNSINK LANDFILL-ANNUAL ENVIRONMENTAL REPORT 2008

MSc. Project Operations Management, MSc. Applied Science (Env. Science), BSc. Biology and Mathematics, FAS Waste Management Certificate.

Acting Executive Scientist, Mr. M. Loftus.

Landfill operational management, supervision of scientific monitoring and other licence conditions, Licence compliance and report preparation.

Ph.D. Ecology, Diploma Environmental Impact Assessment Management, B.Sc. Environmental Science, Diploma Environmental Management, Diploma in Environmental Impact Assessment Management, Passed all modules of FAS, Waste Management Training Program.

Landfill Management

Senior Parks Superintendant, Mr. Kevin Halpenny. Responsibility for Parks Department,

Senior Executive Parks Superintendant, Ruairi O'Dulaing. Responsibility For Parks Development and transition

District Supervisor, Ted Lynch Coolmine Depot District Supervisor. Responsibility for overseeing Landfill management operations.

Foreman, Colin Gilhooley, Management of Landfill, FAS safe pass, manual handling and CONSAW courses.

Assistant Landfill Manager/Foreman, Mr. R. Donnelly, Assistant to Landfill manager, task management of site operatives and rehabilitation works. 12 years experience working for Fingal County Council.

The management and staffing structure will be reviewed during 2008 when the new phase of aftercare begins with the Parks Department.

16.3. PROGRAMME FOR PUBLIC INFORMATION.

Public information can be viewed at the **Council's Headquarters** between 9.30 a.m. and 12.45 p.m. and 2.00 p.m. and 4.00 p.m. Monday to Friday (excluding public holidays), unless otherwise arranged by prior appointment.

- Facilities for viewing information from a computer or files are provided at Dunsink Facility office by prior arrangement with the Landfill Manager.
- A register of information will be made available on www.fingalcoco.ie. The website was updated February 2005. Additional information relating to the waste licence was posted on the website including; Waste Acceptance Policy, Procedures and Application Forms.
- A Link to the EPA's website that has the licence conditions is as follows <u>www.fingalcoco.ie/services/ENVIRON_MENT/Form.htm</u>. Note that this is a pdf file.
- Requests for copies of environmental information on display should be made using the "Requests for copies of Environmental Information/Reports" form.

Site Visits

• Site visits to **Dunsink Landfill** can be arranged by applying in writing to the Landfill Manager requesting a date and time for the proposed visit and indicating the number of visitors and the purpose of such a visit and whether any

presentation is required. The use of cameras and video equipment during the visit must be agreed in advance with Fingal County Council.

• Such requests will be accommodated where possible. Operational and security matters will take precedence and visits may be cancelled at short notice.

Information Meetings.

A Dunsink Task Force was set up which met up to once monthly in previous years. It's brief includes the discussion of environmental issues in the broader Dunsink area, including issues relating to the waste licence. Local representatives, elected members, local Garda Siochana representatives, Fingal County Council and Dublin City Council members attend these meetings.

Review.

The communication program will be reviewed during 2008 when the facility enters a new phase with the Parks Department.

17.0. STAFF TRAINING. 17.1. STAFF TRAINING REPORT.

Consultation with the Human Resources department was undertaken to determine training requirements of staff on an ongoing basis since 2004. Following an initial assessment of requirements under FCC's corporate safety statement a number of courses were identified as necessary in 2004. Table 17.1 lists those courses taken or to be taken by members of staff involved with activities directly associated with Dunsink and Waste Licence 127-1. (see Appendix VI)

COURSE
Safe Pass
Manual Handling
Waste Management
Slinger / Signaller
Use of Booms and Sorbent
Materials
Use of Fire Extinguishers
Occupational First Aid
Health and Safety Management
Working in Confined Spaces
Safe Tractor Operation
Safe Use of Sprayers
Fire Warden
Safety in Excavations
Meeting Effectiveness Course
Geographic Information Systems

TABLE 17.1: LIST OF COURSES REQUIRED BY CORE PERSONNELINVOLVED IN WASTE LICENCE 127-1.

A survey was undertaken to determine if staff had undertaken any of these courses by November 2004, December 2005 and December 2006. Consultation with staff on site determined, which courses were required by individual members of staff as each staff member is not required to complete all courses. The consultation phase resulted in the nomination of a health and safety representative on site. Reviews of the training programme were undertaken in June and December 2006 (Appendix VII) and results were submitted to Human Resources.

Training had already occurred on site during 2004 and 2005, in the use of absorbent materials and booms for spillages. The training programme for 2005 addressed elements of the training programme, two members of staff have undertaken the FAS Waste Management Course. Manual handling classes were organised for all staff and two members of staff undertook the working in confined spaces course during 2005. Staff training during 2006 included FAS SAFE PASS for all staff and Managing Safely in Construction Courses for two staff members.

Staff training during 2008 is outlined in Appendix VI but was restricted to two courses for the Health and Safety Representative on site; Fire Warden Course and Location of Underground Services.

GLOSSARY

Aftercare	Any measures that are necessary to be taken in relation to the facility for the purposes of preventing environmental pollution following the cessation of the activity in question at a facility.
Annually Aquifer	At approximately twelve monthly intervals. A formation (e.g. body of rock, gravel or sand stratum) that is capable of storing significant quantities of water and through which groundwater moves.
Baseline monitoring	Monitoring in and around the location of a proposed facility so as to establish background environmental conditions prior to any development of the proposed facility.
Borehole	A shaft installed outside a waste area for the monitoring of and/or extraction of landfill gas/groundwater. Established by placing a casing and well screen into the boring. If installed within the waste area, it is called a well.
Bunding / Berm	A dike or mound usually of clay or other inert material used to define limits of cells or phases or roadways; or to screen the operation of a landfill from adjacent properties; reducing noise, visibility, dust and litter impacts.
Capping	The covering of a landfill, usually with low permeability material (landfill cap).
Condensate	The liquid which forms within the gas pipe work due to the condensation of water vapour from landfill gas.
Detection limit.	The concentration of the determinant for which there is a 95% probability of detection when a single analytical result is obtained, detection being defined as obtaining a result which is significantly greater ($p=0.05$) than zero. Also referred to as Limit of Detection.
Direct discharge	The introduction into groundwater of List I or II substances without percolation through the ground or subsoil.
Downgradient	The direction towards which groundwater or surface water flows.
Emission	Meaning assigned by the EPA Act of 1992.
Flare unit	A device used for the combustion of landfill gas thereby converting its methane content to carbon dioxide.
Gas wells	Wells installed during filling or retrofitted later within the waste area for the monitoring of and/or removal of landfill gas either actively through an extraction system or passively by venting.
Groundwater	Groundwater is that part of the subsurface water which is in the saturated zone.
Hydrogeology	The study of the interrelationships of the geology of soils and rocks with groundwater.

Indirect discharge	The introduction into groundwater of List I or II
	substances after percolation through the ground or
	subsoil.
Inert landfill	A landfill that accepts only inert waste that fulfils the
	criteria set out in the Agency's draft manual "Waste
-	Acceptance".
Lagoon	A land area used to contain liquid, e.g.leachate collected
T 1.0+11	from landfill.
Landfill	Waste disposal facility used for the deposit of waste on to or in to land.
Landfill gas (LFG)	All gases generated from the landfilled waste.
Leachate	Any liquid percolating through the deposited waste and
	emitted from or contained within a landfill as defined in
	Section 5(1) of the Waste Management Act.
Leachate Well	Well installed within the waste area for the monitoring
	and/or extraction of leachate as opposed to borehole,
	which is the term, used when located outside the waste
	deposition area.
List I/II substances	Substances referred to in the EU Directives on
	Dangerous Substances (76/464/EEC) and Groundwater
	(80/68/EC).
Lower explosive limit (LEL)The lowest percentage concentration by volume of a
	mixture of flammable gas with air which will propagate
	a flame at 25°C and atmospheric pressure.
Macroinvertebrate	Larger invertebrate animals visible to the eye. Usually
	defined as those that are retained by a net or sieve of
	mesh size 0.6mm.
Minimum reporting value	This is the lowest concentration of a substance that can
	be determined with a known degree of confidence. It is
	a matrix dependent and not necessarily equivalent to the
	Limit of Detection of the analytical system but is
	rebustness and reproducibility of the test method as
	applied to the specific metrix. Also referred to as the
	limit of quantitation or practical reporting limit
Noise Sensitive Location	(NSL) Any dwalling house hotel or hostel health
Noise Sensitive Location	huilding educational establishment place of worship or
	entertainment or any other facility or area of high
	amenity which for its proper enjoyment requires the
	absence of noise at nuisance levels.
Ouarterly	At approximately three monthly intervals.
Receiving water	A body of water, flowing or otherwise, such as a stream,
8	river, lake, estuary or sea, into which water or
	wastewater is discharged.
Restoration	Works carried out on a landfill site to allow planned
	afteruse.
Substrata	River bed or bottom on or in which invertebrates live.
Taxa	Named taxonomic groups. Usually family or species
	level in biotic indices.

Trigger level	A parameter value specified in the licence, the
	achievement or exceedance of which requires certain
	actions to be taken by the licensee.
Upper explosive limit (LEL) The highest percentage concentration by
	volume of a mixture of flammable gas with air which
	will propagate a flame at 25°C and atmospheric
	pressure.
Void space	Space available to deposit waste.
Water balance	A calculation to estimate a volume of liquid generated.
	In the case of landfills, water balance normally refers to
	leachate generation volumes.

APPENDIX I

APPENDIX II
APPENDIX III

APPENDIX IV

APPENDIX V

APPENDIX VI

FINGAL COUNTY COUNCIL-DUNSINK LANDFILL-ANNUAL ENVIRONMENTAL REPORT 2008

FINGAL COUNTY COUNCIL-DUNSINK LANDFILL-ANNUAL ENVIRONMENTAL REPORT 2008

APPENDIX I

Groundwater February 2008

BH33 BH33 BH34 Control Trigger BH34 Control Values Values Values		8.56 8.99 7.48 8.61	0.852 0.892 0.627 0.998		0,21 0.22 <0.2 0.21	5.25 5.5 <2 6.3
BH33		7.46	0,628	B.5	<0.2	
H32 BH32 ntrol Trigge lues Value		.18 8.6	227 1.286	•	735 0.77	25 8
BH32 Ka		7.55 8	0.671 1.	9,5	<0.2	2 5
BH31 Trigger Values		6.79	0.828	•	1.65	8.8
BH31 Control Values		8.39	0.791	•	1.675	8.4
BH31		7.75	0.671	8.4	40.2	8
 BH27 Di Triggei Values 		8.57	2 1.343	•	1,98	5.5
7 Cantry Value		8.18	2 1.282	•	2 1,69	5.25
tte ager BH5 Lues		21 13	708 1.01	8 ,	21 0	8
9H18 Bt ontrol Tri alues Val	•••	8.72 8.	.708 2.	,	1.16 1.	9.45 9
BH18P		7.89	0.277 2	•	¢0.0	4
BH16 Trigger Values		B.64	0.878	•	0.22	6.3
BH16 Control Values		8.24	0.838	•	0.21	6.3
BHI6		7.33	0.662	10.2	€0.2	2
a BH4 ol Trigge		8.59	2 1.414	•	0.33	9,6
A Cont		8 8.2	135 1.35		2 0.31	6.3
13 19 19 19 19 19		1.7 BS	89 0.8	6	а 8 8	6
H3 B1 Introl Trig		8	231 : 1.2		-0 	3 6
BH3 Val		1.57	\833 1.	9.6	<0.2 0.	2
a'YE		5-9.5	500		0.3	
te Chalt		pH Units 6.1	mS/am 2	ů	и ви	mg/I
Paramater		Æ	Conductivity	Temperature	Ammoniacel Nitrogen	Total Organic Carbon

IGV = Interim Guideline Value

Sampled February 21, 2008 Analysis conducted by Alcontrol Geo

l				
····· ··· ·			-	
*·· ······				
· · · · · · · · · · · · · · · · · · ·				
· · · ·				
:				
		÷		
	•			
1				

Groundwater May 2008

Paramater	Unit	F.A.9I	BH3	Control Values	Brid Frigger Values	BH	ontel Contrel Valuos	Tripper Values	8H16	Control Vatues	Utilia Veluise	BH18H	Brita Control Velues	Ethos Trigger Values	BH27	Control Values	hijar Ngger Alues	EH3	Suitor Control Values V	arian Rigger B alties	1132 Ve Ve	hee Val	Ser BH	33 Contr Valu	rol Trigg	and a second	BIIS4 Contro Values	EH34 Trigger Values	i si si si
																						•							ı
둽	ain Ha	a.c0.b	7.26	3	8°.38	74	8.2	8.5D	7.32	6.24	B.C4	3.86	8.72	8.67	7 16	ð. 13	8.67	7.21	8,39	8.70	21 8.	16 . 8.	8.7. 8		8 8.06	7.07	8.61	9.02	
Conductivity	niskni	2 500	558'C	1.231	1,265	0.526	1,352	1.414	0.635	0.635	0.876	0.419	2 70e	2706	1.02)	1.282	1.343	0.658	0.791 1	0 829	465 1.	227 1.2	88 0.62	ed 0.85	2 0.89	1.04	0880	901 21	
Temperature	ų	•	13,6		•	13.0			128	•		13.7	•	•	1'81	 ,		12.8		-	2.8			` ~	•	13.2	•	•	
Ammoniacol Nitrogen	եցո	E'0	×0.02	21-12	0.44	<0.02	0.31	0.33	0.13	0,21	0.22	0.03	1.16	121	0.05	1.65	1.56	0.3	1.575	1.65 6	а 6	735 0.	77 <0.6	2'0	1 0.22	40°0	0.21	0.22	
Tetal Organic Corbon	Fen -		ģ	6.0	6.6	ÿ	6.3	6.6	?	6.3	6.3	4	9.45	9.2	۲	5.25	5.6	+	H-1	38	έ. σ.	26	3	52	5 6.5	3	6.9	6.6	
																													1

K3V = Interim Gurdalma Vatue

Alacitys s. yakus hao emercies (9/1 e. Blachty e Valve hao emercies the Corbol Val Blackty e Valve hao emercies (100 e. 100 e. 100 e. 100 e.

Sampled May 21, 2008 Analysis conducted by Abconted Good tent. Laturations

Dunsink G3 2006 GW

1.

.

												Groun	dwater Res	ults										and the second second				1
											and the second												and the second second	and the state of the				
				BH3			BH4	BH4	_	aH16 B	4e	æ	16 BH13		BH27	BH27		8H31	3H31		3H32 B	H32	ā 	133 81-	133	۵ 	134 BH34	_
PARAMETER	UNIT	I,G.V.	EH3	Control	Trigger	BH4	Control 1	rigger	BHIG	ntrol Trl	gger BH	118 Cont	Irol Trigge	r BH27	Control	Trigger.	BH31	Control T	igger F	Ha2	ontrol Tr	gger BH	33 Col	strol Trig	gger B	134 Cor	tral Trigge	×
	_			Values	Values		Values	Values	>	alues Ve	lues	Vali	ies Value:		Value	Values		Velues V	aiues	-	alues Vc	lues	-Vel	ues Val	109	Nal Val	ues Value:	ا،
pH Value	unils	6.5 - 3.5	6.7	8	8.38	7.97	8.2	8.59	7.66	8.24 8	64 7.	53 8.7	2 8.57	7.31	B.16	6.57	7.47	8.39	8.79	2.5	8.16	9.6 7.1	12 8	68 B.	66	27 8.	61 9.02	
Conductivity	mS/cm	-	0.203	1.231	1.289	0.576	1.352	1,414	0.625	0.838 0.	878 0.2	67 2.7	08 2.708	0.817	1.282	1.343	0.482	0.791 0	182B C	693	1.227	286 0.5	25 0.1	352 0.6	392 0.	905 0.5	986 1.045	
Ammonicat Nitrogen as NH4-N	y mg/	0.15	0,2	0.42	0.44	<0.01	0.315	0.33	0.1	0.021	22	5	1.21	0.09	1.89	1.88	<0.0>	1.575	1.65	0.01	0.735	.77 0.	0 0	21 0.	22	0	21 0.22	
Dissolved Oxygen (O2)	02 mg/l	N-A-C	'n		•	6			φ		-		•	9			4	•		5		· · · · ·				6		
Chioride (Ci)	CI mg/l	90	8	76.65	80.3	44	91.35	95.7	53	10.95 4	2.9	386	3.5 407	46 .	76.6	79.2	15	32.55	34.1	25	26.25	7.5	1 28	35 26		32	55 34.1	
Potassium (K)	K ma/	10	47	5.25	5.5	si a	77.7	8.14	2.3	3.78 3	.96 2.	7 3.6	99 4.18	3.2	3.36	3.52	2.9	4.41	4.62	3.5	6.72	е В	ي د	25 5	5	.6	99 4.2	ł
Sodhm (Na)	Na mo ⁱ l	150	36	51.24	53.68	8	37.8	39.66	50	21	8	4 103	31 108.23	37	47.25	49.5	÷	25.2	26.4	23 [劉	21311-222	2.83	4 82	.95 86	6.9	59 64	56 67.7	
Fluoride (F)	F mg/l	-	<0.01	0.315	0.33	<0.01	0.315	0.33	0.99	0.74%	0	6 2.5	21 2.31	0. <u>9</u>	5.074	0110	0.55	0.845	66 0	10.0	0.315	.33 0.1	0.5	945 0.	0 68	62 <u>280</u>	0.0 1 0.0	8
Totat Organic Carbon	C mg/l	N-A-C	ч	6.3	66	4	6.3	6.6	Ŷ	6.3	5.6	0 8.4	15 9.9	<3	5.25	• 5 ^{.5}	v	8.4	6.8	+	5.25	۷ 9	9 -	25 55	\$	56	3 6.6	- 1
Tolal Oxidised Nitrogen (water)	N mg/l	N-A-C	5.9	.	•	'n			<0.3	,	Ö	7 .		0.7		•	2			t0.3				-	-	14 I.		
Calcium (Ca)	Ca mg/l	200	140			130			76		е	-		140	•		85			36					-	60		
Cadmlum (Cd)	Cd mg/l	0,005	<0.00022		•	<0.00022			0.00022		· <0.0	0022	•	<0.0002		•	0.00022		♀	00022		0.0	022	-	- <0.0	0022	•	1
Chromlum (Cr)	Cr mg/l	0.03	0.004			0.004	•		0.002		3	102		0.002			100.0			.003		Q.	100		0	202	•	
Copper (Cu)	Cu mg/l	0.03	<0.0016	•		<0.0016		•	0.0016	,	.0.0	0.6		<0.0016			<0.0016		¥ ·	.0016		▲0.0	016		ġ	0016		
Total Cvanide (Ch)*	Cn ma/l	10.0	<0.05		•	<0.05			<0.05		9	. 30		<0.05			<0.05			0.05		·	95	-	Ϋ.	50.0		
(ron (Fe)	Fe mg/i	0.2	0.041	0.018	0.019	0.028	0.010	0.02	c.002	0.03	028 0.	19 0.0	158 0.018	40.002	0.03	0.032	<0.002	0.0441 0	.0462 <	0.002 0	01365 0.	0143 <0.	0.0	147 0.0	154 <0	0.02 0.0	304 0.031	6
Lead (Pb)	Ph mg/l	0.01	<0.0004	•	•	+0:000+	-	•	0.0004	•	- <0.0	1004		<0.0004		,	<0.0004		¥ ,	0004		· 60.0	904		Q	000	•	- 1
Magnoslum (Mg)	Ng mg/i	50	9.5	22.73	23.82	7.7	19.0B	19.99	ş	9.23 31	0.62 5	93.	45 97.9	ŝ	51.07	53.5	6.5	18.76	9.66	18	5.074 26	268	21	.95 23.	100	13 23	24.35	4
Mangenese (Mr)	Mn mg/l	0.05	0.002	0.151	0.158	<0.001	0.0294	9050.0	±0.001	0.169 0.	177 0.0	0.0	615 0.0539	40.001	0.077	0.08	0.036	0.9135	0 2367	005	0672 0.	0704 0.	18 0.C	483 0.0	506 0	.16 0.5	391 0.410	
Nickel (NI)	NI mg/I	0.02	0.012	0.0116	0.0121	0.004	0.042	0.044	0.0019 0	0021 0.	022 D.C	012 200	0.02	0.0057	0.063	0.066	0.003	0.0105	0 1100	0021	0105 0	011 0.0	27 0.C	021 0.0	010	0057 0.00	3525 0.005	6
Mercury (Hg)	Hg mg/l	0.001	<0.0001	·		<0.00001		v	0.00001		- <0.0	- 1000		<0.0001		•	6.00001		9 -	10000		- ×0.0	1000		<0.	1000	•	1
Residue on Evaporation	i'gm	•	588	•		730	•		395		~~~~ 	. 86		590	•		592			484			 -9			21	•	
Sulphate (soluble) (SO4)	SO4 mg/l	200	79	,		110			46	-	-			8			44	•	•	41			5	-	-	20		
Zine (Zh)	Zn mg/l	0,1	<0.005			600.D	,	•	D.005	-		005	,	<0.006	•	•	<0.005			.006	•	• •	g	-	Ş ,	005		
Baron (8)	B mg/l	-	<0.02			<0.02			<0.02		9	8	-	<0.02	•		<0.02		•	0.02		•	02			0.02		
Alkalinity (as CaCO3)	CaCO3 mg/l	N-A-C	320	·		300			284	•		14	•	380		,	288	•		288		· 2	R			68	·	
Ortho Phosphate	P04 mg/l	•	<0.01	·		<0.01		•	<0.01	····	°	10		<0.01	·	·	<0.01			0.01		0	35		-	34		
1.G.V.=Intertim Guidelline Values from Ta	ble 3.1 of EPA	document	"Towards S	tetting Gu	ildeline Va	kes for the	 protection 	n of Groun	dwater un Ir	eland"																		

Bibiding a Volue has accessed (3V Bibiding Volue has accessed (3V Bibiding Volue) and the second bibiding (1) accommended by Laboratory lavel of Detection is above (3V recommended byel

Sampling was undertaken on the 2nd September 2008. N-A-C≖ No abnormal change

Analysis conducted by Jones Environmental, Desside, UK 055023

OCP/OPP Ground Water Dunsink

Job No: CE05977 3rd Quarter 2008

 $\left| \left(\cdot \right) \right\rangle$

(

Compound	Units	Method Detection Limit	BH3	BH4	BH31	BH32	BH33	BH34
Dichlorvos**	l/gu	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Mevinphos**	l/gu	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
alpha-BHC**	l/gn	<0.01ug/l	<0.021	<0.01	<0.01	<0.01	<0.01	<0.01
beta-BHC**	ug/I	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
gamma-BHC (Lindane)**	ug/I	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Diazinon**	ng/I	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Methyl parathion**	l/gu	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Heptachlor**	ug/I	<0.01ug/I	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Fenitrothion**	ng/l	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Malathion**	ng/I	<0.01ug/I	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Aldrin**	ug/I	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Parathion**	ug/I	<0.01ug/I	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Heptachlor epoxide**	ug/I	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Endosulfan 1**	ng/l	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
p,p'-DDE**	l/gn	<0.01ug/I	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Dieldrin**	ng/l	<0.01ug/I	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Endrin**	ng/l	<0.01ug/I	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Endosulfan 2**	ug/I	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
p,p'-DDD**	ng/I	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Ethion**	ug/I	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
p,p'-DDT**	ug/I	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Endosulfan suiphate**	l/gu	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
p,p'-Methoxychlor**	l/gu	<0.01ug/I	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Azinphos methyl**	ng/l	<0.01ug/l	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01

Volatile Organic Compounds Dunsink

Linits - un/ko

White Young Green Ireland

Job Number: CE05977

Compound	8H3	BH4	BH31	BH32	BH33	BH34
Dichlorodifluoromethane	<2	<2	<2	<2	<2	<2
Methyl Tertiary Butyl Ether	<2	<2	<2	<2	~2	<2
Chioromethane *	<3	<3	- 3		- 3	<3
Vinvl Chloride	-2	2	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	0	2	<2
Bromomethane ⁸	<1	ء د1	<1	<1		<1
Chioroethane *	<3	-3	<3	<3	3	<3
Trichlorofluoromethane *	-3		3		à	4
1 1-Dichloroethene #	<3	-3	-3	<3	a	<3
Carthan Diculabida	.3	-3	3	-3	à	
Dichloromethene	-3	~	3	<3	3	<3
trans 1.2 Disblaroothons *	-3	-3	3		3	-3
1 1-Dichloroethane *	-3	3	<3	<3	3	<3
cis-1-9-Dicbloroethene	<3		3	3		<3
2 2-Dichlorogropage	<1 ×1	-1		4		د1
Bromochloromethana	-2	0		0	0	~2
Chloroform [#]	<3		3	3	a	<3
1.1.1 Trichloraolhana [#]	3		~		a	ଁ ସ
1 1 Dichlorogranopo		~ ~	à		3	-3
Carbon tetrachlorida	-2	2	2	2	2	2
1 2-Dichloroethaas	-2	0	3	3	2	0
Represe *			<u> </u>			3
Triablemethans		3	3			~
	-2				~ ~	2
Discontropopolarie		1	-3	-3		~ ~ ~
Remadichloremethane *	-3	-3	3	3		
cic 1.2 Dichlarapragage [#]			2		2	
Taluono I	-3	~	-3		2	
Induene	-0	-2				2
tians-1-3-Dicitoropropene	-2		1		1	
1,1,2-) nonoroetnane	. <2		-2	~~		~
	< 3					
1.3-Dichloropropane	~~ .	~~ .	. <2	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	~	~~
	-2	~ ~ ~	-2	2		~ ~
1,2-Dipromoetnane	<2	<2		~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	~	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~
	<u>, , , , , , , , , , , , , , , , , , , </u>		-2	~~	4 ·	· · · · · · · · · · · · · · · · · · ·
1,1,1,2-Terrachioroeutane	~~	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	~			
	-5	<0	. <5	-5	-5	~5
p/m-xylene			~ ~ ~	2	~	
Charge a		-2	-2	-2		2
Styrene Desmaform f	-2	<2	~	~2	~	
Biomololini	-2			-3		
1 1 2 2 Totrachiaroothaga *	-4	<0	-4	-4	-4	-4
Remeberrano I	~ ~ ~			~	2	
		-3	-2	1		
Canulhannon						
Chloreteluene			-3	1		
1.2.5 Templa deserves f	3	-3			1	
1,3,5-Thmethydenzene						
ted Bubbbonsons		-3				
104 Temethulheesees	23	-3				
1,2,4-1 methyldenzene		<0	< 3			
sec-outyioenzene		~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~				33
4-isopropyitoiuene	<3	<3	< 2	<3	<3	- <3
1,4-Dichloropenzene		<3	<3	<3	<3	····· · · · · · · · · · · · · · · · ·
1,3-Dichlorobenzene	<3	<3	<3	<3	<3	
n-Butyibenzene	<3.	<	<3		<	· · · · ·
1,2-Dichlorobenzene	<3	<3	<3	i	<3	<3
1,∠-Dibromo-3-chloropropane	~~~	<2	<2			
1,2,4-Trichlorobenzene"	<3	<3	<3	<3	<3	<3
Hexachlorobutadiene		<3	<3	<3	4	<
Invaprimalene	. 4	<2	<2	~~	~~	· · ·

N.B Water Blank Corrected

Q4 - Dunsink Groundwater November 2008

Parameter	Unit	IGV's	8H3	BH3 Control Values	BH3 Trigger Values	BH4	BH4 Control Values	BH4 Trigger Values	BH16	BH16 Control Values	BH16 Trigger Values	BH18R	BH18 Control Values	BH18 Trigger Values	BH27	BH27 Control Values	BH27 Trigger Values
														AND AND AND AND			
		-															
Hd	pH Units	6.5-9.5	7.27	8	8.38	7.29	8.2	8.59	7.35	8.24	8.64	7.54	8.72	8.57	7.45	8.18	8.57
Conductivity	mS/cm	æ	0.820	1.231	1.289	0.770	1.352	1.414	0.630	0.838	0.878	1.020	2.708	2.708	0.950	1.282	1.343
Temperature	ç	,	10.0	1	,	12.7	1	,	10	، ب		10.6	,	1	10.6		
Ammoniacal Nitrogen	l/gm	0.3	<0.2	0.42	0.44	<0.2	0.31	0.33	<0.2	0.21	0.22	0.5	1.16	1.21	<0,2	1.89	1.98
Total Organic Carbon	mg/l	-	٨3	6,3	6.6	Ŷ	6.3	6.6	Ŷ	6.3	6.3	2	9.45	9,9	ŋ	5.25	, 5,5
		-															
Parameter	Unit	IGV's	BH31	BH31 Control	BH31 Trigger	BH32	BH32 Control	BH32 Trigger	BH33	BH33 Control	BH33 Trigger	BH34	BH34 Control	BH34 Trigger			

Parameter	Unit	IGV's	BH31	BH31 Control Values	BH31 Trigger Values	BH32	BH32 Control Values	BH32 Trigger Values	BH33	BH33 Control Values	BH33 Trigger Values	BH34	BH34 Control Values	BH34 Trigger Values
pH	pH Units	6.5-9.5	7.26	8.39	8,79	7.47	8.18	8.6	7.69	8.58	8,99	7.32	8.61	9.02
Conductivity	mS/cm	2,500	0.580	0.791	0.828	0.640	1.227	1.286	0.550	0.852	0.892	0.910	0.998	1.045
Temperature	γ	1	10.7	ı	•	10.8		•	10.5			10.2	,	ı
Ammoniacal Nitrogen	l/gm	0.3	<0.2	1.575	1.65	<0.2	0.735	0.77	<0.2	0.21	0.22	<0.2	0.21	0.22
Total Organic Carbon	l/gm	-	5	8,4	8.8	¢3	5.25	9	4	5.25	5.5	S	6.3	6.6

IGV = Interim Guideline Value

Shading = Value has exceeded IGVs

Shading = Value has exceeded the Control Value Shading = Value has exceeded Trigger Value

Sampled on 12th November 2008

Analysis conducted by Jones Environmental Forensics Ltd.

.

APPENDIX II

Surface Water February 2008

Parameter	Unit	Salmonid Regs	SW2	SW9	SW10	SW11	SW17	SW18
Hd	pH Units	26≤9	7.68	7.74	7.73	7.82	7.8	7.58
Conductivity	mS/cm	ł	0.915	0.582	1.021	0.992	0.992	1.021
Temperature	ပ	<10°C*	8.2	7.9	8.8	8.1	9.7	8.4
Dissolved Oxygen	l/gm	50%>9	6.1	5.0	4.9	5.1	5.7	6.1
Ammoniacal Nitrogen	l/gm	v	0.11	0.07	0.14	0.05	0.08	0.8
BOD	mg/l	S	Ŷ	N	Q	Ŷ	Ŷ	2
Total Suspended Solids	mg/l	25	<10	<10	<10 ∧10	<10	13	20

Salmonid Regs= European Communities (Quality of Salmonid Waters) Regulation , SI 293 of 1988.

Shading = Value has exceeded Salmonid Regulations

*=Second Schedule of Salmonid Regulations states " temperature must not exceed 10 degrees celsius during the period from 1 November to 30 April where species # Standard for Ionised Ammonia = <1, Ionised Ammonia = total ammonium x 1.28-Results stated should be converted before being compared to the standard. which need cold water for reproduction are present

Sampled February 21, 2008

Analysis conducted by Alcontrol Geochem Laboratories

Surface Water May 2008

Parameter	Unit	Salmonid Regs	SW2	SW9	SW10	LIMS	۶MS	SW18	
Ho	- pH Units	56≤9	7.73	7.54	7.57	7.53	7.54	7.67	
Conductivity	mS/cm	'	0.892	0.664	0.888	0.885	0.889	0.752	
Temperature	ပ္	<10°C*	14.1	13.8	14.2	13.7	13.8	12.8	
Dissolved Oxvaen	l/bu	50%>9	7.3	6.4	6.5	5.4	6.5	7.5	
Ammoniacal Nitrogen	mg/l	7	0.05	0.05	0.1	0.19	· 0.06	0.05	
BOD	ma/l	5	9	2	Ø	0	52	\$	
Total Suspended Solids	mg/l	25	<10	12	11	20	12	<10	

Salmonid Regs= European Communities (Quality of Salmonid Waters) Regulation , St 293 of 1988.

Shading # Value has exceeded Salmonid Regulations = # Standard for ionised Ammonia = <1, ionised Ammonia= total ammonium x 1.28-Results stated should be converted before being compared to the standard. *=Second Schedule of Salmonid Regulations states " temperature must not exceed 10 degrees celsius during the period from 1 November to 30 April where species which need cold water for reproduction are present

Sampled May 21, 2008 Analysis conducted by Alcontrol Geochern Laboratories

Dunsink Q3 2008 SW

		Surfa	ace Water Re	sults		··· .			
PARAMETER	UNIT	EQS	Salmonid	SW2	SW9	SW10	SW11	SW17	SW18
pH Value	units	6-9	6-9	8.31	8.15	7.18	8.15	8.17	8.26
Conductivity	mS/cm	1	-	732	541	847	710	608	232
Ammonical Nitrogen as NH4-N	N mg/l	0.02 NH3	1	<0.01	<0.01	<0.01	<0.01	0.2	0.3
Dissolved Oxygen (O2)	O2 mg/l	N-A-C	50% >9	10	10	8	10	10	9
Chloride (CI)	Ct mg/l	250	-	22	25	23	22	24	25
Potassium (K)	K mg/i			5.1	3.6	6.9	2	4.2	1.3
Sodium (Na)	Na mg/l	-	-	29	15	35	32	19	8.4
COD	02 mg/l	.	-	17	8	19	19	18	31
BOD	02 mg/l		5	1	1	2	<1	<1	2
Total Oxidised Nitrogen (water)	N mg/l	N-A-C	-	1.4	1.5	1.2	<0.3	2.4	0.7
Total Suspended Solids	mg/l	<u> </u>	25	23	12	20	54	53	34
Calcium (Ca)	Ca mg/l	-	-	140	89	180	140	110	36
Cadmium (Cd)	Cd mg/l	0.005	-	<0.00022	<0.00022	<0.00022	<0.00022	<0.00022	<0.00022
Chromium (Cr)	Cr mg/l	0.03		0,002	0.002	0.005	0.004	0.002	0.003
Copper (Cu)	Cu mg/l	0.03	-	0.0021	<0.0016	<0.0016	<0.0016	0.0034	0.0046
Iron (Fe)	Fe mg/l	1	· · · -	<0.002	<0.002	<0.002	<0.002	<0.002	<0.002
Lead (Pb)	Pb mg/l	0.01		<0.0004	<0.0004	<0.0004	<0.0004	0.0009	<0.0004
Magnesium (Mg)	Mg mg/l	-		8.8	6.2	12	9.5	6.6	2.7
Manganese (Mn)	Min mg/l	0.3	-	0.12	0.024	1	<0.001	<0.001	0.003
Nickel (Ni)	Ni mg/l	0.05	- · ·	0.0048	0.003	0.01	0.0051	0.0029	0.0031
Mercury (Hg)	Hg mg/l	0.001	-	<0.00001	<0.00001	<0.00001	<0.00001	<0.00001	<0.00001
Sulphate (soluble) (SO4)	SO4 mg/l	200		130	50	66	88	120	37
Zinc (Zn)	Zn mg/ł	0.1	-	<0.05	<0.05	0.006	<0.05	0.006	0.016
Alkalinity (as CaCO3)	CaCO3 mg/l	N-A-C	-	240	272	248	348	220	80
Boron (B)	B mg/t	2	-	<0.02	<0.02	<0.02	<0.02	<0.02	<0.02
ortho - phosphate	PO4 mg/l	-	-	<0.01	<0.01	0.09	<0.01	0.01	, 0.36

EQS = Environmental Quality Standard for Surface Waters

Salmonid Regs= European Communities (Quality of Salmonid Waters) Regulation, 1988

Shading = Value has exceeded Salmonid Water Quality Standard

Sampling was undertaken on September 2nd 2008

N-A-C= No abnormal change

Analysis conducted by Jones Environmental Forensis Ltd. Deeside, UK

White Young Green Environmental CE05977

.

Q4 - Dunsink Surface Water Additional Monitoring

Parameter	Unit	Salmonid Regs	SW10 UPSTRM	OTMS	SW10 DWSTRM
Hd	pH Units	26≤9	2.96	7.81	7.98
Conductivity	mS/cm	,	0.939	0.872	0.970
Chloride	Cl mg/l	ı	42.03	41.43	42,42
Potassium	K mg/l	· •	6.18	6.14	6.22
Sodium	Na mg/l	ı	33.08	32.93	33.20
BOD	l/6m	ŝ	ę	П	1
COD	l/gm	•	31	15	14
TON	l/6m	ŗ	23.99	23.89	24.02
Dissolved Oxygen	1/6m	50%>9	5.0	7.0	6:0
Ammoniacal Nitrogen	N mg/l	7	1.3	1.8	8 1
Total Suspended Solids	mg/l	25	23	1 0	<10

Salmonid Regs= European Communities (Quality of Salmonid Waters) Regulation, SI 293 of 1988.

Shading = Value has exceeded Salmonid Regulations

*=Second Schedule of Salmonid Regulations states " temperature must not exceed 10 degrees celsius during the period from 1 November to 30 April where species # Standard for Ionised Ammonia = <1, Ionised Ammonia = total ammonium x 1.28-Results stated should be converted before being compared to the standard. which need cold water for reproduction are present

Sampled on 11th December 2008

Analysis conducted by Jones Environmental Forensics Ltd.

Q4 - Dunsink Surface Water November 2008

Parameter	Unit	Salmonid Regs	SW2	6MS	OTMS	SW11	SW17	SW18
						-		-
Hď	pH Units	≥6≤9	7.77	7.45	6.88	7.76	7.51	7.4
Conductivity	mS/cm		0.750	0.620	1.020	0.830	0.770	0.830
Temperature	ပ္ရ	<10°C*	6.9	8	10,3	6,8	7.2	6 .8
Dissolved Oxygen	l/bm	50%>9	10.0	8.8	3.4	8.4	9.7	9.2
Ammoniacal Nitrogen#	l/gm	<1 م	<0.2	0.2	1.2	<0.2	0.7	0.9
BOD	l/bm	Ŋ	<1	4	21	4	1 1	4
Total Suspended Solids	mg/l	25	53	<10	<10	<10	26	<10

Salmonid Regs= European Communities (Quality of Salmonid Waters) Regulation , SI 293 of 1988.

Shading = Value, has exceeded Salmonid Regulations

*=Second Schedule of Salmonid Regulations states " temperature must not exceed 10 degrees celsius during the period from 1 November to 30 April where species # Standard for Ionised Ammonia = <1, Ionised Ammonia= total ammonium x 1.28-Results stated should be converted before being compared to the standard. which need cold water for reproduction are present

Sampled on 12th November 2008

Analysis conducted by Jones Environmental Forensics Ltd.

FINGAL COUNTY COUNCIL-DUNSINK LANDFILL-ANNUAL ENVIRONMENTAL REPORT 2008

APPENDIX III

LANDFILL GA	S MONI	FORING F	ORM			(Baseline []		Ambient [x])
Site Name :	Dunsink L	andfill		Site Addre	<u>ss :</u>	Dunsink Lane	, Dunsink Co Du	blin
Operator :	Fingal Co	inty Council	****	National G	rid Pafaranca			
Site Status :	Operative	· · ·		Date	09/01/2008	Time:	AM	· · · · ·
Instrument Used : GFM 430 Landfill	Gas Analys	Normal An Range :	al <u>ytical</u> 0-100% CH	4, CO ₂ .	Date Next C Jun-08	Calibration :		
Monitoring Person (WYG)	inel :	МК		Weather : Raining	1	Barometric P See Individua	ressure : I Readings	
		ann sea Call Earna Call Earna		Result	s	•		
Borehole Number	Survey Depth	CH4 % v/v	CO2 % v/v	O ₂ % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	<u>1.9</u>	18.2	0.0	995	4.0	0.0
G36		0.0	0.0	20.1	0.0	995	4.0	0.0
G37		0.0	<u>3.1</u>	16.1	0.0	995	4.0	0.0
G38		0.0	<u>2.2</u>	16.4	0.0	995	- 4.0	0.0
G39		0.0	0.0	20.0	0.0	995	4.0	0.0
G40		0.0	<u>7.4</u>	1.2	0.0	995	4.0	0.0
Leachate Sump	· ·	0.0	24	19.7		000		
Sewer		0.0	17	10.7	0.0	895	4.0	0.0
IPS INLET		<u>22.7</u>	45.2	1.0	0.0	995	4.0	0.0
		<u></u>					·	

LANDFILL GA	S MONII	ORING F	JRM			(Baseline []		Ambient [x])
Site Name :	Dunsink L	andfill		Site Addres	<u>is :</u>	Dunsink Lane	Dunsink Co Dul	olin
Operator :	Fingal Cou	nty Council		National G	rid Reference	•		
Site Status :	Operative			Date :	16/01/2008	Time:	AM	,
Instrument Used :		Normal An	alytical	·	Date Next C	alibration :		
GFM 430 Landfill	Gas Analys	Range :	0-100% CH	I ₄ , CO ₂ .	Jun-08			
Monitoring Person	nel :	•		Weather :		Barometric P	essure :	
(WYG)		МК		Overcast/Dr	,	See Individual	Readings	
				Result	S			
Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	O2 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature "C	LEL % v/v
G35		0.0	<u>2.3</u>	16.9	0.0	984	5.0	0.0
G36		0.0	0.0	21.0	0.0	984	5.0	0.0
G37		0.0	<u>2.8</u>	17.3	0.0	984	5.0	0.0
G38		0.0	<u>1.9</u>	18.1	0.0	984	5.0	0.0
G39		0.0	0.0	20.1	0.0	984	5.0	0.0
G40		0.0	<u>5.9</u>	1.0	0.0	984	5.0	0.0
Leachate Sump		0.0	<u>1.7</u>	16.2	0.0	984	5.0	0.0
Sewer		0.0	<u>2.7</u>	14.1	0.0	984	5.0	0.0
IPS INLET		<u>22.7</u>	<u>46.1</u>	0.4	0.0	984	5.0	0.0
						1		

(

LANDFILL GA	S MONE	ORING FO) DRM	<u>.</u>		(Baseline []		Ambient [x])
Site Name :	Dunsink L	andfill		Site Addre	<u>85.</u> :	Dunsink Lane,	, Dunsink Co Dut	blin
Operator :	Fingal Cou	inty Council		National G	rid Reference	:		
Site Status :	Operative			Date :	23/01/2008	Time:	AM	
Instrument Used :		Normal An	alvtical	1	Date Next C	Lalibration :		
GFM 430 Landfill (Gas Analys	Range :	0-100% CH	L CO ₂	Jun-08			
Monitorine Damon		1	0 100 <i>1</i> 0 CL	Weether .	Jun 00	Deservateia D		<u> </u>
Womonig reison	IEI			weather.		Datometric F	essure :	
(WYG)	el en en estatut	MK		Dry/overca	st Electrolynological	See Individual	Readings	
				Resul	ls,			
Borehole Number	Survey Depth	CH4 % v/v	CO2 % v/v	O ₂ % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G3		0.0	0.0	19.9	0.0	1008	4.0	
G6		0.0	<u>1.7</u>	18.1	0.0	1008	4.0	-
G7		0.0	0.0	19.9	0.0	,1008	4.0	-
G8		0.0	0.0	19.8	0.0	1008	4.0	-
G9		0.0	<u>2.4</u>	18.1	0.0	1008	4.0	-
G10		0.0	<u>3.6</u>	16.8	0.0	1008	4.0	-
G12	•	0.0	0.1	19.4	0.0	1008	4.0	-
G13		0.0	1.2	18.3	0.0	1008	4.0	-
G18		0.0	0.3	19.1	0.0	1008	4.0	~
G21		0.0	0.0	20.0	0.0	1008	4.0	· •
G23		0.0	1.2	18.7	0.0	1008	4.0	
G35		0.0	<u>2.1</u>	17.9	0.0	1008	4.0	
G36		0.0	0.0	19.8	0.0	1008	4.0	-
G37		0.0	<u>2.8</u>	19.0	.0.0	1008	4.0	-
G38		0.0	<u>1.6</u>	17.1	0.0	1008	4.0	-
G39		0.0	0.0	20.0	0.0	1008	4.0	<u> </u>
G40		0.0	4.7	0.6	0.0	1008	4.0	-
G41		0.0	0.0	19.9	0.0	1008	4.0	-
G43		0.0	1.4	17.9	0.0	1009	4.0	
G44		0.0	7.8	11.7	0.0	1008	4.0	-
		1						
Leachate Sump		0.0	0.8	19.6	0.0	1008	4.0	-
Sewer		0.0	1.9	18.1	0.0	1008	4.0	-
IPS INLET		<u>18.1</u>	41.7	1.0	0.0	1008	4.0	>>>>
					1	1		
· · ·		•	•	<u> </u>	· · · ·			
					·.	. *		

. . .

LANDFILL GA	S MONIT	ORING FO)RM			(Baseline []		Ambient [x])
Site Name :	Dunsink La	ındfill		Site Addres	<u>s :</u>	Dunsink Lane,	Dunsink Co Dub	lin
Operator :	Fingal Cou	nty Council		National G	id Reference	:		
Site Status :	Operative			Date :	29/01/2008	Time;	AM	
Instrument Used :	~	Normal Ana	lytical		Date Next C	alibration :		
GFM 430 Landfill	Gas Analys	Range :	0-100% CH	4, CO ₂ .	Jun-08			
Monitoring Person	nel:			Weather :	L	Barometric Pr	essure :	
(WYG)		МК		Raining		See Individual	Readings	
				Result	s			
A SALAR LANGUAGE PLONES & CALIFORNIA CONTRACT.		ATT				Atmospheric	Tomportuno	TET
Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	02 % v/v	(ppm)	Pressure (mbar)	"C	% v/v
Borehole Number G35	Survey Depth	CH ₄ % v/v	CO ₂ % v/v <u>1.9</u>	02 % v/v 19.0	(ppm) 0.0	Pressure (mbar) 1014	"C 8.0	0.0
Borehole Number G35 G36	Depth	CH₄ % v/v 0.0 0.0	CO ₂ % v/v <u>1.9</u> 0.0	02 % v/v 19.0 19.4	(ppm) 0.0 0.0	Pressure (mbar) 1014 1014	"C 8.0 8.0	0.0 0.0
Borehole Number G35 G36 G37	Depth	CH₄ % v/v 0.0 0.0	CO ₂ % v/v <u>1.9</u> 0.0 <u>2.8</u>	02 % v/v 19.0 19.4 17.8	H ₂ S (ppm) 0.0 0.0	Pressure (mbar) 1014 1014 1014	"C 8.0 8.0 8.0	0.0 0.0 0.0
G35 G36 G37 G38	Depth	CH₄ % v/v 0.0 0.0 0.0	CO ₂ % v/v <u>1.9</u> 0.0 <u>2.8</u> <u>2.7</u>	O2 % v/v 19.0 19.4 17.8 18.1	H ₂ 5 (ppm) 0.0 0.0 0.0 0.0	Pressure (mbar) 1014 1014 1014 1014	"C 8.0 8.0 8.0 8.0	0.0 0.0 0.0 0.0 0.0
Borehole Number G35 G36 G37 G38 G39	Survey Depth	CH₄ % v/v 0.0 0.0 0.0 0.0	CO ₂ % v/v <u>1.9</u> 0.0 <u>2.8</u> <u>2.7</u> 0.0	O2 % v/v 19.0 19.4 17.8 18.1 19.9	H25 (ppm) 0.0 0.0 0.0 0.0 0.0 0.0 0.0	Pressure (mbar) 1014 1014 1014 1014 1014	"C 8.0 8.0 8.0 8.0 8.0 8.0	0.0 0.0 0.0 0.0 0.0 0.0 0.0
Borehole Number G35 G36 G37 G38 G39 G40	Survey Depth	CH4 % v/v 0.0 0.0 0.0 0.0 0.0 0.0	CO ₂ % v/v <u>1.9</u> 0.0 <u>2.8</u> <u>2.7</u> 0.0 <u>6.1</u>	U2 % v/v 19.0 19.4 17.8 18.1 19.9 1.1	H ₂ S (ppm) 0.0 0.0 0.0 0.0 0.0 0.0	Pressure (mbar) 1014 1014 1014 1014 1014 1014 1014 1014	"C 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0	% v/v 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0
Borehole Number G35 G36 G37 G38 G39 G40	Survey Depth	CH4 % v/v 0.0 0.0 0.0 0.0 0.0 0.0	CO ₂ % v/v <u>1.9</u> 0.0 <u>2.8</u> 2.7 0.0 <u>6.1</u>	O2 % v/v 19.0 19.4 17.8 18.1 19.9 1.1	H ₂ S (ppm) 0.0 0.0 0.0 0.0 0.0	Pressure (mbar) 1014 1014 1014 1014 1014	"C 8.0 8.0 8.0 8.0 8.0 8.0	LEL % v/v 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0
Borehole Number G35 G36 G37 G38 G39 G40 Leachate Sump	Survey Depth	CH₄ % v/v 0.0 0.0 0.0 0.0 0.0 0.0 0.0	CO ₂ % v/v <u>1.9</u> 0.0 <u>2.8</u> <u>2.7</u> 0.0 <u>6.1</u> <u>1.7</u>	02 % v/v 19.0 19.4 17.8 18.1 19.9 1.1 19.4	H ₂ S (ppm) 0.0 0.0 0.0 0.0 0.0 0.0 0.0	Pressure (mbar) 1014 1014 1014 1014 1014 1014 1014	"C 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0	CEL % v/v 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0
Borehole Number G35 G36 G37 G38 G39 G40 Leachate Sump Sewer	Survey Depth	CH4 % v/v 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0	CO ₂ % v/v <u>1.9</u> 0.0 <u>2.8</u> <u>2.7</u> 0.0 <u>6.1</u> <u>1.7</u> <u>2.8</u>	U2 % v/v 19.0 19.4 17.8 18.1 19.9 1.1 19.4 19.4	H ₂ S (ppm) 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0	Pressure (mbar) 1014 1014 1014 1014 1014 1014 1014 1014 1014 1014 1014 1014 1014 1014	"C 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0 8.0	% v/v 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0
Borehole Number G35 G36 G37 G38 G39 G40 Leachate Sump Sewer IPS INLET	Survey Depth	CH4 % v/v 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.	CO ₂ % v/v <u>1.9</u> 0.0 <u>2.8</u> 2.7 0.0 <u>6.1</u> 1.7 <u>2.8</u> 42.2	U2 % v/v 19.0 19.4 17.8 18.1 19.9 1.1 19.4 16.2 1.4	H ₂ S (ppm) 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.	Pressure (mbar) 1014 1014 1014 1014 1014 1014 1014 1014 1014 1014 1014 1014 1014 1014 1014	"C 8.0	% v/v 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0

¢

LANDFILL GA	S MONIT	ORING F	ORM			(Baseline []		Ambient [x])
Site Name :	Dunsink L	andfill		Site Addres	<u>is :</u>	Dunsink Lane,	, Dunsink Co Dub	lin
Operator :	Fingal Cou	inty Council						
				National G	rid Reference	1	-	
Site Status :	Operative			Date :	06/02/2008	Time:	AM	
Instrument Used :		Normal An	alytical		Date Next C	alibration :		
GFM 430 Landfill	Gas Analys	Range :	0-100% CH	4, CO ₂ .	Jun-08		-	
Monitoring Person	mel.:			Weather :		Barometric Pr	ressure :	
(WYG)		MK		Dry		See Individual	Readings	
				Result	S			
Borehole Number	Survey Depth	CH4 % v/v	CO2 % v/v	O ₂ % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature "C	LEL % v/v
G35		0.0	<u>2.4</u>	17.0	0.0	1018	7.0	0.0
G36		0.0	0.0	20.2	0.0	1018	7.0	0.0
G37		0.0	<u>2.9</u>	18.0	0.0	1017	7.0	0.0
G38		0.0	<u>1.8</u>	18.t	0.0	1018	7.0	0.0
G39		0.0	0.0	20.1	0.0	1018	7.0	0.0
G40		0.0	<u>7.5</u>	1.2	0.0	1017	7.0	0.0
Leachate Sump		0.0	3.8	17.7	0.0	1017	7.0	0.0
Sewer		0.0	t.2	18.8	0.0	1018	7.0	0.0
IPS INLET		M	onitoring Poin	t non operation	al - commission	ing of enclosed fi	are in progress	
	1							

LANDFILL GA	S MONIJ	ORING F	ORM			(Baseline [_]		Ambient [x])
Site Name :	Dunsink L	andfill		Site Addres	55.:	Dunsink Lane	, Dunsink Co Dub	lin
Operator :	Fingal Cou	inty Council		National G	rid Reference	÷		
Site Status ;	Operative			Date :	14/02/2008	Time:	AM	
Instrument Used :		Normal An	alytical		Date Next C	Calibration :		
GFM 430 Landfill	Gas Analys	Range :	0-100% CH	I ₄ , CO ₂ .	Jun-08			
Monitoring Person	nel :	•		Weather :	L	Barometric P	ressure :	
(WYG)	Simon Dog	yle		Fine Overcas	st	See Individual	Readings	
				Resul	S			
Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	O ₂ % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	<u>4,1</u>	18.7	0.0	1011	8.0	0.0
G36		0.0	<u>8.3</u>	12.5	0.0	1011	8.0	0.0
G37		0.0	0.9	18.4	0.0	1011	8.0	0.0
G38		0.0	1.2	18.4	0.0	1011	8.0	0.0
G39		0.0	0.4	19.0	0.0	1011	8.0	0.0
G40		0.0	7.0	1.2	0.0	1011	8.0	0.0
Leachate Sump		0.0	<u>1.8</u>	18.3	0.0	1011	8.0	0.0
Sewer		0.0	1.4	18.5	0.0	1010	8.0	0.0
IPS INLET*	-	<u>33.9</u>	<u>22.1</u>	2.3	0.0	1011.0	8.0	0.0
* Note monitoring	of inlet ga	ses underta	ken at new	sampling po	oint off enclo	sed flare		

~~ V

4

LANDFILL GA	S MONIJ	ORING FO)RM			(Baseline []	and the second state	Ambient [x])
Site Name :	Dunsink L	andfill	<u></u>	Site Addres	<u>is :</u>	Dunsink Lane,	Dunsink Co Dub	lin
Operator :	Fingal Cou	inty Council		National G	rid Reference	:		·
Site Status :	Operative			Date ;	21/02/2008	Time:	AM	
Instrument Used : GFM 430 Landfill	Gas Analys	Normal An Range :	alytical 0-100% CH	ι	Date Next C Jun-08	Calibration :		
Monitoring Person	nnel : Matthaw I	(· ·	Weather :		Barometric P	<u>essure :</u> Readings	
(WIG)	Matthew I	<u>xeane</u>		Resul	ts		- iceaunigs	
Borehole Number	Survey Depth	CH4 % v/v	CO2 % v/v	O ₂ % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	2.7	16.8	0.0	1018	5.0	0.0
G36	1	0.0	0.0	21.0	0.0	1018	5.0	0.0
G37		0.0	3.3	14.1	0.0	1018	5.0	0.0
G38		0.0	1.2	17.1	0.0	1018	5.0	0.0
G39		0.0	0.0	20.4	0.0	1018	5.0	0.0
G40		0.0	<u>6.1</u>	3.2	0.0	1017	5.0	0.0
Leachate Sump		0.0	4.1	19.0	0.0	1018	5.0	0.0
Sewer		0.0	2.2	17.1	0.0	1018	5.0	0.0
IPS INLET*		34.0	22.0	2.0	0.0	1018	5.0	0.0
* Note monitorin	g of inlet g	ases underta	ken at new	continuous	sampling po	oint off enclose	d flare	

LANDFILL GA	S MONTI	ORING FO	DRM			(Baseline []		Ambient [x
Site Name :	Dunsink L	andfill	n na antara ta antara (ara	Site Addres	<u>is :</u>	Dunsink Lane,	Dunsink Co Dub	lin
Operator :	Fingal Cou	inty Council		National G	rid Reference	÷		
Site Status :	Operative			Date :	27/02/2008	Time:	AM	
Instrument Used :		Normal An	alytical	· · · · · · · · · · · · · · · · · · ·	Date Next C	alibration :		
GFM 430 Landfill (Gas Analys	Range:	0-100% CH	4, CO ₂ .	Jun-08			
Monitoring Person	nel :	l		Weather :	ł	Barometric P	ressure :	
(WYG)		мк		sunny/dry		See Individual	Readings	
(are le sin conservi Crasse areas		ing a state of the s State of the state of	Result				
Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	O ₂ % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature "C	LEL % v/v
G3		0.0	0.0	20.3	0.0	1000.0	8.0	0.0
G6		0.0	2.1	18.7	0.0	1000	8.0	0.0
G7		0.0	0.0	20.1	0.0	999	8.0	0.0
G8		0.0	0.4	20.3	0.0	1000	8.0	0.0
G 9		0.0	<u>2.5</u>	17.8	0.0	999	8.0	0.0
G10		0.0	<u>1.7</u>	19.1	0.0	1000	8.0	0.0
G12		0.0	<u>2.3</u>	18.4	0.0	1000	8.0	0.0
G13		0.0	0.3	20.6	0.0	1000	8.0	0.0
G18		0.0	0.1	20.3	0.0	1000	8.0	0.0
G21		0.0	0.0	20.4	0.0	1000	8.0	0.0
G23		0.0	1.2	19.1	0.0	1000	8.0	0.0
G35		0.0	<u>2.4</u>	18.8	0.0	1000	8.0	0.0
G36	;	0.0	0.0	20.5	0.0	1000	8.0	0.0
G37	ļ	0.0	3.1	14.8	0.0	1000	8.0	0.0
G38	ļ	0.0	2.2	17.8	0.0	1000	8.0	0.0
G39		0.0	0.0	20.2	0.0	1000	8.0	0.0
G40	ļ	0.0	<u>B.2</u>	1.5	0.0	1000	8.0	0.0
G41	 	0.0	1.6	19.9	0.0	1000	80	0.0
642		0.0	0.0	£1.3		1000	80	0.0
C44	<u> </u>	0.0	<u>161</u> 0.2	81	0.0	1000	80	0.0
044	 	0.0	<u> <u>5-3</u></u>	1.0.1		1000		
Laachate Sume		0.0	41	18.8	0.0	1000	8.0	0.0
Sewer		 	2.1	19.1	0.0	1000	8.0	0.0
IPS INI FT	1	24.0	45.1	1.3	0.0	1000	8.0	0.0
		1		1	1			

ŧ

LANDFILL GA	S MONIT	ORING FO	ORM			(Baseline []		Ambient [x])
Site Name :	Dunsink La	andfill		Site Addres	<u>s:</u>	Dunsink Lane,	Dunsink Co Dub	lin
Operator :	Fingal Cou	nty Council		National G	id Reference	1		
Site Status :	Operative			Date :	06/03/2008	Time:	АМ	
Instrument Used :		Normal Ana	ilytical		Date Next C	alibration :		
GFM 430 Landfill	Gas Analys	Range :	0-100% CH	4, CO ₂ .	Jun-08			
Monitoring Person	nnel :			Weather :		Barometric Pr	essure :	
(WYG)	-	MK		, Overcast/Dr	y	See Individual	Readings	
				Result	5			
Borehole Number	Survey	CH ₄	CO ₂	02	H ₂ S	Atmospheric Pressure	Temperature	LEL
	Depth	% v/v	% v/v	% v/v	(ppm)	(mbar)	"C	% V/V
G35	Depth	% v/v 0.0	% v/v	% v/v 18.2	(ppm) 0.0	(mbar) 1001	"C 6.0	% v/v 0.0
G35 G36	Depth	% v/v 0.0 0.0	% v/v 0.1 0.0	% v/v 18.2 20.2	(ppm) 0.0 0.0	(mbar) 1001 1001	"C 6.0 6.0	% v/v 0.0 .0.0
G35 G36 G37	Depth	% v/v 0.0 0.0 0.0	% v/v 0.1 0.0 <u>4.1</u>	% v/v 18.2 20.2 17.1	(ppm) 0.0 0.0 0.0	(mbar) 1001 1001 1001	"C 6.0 6.0	% V/V 0.0 0.0 0.0
G35 G36 G37 G38	Depth	% v/v 0.0 0.0 0.0	% v/v 0.1 0.0 <u>4.1</u> <u>2.3</u>	% v/v 18.2 20.2 17.1 16.2	(ppm) 0.0 0.0 0.0 0.0	(mbar) 1001 1001 1001 1001	"C 6.0 6.0 6.0 6.0	% V/V 0.0 0.0 0.0 0.0
G35 G36 G37 G38 G39	Depth	% v/v 0.0 0.0 0.0 0.0 0.0	% v/v 0.1 0.0 <u>4.1</u> <u>2.3</u> 0.0	% v/v 18.2 20.2 17.1 16.2 19.8	(ppm) 0.0 0.0 0.0 0.0 0.0	(mbar) 1001 1001 1001 1001 1001	"C 6.0 6.0 6.0 6.0 6.0	% V/V 0.0 0.0 0.0 0.0 0.0
G35 G36 G37 G38 G39 G40	Depth	% v/v 0.0 0.0 0.0 0.0 0.0 0.0	% v/v 0.1 0.0 4.1 2.3 0.0 7.2	% v/v 18.2 20.2 17.1 16.2 19.8 7.3	(ppm) 0.0 0.0 0.0 0.0 0.0 0.0	(mbar) 1001 1001 1001 1001 1001 1001	"C 6.0 6.0 6.0 6.0 6.0 6.0	% V/V 0.0 0.0 0.0 0.0 0.0 0.0
G35 G36 G37 G38 G39 G40		% v/v 0.0 0.0 0.0 0.0 0.0 0.0	% v/v 0.1 0.0 4.1 2.3 0.0 7.2	% v/v 18.2 20.2 17.1 16.2 19.8 7.3	(ppm) 0.0 0.0 0.0 0.0 0.0 0.0	(mbar) 1001 1001 1001 1001 1001 1001	"C 6.0 6.0 6.0 6.0 6.0 6.0	% V/V 0.0 0.0 0.0 0.0 0.0 0.0
G35 G36 G37 G38 G39 G40 Leachate Sump		% v/v 0.0 0.0 0.0 0.0 0.0 0.0 0.0	% v/v 0.1 0.0 4.1 2.3 0.0 7.2 4.2	% v/v 18.2 20.2 17.1 16.2 19.8 7.3 19.9	(ppm) 0.0 0.0 0.0 0.0 0.0 0.0	(mbar) 1001 1001 1001 1001 1001 1001 1001	"C 6.0 6.0 6.0 6.0 6.0 6.0 6.0	% V/V 0.0 0.0 0.0 0.0 0.0 0.0 0.0
G35 G36 G37 G38 G39 G40 Leachate Sump Sewer	Depth 	% v/v 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.	% v/v 0.1 0.0 4.1 2.3 0.0 7.2 4.2 2.0	% v/v 18.2 20.2 17.1 16.2 19.8 7.3 19.9 18.1	(ppm) 0.0 0.0 0.0 0.0 0.0 0.0 0.0	(mbar) 1001 1001 1001 1001 1001 1001 1001 10	"C 6.0 6.0 6.0 6.0 6.0 6.0 6.0 6.0	% V/V 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0
G35 G36 G37 G38 G39 G40 Leachate Sump Sewer IPS INLET	Depth	% v/v 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.	% v/v 0.1 0.0 4.1 2.3 0.0 7.2 4.2 2.0 21.5	% v/v 18.2 20.2 17.1 16.2 19.8 7.3 19.9 18.1 1.5	(ppm) 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0	(mbar) 1001 1001 1001 1001 1001 1001 1001 1001 1001	"C 6.0 6.0 6.0 6.0 6.0 6.0 6.0 6.0 6.0 6.0	% V/V 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.

ſ

LANDFILL GA	S MONII	ORING FO)RM			(Baseline []		Ambient [x])
Site Name :	Dunsink La	andfill		Site Addres	is :	Dunsink Lane,	Dunsink Co Dut	lin
Operator :	Fingal Cou	nty Council						
				National G	rid Reference			
Site Status :	Operative		· · ·	Date :	12/03/2008	Time:	AM	
Instrument Used :		Normal An	alytical		Date Next C	alibration :		
GFM 430 Landfill	Gas Analys	Range :	0-100% CH	4, CO2.	Jun-08			
Monitoring Persor	nel :			Weather :		Barometric P	essure :	
(WYG)		МК	v	' Vindy/showe	rs	See Individual	Readings	
		Sec. Sec.		Result	s			
Borehole Number	Survey Depth	CH4 % v/v	CO2 % v/v	02 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	<u>2.7</u>	16.2	0.0	991	5.0	0.0
G36		0.0	0.0	20.1	0.0	991	5.0	0.0
G37		0.0	<u>2.9</u>	17.8	0.0	991	5.0	0.0
G38		0.0	<u>1.6</u>	17.3	0.0	991	5.0	0.0
G39		0.0	0.0	20.2	0.0	991	5.0	0.0
G40		0.0	<u>8.5</u>	2.2	0.0	991	5.0	0.0
Leachate Sump		0.0	<u>3.8</u>	17.8	0.0	991	5.0	0.0
Sewer		0.0	<u>2.2</u>	. 17.4	0.0	991	5.0	0.0
IPS INLET		<u>24.5</u>	<u>44.6</u>	1.4	0.0	991	5.0	0.0

¢ .

LANDFILL GA	S MONII	ORING FO	ORM			(Baseline []		Ambient [x])
Site Name :	Dunsink L	andfill		Site Addres	<u>is :</u>	Dunsink Lane,	Dunsink Co Dub	lin
<u>Operator :</u>	Fingal Cou	nty Council		National G	rid Reference	:		
Site Status :	Operative			Date :	19/03/2008	Time:	AM ·	
Instrument Used :		Normal An	alytical	•	Date Next C	alibration :		
GFM 430 Landfill	Gas Analys	Range :	0-100% CH	4, CO ₂ .	Jun-08			
Monitoring Persor	nnel :	L	,	Weather:		Barometric P	ressure :	
(WYG)		МК		Dry/overcas	t	See Individual	Readings	
				Result	S			
Borehole Number	Survey Depth	CH4 % v/v	CO2 % v/v	02 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	<u>2.6</u>	17.8	0.0	1000	7.0	0.0
G36		0.0	0.0	21.0	0.0	1000	7.0	0.0
G37		0.0	<u>2.3</u>	15.1	0.0	1000	7.0	0.0
G38		0.0	<u>2.1</u>	17.9	0.0	1000	7.0	0.0
G39		0.0	0.0	21.2	0.0	1000	7.0	0.0
G40		0.0	<u>8.1</u>	1.5	0.0	1000	7.0	0.0
Leachate Sump		0.0	<u>4.1</u>	17.3	0.0	1000	7.0	0.0
Sewer		0.0	<u>2.1</u>	18.3	0.0	1000	7.0	0.0
IPS INLET		<u>33.5</u>	<u>23,2</u>	1.8	0.0	1000	7.0	0.0

LANDFILL GAS	SMONIT	ORING FO	RM			(Baseline []		Ambient [x])		
Site Name :	Dunsink La	andfill		Site Address : Dunsink Lane, Dunsink Co Dublin						
Operator :	Fingal Cou	nty Council								
<u> </u>	U U			National Gr	id Reference	i				
Site Status :			Date :	26/03/2008	Time:	AM				
Instrument Used ·		Normal Ana	vtical		Date Next C	alibration :				
CEM 420 Landfill	Range: (-100% CH	4. CO2.	Jun-08						
JPN 450 Landin	ash			Weather	I	Barometric Pr	essure :			
Monitoring Person			<u>-ijeuner</u>		See Individual	Readings				
(WYG)	MK		sumydry		Joee married	<u></u>				
			Kesul	S		n an a' gried a de region A de region de region de la composition A de region de la composition de la compos				
Borehole Number	Survey Depth	CH4 % v/v	CO2 % v/v	02 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v		
G3	[0.0	0.0	20.3	0.0	1001	7.0	0.0		
G6	<u> </u>	0.0	<u>1.9</u>	18.6	0.0	1001	7.0	0.0		
G7	<u> </u>	0.0	0.0	20.2	0.0	1001	7.0	0.0		
G8	1	0.0	0.0	20.4	0.0	1001	7.0	0.0 -		
G9		0.0	2.7	18.4	0.0	1001	7.0	0.0		
G10		0.0	<u>2.1</u>	18.8	0.0	1001	7.0	0.0		
G12	1	0.0	2.5	19.1	0.0	1001	7.0	0.0		
G13		0.0	0.6	20.0	0.0	1001	7.0	0.0		
G18		0.0	0.9	19.7	0.0	1001	7.0	0.0		
G21		0.0	0.0	20.2	0.0	1001	7.0	0.0		
G23		0.0	1.1	19.8	0.0	1001	7.0	0.0		
G35		0.0	<u>2.6</u>	17.3	0.0	1001	7.0	0.0		
G36		0.0	0.0	20.1	0.0	1001	7.0	0.0		
G37	<u> </u>	0.0	<u>2.9</u>	. 14.7	0.0	1001	7.0	0.0		
G38		0.0	<u>2.0</u>	17.8	0.0	1001	7.0	0.0		
G39		0.0	0.0	20.1	0.0	1001	7.0	0.0		
G40	1	0.0	7.2	1.4	0.0	1001	1.0	0.0		
G41		0.0	1.3	19.1	0.0	1001	7.0	0.0		
G42		0.0	0.0	20.1	0.0	1001	7.0	 		
G43	1	0.0	<u><u>11.2</u></u>	8.1	0.0	+001	70	0.0		
G44		0.0	<u>14.8</u>	5.3			1.0			
				19.7		1001	7.0	0.0		
Leachate Sum	<u>'</u>	0.0	3.1	17.4	0.0	1001	7.0	0.0		
Sewer		0.0	<u> </u>		Inaccessa	ble	<u></u>	i=		
IPS INLET				_ <u>r</u>	1.000334					
w	- 				_ <u>_</u>			-		
			<u> </u>				<u></u>			

•

·

¢

LANDFILL GA	S MONIT	ORING F	ORM			(Baseline [.]		Ambient [:	
Site Name :	andfill		Site Addre	: <u>ss :</u>	Dunsink Lane, Dunsink Co Dublin				
Operator :	Fingal Cou	nty Council		National C	irid Reference	<u>:</u>			
Site Status :			Date :	02/04/2008	Time:	AM			
nstrument Used :	Normal An	alytical		Date Next C	alibration :	·····			
FM 430 Landfill	Range :	0-100% CI	-I ₄ , CO ₂ .	Jun-08					
Monitoring Person	·····		Weather :		Barometric Pressure :				
(WYG)	eane		Fine Overca	ist	See Individual	Readings			
				Resu	lts	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	. 		
Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	02 % v/v	Н₂S (ррш)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v	
G35		0.0	2.9	17.1	0.0	990	6.0	0.0	
G36		0.0	0.0	21.3	0.0	990	6.0	0.0	
G37		0.0	<u>2.5</u>	17.8	0.0	990	6.0	0.0	
G38	-	0.0	<u>2.4</u>	17.5	0.0	990	6.0	0.0	
G39	1	0.0	0.0	21.4	0.0	990	6.0	0.0	
G40		0.0	<u>7.8</u>	1.5	0.0	990	6.0	0.0	
Leachate Sump		0.0	2.8	17.4	0.0	990	6.0	0.0	
Sewer		0.0	2.4	17.2	0.0	990	6,0	0.0	
	· • • · · · · · · · · · · · · · · · · ·		÷ · ·						

(₁

(

	·								
	LANDFILL GA	S MONIT	ORING F	ORM			(Baseline []		Ambient [x])
	Site Name :	Dunsink La	andfill		Site Addre	<u>\$5 :</u>	Dunsink Lane,	Dunsink Co Du	blin
	0			·					
	Operator :	Fingal Cou	nty Council						
					<u>National G</u>	rid Reference	:		
	Site Status :	Operative			Date :	09/04/2008	<u>Time</u>	AM	
	Instrument Used :		Normal An	alvtical		Date Next C	alibration :		
	GFM 430 Landfill (Gas Analys	Range :	0-100% CH	I₄, CO₂.	Jun-08	·····		
	Monitoring Person	nel :			Weather :		Barometric Pr	essure :	
	(WYG)		МК		Dry/overcas	st	See Individual	Readings	
	- yr	-			Resul	ts	r		1
	Borehole	Survey	СН4	CO ₂	02	H ₂ S	Atmospheric	Temperature	LEL
	Number	Depth	% v/v	% v/v	% v/v	(ppm)	(mbar)	°C	% v/v
	G3		0.0	0.0	20.1	0.0	990	11.0	0.0
	G6		0.0	<u>1.9</u>	17.9	0,0	990	, 11,0	0.0
·•	G7		0.0	0.0	20.2	0.0	990	11.0	. 0.0
	G8		0.0	0.0	20.5	0.0	990	11.0	0.0
	G9	·	0.0	<u>2.5</u>	19.3	0.0	990	. 11.0	0.0
	G10		0.0	<u>2.6</u>	18.8	0.0	990	11,0	0.0
	G12		0.0	<u>2.6</u>	18.7	0.0	990	11.0	0.0
	G13		0.0	0.8	20.1	0.0	. 990	11.0	0.0
	G18		0.0	0.4	19.9	0.0	990	11.0	0.0
	G21		0.0	0.0	20.3	0.0	990	11.0	0.0
	G23		0.0	1.2	18.9	0.0	990	11.0	0.0
	G35	·	0.0	2.4	18.4	0.0	990	11.0	0.0
	G36		0.0	0.0	20.2	0.0	990	11.0	0.0
	G3/	.	0.0	4 0	10.9	0.0	1 000 1 AAN	11.0	0.0
	G30	 	0.0	1.3	19.0	0.0	220	11.0	0.0
	G40	[0.0	0.0	20.3	0.0	,	11.0	0.0
	 CA1		0.0	11	1.1	0.0	990	110	0.0
			0.0	1.3	20.1	0.0	990	11.0	0.0
	G43	ŧ	0.0	11 R	62	0.0	990	11 0	0.0
	G44		0.0	16.1	2.3	0.0	990	÷ 11.0	0.0
			;						· · · · · · · · · · · · · · · · · · ·
	Leachate Sump	<u>+</u>	0.0	<u>2.9</u>	18.8	0.0	990	11.0	0.0
	Sewer	j	0.0	<u>2.3</u>	17.9	0.0	990	11.0	0.0
		<u>+</u>	÷						

¢

	LANDFILL GA	S MONIT	ORING FO	ORM			(Baseline []		Ambient [x])	
	Site Name :	<u></u>	Site Addre	<u>ss :</u>	Dunsink Lane,	Dunsink Co Dub	lin -			
· · ·	Operator : Fingal County Council				, , ,					
					National G	rid Reference	<u>:</u> 1			
	Site Status :	Operative			Date :	16/04/2008	<u>Time:</u>	<u>AM</u>	·	
	Instrument Used : Normal Analytical					Date Next C	alibration :			
	GFM 430 Landfill Gas Analys(<u>Range</u> : 0-100		0-100% CH	ł₄, CO₂.	Jun-08					
	Monitoring Personnel :			Weather :		<u>Barometric Pressure :</u> See Individual Readings				
	(WYG) Matthew Keane				Sunny/Dry					1
				<u></u>	Results					
	Borehole Number	Survey Depth	CH4 % v/v	CO2 % v/v	O2 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v	
	G35		0.0	2.3	18.1	0.0	1001	8.0	0.0	
·	G36		0.0	0.0	22.1	0.0	1001	8.0	0.0	
	G37		0.0	<u>2.4</u>	19.7	0.0	1001	8.0	0.0	
	G38		0.0	<u>2.2</u>	18.7	0.0	1001	1 8.0	0.0 .	
	G39		0.0	0.0	21.7 ·	0.0	1001	8.0	0.0	
	<u> </u>	5	0.0	<u>8.3</u>	1.2	0.0	1001	8.0	0.0	
	G40		:	1.						
	G40		0.0	<u>3.2</u>	18.9	0.0	1001	8.0	0.0	
	Leachate Sump		0.0	<u>3.2</u> <u>2.2</u>	18.9 17 7	0.0	1001 1001	8.0 8.0	0.0	

LANDFILL GA	S MONII	ORING FO	ORM			(Baseline []	•	Ambient [x]		
Site Name :	<u>me :</u> Dunsink Landfill				<u>SS :</u>	Dunsink Lane,	Lane, Dunsink Co Dublin			
Operator :	Fingal Cou	nty Council		National G	rid Reference	-				
Site Status :	Operative			Date :	23/04/2008	Time: AM				
Instrument Used :		Normal An	alvtical		Date Next C	alibration :				
GFM 430 Landfill	Range :	0-100% CH	ł ₄ , CO ₂ .	Jun-08						
Monitoring Person	\		Weather :		Barometric Pressure :					
(WYG)	eane		Sunny/Dry		See Individual Readings					
			Results							
Borehole Number	Survey Depth	CH₄ % v/v	CO ₂ % v/v	02 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v		
G35		0.0	<u>2.6</u>	18.3	0,0	1000	13.0	0.0		
G36		0.0	0.0	23.1	0.0	1000	13.0	0.0		
G37		0.0	<u>2.0</u>	19.2	0.0	1000	13.0	0.0		
G38	-	0.0	<u>2.5</u>	18.4	0.0	1000	13.0	0.0		
G39		0.0	0.0	23.0	0.0	1000	13.0	0.0		
G40		0.0	<u>7.4</u>	1.1	0.0	1000	13.0	0.0		
Leachate Sump		0.0	<u>2,5</u>	18.5	0.0	1000	. 13.0	0.0		
Sewer		0.0	<u>2.4</u>	18.1	0.0	1000	13.0	0.0		
	1				Not Accessible This Week					

• .

•

•

LANDFILL GA	AS MONIT	ORING FO	ORM		(Baseline []		Ambient [x])			
Site Name :	Dunsink L	andfill		Site Addre	<u>ss :</u>	Dunsink Lane, Dunsink Co Dublin				
-		······	·							
Operator :	Fingal Cou	inty Council		:						
				National G	rid Reference	<u>.</u> .				
Site Status :	Operative			Date :	30/04/2008	Time:	AM			
Instrument Used		Normal Ana	alytical		Date Next C	alibration :				
GFM 430 Landfill	Gas Analys	Range :	0-100% CF	f ₄ , CO ₂ .	Jun-08					
Monitoring Perso	· ·	,	Weather :		Barometric Pressure :					
(WYG)	Matthew k	Ceane		Fine Overca	st .	See Individual Readings				
				Resul	ts	<u> </u>				
Borehole Number	Survey Depth	CH4 % v/v	CO2 % v/v	02 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v		
G35		0.0	<u>2.0</u>	19.2	0.0	1010	10,0	0.0		
G36		0.0	0.0	24.2	0.0	1010	10.0	0.0		
G37	1	0.0	<u>2.4</u>	19.1	0.0	1010	• 10.0	0.0		
G38		0.0	<u>2.7</u>	19.7	0.0	1010	10.0	0.0		
G39		0.0	0.0	24.1	0.0	1010	10.0	0.0		
G40		0,0	7.5	1.5	0.0	1010	10.0	0,0		
	f		4	1	4	· ·				
Leachate Sump		0.0	<u>2.3</u>	18.9	0.0	1010	10.0	0.0		
Leachate Sump Sewer		0.0	<u>2.3</u> 1.9	18.9	0.0	1010 1010	10.0 10.0	0.0 0.0		
LANDFILL GA	S MONII	FORING FO	ORM			(Baseline []		Ambient [x]		
--------------------	-----------------	--------------	--------------	-------------	---------------------------	-----------------------------------	-------------------	---------------	--	
Site Name :	Dunsink L	andfill		Site Addres	<u>ss :</u>	Dunsink Lane, Dunsink Co Dublin				
Operator :	Fingal Cou	inty Council		National G	rid Reference	•				
Site Status :	Operative			Date :	08/052008	 Time:	AM			
Instrument Used :		Normal An	alvtical		Date Next C	alibration :				
GFM 430 Landfill	Gas Analys	Range :	0-100% CH	ł₄, CO₂.	Jun-08					
Monitoring Persor	<u>inel :</u>	· · · · ·		Weather :	-b	Barometric Pr	essure :			
(WYG)	Matthew k	Keane		Fine Overca	st	See Individual	Readings			
				Resul	ts			-		
Borehole Number	Survey Depth	CH4 % v/v	CO2 % v/v	02 % v/v	Н ₂ S (ррт)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v		
G35	1	0.0	<u>2.5</u>	19.8	0.0	1008	20.0	0.0		
G36	+	0.0	0.0	22.3	0.0	1008	20.0	0,0		
G37	1	0.0	<u>2.1</u>	20.0	0.0	1008	20.0	0.0		
G38		0.0	<u>2.6</u>	19.8	0.0	1008	20.0	0.0		
G39		0.0	0.0	23.1	0.0	1008	20.0	0.0		
G40		0.0	8.2	1.2	0.0	1008	20.0	0.0		
Leachate Sump		0.0	2.1	19.5	0.0	1008	20.0	0.0		
Sewer		0.0	1.6	20.2	0.0	1008	20.0	0.0		
IPS INLET*		<u>36.0</u>	<u>22.0</u>	1.9	0.0	1008	20.0	0.0		
* Matai	n of inlot as		kon at now		compling of	int off onclose	d flaro			

-

							(
	Site Name :	Dunsink L	andfill		Site Addre	<u>SS :</u>	Dunsink Lane,	Dunsink Co Dubl	in
	Operator :	Fingal Cor	unty Council	····	-				
		0	· .		: National C	rid Reference			
	Site Status -	Operative	··		Date :	14/05/2008	Time:	A.M.	
	Jacobard Line 4		Marial A		Date .	Dete Marte	<u>i ninc.</u>	AM	
	instrument Osed :		Ronnal AT	<u>ialytical</u>		Date Next C	anoration :		
	GFM 430 Landfill (ias Analys	<u> Kange .</u>	0-100% C1	1 ₄ , CO ₂ .	Jun-08			
	Monitoring Person	<u>iel :</u>			Weather :		Barometric Pr	essure :	
	(WYG)	<u></u>	MK	····	Dry/Sunny	·	See Individual	Readings	
		- ·			Resu	lts		1 .	
	Borehole	Survey	СН	CO	0,	H-S	Atmospheric	Temperature	LEL
	Number	Depth	% v/v	% v/v	% v/v	(ррш)	Pressure (mbar)	°C	% v/
	G3		0.0	0.0	22.2	0.0	1015	14:0	0.0
	G6		0.0	2.1	18.2	0.0	1015	14.0	0.0
	G7		0.0	0.0	22.1	0.0	1015	14.0	0.0
	G8		0.0	0.0	22.1	0.0	1015	14.0	0.0
	G9		0.0	<u>2.3</u>	18.7	0.0	1015	14.0	0.0
	G10		0.0	<u>1.9</u>	19,1	0.0	1015	14.0	0.0
	G12		0.0	<u>2.4</u>	18.8	0.0	1015	14.0	0,0
	G13		0.0	. 0.3	21.8	0.0	1015	14.0	0.0
	G18		0.0	0.5	22.0	0.0	1015	14.0	0.0
•	G21		0.0	0.0	22.2	0.0	1015	14.0	0.0
	G23		0.0	1.4	20.0	0.0	1015	14.0	0.0
	G35		0.0	<u>2.4</u>	17.4	0.0	1015	14.0	0.0
	G36		0.0	0.0	21.8	0.0	1015	14.0	0.0
	G37		0.0	<u>2.3</u>	16.8	0.0	1015	14.0	0.0
	G38		0.0	<u>2.2</u>	17.1	0.0	1015	14.0	0.0
	G39		0.0	0.0	22.1	0.0	1015	14.0	0.0
	G40		0.0	<u>8.8</u>	1,1	0.0	1015	14.0	0.0
	G41		0.0	1.0	19.2	0.0	1015	14.0	0.0
	G42		0.0	0.0	22.0	0.0	1015	14.0	0.0
	G43		0.0	<u>11.8</u>	7.3	0.0	1015	14.0	0.0
	G44		0.0	<u>12.3</u>	8.0	0.0	1015	14.0	0.0
	Leachate Sump		0.0	2.2	19.2	0.0	1015	14.0	0.0
	Sewer	- <u></u>	0.0	2.4	18.8	0.0	1015	14.0	0.0
	IPS INLET		·····			Not accessil	ole this week	·	
				:					

.

LANDFILL GA	AS MONIT	ORING F	ORM			(Baseline []	Ambient [x])	
Site Name :	Dunsink L	andfill		Site Addre	<u>ss :</u>	Dunsink Lane,	Dunsink Co Dut	lin
Operator :	Fingal Cou	inty Council						
				National G	rid Reference	<u>.</u>		
Site Status :	Operative			Date :	21/05/2008	<u>Time:</u>	<u>AM</u>	······································
Instrument Used :		Normal An	alvtical		Date Next C	alibration :		
GFM 430 Landfill	Gas Analys	<u>Range</u>	0-100% CH	I4. CO2.	Jun-08			
Monitoring Person	inel :			Weather :		Barometric Pr	essure :	
(WYG)	Matthew #	Ceane		7 () 1		See Individual	Readings	
				Resul	ts	· · ·		
Borehole Number	Survey Depth	CH4 % v/v	CO ₂ % v/v	O2 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35	1	0.0	<u>2.3</u>	18.0	0.0	1018	12.0	0.0
G36	1	0.0	0.0	. 21.0	0.0	1018	12.0	0.0
G37	1	0.0	<u>2.1</u>	18.2	0.0	1018	12.0	0.0
G38		0.0	<u>1.9</u>	19,1	0.0	1018	12.0	0.0
G39	1	0.0	0.0	22.1	0,0	1018	12.0	0.0
G40		0.0	<u>8.2</u>	2.2	0.0	1018	12.0	0.0
Laaskata Suma		00	<u>2.2</u>	18.3	0.0	1018	12.0	0.0 .
Leachate Sump	*					· . •••••••••••••••••••••••••••••••••••	·	÷
Sewer		0.0	<u>27</u>	18.1	0.0	1018	12.0	0.0

2 .

•

, ·

ł.

LANDFILL GA	S MONII	ORING FO	ORM	•	•	(Baseline []		Ambient [x])
Site Name :	Dunsink L	andfill		Site Addre	<u>ss :</u>	Dunsink Lane	, Dunsink Co Du	blin
Operator :	Fingal Cou	inty Council						
				National G	rid Reference	<u>:</u>		
Site Status :	Operative			Date :	28/05/2008	Time:	AM	
Instrument Used :		Normal An	alytical		Date Next C	alibration :		
GFM 430 Landfill	Gas Analys	Range :	0-100% CH	ł ₄ , CO ₂ .	Jun-08			
Monitoring Persor	<u>mel :</u>	·		Weather :		Barometric P	ressure :	
(WYG)	Matthew K	Keane		0verxast		See Individual	Readings	
		n an		Resul	ts .	- 	₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩	*****
Borehole Number	Survey Depth	CH4 % v/v	CO ₂ % v/v	0 ₂ % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	<u>2.6</u>	17.9	0.0	1001	11.0	0.0
G36		0.0	0.0	22.1	0.0	1001	11.0	0.0
G37		0.0	<u>2.0</u>	18.5	0.0	1001	11.0	0.0
G38		`0.0	2.2	19.1	0.0	1001	11.0	0.0
G39		0.0	0.0	22.0	0.0	1001	11.0	0.0
G40		0.0	<u>8.5</u>	3.2	0.0	1001	11.0	0.0
Leachate Sump		0.0	<u>2.4</u>	18.9	0.0	1001	11.0	0.0
Sewer		0.0	2.3	19.3	0.0	1001	11.0	0.0
	1	22.0		0.5	0.0	1001	11.0	1 00

!

LANDFILL GA	AS MONIT	ORING FO	ORM			(Baseline []		Ambieut [x])
Site Name :	Dunsink L	andfill		Site Addre	<u>ss :</u>	Dunsink Lane	, Dunsink Co Dul	olin
Operator :	Fingal Cou	nty Council		National G	rid Reference	:		
Site Status :	Operative			Date :	04/06/2008	<u>Time:</u>	AM	
Instrument Used :		Normal An	alytical		Date Next C	alibration :		
GFM 430 Landfill	Gas Analys	Range :	0-100% Cł	€4, CO2.	Jun-08			
Monitoring Person	nnel :			Weather :		Barometric P	essure :	
(WYG)	Matthew K	leane		Raining		See Individual	Readings	
	<u> </u>			Resul	ts			
Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	02 % v/v	Н ₂ S (ррт)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	<u>2.2</u>	19,1	0.0	1008	10.0	0.0
G36		0.0	0.0	22.5	0.0	1008	10,0	0.0
G37		0.0	<u>2.1</u>	19.6	0.0	1008	10.0	0.0
G38	· ·	0.0	<u>2.4</u>	19.4	0.0	1008	10.0	0.0
G39		0.0	0.0	22.2	0.0	1008	10.0	0.0
G40		0.0	<u>8.4</u>	1.3	0.0	1008	10.0	0.0
Leachate Sump		0.0	<u>2.2</u>	19.0	0.0	1008	10.0	0.0
Sewer		0.0	<u>1.6</u>	20.1	0.0	1008	10.0	0.0
	· •• •• •• •• •• •• •• •• •• •• •• •• ••		÷* •• ••••	····	·····	1		4

٠

. .

LANDFILL GA	S MONIT	FORING FO	ORM			(Baseline []		Ambient [x])
Site Name :	Dunsink L	andfill	·····	Site Addre	<u>ss :</u>	Dunsink Lane,	Dunsink Co Du	blin
Operator :	Fingal Cou	anty Council		National G	rid Reference	2		
Site Status :	Operative		•••	Date :	11/06/2008	Time:	<u>AM</u>	
Instrument Used :		Norinal An	alytical		Date Next C	Calibration :		
GFM 430 Landfill	Gas Analys	Range :	0-100% CH	I ₄ , CO <u>2</u> .	Jun-08			
Monitoring Persor	<u>mel :</u>	**.**.*		Weather :	÷	Barometric Pr	essure :	
(WYG)	Matthew F	Ceane		Dry/Overca	st	See Individual	Readings	
186 0/1-000-000-000-000-00-00-00-00-00-00-00-0	,			Resul	ts			
Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	02 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	<u>2.1</u>	18.0	0.0	1018	31.0	0.0
G36	1	0.0	0.0	22.0	0.0	1018	11.0	0.0
G37	1	0.0	21	18.9	0.0	1018	11.0	0.0
G38	·	0.0	<u>2.2</u>	18.7	0.0	1018	. 11.0	0.0
G39	1	0.0	0.0	22.8	0.0	1018	11.0	0.0
G40		0.0	<u>6.8</u>	2.4	0.0	1018	11.0	0.0
Leachate Sump		0.0	<u>1.9</u>	19.5	0.0	1018	11.0	0.0
Sewer	1	0.0	<u>2.1</u>	19.9	: 0.0	1018	11.0	00
IPS INLET*		35.0	<u>22.0</u>	0.5	0.0	1018	11.0	0.0

" Note monitoring of inlet gases undertaken at new continuous sampling point off enclosed flare

LANDFILL GA	S MONIT	FORING F	ORM			(Baseline []		Ambient [x]
Site Name :	Dunsink L	andfill		Site Addres	<u>s.</u> :	Dunsink Lane,	, Dunsink Co Du	blin
Operator :	Fingal Cou	inty Council		-				
4				National Gr	id Reference	<u>:</u>		
Site Status :	Operative			Date :	18/06/2008	Time:	AM	· ··· ·· · · · · · · · · · · · · · · ·
Instrument Used :		Normal An	alytical	··	Date Next C	alibration :	· .	·····
GFM 430 Landfill	Gas Analys	Range :	0-100% CI	I4, CO2	Jun-08			
Monitoring Persor	nnel :	*•		Weather :		Barometric Pr	essure :	
(WYG)	Matthew K	leane		Drv/Overcas	t	See Individual	Readings	
			<u> </u>	Result	8	. 40, 10, 10, 10, 10, 20, 20, 20, 10, 10, 10, 10, 10, 10, 10, 10, 10, 1	······································	
Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	O2 % v/v	Н ₂ S (ррм)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35	1	0.0	<u>2.8</u>	18.8	0.0	999	10.0	0.0
G36		0.0	0.0	21.0	0.0	999	10.0	0.0
G37		0.0	0.0	21.0	0.0	999	10.0	0.0
G38		0.0	<u>1.8</u>	18.9	0.0	999	10.0	0.0
G39	1	0.0	0.0	21.2	0.0	999	10.0	0.0
G40		0.0	<u>8.2</u>	2.3	0.0	999	10.0	0.0
Leachate Sump		0.0	1.2	19_4	0,0	999	10.0	0.0
Sewer		0.0	7.1	19.1	0.0	999	10.0	0.0
			·; ······			·;;	· · · · ·	1

LANDFILL GA	S MONIT	ORING F	DRM			(Baseline []		Ambient [x])	
Site Name :	Dunsink La	andfill		Site Addre	<u>ss :</u>	Dunsink Lane,	Dunsink Co Du	olin	
Operator :	Fingal Cou	nty Council							
				National G	rid Reference	<u>:</u>			
Site Status :	Operative			Date :	26/06/2008	Time:	AM		
Instrument [[sed	·	Normal An	alvtical	<u> </u>	Date Next C	alibration			
SEM 430 Landfill (Sec Apolyce	Range :	0-100% CH	0.1	Jun-08				
Manitaria Daman	us rinarys		-10070 en	Weather :		Derometric D	accura :	· · · · · · · · · · · · · · · · · · ·	
Monitoring Person	net :			weather :		Barometric Fr	CSSUIC .		
(WYG) ·		MK .		Dull		See Individual	Readings	·····	
				Resul	ts '				
Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	02 % v/v	Н ₂ S (ррт)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v	
G3		0.0	0.3	20.0	0.0	1000	13.0	0.0	
G6		0.0	0.4	20.0	0.0	1000	13.0	0.0	
G7		0.0	0.0	20.4	0.0	1000	13,0	0.0	
G8		0.0	0.0	20.4	0.0	1000	13.0	0.0	
G9		0.0	<u>1.6</u>	19.0	0.0	1000	13.0	0.0	
G10		0.0	<u>7.6</u>	6.4	0.0	1000	13.0	0.0	
G12		0.0	1.4	19.4	0.0	1000	13.0	0.0	
G13 ·		0.0	1.2	19.6	0.0	1000	13.0	0.0	
G18		0,0	1.0	20.1	0,0	1000	13.0	0.0	
G21		0.0	0.0	20.8	0.0	1000	13.0	0.0	
G23		0.0	1.5	18.8	0.0	1000	13.0	0.0	
G35	· · ·	0.0	2.2	18.0	0.0	1000	13.0	0.0	
G36	i	0.0	0.0	21.5	0.0	1000	13.0	0.0	
G37	·	0.0	<u>5.9</u>	11.4	0.0	1000	13.0	0,0	
G38		0.0	1.6	18.6	0.0	1000	13.0	0.0	
G39		0.0	0.0	20.2	0.0	1000	13.0	0.0	
G40	. .	0.0	<u>8.4</u>	2.5	0.0	1000	13.0	0.0	
G41	l	0.0	0.0	20.5	0.0	1000	13.0	0.0	
G42	L	0.0	<u>2.1</u>	14.2	0.0	1000	13.0	0.0	
G43		0.0	<u>4.4</u>	14.4	0.0	1000	13.0	0.0	
G44	1	0.0	<u>10.9</u>	6.6	0.0	1000	13.0	0.0	
Leachate Sump		0.0	<u>1.9</u>	19.2	0.0'	1000	13.0	0.0	
Sewer	1	0.0	1.4	19.2	0.0	1000	13.0	0.0	
							······································		

6 2 3

LANDFILL GA	S MONTI	ORING FO	ORM			(Baseline []	A	mbient [x]]
Site Name :	Dunsink L	andfill		Site Addre	<u>ss :</u>	Dunsink Lane	, Dunsink Co Dubl	in
Operator :	Fingal Cou	nty Council		National.G	rid Reference			
Site Status :	Operative			Date :	02/07/2008	Time:	AM	
Instrument Used : GFM 430 Landfill	Gas Analys	Normal An Range :	alytical 0-100% CF	ι ₄ , CO ₂ .	Date Next C Jun-08	alibration :	-	
Monitoring Person (WYG)	<u>mel :</u> Matthew K	Ceane		Weather : Dry/Overca	st	Barometric P	r <u>essure :</u> Readings	
				Resul	ts			
Borchole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	02 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	<u>2.1</u>	18.5	0.0	1010	14.0	0.0
G36	1	0.0	0.0	22.4	0.0	1010	14.0	0.0
G37	1	0.0	<u>2.6</u>	18.3	0.0	1010	14.0	0.0
G38	1	0.0	<u>1.9</u>	18.9	0.0	1010	14.0	0.0
G39	1	0.0	0.0	21.2	0.0	1010	14.0	0.0
G40		0.0	7.5	2.0	0.0	1010	14.0	0.0
Leachate Sump		0.0	2.2	18.4	0.0	1010	14.0	0.0
Sewer	1	0.0	<u>2.1</u>	17.9	0.0	1010	14.0	Q.0
	1	1	1	10	0.0	1010	14.0	0.0

_	Site Name :	Dunsink La	andfill		Site Addre	<u>ss :</u>	Dunsink Lane,	Dunsink Co Dubl	in
	Operator :	Fingal Cou	nty Council						
÷					National G	rid Reference	• · ·		
	Site Status :	Operative			Date :	09/07/2008	Time:	AM	
	Instrument Used :		Normal An	alytical		Date Next C	alibration :		
	GFM 430 Landfill	Gas Analys	Range :	0-100% CF	14, CO ₂ ,	Jul-08			
	Monitoring Person	nel :	1		Weather :		Barometric Pr	essure :	
	(WYG)	Matthew K	leane		Dry/Overca	st	See Individual	Readings	
		می ایند بین ایند ایند ایند ایند ایند میشود. ایند ایند ایند ایند میشود.			Resul	ts			
	Borchole Number	Survey Depth	CH₄ % v/v	CO ₂ % v/v	02 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
	G35		0.0	<u>2.1</u>	19.3	0.0	1000	10.0	0.0
	G36		0.0	0.0	21.0	0.0	1000	. 10.0	0.0
	G37		0.0	<u>3.2</u>	17.6	0.0	1000	10.0	0.0
	G38		0.0	<u>1.9</u>	19.8	0.0	1000	10.0	0.0
	G39		0.0	0.0	21.0	0.0	1000	10.0	0.0
	G40		0.0	<u>7.5</u>	4.2	0.0	1000	10.0	0.0
	Leachate Sump		0.0	<u>1.8</u>	19.2	0.0	1000	10.0	0.0
	A	1 ·	0.0	1.6	19.4	0.0	1000	10.0	0.0
	Sewer	l	1				The second se	And the second sec	

								·
	1 A.S. LA LANDARS	391 630 57994		11 Contactor and a	No. 1997 - Article Providence			
LANDFILL GA:	5 MONIT	ORING FO	DRM			(Baseline []	Å	mbient [x])
Site Name :	Dunsink La	undfill		Site Addre	<u>is :</u>	Dunsink Lane.	, Dunsink Co Dubl	in
Operator :	Fingal Cou	nty Council		-				
				National G	rid Reference	÷	· .	
Site Status :	Operative			Date :	16/07/2008	Time:	AM	
Instrument Used :	·	Normal Ana	lytical	1	Date Next C	alibration :		
GFM 430 Landfill (Gas Analys	Range :	0-100% CH	L, CO2.	Jul-08			
Monitoring Person	nel :			Weather :	L	Barometric P	ressure :	······
(WYG)	 Matthew K	eane	st	owers/Over	vast	See Individual	Readings	
				1993 (Mar 20) 1993 (Mar 20) 1993 (Mar 20)				
				Resul	Net set and the set of			
Borchole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	02 % v/v	H ₂ S (ppm)	Pressure (mhar)	Temperature °C	LEL % v/v
G35		0.0	<u>1.9</u>	19.9	0.0	990	14.0	0.0
		0.0 .	0.0	21.3	ò.0	990	14.0	0.0
G37	-	0.0	<u>2.4</u>	19.4	0.0	990	14.0	0.0
G38		0.0	<u>2.1</u>	21.1	0.0	990	14.0	0.0
		0.0	0.0	22.0	0.0	990	14.0	0.0
G39		0.0	<u>8.4</u>	422.0	0.0	-990	14.0	0.0
G39 G40	•			<u> </u>				
G39 G40			<u>1.6</u>	19.7	0.0	990	14.0	0:0
G39 G40 Leachate Sump		0.0			1 00	990	14.0	0.0
G39 G40 Leachate Sump Sewer	······································	0.0	<u>1.7</u>	19.5		- 	1	
G39 G40 Leachate Sump Sewer IPS INLET*		0.0 0.0 <u>35.0</u>	<u>1.7</u> 22.5	19.5 2.0	0.0	990	14.0	0.0

Site Name :	Dunsink La	mdfill		Site Addres	<u>s:</u>	Dunsink Lane,	Dunsink Co Dubl	in
Operator :	Fingal Cou	nty Council		-				
		٠	·	National G	rid Reference	1 .		
Site Status :	Operative			Date :	23/07/2008	Time:	AM	
Instrument Used :		Normal An	alytical		Date Next C	alibration :		
GFM 430 Landfill	Gas Analys	Range :	0-100% CI	f₄, CO₂. ΄	Jul-08			
Monitoring Person	inel :			Weather :		Barometric Pr	essure :	
(WYG)	Matthew K	leane		Sunny/dry		See Individual	Readings	
				Resul	is			
Borchole Number	Survey Depth	CH4 % v/v	CO ₂ % v/v	02 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/
G35		0.0	<u>1.8</u>	20.1	0.0	999	17.0	0.0
400							· · · · · · · · · · · · · · · · · · ·	0.0
G36		0.0	0.0	22.3	0.0	999	17.0	0.0
G36 G37		0.0	0.0 <u>2.2</u>	22.3 19.5	0.0	999 999	17.0	0.0
G36 G37 G38		0.0 0.0 0.0	0.0 <u>2.2</u> <u>2.1</u>	22.3 19.5 21.1	0.0 0.0 0.0	999 999 999	17.0 17.0 17.0	0.0
G36 G37 G38 G39		0.0 0.0 0.0 0.0	0.0 <u>2.2</u> <u>2.1</u> 0.0	22.3 19.5 21.1 22.0	0.0 0.0 0.0 0.0	999 999 999 999 999	17.0 17.0 17.0 17.0	0.0
G36 G37 G38 G39 G40		0.0 0.0 0.0 0.0 0.0	0.0 <u>2.2</u> <u>2.1</u> 0.0 <u>7.9</u>	22.3 19.5 21.1 22.0 4.2	0.0 0.0 0.0 0.0 0.0	999 999 999 999 999 999	17.0 17.0 17.0 17.0 17.0 17.0	0.0 0.0 0.0 0.0
G36 G37 G38 G39 G40 Leachate Sump		0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0	0.0 2.2 2.1 0.0 7.9 1.9	22.3 19.5 21.1 22.0 4.2 19.9	0.0 0.0 0.0 0.0 0.0	999 999 999 999 999 999 999	17.0 17.0 17.0 17.0 17.0 17.0 17.0	0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0
G36 G37 G38 G39 G40 Leachate Sump Sewer		0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0	0.0 2.2 2.1 0.0 7.9 1.9 1.6	22.3 19.5 21.1 22.0 4.2 19.9 21.0	0.0 0.0 0.0 0.0 0.0 0.0	999 999 999 999 999 999 999 999 999	17.0 17.0 17.0 17.0 17.0 17.0 17.0 17.0	0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0
G36 G37 G38 G39 G40 Leachate Sump Sewer IPS INLET*		0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 35.5	0.0 2.2 2.1 0.0 7.9 1.9 1.6 22.5	22.3 19.5 21.1 22.0 4.2 19.9 21.0 2.0	0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0	999 999 999 999 999 999 999 999 999	17.0 17.0 17.0 17.0 17.0 17.0 17.0 17.0	0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0

	LANDFILL GA	SMONIT	ORING E	DRM	- 44 		(Baseline []		(mbient [×])	
	Site Name :	Dunsink La	ndfill		Site Addres	i <u>s :</u>	Dunsink Lane,	Dunsink Co Dubli	in	
· .	Operator ;	Fingal Cou	nty Council							
					National Grid Reference :					
	Site Status :	Operative			Date :	31/07/2008	Time:	ΔM		
	Instrument Used :		Normal An	alytical		Date Next C	alibration :			
	GFM 430 Landfill (Fas Analyse	Range :	0-100% CH	I4, CO2.	Jun-08				
	Monitoring Person	nel :			Weather :		Barometric Pr	essure_		
1	(WYG)		мк		Showers		See Individual	Readings		
					Result	ls -				
· .	Borchole Number	Survey Depth	CH4 % v/v	CO2 % v/v	O ₂ % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v	`
	G3		0.0	00	21,2	0.0	1000	16.0	0.0	
	G6		0.0	0.2	21.0	0.0	1000	-16.0	0.0	
-	G7		0,0	0.0	22.1	0.0	1000	16.0	0.0	
	G8		0.0	0.0	20.4	0.0	1000	16,0	0.0	
	C9		0.0	1.7	18.7	0.0	1000	16.0	0.0	
	G10		0.0	4.5	11.4	0.0	1000	16.0	0.0	
	G12		0.0	1.2	19.3	0,0	1000	16.0	0.0	
	G13		0.0	1.0	20.1	0.0	1000	16.0	0.0	
	G18		0.0	0.6	20.1	0.0	1000	16.0	0.0	
	G21		0.0	0.0	20.8	0.0	1000	16.0	0.0	
	G23	1	0.0	1.5	19.2	0.0	1000	16.0	0.0	
	G35		0.0	1.9	19.3	0.0	1000	16.0	0.0	•
	G36		0.0	0.0	21.0	0.0	1000	16.0	0.0	
	G37		0.0	<u>4.6</u>	16.2	0.0	1000	16.0	0.0	
	G38		0.0	<u>1.6</u>	17.0	0.0	1000	16.0	0.0	
	G39		0.0	0.0	20.2	0.0	1000	16.0	0.0	
	G40		0.0	<u>8.4</u>	1.6	0.0	1000	16.0	0.0	
•	G41		0.0	0,0	20.5	0.0	. 1000	16.0	0.0	
	G42		0.0	<u>1.7</u>	17.7	0.0	1000	16.0	0.0	
· · ·	G43		0.0	<u>4.0</u>	14.4	0.0	1000	16.0	0.0	
1	G44		0.0	<u>9.9</u>	4.5	0.0	1000	16.0	0.0	
	Leachate Sump		0.0	<u>1.6</u>	17.9	0.0	1000	16.0	0.0	
	Sewer		0.0	1.2	18.0	0.0	1000	16.0	0.0	
	IPS INLET					Not accessi	ble this week			

•

				1						
Site Name :	Dunsink La	Indfill		Site Addres	<u>is :</u>	Dunsink Lane.	Dunsink Co Dubli	n		
Operator :	 Fingal Cou	nty Council								
	i iigai coo	ing outlion		National Grid Reference:						
Site Status :	Operative			Date :	06/08/2008	_Time:	ΔM			
Instrument Used :		Normal An	alytical		Date Next C	alibration :		•		
LMSXi Landfill Ga	s analyser	Range :	0-100% CH	₄, CO <u>2</u> .	Aug-08					
Monitoring Person	ocl:			Weather :		Barometric Pr	essure :			
(WYG)			. B	Raining, Hun	id	See Individual	Readings			
				Resul	is					
Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	O2 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v		
G35		0.0	8.7	6.0	0.0	998	15.7	0.0		
G36		0.0	0.8	18.8	0.0	998	15.7	0.0		
G37		0.0	<u>9.9</u>	0.9	0.0	998	18.4	0.0		
G38		0.0	<u>16.0</u>	0.0	0.0	997	18.2	0.0		
G39		0.0	0.6	19.1	0:0	998 .	17.7	0.0		
G40		0.0	0.0	20.6	0.0	1000	16.0	0.0		
Leachate Sump		.0.0	0.5	20.3	0.0	999	14.9	0.0		
Sewer		0.0	3.0	16.5	0.0	1,000	16.2	0.0		
			4		Inacce	ssible	<u>د</u>			

к. - С. - С.

ł

	Operator:	Fingal Co	inty Council						
					National G	id Reference	i		
	Site Status :	Operative			Date :	13/08/2008	Time:	AM	
	Instrument Used :		Normal An	alytical		Date Next C	alibration :		
	LMSXi Landfill Ga	s analyser	Range :	0-100% CH	ι ₄ , CO ₂ .	\ Sep-08			
, ·	Monitoring Person	nel:			Weather :		Barometric P	essure :	
	(WYG)				Dull		See Individual	Readings	
	tan di santa sa kara Santa kara sa kara				Result	ŝ			an a
	Borebole Number	Survey Depth	∙CH₄ % v/v	CO2 % v/v	O2 % v/v	H ₂ S (ppna)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
	G35		0.0	0.0	21.1	0.0	989	16.3	0.0
	G36		3.9	3.9	12.9	0.0	989	16.4	78.0
	G37		0.0	0.0	20.4	0.0	989	16.3	0.0
· .	G38		0.0	0.0	20.1	0.0	989	· 16.5	0.0
	G39		0.0	<u>6.3</u>	15.6	0.0	969	16.5.	0.0
	G40		0.0	0.0	20.6	0.0	989	16,0	0.0
	· · · · ·		1				1		
	Leachate Sump		0.4	3.3	20.1	0.0	989	14.5	0.0
	Sewer		. 0.0	1.4	20.4	0.0	990	16,6	0.0
	IPS INLET*		35.0	21.5	1.5	0.0	989.0	16.0	0.0
	* Note monitoring	of inlet ga	ses underta	ken at new	continuous s	ampling poi	nt off enclosed	flare	

(

(* ;

LANDFILL GA	S MONII	ORING FO)RM		· .	(Baseline []	÷ .	Ambient
Site Name :	Dunsink L	andfill .		Site Addres	<u>ss :</u>	Dunsink Lane,	Dunsink Co Du	olin
Operator :	Fingal Cot	inty Council		National C	d Defenses			
Site Status ;	Operative			Date :	20/08/0/	Time;	AM	
Instrument Used :	<u>.</u>	Normal An	alytical		Date Next C	Calibration :		
LMSXi Laudfill Ga	as analyser	<u>Range</u> :	0-100% CF	ι ₄ , CO ₂ .	Sep-08	1		
Monitoring Person	inel ;	SD		Weather :		Barometric Pr	essure :	
(WYG)				Dry/overcas	ŧ.	See Individual	Readings	
				Resul	ts			
Borehole Number	Survey Depth	CH4 % v/v	CO ₂ % v/v	02 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mhar)	Temperature °C	LEI % v
G35		0.0	0.0	20.6	. 0.0	999	17.7	0.0
G36		0.0	3.2	16.2	0.0	999	17.9	0.0
G37		0.0	0.6	19.9	0.0	· 999	18.5	0.0
G38		0.0	0.0	20.7	0.0	.999	19.3	0.0
G39		0.0	<u>9.8</u>	6.3	0.0	999	20.1	0.0
G40		0.0	0.0	20.9	0.0	999	19.0	0.0
		0.0	0.2	20.6	0.0	998	18.8	0.0
Leachate Sump	1					1		
Leachate Sump		0.0	0.7	20.8	0.0	999	21.0	0.0

)

í

ļ.

Site Name :	Dunsink La	andfill		Site Addres	<u>s.</u> :	Dunsink Lane,	Dunsink Co Dubl	in			
Operator :	Fingal Cou	nty Council									
				National Gr	National Grid Reference :						
Site Status :	Operative			Date :	26/08/2008	Time:	AM				
Instrument Used :		Normal Ana	lytical		Date Next C	alibration :					
LMSXi Landfill Ga	s analyser	Range :	0-100% CH,	, CO ₂ .	Sep-08						
Monitoring Person	<u>nei :</u>	SD		Weather :		Barometric Pr	essure :				
(WYG)				Dry/overcas	t	See Individual	Readings				
				Result	S			na in the ship division			
Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	O2 % v/v	H <u>2</u> S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v			
G35		0.0	0.7	20.2	0.0	1007	18,0	0.0			
G35 G36		0.0 0.0	0.7	20.2 19.6	0.0 0.0	1007	18,0 18.1	0.0 0.0			
G35 G36 G37		0.0 0.0 0.0	0.7 1.2 <u>4.2</u>	20.2 19.6 13.3	0.0 0.0	1007 1007 1008	18.0 18.1 18.2	0.0 0.0 0.0			
G35 G36 G37 G38		0.0 0.0 0.0 0.0	0.7 1.2 <u>4.2</u> 0.0	20.2 19.6 13.3 20.8	0.0	1007 1007 1008 7 1007	18.0 18.1 18.2 18.3	0.0 0.0 0.0 0.0			
G35 G36 G37 G38 G39		0.0 0.0 0.0 0.0 0.0	0.7 1.2 <u>4.2</u> 0.0 <u>9.7</u>	20.2 19.6 13.3 20.8 6.6	0.0	1007 1007 1008 7 1007 1007	18.0 18.1 18.2 18.3 18.3	0.0 0.0 0.0 0.0 0.0			
G35 G36 G37 G38 G39 G40		0.0 0.0 0.0 0.0 0.0 0.0	0.7 1.2 <u>4.2</u> 0.0 <u>9.7</u> <u>6.6</u>	20.2 19.6 13.3 20.8 6.6 0.7	0.0	1007 1007 1008 1007 1007 1007	18.0 18.1 18.2 18.3 18.3 19.8	0.0 0.0 0.0 0.0 0.0 0.0			
G36 G37 G37 G38 G39 G40 Leachate Sump		0.0 0.0 0.0 0.0 0.0 0.0 0.0	0.7 1.2 4.2 0.0 9.7 <u>6.6</u> 0.1	20.2 19.6 13.3 20.8 6.6 0.7 20.7	0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0	1007 1007 1008 7 1007 1007 1008 7 1008	18.0 18.1 18.2 18.3 18.3 19.8 19.8 18.5	0.0 0.0 0.0 0.0 0.0 0.0 0.0			
G35 G36 G37 G38 G39 G40 Leachate Sump Sewer		0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0	0.7 1.2 4.2 0.0 <u>9.7</u> <u>6.6</u> 0.1 0.7	20.2 19.6 13.3 20.8 6.6 0.7 20.7 20.7	0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0	1007 1008 1007 1008 1007 1008 1008 1008	18.0 18.1 18.2 18.3 18.3 19.8 19.8 18.5 19.5	0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0			

•

•

1. 1.

LANDFILL GA	S MONIT	ORING FO)KM	<u>, </u>	na a stan h	(Baseline []		Ambient [x])		
Site Name :	Dunsink La	ındfill		Site Addres	<u>s :</u>	Dunsink Lane,	Dunsink Co Dubl	in .		
Operator :	Fingal Cou	nty Council		1						
	· ·	-		National Gr	National Grid Reference :					
Site Status :	Operative			Date :	03/09/2008	03/09/2008 Time: AM				
Instrument Used :		Normal Ana	lytical		Date Next Calibration :					
GFM 430 Landfill (Gas Analyse	Range	0-100% CH	4, CO2.	Sep-08					
Monitoring Person	nel:	SD		Weather :		Barometric Pr	essure_			
(WYG)			Dull, drizzle		See Individual	Readings				
				Result	S					
Borchole Number	Survey Đepth	CH₄ % v/v	CO2 % v/v	O2 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mhon)	Temperature °C	LEL % v/v		
.G3		0.0	0.0	20.8	0.0	989	17.7	0.0		
G6		0.0	3.3	18.3	0.0	987	i1.3	0.0		
G7		0.0	0.0	20.9	0.0	987	11.5			
G8		0.0	0.9	20.0	0.0	987	11.3	0.0		
G9		0.0	5.7	15.7	0.0	987	10.6	0.0		
G10		0.0	0.0	21.0	0.0	987	11.0	0.0		
G12		0.0	0.2	20.6	0.0	987	15.0	0.0		
G13		0.0	0.0	20.7	0.0	987	15.9	0.0		
G18		0.0	0.3	20.7	0.0	989	15.8	0.0		
G21					Temporarily	naccessible				
G23	1	0.0	<u>2.1</u>	19.2	0.0	987	13.9	0.0		
G32		0.0	0.7	20.4	0.0	987	15.5	0.0		
G35		0.0	0.9	19.7	0.0	989	18.3	0.0		
G36		0.0	0.6	20.1	0.0	988	17.0	0.0		
G37	1	4.4	<u>6.7</u>	0.0	. 0.0	988	19.4	88.0		
G38		0.0	1.2	18.6	0.0	988	17.1	0.0		
G39	·	0.0	<u>11.0</u>	, 6.9	0.0	988	15.9	0.0		
G40		0.0	<u>6.5</u>	0.6	0.0	985	13.7	0.0		
G41	ļ	0.0	0.0	21.0	0.0 ·	987	14.3	0.0		
G42		0.0	0.3	20.7	0.0	988	11.8	0.0		
G43	ļ	0.0	<u>7.1</u>	11.9	0.0	987	15.2	0.0		
G44	 	0.0	<u>14.0</u>	1.7	0.0	987	15.3	0.0		
•		ļ		ļ						
Leachate Sump	ļ	0.0	0.8	20.4	0.0	987	11.8	0.0		
Sewer		0.0	1.3	19.0	0.0	988	11,8	0.0		
IPS INLET		36.0	<u>21.5</u>	1.0	0.0	988	11.8	0.0		

na tao ka

Operator: Fingal County Council National Grid Reference : Site Status : Operative Date : 100097008 Time: ΔM Instrument Used : Normal Analytical Date Next Calibration : Sep-08 Sep-									
National Grid Reference : Site Status : Operative Date : (9/99/2008) Time: AM Instrument Used : Normal Analytical Date Next Calibration : Sep-08 IMonitoring Personnel : SD Weather : Barometric Pressure : Sep-08 Monitoring Personnel : SD Weather : Barometric Pressure : Sep-08 (WYG) Overcast See Individual Readings Sep-08 Results Survey CH4 CO2 O2 H ₃ S (ppm) Øorehole Number Survey Depth CH4 V/v V/v Overcast See Individual Readings G35 0.0 0.4 20.9 0.0 995 15.2 0.0 G36 0.0 0.3 27.7 12.3 0.0 995 14.0 0.0 G38 0.0 0.3 21.0 0.0 995 14.3 0.0 G39 0.0 0.0 21.0 0.0 995 14.3 0.0 G39 0.0 0.0 2	Operator :	Fingal Cou	nty Council						
Site Status: Operative Date: 1000972008 Time: ΔM Instrument Used : Normal Analytical Date: 000972008 Time: ΔM IASXI Landfill Gas analyse Range: $0-100\%$ CH4, CO2. Sep-08 Sep-08 Monitoring Personnel: SD Weather: Barometric Pressure: Sep-08 (WYG) SD Weather: Barometric Pressure: See Individual Readings Borehole Number Survey CH4 CO2 O2 H3S Atmospheric Pressure: Temperature % % % % % % % % % % % % % % % % % % %					National G	id Reference	£		
Instrument Used : Normal Analytical Date Next Calibration : I.MSXi I andfill Gas analyser SD SD Sep-08 Monitoring Personnel : SD Weather : Barometric Pressure : (WYG) SD Weather : See Individual Readings Monitoring Personnel : SD Weather : Barometric Pressure : (WYG) Survey CH4 CO2 O2 H ₂ S Atmospheric Pressure : Temperature % v/v Borehole Number Survey CH4 CO2 O2 H ₂ S Atmospheric Pressure : "C % v/v G35 0.0 0.4 20.9 0.0 995 15.2 0.0 G36 0.0 0.3 20.6 0.0 995 14.0 0.0 G37 0.3 3.7 12.3 0.0 995 14.3 0.0 G38 0.0 0.8 19.3 0.0 995 14.3 0.0 G39 0.0 0.0 2.10 0.0 995 14.3 0.0 G39 0.0 0.5 20.7	Site Status :	Operative			Date :	10/09/2008	Time:	ΔМ	
LMSXi Landfill Gas analyser Range: 0-100% CH4, CO2. Sep-08 Monitoring Personnel : (WYG) SD Weather : Overcast Barometric Pressure : See Individual Readings Borehole Number Survey Depth CH4 % v/v CO2 % v/v O2 % v/v H ₃ S % v/v Atmospheric (ppm) Temperaturc "C LEL 635 0.0 0.4 20.9 0.0 995 15.2 0.0 G36 0.0 0.3 20.6 0.0 995 15.7 62 G38 0.0 0.8 19.3 0.0 995 14.8 0.0 G39 0.0 5.4 0.0 0.0 995 14.3 0.0 G40 0.0 5.4 0.0 0.0 995 14.3 0.0 Leachate Sump 0.0 0.5 20.7 0.0 995 14.3 0.0	Instrument Used :		Normal An	alytical		Date Next C	alibration :		
Monitoring Personnel : (WYG) SD Weather : Overcast Barometric Pressure : See Individual Readings Barehole Number Survey Depth CH4 % v/v CO2 % v/v O2 % v/v H ₂ S % v/v Atmospheric (mbar) Temperaturc "C LEL 635 0.0 0.4 20.9 0.0 995 15.2 0.0 G36 0.0 0.3 20.6 0.0 995 15.7 62 G38 0.0 0.8 19.3 0.0 995 14.3 0.0 G39 0.0 0.4 20.9 0.0 995 14.3 0.0 G40 0.0 0.8 19.3 0.0 995 14.3 0.0 Leachate Sump 0.0 0.5 20.7 0.0 995 14.3 0.0 Sewer 0.0 0.7 20.7 0.0 996 14.5 0.0	LMSXi Landfill G	as analyser	Range :	()-100% CH	4, CO3.	Sep-08			
(WYG) Overcast See Individual Readings Borehole Number Survey Depth CH ₄ CO ₂ O ₂ H ₃ S Atmospheric Pressure (mbar) Temperature % v/v LEL G35 0.0 0.4 20.9 0.0 995 15.2 0.0 G36 0.0 0.3 20.6 0.0 995 15.7 62 G37 0.3 3.7 12.3 0.0 995 14.8 0.0 G38 0.0 0.8 19.3 0.0 995 14.3 0.0 G39 0.0 5.4 0.0 0.0 995 14.3 0.0 Leachate Sump 0.0 0.5 20.7 0.0 995 14.3 0.0 Sewer 0.0 0.7 20.7 0.0 995 14.5 0.0	Monitoring Person	<u>inel ;</u>	SD		Weather ; Barometric Pressure :				
Borehole Number Survey Depth CH4 % v/v CO2 % v/v O2 % v/v H3S (ppm) Atmospheric (mbar) Temperature % % v/v LEL % v/v G35 0.0 0.4 20.9 0.0 995 15.2 0.0 G36 0.0 0.4 20.9 0.0 995 15.2 0.0 G36 0.0 0.3 20.6 0.0 995 14.0 0.0 G37 0.3 3.7 12.3 0.0 995 14.8 0.0 G38 0.0 0.8 19.3 0.0 995 14.3 0.0 G39 0.0 0.0 21.0 0.0 995 14.3 0.0 G40 0.0 5.4 0.0 0.0 995 14.3 0.0 Leachate Sump 0.0 0.5 20.7 0.0 995 14.3 0.0 Leachate Sump 0.0 0.7 20.7 0.0 995 14.5 0.0	(WYG)				Overcast		See Individual	Readings	
Borehole Number Survey Depth CH ₄ % v/v CO ₂ % v/v O ₂ % v/v H ₂ S (ppm) Atmospheric Pressure (mbar) Temperature % v/v LEL % v/v G35 0.0 0.4 20.9 0.0 995 15.2 0.0 G36 0.0 0.3 20.6 0.0 995 14.0 0.0 G37 0.3 <u>9.7</u> 12.3 0.0 995 15.7 62 G38 0.0 0.8 19.3 0.0 995 14.8 0.0 G39 0.0 0.0 21.0 0.0 995 14.3 0.0 G40 0.0 <u>5.4</u> 0.0 0.0 995 14.3 0.0 Leachate Sump 0.0 0.5 20.7 0.0 995 14.3 0.0 Sewer 0.0 0.7 20.7 0.0 995 14.5 0.0		ning Sagarta			Result	8			
G35 0.0 0.4 20.9 0.0 995 15.2 0.0 G36 0.0 0.3 20.6 0.0 995 14.0 0.0 G37 0.3 3.7 12.3 0.0 995 15.7 6.2 G38 0.0 0.8 19.3 0.0 995 14.3 0.0 G39 0.0 0.8 19.3 0.0 995 14.3 0.0 G40 0.0 5.4 0.0 0.0 995 14.3 0.0 Leachate Sump 0.0 0.5 20.7 0.0 995 14.3 0.0 US INI FIGH 21.6 23.9 0.7 20.7 0.0 995 14.3 0.0	Borehole Number	Survey Depth	CH4 % v/v	CO2 % v/v	02 % v/v	Н₂S (ррт)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G36 0.0 0.3 20.6 0.0 995 14.0 0.0 G37 0.3 3.7 12.3 0.0 995 15.7 6.2 G38 0.0 0.8 19.3 0.0 995 14.8 0.0 G39 0.0 0.8 19.3 0.0 995 14.3 0.0 G39 0.0 0.0 21.0 0.0 995 14.3 0.0 G40 0.0 5.4 0.0 0.0 995 14.3 0.0 Leachate Sump 0.0 0.5 20.7 0.0 995 14.3 0.0 Sewer 0.0 0.7 20.7 0.0 995 14.5 0.0	G35		0.0	0.4	20.9	0.0	995	15.2	0.0
G37 0.3 3.7 12.3 0.0 995 15.7 6.2 G38 0.0 0.8 19.3 0.0 995 14.8 0.0 G39 0.0 0.0 21.0 0.0 995 14.3 0.0 G40 0.0 5.4 0.0 0.0 995 14.3 0.0 Leachate Sump 0.0 0.5 20.7 0.0 995 14.3 0.0 Sewer 0.0 0.7 20.7 0.0 995 14.5 0.0	G36		0.0	0.3	20.6	0.0	995	14.0	0.0
G38 0.0 0.8 19.3 0.0 995 14.8 0.0 G39 0.0 0.0 21.0 0.0 995 14.3 0.0 G40 0.0 5.4 0.0 0.0 995 14.3 0.0 Leachate Sump 0.0 0.5 20.7 0.0 995 14.3 0.0 Sewer 0.0 0.7 20.7 0.0 996 14.5 0.0 Utble F75 23.0 0.5 0.0 50.0 50.0 50.0 150.0 0.0	G37		0.3	3.7	12.3	0.0	995	15.7	6.2
G39 0.0 0.0 21.0 0.0 995 14.3 0.0 G40 0.0 5.4 0.0 0.0 995 14.3 0.0 G40 0.0 5.4 0.0 0.0 995 14.3 0.0 Leachate Sump 0.0 0.5 20.7 0.0 995 14.3 0.0 Sewer 0.0 0.7 20.7 0.0 995 14.5 0.0	G38		0.0	0.8	19.3	0.0	995	14.8	0.0
G40 0.0 5.4 0.0 0.0 995 14.9 0.0 Leachate Sump 0.0 0.5 20.7 0.0 995 14.3 0.0 Sewer 0.0 0.7 20.7 0.0 996 14.5 0.0	G39		0.0	0.0	21.0	0.0	995	14.3	0.0
Leachate Sump 0.0 0.5 20.7 0.0 995 14.3 0.0 Sewer 0.0 0.7 20.7 0.0 996 14.5 0.0 USE INFERT 216 23.0 0.5 0.0 295.0 15.0 0.0	G40		0.0	5.4	0.0	0.0	995	• 14.9	0.0
Leachate Sump 0.0 0.5 20.7 0.0 995 14.3 0.0 Sewer 0.0 0.7 20.7 0.0 996 14.5 0.0 INCLUS FUE 24.5 22.0 0.5 0.0 996 14.5 0.0			1						
Sewer 0.0 0.7 20.7 0.0 996 14.5 0.0 DOLULE STATE 24.5 23.0 0.5 0.0 295.0 15.0 0.0	Leachate Sump		0.0	0.5	20.7	0.0	995	14.3	0.0
	Sewer		0.0	0.7	20.7	0.0	996	14.5	0.0
IPS INLA 1 34.3 22.0 0.0 350.0 10.0 000	IPS INLET*	1	34.5	22.0	0.5	0.0	995.0	15.0	0.0

ş. .

•

. ·

Site Name :	Duasiak L	andfill		Site Addres	<u>ss :</u>	Dunsink Lane,	Dunsink Co Dubli	in		
Operator ;	Fingal Cou	unty Council		- -						
				National Grid Reference :						
Site Status :	Operative			Date :	16/09/2008	Time: AM				
Instrument Used :		Normal An	alytical		Date Next C	alibration :				
LMSXi Landfill Ga	s analyser	Range :	0-100% CH	4, CO2.	Sep-09					
Monitoring Person	nel :	SD		Weather :		Barometric Pr	ssure :			
(WYG)				Overcast		See Individual	Readings			
				Resul	ts.					
Borehole Number	Survey Depth	CH ₄ % v/v	CO2 % v/v	O ₂ % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v		
G35		0.0	0.0	20.4	0.0	1012	16.0	0.0		
G36		0.0	0.0	20.4	0.0	1012	16.0	0.0		
G37		0.0	<u>6,2</u>	3.9	0.0	1012	16.0	6.2		
G38		0.0	0.0	20.3	0.0	1012	16.0	0.0		
G39		0.0	<u>8.2</u>	9.4	0.0	1012	16.0	0.0		
G40		0.0	<u>5.5</u>	-0.0	. 0.0	1012	16.0	0.0		
		0.0	0.7	20.0	0.0	1012	16.0	0.0		
Leachate Sump	Sewer 0.0 4.0			10.0	0.0	1014	16.0	0.0		
Leachate Sump Sewer		0.0	<u>4.0</u>	19.3	0.0	1014	10.0	0.0		

.

				~				
LANDFILL GA	S MONIT	ORING FO	ORM			(Baseline		Ambient x)
Site Name :	Dunsink L	ındlill		Site Address		Dunsink Lane.	Dunsink Co Dubl	in
Operator :	Fingal Cou	nty Council						
				National Gr	id Reference :			
Site Status :	Operative	-		Date :	24/09/2008	Time:	AM	
Instrument Used :		Normal Ana	lytical	·	Date Next C	alibration :		
GFM 430 Landfill (Jas Analyse	Range :	- 0-100% CH	4, CO ₂ .	Sep-09			
Monitoring Person	nel:	SD		Weather :		Barometric Pr	essure :	
(WYG)				Dull, drizzle		Scc Individual	Readings	
		a de la	5 G A.	Result	s			
Borchole Number	Survey Depth	CH ₄	CO ₂	0 ₃	H ₃ S	Atmospheric Pressure	Temperature*	LEL % v/v
63	~~~	0.0	0.0	20.2	())	(mbar) 1019	14.0	0.0
Gé		0.0	24	17.9	0.0	1019	14.0	0.0
G7		0.0	0.0	20.2	0.0	1019	14.0	0.0
G8		0.0	0.6	19.8	0.0	1019	14.0	0,0
G9		0.0	6.4	13.6	0.0	1019	14.0	0.0
		0.0	10.3	8.5	0.0	1019	14.0	0.0
G12		0.0	0.1	20.1	0.0	1017	14.0	0.0
		0.0	0.9	19.2	0.0	1017	14.0	0.0
G18		0,0	0.5	19.9	0.0	1019	14.0	0.0
G21					Temporarily	naccessible		1
G23		0.0	<u>4.0</u>	11.7	·0.0	1018	14.0	0.0
G32		0.0	0.8	19,4	0.0	1018	14.0	0.0
G35		0.0	2.1	18.2	0.0	1019	14.0	0.0
G36		0.0	0.3	19.8	0.0	1019	14.0	0.0
G37		0.7	<u>5.5</u>	0.0	0.0	1019	14.0	17.4
G38		0.0	0.1	20.1	0.0	1018	14.0	0.0
G39		0.0	<u>9.6</u>	6.4	0.0	• 1019	14,0	· 0.0
G40		0.0	<u>5.9</u>	0.3	0.0	1019	14.0	0.0
G41		0.0	0.0	20.2	0.0	1019	14.0	0.0
G42		0.0	0.3	19.9	0.0	1019	14.0	0.0
G43		0.0	<u>11.9</u>	3.7	0.0	1019	14.0	0.0
G44		0.0	<u>12.9</u>	1.9	0.0	1019	14.0	0.0
· · ·	1							
Leachate Sump		0.0	0.4	20.0	0.0	1019	14.0	0,0
Sewer		0.0	0.7	20.0	0.0	1020	14.0	0.0
IPS INLET		38.3	28.8	0.9	0.0	1020	14.0	0.0
	1							

WYG Ireland part of the wyg group creative minds safe hands



Ambience of

LANDFILL GASMONITORING FORM

	Site Name	:	Site Address	•							
	Dunsink Land		Dunnink i and Dunnink. Co Dublia								
				Dune	ank Lane, Du	Insurk, CO, Dubin					
Operator :	Fingal Çokm Comhairie Conta	ty Control ar Phine Gall ——	National Gri	National Grid Reference :							
Site Status :	tatus : Operational			0	/10/08	Time:	am				
Instrume	nt Used :	Normal Ar	alytical Range	llytical Range			due:				
GFM 430 Landfi	430 Landfill Gas Analyser 0-100%		% CH4, CO2.	6 CH ₄ , CO ₂ . Sep-09							
		Circum Davida	Weather :	Weather :		Barometr	ic Pressure :				
Monitoring	Personnel :	Simon Doyle	Sunny/dry			See individual	readings				

(0559106<u>1</u>-1]

Results

Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	Oz % v/v	H₂S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	0.4	19.7	0.0	992	16.0	0.0
G36		0.0	0.4	19.6	0.0	992	16.0	0.0
G37		0.1	<u>4.5</u>	0.0	0.0	992	16.0	0.0
G38		0.0	0.0	19.9	0.0	992	16.0	0.0
G39		0.0	<u>9.5</u>	7.5	0.0	991	16.0	0.0
G40		0.0	<u>6.0</u>	0.0	0.0	992	16.0	0.0
Leachate Sump		0.0	0.7	19.5	0.0	993	16.0	0.0
Sewer		0.0	<u>1.6</u>	19.5	0.0	992	16.0	0.0
IPS INLET*		<u>39.2</u>	27.7	0.6	0.0	992	16.0	>>>>

* Note monitoring of inlet gases undertaken at new continuous sampling point off enclosed flare

Bold underlined text indicates methane values greater than 1%v/v and Co2 vlaues greater than 1.5%v/v

WYG Ireland part of the WYG group creative minds safe hands



Ampendity

LANDFILL GAS MONITORING FORM

	Site Name	31	Site Address	:						
	Dunsink Landfill									
Operator :		1	Dun	sink Lane, Du	nsink., Co. Dublin					
Operator :	Finget Con Conterio Co	Inty Council	National Gri	National Grid Reference :						
Site Status :	Site Status : Operational			0	3/10/08	Time:	am			
Instrume	nt Used :	Normal An	alytical Range	Next Calibration due:						
GFM 430 Landfi	FM 430 Landfill Gas Analyser 0-100%		6 CH4, CO2.	CH ₄ , CO ₂ .						
Marthadar Damaral Circ		Simon Davida	Weather :	•		Barometri	c Pressure :			
monitoring	rersonaer:	Sinton Doyle	Sunny/dry			See individual	readings			

રા સ્વરવાદિક

Borehole Number	Survey Depth	CH₄ % v/v	CO₂ % v/v	0₂ % v/v	H₂S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	0.0	20.6	0.0	1009	19.0	0.0
G36		0.0	0.4	19.3	0.0	1008	16.5	0.0
G37		0.0	<u>4.3</u>	10.3	0.0	1009	18.0	0.0
G38		0.0	0.0	20.7	0.0	1009	17.5	0.0
G39		0.0	<u>9.0</u>	10.3	0.0	1008	20.0	0.0
G40		0.0	<u>5.4</u>	0.0	0.0	1008	13.5	0.0
	-							
Leachate Sump		0.0	1.3	19.1	0.0	1009	13.5	0.0
Sewer		0.0	<u>4.6</u>	18.5	0.0	1010	16.5	0.0
IPS INLET*		<u>38.8</u>	<u>26.2</u>	0.7	0.0	1010	16.5	>>>>

* Note monitoring of inlet gases undertaken at new continuous sampling point off enclosed flare

Bold underlined text indicates methane values greater than 1%v/v and Co2 values greater than 1.5%v/v

2000

Amptend

WYG Ireland part of the WYG group creative minds safe hands

	Site Name :	1	Site Address	:						
	Dunsink Landfi	11								
21			1	- Dunsink Lane, Dunsink., Co. Dubiin						
Operator :	Operator : Fingst County Council Control of County Council Site Status : Operational		National Gri	National Grid Reference :						
Site Status :			Date :	16/10/08	Time:	am				
Instrumen	nt Used :	Normal Ar	alytical Range		Next Calibration due:					
GFM 430 Landfill	GFM 430 Landfill Gas Analyser		% CH₄, CO₂.		Sep-09					
		<u> </u>	Weather :		Barometric I					
Monitoring P	ersonnel :	Simon Doyle	Dry		See individual	readings				

िल्डमीट

						•		
Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	02 % v/v	H2S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	0.0	20.9	0.0	1004	9.4	0.0
G36		0.0	0.2	20.5	0.0	1003.	9.4	0.0
G37		<u>5.2</u>	<u>5.0</u>	0.0	0.0	1003	9.4	35.2
G38		0.0	0.0	20.8	0.0	1003	9.4	0.0
G39		0.0	<u>7.0</u>	9.5	0.0	1003	9.4	0.0
G40		0.0	<u>3.4</u>	0.3	0.0	1004	11.5	0.0
	· · · · · ·							
Leachate Sump))	0.1	1.0	20.4	0.0	1004	11.0	0.0
Sewer		0.0	<u>4.3</u>	19.7	0.0	1004	9.4	0.9
IPS INLET*		<u>38.4</u>	28.0	0.5	0.0	1004	9.4	>>>>

* Note monitoring of inlet gases undertaken at new continuous sampling point off enclosed flare

Bold underlined text indicates methane values greater than 1%v/v and Co2 vlaues greater than 1.5%v/v

WYG Ireland part of the WYG group creative minds safe hands



ampienes

LAND FILL GAS MONITORING FORM

	Site Name	•	Site Address	::						
	Dunsink Landfill									
Operator : Fingal Coun		-	1	Dunsink Lane, Dunsink., Co. Dublin						
operator:	Fingal County Cambusis Conta	Pounck Avec Gat	National Gr	id Reference :	· · · ·					
Site Status :	Operational		Date :	22/10/08	Time:	am				
Instrume	nt Used :	Normal Ar	alytical Range		Next Calibration due:					
GFM 430 Landfi	GFM 430 Landfill Gas Analyser		0-100% CH4, CO2.		Sep-09					
Monitoring Personnel -		Simon Doulo	Weather :	· · · · · · · · · · · · · · · · · · ·	Barometric Pro					
monitoritig	reisonner:	Simon Doyle	Sunny/dry		See individual	readings				

(Caseline)

Results

Borchole CH₄ CO₂ O₂ H₂S LEL Atmospheric Survey Depth Temperature °C Number % v/v % v/v % v/v Pressure (mbar) (ppm) % v/v G35 0.0 0.5 20.5 0.0 1011 12.0 0.0 G36 0.0 0.6 20.4 0.0 1011 12.0 0.0 G37 0.0 <u>3.8</u> 10.2 0.0 1012 12.0 0.0 G38 0.0 0.0 0.0 20.9 0.0 1012 12.0 G39 0.0 <u>9.4</u> 7.0 0.0 1011 12.0 0,0 G40 0.0 <u>5.3</u> 0.4 0.0 1011 12.0 0.0 Leachate Sump 0.2 <u>3.3</u> 20.1 0.0 1012 12.0 3.9 Sewer 0.0 <u>2.7</u> 20.3 0.0 1012 12.0 >>>>> **IPS INLET*** Inaccessible

* Note monitoring of inlet gases undertaken at new continuous sampling point off enclosed flare

Bold underlined text indicates methane values greater than 1%v/v and Co2 values greater than 1.5%v/v

WYG Ireland	I part of the WYG gr nds	XUD • • • • • • •		• • • • • • •		(413
LANDEN	LGASA	ONTIOR	ING FORM	C C	cellie (Ambrente(s els)
	Site Name	:	Site Address	:			
	Dunsink Land	fill		Dunnink		unciale Co. Deblio	
	2	Ļ		DUHSAK	Lane, Du	anshic, co. Dubin	
Operator :	fingel Court	ty Council	National Gri	id Referenc	a:		
Site Status :	Operational		Date :	29/10	0/08	Time:	am
Instrumer	Instrument Used : Normal A			Analytical Range Next Calibration due:			due:
GFM 430 Landfil	Gas Analyser	0-	-100% CH _{4r} CO ₂ .	_		Sep-09	

Results

Weather :

Wintery showers

Simon Doyle

Monitoring Personnel :

Barometric Pressure :

See individual readings

Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	02 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G3		0.0	0.0	20.9	0	996	6	0
G6		0.0	1.5	17.7	0	997	6	0
G7		0.0	0.0	20.8	0	997	6	O
G8		0.0	0.4	20.2	0	997	6	0
G9		0.0	3.8	15.2	0.	997	6	0
G10		0.0	5.9	13.5	O	998	6	0
G12		0.0	0.0	Z1.1	0	996	6	0
G13		0.0	0.2	20.8	0	998	6	O
G18		0.0	0.4	21.1	0	999	6	0
G21		0.0	0.0	Z0.9	0	999	6	0
G23		0.0	0.0	21.3	0	998	6	0
G32		0.0	0.4	19.9	O	997	6	D
G35		0.0	0.0	20.9 ·	0.0	996	6.0	0.0
G36		0.0	0.1	20.7	0.0	996	6.0	0.0
G37		6.4	4.4	0.0	0.0	997	6.0	0.0
G3B		0.0	8,9	7.0	0.0	997	6.0	0.0
G39		0.0	7.8	9.7	0.0	997	6.0	0.0
G40		0.0	4.2	0.0	0.0	997	6.0	0.0
G41		0.0	0.0	21.0	0.0	997	6.0	0.0
G42		0.0	0.2	20.3	0.0	997	6.0	0.0
G43		0.0	5.8	10.0	0.0	997	6.0	0.0
G44		0.0	11.0	6.1	0.0	996	6.0	0.0
								1
eachate Sump		0.0	1.5	20.7	0.0	992	6.0	0.0
Sewer		0.3	3.7	19.9	0.0	995	6.0	0.0
		37.5	26.2	0.2	0.0	996	6.0	>>>>

Bold underlined text indicates methane values greater than 1%v/v and Co2 values greater than 1.5%v/v

WYG Ireland part of the wyg group creative minds safe hands



Anipten [....]

LANDFILL GAS MONUTORING FORM

	Site Name	•	Site Address	::							
	Dunsink Landfill										
Operator : Flagel Council			1	Dunsink Lane, Dunsink., Co. Dublin							
operator .	Filingal County Combaria Conta	National Gr	National Grid Reference :								
Site Status :	Site Status : Operational			06	/11/08	Time:	am				
Instrume	nt Used :	Normał An	ormał Analytical Range			Next Calibration due:					
GFM 430 Landfil	GFM 430 Landfill Gas Analyser		0-100% CH ₄ , CO ₂ .		Sep-09						
Monitoring Personnel - Simon David		Simon Davia	Weather :			Barometri	c Pressure :				
nonitoring	rersonulet ;	Sunon Doyle	Overcast			See individual	readings				

(Caseline [1, 1]

Regultes

Borehole Number	Survey Depth	CH₄ % v/v	CO _z % v/v	02 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C.	LEL % v/v
G35		0.0	0.0	20.9	0.0	1013	13.7	0.0
G36		0.0	0.0	20.9	0.0	1012	13.3	0.0
G37		<u>6.7</u>	<u>3.3</u>	0.0	0.0	1012	13.2	>>>>
G38		0.0	0.0	20.5	0.0	1012	12.4	0.0
G39		0.0	<u>8.1</u>	10.1	0.0	1013	13.2	0.0
G40		0.1	<u>4.8</u>	0.0	0.0	1012	12.7	0.0
Leachate Sump		0.0	0.5	20.8	0.0	1013	13.2	0.0
Sewer		0.1	<u>4.6</u>	19.6	0.0	1013	13.8	0.0
IPS INLET*		<u>47.6</u>	<u>28.4</u>	0.4	0.0	1013	13.8	>>>>

* Note monitoring of inlet gases undertaken at new continuous sampling point off enclosed flare

Bold underlined text indicates methane values greater than 1% v/v and Co2 vlaues greater than 1.5% v/v

WYG Ireland part of the WYG group creative minds safe hands

LANDFILL GAS MONIFORING FORM Coscilian

.

	Site Name	1	Site Address	:						
	Dunsink Landfill			Duraidulare Duraidu Ca Dublia						
Operator : Fingst County Council Communic Count Fine Get			National Gri	d Reference :						
Site Status :	Site Status : Operational			12/11/08	Time:	am				
Instrume	nt Used :	Normal An	alytical Range		Next Calibration due: Sep-09					
GFM 430 Landfi	ll Gas Analyser	0-100%	6 CH₄, CO₂.							
			Weather :		Barometric P					
Monitoring	Personnel :	Simon Doyle	Overcast		See individual	readings				

លាក់ដាមក្រស

Results

Borehole Number	Survey Depth	CH₄ % v/v	CO₂ % v/v	02 % v/v	H₂S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	0.0	20.9	0.0	1012	5.6	0.0
G36		0.0	0.4	20.1	0.0	1012	5.4	0.0
G37		0.0	<u>1.7</u>	17.0	0.0	1012	5.7	0.0
G38		0.0	0.3	20.3	0.0	1012	5.8	0.0
G39		0.0	<u>7.6</u>	12.9	0.0	1012	5.6	0.0
G40		0.3	<u>4.8</u>	0.0	0.0	1011	6.9	0.0
Leachate Sumn		01	1.6	20.7	0.0	1012	9.9	0.0
Sewer		0.0	<u>3.7</u>	20.2	0.0	1014	8.2	0.4
IPS INLET*		<u>35.7</u>	25,9	0.4	0.0	1012	9.0	>>>>

* Note monitoring of inlet gases undertaken at new continuous sampling point off enclosed flare

Bold underlined text indicates methane values greater than 1%v/v and Co2 vlaues greater than 1.5%v/v

. Wife

Antipientei

LANDFILL GAS MONITORING FORM

WYG Ireland part of the wyg group creative minds safe hands

	Site Name	31	Site Address	::					
	Dunsink Land								
Operator :			1	Duns	sink Lane, Du	nsink., Co. Dudin			
operator :	Fingal County Conneil Combairte Conter Filme Cas		National Gr	National Grid Reference :					
Site Status :	Site Status : Operational			19	9/11/08	Time:	am		
Instrume	nt Used :	Normal An	alytical Range	. 1	-	Next Calibration due:			
GFM 430 Landfi	GFM 430 Landfill Gas Analyser		0-100% CH4, CO2.		Sep-09				
Menitorian Personnel		CD/DF	Weather :			Barometr	ic Pressure :		
Monitoring Personnel : SD		50/RF	Wet/overcast			See individual	readings		

(Caseline i i i

Restilts

Borehole Number	Survey Depth	CH₄ % v/v	CO₂ % v/v	0₂ %∘v/v	H₂S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	0.0	21.2	0.0	1016	8.4	0.0
G36		0.0	0.0	21.1	0.0	1016	8.3	0.0
G37		0.0	<u>3.1</u>	13.5	0.0	1016	8.8	0.0
G38		0.0	0.3	20.9	0.0	1016	8.6	0.0
G39		0.0	<u>6.4</u>	11.3	0.0	1016	8.8	0.0
G40		0.4	<u>4.6</u>	0.1	0.0	1016	8.1	0.0
Leachate Sump		0.1	1.0	20.8	0.0	1016	8.9	0.0
Sewer		0.0	<u>1.8</u>	20.8	0.0	1016	9.4	0.0
IPS INLET*		<u>43.1</u>	<u>37.4</u>	0.4	0.0	1016	9.4	>>>>

* Note monitoring of inlet gases undertaken at new continuous sampling point off enclosed flare

Bold underlined text indicates methane values greater than 1%v/v and Co2 vlaues greater than 1.5%v/v

WYG Irelan reative minds safe to	IC part of the WYG group ands	, 			(NUD		
LANDE	LL GAS ÀIC	NINTERNA	(C) FORM	(Baseline)	Try Sectors	ر مەربىتىنىڭ		
	Site Name :		Site Address					
	Dunsink Landfil			Duradal Lana D	wasiak. Ca Dublia			
ai i	2			Dunsink Lane, D	UASAK, CO. DUDAN			
Operator :	Fingal County Connectations	Fingel County Council Control County Device		Fingel County Council Converse Cansor Flore Set		d Reference :		
Site Status :	Operational		Date :	27/11/08	Time:	am		
Instrume	nt Used :	Normal	Analytical Range		Next Calibration	due:		
GFM 430 Landf	ill Gas Analyser	0-10	0% CH4, CO2.		Sep-09			
	_		Weather :		8aromet	ric Pressure		
Monitoring	Personnei :	RF	Dry/bright/coo	1	See individual	readings		

Results

G3 0.0 0.0 21.3 0.0 997 7.6 0.0 G6 0.0 2.6 16.8 0.0 997 7.6 0.0 G7 0.0 0.0 2.12 0.0 997 7.1 0.0 G8 0.0 0.0 19.9 0.0 997 7.3 0.0 G9 0.0 4.1 14.4 0.0 998 7.6 0.0 G10 0.0 5.0 12.2 0.0 998 7.4 0.0 G12 0.0 0.0 21.3 0.0 995 11.2 0.0 G13 0.0 0.0 21.3 0.0 995 8.1 0.0 G13 0.0 0.0 21.2 0.0 995 8.1 0.0 G13 0.0 0.0 21.3 0.0 997 7.5 0.0 G14 0.0 1.2 0.0 997 8.1 0.0	Borehole Number	Survey Depth	CH₄ % v/v	CO₂ % v/v	02 % v/v	H₂S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G6 0.0 2.6 16.8 0.0 997 6.5 0.0 G7 0.0 0.0 0.0 21.2 0.0 997 7.1 0.0 G8 0.0 0.9 19.9 0.0 997 7.3 0.0 G9 0.0 4.1 14.4 0.0 998 7.6 0.0 G10 0.0 5.0 12.2 0.0 998 7.4 0.0 G11 0.0 6.0 5.0 12.2 0.0 998 7.4 0.0 G12 0.0 0.0 21.3 0.0 9995 11.2 0.0 G13 0.0 0.0 21.3 0.0 997 7.5 0.0 G13 0.0 0.0 21.3 0.0 997 8.1 0.0 G14 0.0 1.0 19.8 0.0 997 3.9 0.0 G23 0.0 0.2 20.8 0.0 <	G3		0.0	0.0	21.3	. 0.0	997	7.6	0.0
G7 0.0 0.0 21.2 0.0 997 7.1 0.0 G8 0.0 0.0 19.9 0.0 997 7.3 0.0 G9 0.0 4.1 14.4 0.0 998 7.6 0.0 G10 0.0 4.1 14.4 0.0 998 7.4 0.0 G10 0.0 5.0 12.2 0.0 998 7.4 0.0 G12 0.0 0.0 21.3 0.0 998 7.4 0.0 G13 0.0 0.0 21.3 0.0 9995 8.1 0.0 G13 0.0 0.5 20.6 0.0 997 7.5 0.0 G13 0.0 0.4 21.6 0.0 997 8.8 0.0 G14 0.0 19.8 0.0 997 8.8 0.0 0.0 G23 0.0 0.1 19.8 0.0 997 8.1 <	G6		0.0	2.6	16.8	0.0	997	6.5	0.0
G8 0.0 0.9 19.9 0.0 997 7.3 0.0 G9 0.0 4.1 14.4 0.0 998 7.6 0.0 G10 0.0 6.0 12.2 0.0 998 7.4 0.0 G12 0.0 0.0 21.3 0.0 995 11.2 0.0 G13 0.0 0.0 21.3 0.0 995 8.1 0.0 G13 0.0 0.5 20.6 0.0 997 7.5 0.0 G18 0.0 0.4 21.6 0.0 997 7.5 0.0 G21 0.0 1.0 19.8 0.0 997 3.9 0.0 G32 0.0 3.4 20.6 0.0 997 3.9 0.0 G33 0.0 0.2 20.8 0.0 997 3.9 0.0 G34 0.0 0.0 21.2 0.0 997 8.1	G7		0.0	0.0	21.2	0.0	997	7.1	0.0
G9 D.0 4.1 14.4 0.0 998 7.6 0.0 G10 0.0 6.0 12.2 0.0 998 7.4 0.0 G12 0.0 0.0 21.3 0.0 995 11.2 0.0 G13 0.0 0.0 21.3 0.0 995 8.1 0.0 G13 0.0 0.0 21.3 0.0 995 8.1 0.0 G13 0.0 0.0 0.5 20.6 0.0 995 8.1 0.0 G14 0.0 0.4 21.6 0.0 997 7.5 0.0 G13 0.0 0.4 21.6 0.0 997 8.8 0.0 G21 0.0 1.0 19.8 0.0 997 3.9 0.0 G32 0.0 0.0 21.2 20.8 0.0 997 8.1 0.0 G35 0.0 0.0 21.2 0.0	G8		0.0	0.9	19.9	0.0	997	7.3	0.0
G10 0.0 5.0 12.2 0.0 998 7.4 0.0 G12 0.0 0.0 21.3 0.0 995 11.2 0.0 G13 0.0 0.0 21.3 0.0 995 11.2 0.0 G13 0.0 0.5 20.6 0.0 995 8.1 0.0 G18 0.0 0.4 21.6 0.0 997 7.6 0.0 G21 0.0 1.0 19.8 0.0 999 8.8 0.0 G32 0.0 3.4 20.6 0.0 997 3.9 0.0 G33 0.0 0.2 20.8 0.0 997 8.1 0.0 G34 0.0 0.2 21.2 0.0 997 8.1 0.0 G35 0.0 0.0 21.2 0.0 997 8.1 0.0 G36 0.0 0.2 21.1 0.0 997 8.5	G9		0.0	4.1	14.4	0.0	998	7.6	0.0
G12 0.0 0.0 21.3 0.0 995 11.2 0.0 G13 0.0 0.5 20.6 0.0 995 8.1 0.0 G13 0.0 0.5 20.6 0.0 995 8.1 0.0 G18 0.0 0.4 21.6 0.0 997 7.6 0.0 G21 0.0 1.0 19.8 0.0 999 8.8 0.0 G23 0.0 2.4 20.6 0.0 997 3.9 0.0 G32 0.0 0.2 20.8 0.0 997 8.1 0.0 G33 0.0 0.2 20.8 0.0 997 8.1 0.0 G34 0.0 0.2 21.2 0.0 997 8.1 0.0 G35 0.0 0.0 21.2 0.0 997 8.1 0.0 G36 0.0 0.0 21.2 0.0 997 8.5	G10		0.0	£Q	12.2	0.0	998	. 7.4	0.0
G13 0.0 0.5 Z0.6 0.0 995 8.1 0.0 G18 0.0 0.4 Z1.6 0.0 997 7.5 0.0 G21 0.0 1.0 19.8 0.0 999 8.8 0.0 G23 0.0 Z4 Z0.6 0.0 997 3.9 0.0 G32 0.0 Z4 Z0.6 0.0 997 3.9 0.0 G33 0.0 0.2 Z0.8 0.0 997 8.1 0.0 G35 0.0 0.0 Z1.2 0.0 997 8.1 0.0 G36 0.0 0.0 Z1.2 0.0 997 8.1 0.0 G36 0.0 0.2 Z1.1 0.0 997 8.2 0.0 G37 0.0 5.2 2.8 0.0 997 8.6 0.0 G38 0.0 0.0 21.2 0.0 997 8.6 <t< td=""><td>G12</td><td></td><td>0.0</td><td>0.0</td><td>21.3</td><td>0.0</td><td>995</td><td>11.2</td><td>0.0</td></t<>	G12		0.0	0.0	21.3	0.0	995	11.2	0.0
G18 0.0 0.4 21.6 0.0 997 7.6 0.0 G21 0.0 1.0 19.8 0.0 999 8.8 0.0 G23 0.0 2.4 20.6 0.0 997 3.9 0.0 G32 0.0 0.0 2.4 20.6 0.0 997 3.9 0.0 G32 0.0 0.0 2.2 20.8 0.0 997 7.2 0.0 G35 0.0 0.0 21.2 0.0 997 8.1 0.0 G36 0.0 0.0 21.2 0.0 997 8.1 0.0 G36 0.0 0.2 21.1 0.0 997 8.1 0.0 G37 0.0 5.2 2.8 0.0 997 8.2 0.0 G38 0.0 0.0 5.5 11.5 0.0 997 3.7 4.0 G40 0.6 4.7 0.3 <	G13		0.0	0.5	20.6	0.0	995	8.1	0.0
G21 0.0 1.0 19.8 0.0 999 8.8 0.0 G23 0.0 3.4 20.6 0.0 997 3.9 0.0 G32 0.0 0.0 2.4 20.6 0.0 997 3.9 0.0 G32 0.0 0.0 0.2 20.8 0.0 997 7.2 0.0 G35 0.0 0.0 21.2 0.0 997 8.1 0.0 G36 0.0 0.0 21.2 0.0 997 8.1 0.0 G36 0.0 0.2 21.1 0.0 997 8.1 0.0 G36 0.0 0.2 21.1 0.0 997 8.2 0.0 G37 0.0 5.2 2.8 0.0 997 8.6 0.0 G38 0.0 6.5 11.5 0.0 997 9.2 0.0 G40 0.6 4.7 0.3 0.0 <	G18		0.0	0.4	21.6	0.0	\$97	7.6	0.0
G23 0.0 3.4 20.6 0.0 997 3.9 0.0 G32 0.0 0.2 20.8 0.0 997 7.2 0.0 G35 0.0 0.0 21.2 0.0 997 8.1 0.0 G36 0.0 0.2 21.1 0.0 997 8.1 0.0 G36 0.0 0.2 21.1 0.0 997 8.1 0.0 G36 0.0 0.2 21.1 0.0 997 8.1 0.0 G37 0.0 5.2 2.8 0.0 997 8.2 0.0 G38 0.0 0.0 21.2 0.0 997 8.6 0.0 G39 0.0 5.5 11.5 0.0 997 3.7 4.0 G40 0.6 5.7 0.3 0.0 997 3.7 4.0 G42 0.0 0.4 14.6 0.0 997 9.0 <	G21		0.0	1.0	19.8	0.0	999	8.8	0.0
G32 0.0 0.2 20.8 0.0 997 7.2 0.0 G35 0.0 0.0 21.2 0.0 997 8.1 0.0 G36 0.0 0.2 21.1 0.0 997 10.5 0.0 G37 0.0 5.2 2.8 0.0 997 8.2 0.0 G38 0.0 0.0 5.2 2.8 0.0 997 8.6 0.0 G37 0.0 5.2 2.8 0.0 997 8.6 0.0 G38 0.0 0.0 21.2 0.0 997 8.6 0.0 G39 0.0 5.5 11.5 0.0 997 9.2 0.0 G40 0.6 5.7 0.3 0.0 997 3.7 4.0 G41 0.0 0.4 14.6 0.0 997 9.0 0.0	G23	·	0.0	3.4	20.6	0.0	997	3.9	0.0
G35 0.0 0.0 21.2 0.0 997 8.1 0.0 G36 0.0 0.2 21.2 0.0 997 8.1 0.0 G36 0.0 0.2 21.2 0.0 997 8.1 0.0 G37 0.0 5.2 2.8 0.0 997 8.2 0.0 G38 0.0 0.0 21.2 0.0 997 8.5 0.0 G39 0.0 5.6 11.5 0.0 997 9.2 0.0 G40 0.6 5.7 0.3 0.0 997 3.7 4.0 G41 Linaccessible - Flooded G42 0.0 0.4 14.6 0.0 997 9.0 0.0	G32		0.0	0.2	20.8	0.0	997	7.2	0.0
G36 0.0 0.2 21.1 0.0 997 10.5 0.0 G37 0.0 5.2 2.8 0.0 997 8.2 0.0 G38 0.0 0.0 5.2 2.8 0.0 997 8.6 0.0 G39 0.0 5.6 11.5 0.0 997 9.2 0.0 G40 0.6 4.7 0.3 0.0 997 3.7 4.0 G41 Inaccessible - Flooded G42 0.0 0.4 14.6 0.0 997 9.0 0.0	G35		0.0	0.0	21.2	0.0	997	8.1	0.0
G37 0.0 5.2 2.8 0.0 997 8.2 0.0 G38 0.0 0.0 21.2 0.0 997 8.6 0.0 G39 0.0 5.6 11.5 0.0 997 9.2 0.0 G40 0.6 4.7 0.3 0.0 997 3.7 4.0 G41 Inaccessible - Flooded G42 0.0 0.4 14.6 0.0 997 9.0 0.0	G36	<u>.</u>	0.0	0.2	21.1	0.0	997	10.5	0.0
G38 0.0 0.0 21.2 0.0 997 8.6 0.0 G39 0.0 <u>5.6</u> 11.5 0.0 997 9.2 0.0 G40 0.6 <u>4.7</u> 0.3 0.0 997 3.7 4.0 G41 Inaccessible - Flooded G42 0.0 0.4 14.6 0.0 997 9.0 0.0	637	· · ·	0.0	5.2	2.8	0.0	997	8.2	0.0
G39 0.0 §.6 11.5 0.0 997 9.2 0.0 G40 0.6 §.7 0.3 0.0 997 3.7 4.0 G41 Inaccessible - Flooded G42 0.0 0.4 14.6 0.0 997 9.0 0.0	G18		0.0	0.0	21.2	0.0	997	8.6	0.0
G40 0.6 4.7 0.3 0.0 997 3.7 4.0 G41 Inaccessible - Flooded G42 0.0 0.4 14.6 0.0 997 9.0 0.0	639		0.0	6.6	11.5	0.0	997	9.2	0.0
G41 Inaccessible - Flooded G42 0.0 0.4 14.6 0.0 997 9.0 0.0	640		0.0	47	03	0.0	997	3.7	4.0
G41 Induces in enclose G42 0.0 0.4 14.6 0.0 997 9.0 0.0	040		0.0		1 0.5	Incorrect	rible - Flooderi		
G42 0.0 0.4 14.5 0.0 997 9.0 0.0	G41		+				1000 - FIOODCA		
	G42		0.0	0.4	14.6	0.0	997	9.0	0.0
G43 0.0 2.1 19.0 0.0 998 7.7 0.0	G43		0.0	2.1	19.0	0.0	398	1./	
	G39 G40 G41 G42		0.0	5.5 4.7 0.4	11.5 0.3 14.6	0.0 0.0 Inaccess 0.0	997 997 sible - Flooded 997	9.2	
	G44		0.0	2.5	10.3	0.0	998	7.9	1 0.0
G44 0.0 9.5 10.3 0.0 998 7.9 0.0	Leachate Sump		0.1	1.0	20.7	0.0	999	6.9	0.0
G44 0.0 2.5 10.3 0.0 998 7.9 0.0 Leachate Sump 0.1 1.0 20.7 0.0 999 6.9 0.0	Sewer		0.0	1.Z	20.8	0.0	999	9.0	0.0
G44 0.0 9.5 10.3 0.0 998 7.9 0.0 Leachate Sump 0.1 1.0 20.7 0.0 999 6.9 0.0 Sewer 0.0 1.2 20.8 0.0 999 9.0 0.0	IPS INLET*		44,5	28.1	0.3	0.0	999	9.0	>>>>

WYG Ireland part of the WYG group creative minds safe hands



<u>Anthenel x</u>

LANDFUL GAS MONITORING FORM

	Site Name :		Site Address	i t -			
	Dunsink Landfill						
Oncentor	2			Duns	SINK Lane, DL	Insink., Co. Dublin	
Operator :	Fingal County Co Combaria Contae Phic	NIACH S Gas	National Gri	id Refer	ence :		
Site Status :	Operational		Date :	03	3/12/08	Time:	am
Instrume	nt Used :	Normat	Analytical Range			Next Calibration	lue:
GFM 430 Landfi	ll Gas Analyser	0-10	0% CH ₄ , CO ₂ .			Sep-09	
Monitoring	ing Perconnel :	DC	Weather :			Barometri	c Pressure :
Monitoring	Personnel :	ĸſ	Dry Cold			See individual	readings

Osselficei

Results

Atmospheric Borehole CH₄ CO₂ O₂ ዘ₂S Temperature Survey LEL Pressure Number Depth °C % v/v % v/v % v/v (ppm) % v/v (mbar) G35 0.0 0.6 20.2 0.0 997 2.7 0.0 G36 0.0 0.3 20.4 0.0 997 2.7 0.0 G37 <u>3.9</u> <u>3.9</u> 1.2 0.0 997 2.7 78.0 G38 0.0 0.3 20.4 0.0 997 4.0 0.0 G39 0.0 7.0 11.7 0.0 996 3.2 0.0 G40 0.6 <u>4.9</u> 0.0 0.0 997 3.4 12.0 Leachate Sump 0.3 <u>4.0</u> 20.0 0.0 997 1.9 6.0 20.3 0.0 997 Sewer 0.0 <u>3.3</u> 3.9 0.0 **IPS INLET*** 997 3.9 >>>> <u>37.2</u> <u>24.1</u> 2.1 0.0

* Note monitoring of inlet gases undertaken at new continuous sampling point off enclosed flare

Bold underlined text indicates methane values greater than 1%v/v and Co2 vlaues greater than 1.5%v/v

. (uyg

<u>Amiaenei</u>

WYG Ireland part of the wYG group creative minds safe hands

LANDRILL GAS MONITIOR ING FORM

· .	Site Name :		Site Address	:			
	Dunsink Landfil			Duas	interforme Du	adale Ca Dublia	
Operators	Z	· · · · · · · · · · · · · · · · · · ·		DUIIS		IISIIIK., CO. DUUIIII	
operator :	Flagal County Combario Concer F	Council Drive Gat -	National Grid	l Refer	ence :	•	
Site Status :	Operational		Date :	11	/12/08	Time:	am
Instrume	nt Used :	Normal An	alytical Range		1	Next Calibration d	due:
GFM 430 Landfi	ll Gas Analyser	0-100%	CH4, CO2.			Sep-09	
Manihosing	Damonnol	bc	Weather :			Barometri	ic Pressure :
Rontoring	reisonnel	KI*	Dry/overcast			See individual	readings

Results

Borehole Number	Survey Depth	CH₄ % v/v	CO₂ % v/v	0₂ % v/v	H₂S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.1	0.2	21.2	0.0	1002	4.7	0.0
G36		0.0	0.2	21.1	0.0	1003	5.0	0.0
G37		<u>4.2</u>	<u>4.5</u>	0.3	0.0	1003	4.0	29.2
G38		0.3	1.0	19.2	0.0	1002	3.8	0.0
G39		0.0	<u>6.6</u>	12.6	0.0	1002	4.5	0.0
G40		0.5	<u>4.6</u>	0.0	0.0	1003	5.9	3.0
Leachate Sump		1.0	7.1	18.8	0.0	1003	5.5	21.1
Sewer		0.0	<u>4.0</u>	19.8	0.0	1003	5.7	0.0
IPS INLET*		<u>39.9</u>	<u>24.6</u>	2.9	0.0	1003	5.7	>>>>

* Note monitoring of inlet gases undertaken at new continuous sampling point off enclosed flare

Bold underlined text indicates methane values greater than 1%v/v and Co2 values greater than 1.5%v/v

v	v	Y	2	Tr	·	a	nr	ł.				 						
				•	-				•	2	•		-	-	•			



nds sale hands

	Site Name :		Site Address					
	Dunsink Landfill			Dunsi-tul D		<u> </u>		
Operator :	26				unsine, co. Dublin			
operator .	Formaria Causing Con	e Gad	National Grid	Reference :				
Site Status : O	perational		Date :	17/12/08	Time:	am		
Instrument	Used :	Normal	Analytical Range		Next Calibration due:			
GFM 430 Landfill (Gas Analyser	0-10	10% CH4, CO2.		Sep-09			
Monitorian De	ersonnel: #F	05	Weather :		Barometr	ic Pressure :		
monutoring Pe	azonnei :	r()~	Overcast/cool		See individual	readings		

Results

Borehole Number	Survey Depth	CH₄ % v/v	CO2 % v/v	02 % v/v	Н₂S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G3		0.0	0.0	21.3	0.0	1005	5.9	0.0
G6		0.0	2.1	17.2	0.0	1006	4.3	0.0
G7		0.0	0.1	21.1	0.0	1006	. 4.3	0.0
Ġ8		0.0	0.3	20.6	0.0	100	4.9	0.0
G9		0.0	3.5	15.8	0.0	1006	4.1	0.0
G10		0.0	4.0	13.8	0.0	1006	4.1	0.0
G12		0.0	0.1	21.2	0.0	1003	6.8	0.0
G13		0.0	0.3	20.9	0.0	1001	6.2	0.0
G18		0.0	0.9	20.7	0.0	1004	6.4	C.O
G21		0.0	0.2	21.1	0.0	1006	5.8	0.0
G23		0.0	2.9	11.9	0.0	1005	3.1	0.0
G32	····· ·	0.0	0.2	21.0	0.0	1006	3.2	D.0
G35		0.0	0.0	21.2	0.0	1006	6.4	0.0
G36		0.0	0.0	21.1	0.0	1005	5.3	0.0
G37	•	0.0	3.1	10.9	0.0	1005	6.2	0.0
G38		0.0	4.9	10.7	0.0	1005	6.0	0.0
G39		0.0	6.2	8.9	0.0	1004	6.1	0.0
G40		0.4	3.9	0.0	0.0	1005	4.1	3.0
G41		0.0	0.3	20.7	0.0	1006.0	4.9	0.0
G42		0.2	2.2	19.5	0.0	1006	5.3	0.0
G43		0.1	2.1	18.7	0.0	1006	4.1	0.0
G44		0.0	<u>6.4</u>	11.6	0.0	1006	4.0	0.0
				•			•	
eachate Sump		0.2	2.6	20.3	0.0	1006	5.3	5.2
Sewer		0.0	2.1	20.5	0.0	1006	6.9	0.0
PS INLET*		[Ina	ccessible		

WYG Ireland part of the WYG group creative minds safe hands



andreniel

LANDIFILL GAS MONIFIORING FORM Presence 1

· ·	Site Name :		Site Address	:			
	Dunsink Landfill			Dunci	nk lang Du	osiak Co Dublia	
	Z		· ·	Dunsi	nk Lane, Du	HSHIK, CO. DUDIN	
Operator :	Fingat County C Containe Center Ph	iouncil. ine 6ast	National Gri	d Refere	nce :		
Site Status :	Operational		Date :	23/	/12/08	Time:	am
Instrume	nt Used :	Normai	Analytical Range			Next Calibration (due:
LMSx Landfill	Gas Analyser	0-10	10% CH₄, CO₂.	. [Sep-09	
			Weather :		Barometric Press		ic Pressure :
Monitoring	Personnel :	RD	Dry/overcast			See individual	readings

Résults

	1 A.				· · · ·	-		
Borehole Number	Survey Depth	CH₄ % v/v	CO _z % v/v	02 % v/v	H ₂ S (ppm)	Atmospheric Pressure (mbar)	Temperature °C	LEL % v/v
G35		0.0	0.0	20.7	0.0	1025	7.1	0.0
G36	4	0.Ó	0.0	20.7	0.0	1025	7.1	0.0
G37		0.0	0.5	18.7	0.0	1025	7.1	0.0
G38		0.0	0.0	20.6	0.0	1025	7.2	0.0
G39		0.0	<u>5.8</u>	9.9	0.0	1025	7.1	0.0
G40		0.5	<u>3.6</u>	0.0	0.0	1026	7.0	10.0
Leachate Sump		0.0	0.0	20.6	0.0	1026	7.1	0.0
Sewer		0.0	0.0	20.7	0.0	1026	7.1	0.0
IPS INLET*	•	<u>35.9</u>	22.2	3.6	0.0	1026	7.1	>>>>

* Note monitoring of inlet gases undertaken at new continuous sampling point off enclosed flare

Bold underlined text indicates methane values greater than 1%v/v and Co2 vlaues greater than 1.5%v/v

APPENDIX IV

	SUR	LFACE V DUNSINK	VATE	R VISU LL W-L I	IAL IN 27-1 - Co	SPEC' ndition 8	TION R. 2 (Schedule	ECORD ^{1 D.5}	•	•
Date:	Week no: Time:				• • •		•			
NUISANCES	uns 8tms	SWI0	SM2	UIMS	SW9	Ź'ns	IMSWW	2MSW2		
COLOUR COLOUR (clear/tinted/cloudo)										
ODOUR (none/oilv/leachate/orpanic)										а. С
Herbaceous bank cm						. :				
Herbaceous stream cm Alone %										
Flow Rate (non-allow/moderate/fact)					· · · · · · · · · · · · · · · · · · ·					
(nonetory moust use) uses										
Erosion at toe of slope (none/moderate/severe					in Altone					
(110/16/11/0461 #16/36/17)			Addit	ional Para	meters (0)	PTIONA	L)			
Conductivity. S										
Temperature						1				
- Hd						 				
Samples Taken: Yes / No	Inspector's	Reviewed	l By:	Site Insp	sector's Co	omments:	-			
Photographs Taken: Yes / No	Signature									
OTHER OBSERVATIONS/ ANY IMME	EDIATE ACTION F	LEQUIRED					-			
				i to the second seco						
			e filler e		······					

.

۰,

.

.

.

ŧ.

۰.


APPENDIX V

Appendix V

OBJECTIVES TARGETS PHASES & STEPS	ENVIRONMENTAL PROGRAMME OF SURVEY PROPOSALS AND WORKS	OPERATIONAL TIMESCALE	LICENCE
Objective 1	To Complete Site Infrastructure.		
Target 1	Review of security (3.4).		Apr-04
Step 1	Initial Security Review and proposal to EPA	Apr-04	
Step 2	Review during weekly inspections.	Ongoing	
Target 2	Provide facility roads and hardstanding (3.5).		Immediate
Step 1	Access to licence area from Rathoath Road	Aug-04	
Step 2	Tarmac from wheelwash to Rathoath Road	Jan-05	
Step 3	Submit Proposal to EPA for Waste Inspection Area	Apr-04	
Step 4	Build Waste Inspection Area	Nov-04	
Step 5	Hardstanding provided at old storage yard.	Jan-04	
Target 3	Provide and maintain office (3.6).		Immediate
Step 1	Provide Offices	Sep-04	
Step 2	Provide Services (telecommunications / canteen / toilets)	Dec-04	
Step 3	Provide Services (electricity)	Feb-05	
Step 4	Provide appropriate documentation as per Condition 10	Nov-04	

Step 1	Completed	
Step 1	Completed	
Step 1	To be Commenced	

Markets Purdes A Intersort.e Intersort.e Dijectity 2 To Massure Environmental Import Anaphic Anaphic Dijectity 2 To Massure Environmental Import Anaphic Anaphic Dijectity 2 To Massure Environmental Import Environmental Import Anaphic Dijectity 2 To Massure Environmental Import Control Imalia Graphic Microbiolity (Institucture) Anaphic Dijectity 2 To Massure Environmental Import Control Imalia Graphic Microbiolity (Institucture) Anaphic Dis 1 Review current fictor approximation of material grap and denoting instituctures Sport Sport Sport Dis 2 Review current fictor approximation of material grapped motion proposation of material grap and denoting instituctures Sport Sport Dis 3 Distitity approximation of material grapped motion proposation of material grapped motion programme Sport Sport Dis 4 Anabio motion proposation of material grapped motion programme Nords Sport Dis 4 Anabio motion proposation of material grapped motion programme Nords Sport Dis 4 Anaphic motion proposation of material grapped motion programme N		ENVIROIMMENTAL TROGRAMME OF GOAVET TROTOGRAD AND VIOLOGIA AVOID		
Dispective 2 To Relative attern Environmental Impact 0.1 Call for propessate contribution and final second continues in additing as detection in site offices AnapOli 0.2 EXA guidance south on this second continues in additing as detection in site offices AnapOli 0.3 EXA guidance south on this second continues in additing as monitoring intrastructures & programme Second 0.3 EXA guidance south on this second continues in additing as monitoring intrastructures & programme Second 0.3 Interficient of monitory intrastructures & programme Second 0.3 Stating processible for addition of intrastructures & programme Second 0.3 Interficient of monitory intrastructures & programme Second 0.3 Interficient of intrastructures Second 0.3 Interficient of intrastructures	TARGETS PHASES & Steps		IIMESCALE	IIMESCALE
Image: Instant of the instance of the control of the instance of the control of the instance of the control of the control of the instance of the control of the control of the instance of the control of the instance of the control of the instance of the control of the control of the instance of the control of the instance of the control of the instance of the control of the control of the instance of the control of the contr	Objective 2	To Measure Environmental Impact		
80:1 Call for properaid for control trutting as datediant in sile offices Ang-04 80:5 Commission of vortex to trutte its lead Sep-04 80:6 Commission of vortex to trutte its lead Commission 80:1 Instanti propressi for addition of institing as mentioning intrastructure & programme Sep-04 80:1 Summi propressi for addition of institing as mentioning intrastructure. Sep-04 80:1 Summi propressi for addition of institing as mentioning programme Sep-04 80:1 Summi propressi for addition of institing par mentioning programme Sep-04 80:1 Call for propressi for addition of institing par mentioning programme Sep-04 80:1 Call for propressi for addition of institing par mentioning programme Sep-04 80:1 Call for propressi for addition of institing par mentioning programme Sep-04 80:1 Call for propressi for addition of institing par mentioning programme Sep-04 80:1 Call for propressi for addition of institing par mentioning programme Sep-04 80:1 Call for propressi for addition of institing par mention of instin of institing par menti	Farget 1	Install effective monitoring infrastructure in site offices(3.16).		Jul-04
50.62 Explained outputs Conditional control Conditional control 50.61 Installation of worts to install control Explained control Conditional control 50.61 Installation of worts to install control Explained control Conditional control 50.61 Installation of worts to install control Explained control Conditional control 50.61 Reprint Explained Explained control Conditional control Conditional control 50.61 Reprint Explained Starting to control Conditional control Conditional control 50.61 Reprint Explained Starting to control Conditional control Conditional control 50.61 Reprint Explained Starting to control Conditional control Conditional control 50.61 Reprint Explained Starting to control Conditional control Conditional control 50.61 Reprint Explained Conditional control Conditional control Conditional control 50.61 Reprint Explained Conditional control Conditional control Conditional control 50.61 Reprint Explained Conditional control Conditional control Conditional control 50.61 Reprint Explained Conditional contrecol Conditional control Condional cont	Step 1	Cali for proposals for continuous landfill gas detection in site offices	Aug-04	
Step 3 Corrindison of works to install equipment Decide Step 1 Environment of card of controls instanctions Decide Step 2 Submit proposatis for additional instanctions Sep 04 Step 3 Submit proposatis for additional instanctions Sep 04 Step 4 Submit proposatis for additional instanctions Sep 04 Step 5 Submit proposatis for additional instanctions Sep 04 Step 5 Submit proposatis for additional instanctions Sep 04 Step 7 Submit proposatis for additional instanctions Sep 04 Step 7 Notes behin to instal agreed additional instanctions Sep 04 Step 7 Submit proposati for continuous monitoring of nataritaction Sep 04 Step 7 Notes behin to instal agreed additional instanction Notes 04 Step 7 Submit transmit agreed additional instanction Notes 04 Step 7 Notes 10 and 10 a	Step 2	EPA guidance sought on this issue	Sep-04	
State Instant of an antimeter of antimination of the structure & programme Decode State State of cardit (state and indicated and and indicated and and and and and and and and and an	Step 3	Commission of works to install equipment	Oct-04	
Target 2 Intervent afficacy of design garding pare molitoring programme Sep 04 200 Subinit propessis for additional medialing pare molitoring programme Sep 04 200 Subinit propessis for additional medialing pare molitoring programme Sep 04 200 Subinit propessis for additional medialing pare molitoring programme Sep 04 200 Subinit propessis for additional medialing pare molitoring programme Sep 04 200 Morea begin for media bar additional medialing pare molitoring programme Sep 04 200 Morea begin for molitory of marking set at utilisation plant to EPA, Sep 04 200 Morea begin for molitory of marking set at utilisation plant to EPA, Sep 04 200 Morea begins upon recess begins upon recess begins (for magreed sufficiency of marking set at utilisation plant to EPA, Sep 04 200 Morea barbine transformer EPA agreement Morea Barbine Norde 200 Morea barbine transformer EPA agreement of final caphing method Morea Barbine Norde 200 Morea barbine transformer EPA agreement of final profile proposatis to EPA agreement of final profile proposatis to EPA agreement of final profile proposatis to EPA agreement of final profile proposatis Norde 200	step 4	installation of landtill gas detection equipment	-000-00	
Bib 1 Review contrast off calcular guarentical infantifity gas monitoring of instatructure & programme Sep-04 Bib 2 Submit proposals for additional inandiity gas monitoring infrastructure & programme Sep-04 Bib 2 Submit proposals for additional inandiity gas monitoring of instatucture Sep-04 Bib 2 Submit proposals for continuous monitoring of instatucture Sep-04 Bib 2 Submit proposals for continuous monitoring of instatucture Nor-04 Bib 2 Submit proposals for continuous monitoring of instatucture Nor-04 Bib 2 Submit proposals for continuous monitoring of instatucture Nor-04 Bib 3 Continuous monitoring of instatucture Nor-04 Bib 3 Submit the table Nor-04 Bib 3 Submit the table Nor-04 Bib 3 March 3 Nor-04 Bib	Target 2	improve landiii) gas monitoring iborehole infrastructure		Nov-04
Bitp 2 Sturbuit propersatis for augmented landing parmoticuting programme Sep-04 Bitp 1 Sturbuit propersatis for augmented landing parmoticing programme Sep-04 Bitp 1 Call for languest bit continuous monitoring programme Sep-04 Bitp 2 Sturbuit propersatis for augmented landing parmoticing programme Sep-04 Bitp 3 Call for bitp 2 Sturbuit propersatis for augmented landing par monitoring programme Sep-04 Bitp 3 Call for bitp 2 Statif 2 Statif 2 Statif 2 Statif 2 Bitp 3 Call for ontinuous monitoring of landing par at initiaturcuture Sep-04 Nov-04 Bitp 3 Call for ontinuous monitoring of landing par at initiaturcuture Sep-04 Nov-04 Bitp 3 Call for ontinuous monitoring of landing par at initiaturcuture Sep-04 Nov-04 Bitp 3 Londing register and the set initiaturcuture Sep-04 Nov-04 Nov-04 Bitp 3 Londing register and the set initiaturcuture Sep-04 Nov-04 Nov-04 Bitp 3 Londing register and the set initiaturcuture Sep-04 Nov-04 Nov-04 Bitp 3 Londing register and the set initiaturcuture Sep-04 Nov-04 <td>Step 1</td> <td>Review current efficacy of existing landfill gas monitoring infrastructure & programme</td> <td>Sep-04</td> <td></td>	Step 1	Review current efficacy of existing landfill gas monitoring infrastructure & programme	Sep-04	
58.0 Submit propersits for availing as monthoring programme Sep.04 58.0 The initial and greed changes to fine greed additional initiaturculue Nords 58.0 Nords appear to initial greed changes to the greed additional initiaturculue Nords 58.0 Shorth proposals for continuous monitoring or great additional is and unition simple of the greed additional greed is 31.53. Nords 58.0 Shorth proposals for continuous monitoring or great additional greed autification plant. Sep.04 58.0 Shorth proposals for continuous monitoring of landiil gas at utilisation plant. Nords 58.0 Shorth proposals for continuous monitoring of landiil gas at utilisation plant. Nords 58.0 Works beacher Sep.04 Nords 58.0 Monto Section capping or fandiil gas at utilisation plant. Nords 58.0 Monto Section capping or plant is plant. Nords 58.0 Monto Section capping or plant is plant. Nords 58.0 Monto Section capping or plant in the the and outlief from agreed surface which from agreed surface or monto monto section and the capping or plant is plant. Nords 58.0 Monto Section capping or plant is plant or plant in the the and outlief from agreed surface which frapt of the plant or plant in the the and outlief from agreed surface or plant in the the section of the capping or plant in the the and outlief from agreed surface plant or plant in the the and outlief from agreed surfac	Step 2	Submit proposals for addi tional landfill gas monitoring infrastructure	Sep-04	
Bip 6 Implementation Decode Starting 3 Implementation Implementation Nords Starting 3 Instantiagreed andinomes monitoring of sameling programme Nords Starting 3 Instantiagreed andinous monitoring of sameling programme Nords Starting 3 Instantiagreed andinous monitoring of sameling at autilisation plant. Sept. Starting agreed roominors on the outlines of the gas and under process begins upon records (free gas explores (3:53.42) Supplie transmost monitoring of sameling at autilisation plant. Starting 4 Supplie transmost monitoring of sameling at a utilisation plant. Supplie sameling process begins upon records surfaces water quality at finite to and outlief from agreed surface water leader of the gas and monitoring of sameling are and contract. Supplie sameling process begins upon record surfaces water quality at finite to and outlief from agreed surface water leader of the gas and monitoring of sameling are and monitoring at times to and outlief from agreed surface water leader of the gas and monitoring at times to and outlief from agreed surface water leader of the gas and monitoring at times to and outlief from agreed surface water leader of the gas and monitoring at times to and outlief from agreed surface water leader on the outlief of the gas and monitoring at times to and outlief from agreed surface water leader of the gas and monitoring at times to and outlief from agreed surface water leader of the gas and monitoring at times to and outlief from agreed surface water leader outlies of the gas and monitoring at times to t	Step 3	Submit proposals for augmented landfill gas monitoring programme	Sep-04	
apply Install agreed monithrous monitoring of landfill gas at utilisation plant to EPA, Sep 44 258p 41 Submit propesal for continuous monitoring of landfill gas at utilisation plant to EPA, Dec 44 258p 42 Submit propesal for continuous monitoring of landfill gas at utilisation plant to EPA, Dec 44 258p 43 Submit propesal for continuous monitoring of landfill gas at utilisation plant to EPA, Dec 44 258p 44 Notes to achieve Target 4 Notes to achieve Target 3 begin Notes to achieve Target 3 begin 258p 5 Notes to achieve Target 3 begin Notes to achieve Target 3 begin Notes to achieve Target 3 begin 258p 1 Statilise Forter residence Notes to achieve Target 4 Notes to achieve Target 4 258p 1 Statilise Forter residence Statilise Forter Pace Notes to achieve Target 4 Note 4 258p 1 Submit final orgotile report upon receipt of EPA agreement of final orgotile propocals to EPA Note 4 258p 1 Submit final orgotile report upon receipt of EPA agreement of final profile propocals to EPA Note 4 258p 1 Submit final orgotile report upon receipt of EPA agreement of final profile propocals Note 4 258p 2 Submit final orgotile report upon receipt of EPA agreement of final p	Step 4	implement EPA agreed changes to landfill gas monitoring programme Micros brains to install'or model and fill are monitoring infrastructure	Nort-04	• ;
High of the process begins upon received in andition plant. Sep of the process begins upon recommoning of landiting as at utilisation plant. Sep of the process begins upon recomplied of EPA agreement. Sep of the process begins upon recomplied of EPA agreement. Sep of the process begins upon recomplied of EPA agreement. Sep of the process begins upon recomplied of EPA agreement. Sep of the process begins upon recomplied of EPA agreement. Sep of the process begins upon recomplied of the process begins upon recomplied from agreed surface water laptoon (3.15) Non-od the process begins Sep of the process begins upon recomplied of the profile proposals to EPA abs of the process begins upon recomplied of EPA agreement of final profile proposals begins Sep of the profile proposals to EPA abs of the profile profile abs of the profile profile and the profile proposals to EPA abs of the profile abs of the profile abs of the profile and the profile profile abs of the profile and the profile profile abs of the profile		γυναλε μεραίαι το ποιείδαται αφήσεια καταιτομά ματά παιτομικότη τη μπτασατοστατα Ισολού ποστολάτου στα έδιο κάτιδη τη έδιο το αναίληση το 13.3.4.		10-04
Step 1 Counting proposal for confinuous monitoring as at unasation paint. Nov-dd Step 2 Countil proposal for confinuous monitoring of landfill gas at unasation paint. Nov-dd Step 3 Public lender process legins upon reception of EPA agreement Nov-dd Step 3 Novels to adheve Target 3 begin Nov-dd Step 1 Result letemetry system to record surface water quality at fillet to and culter from agreed surface water rapport Nov-dd Step 2 Novels to adheve Target 3 begin Jum-dd Nov-dd Step 2 Step 1 Commission capping report Nov-dd Step 1 Commission capping report Nov-dd Nov-dd Step 1 Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals to EPA Nov-dd Nov-dd Step 1 Submit final profile proposals to EPA Submit final profile proposals to EPA Nov-dd Step 1 Submit final profile proposals to EPA Submit final profile proposals to EPA Nov-dd Step 2 Submit final profile proposals to EPA Submit final profile proposals to EPA Nov-dd Step 3 Submit final profile proposals to EPA Submit final profile proposals to EPA Nov-dd Step 3	larger o	nistati agreet inomore on the gas engines to the gas engines to the	Sen 04	
Step 2 Submit proposal for commundar monitoring of atraining as a universe in process begins upon reception of EPA agreement Dec-Od Step 3 Public inder process begins upon reception of EPA agreement Dec-Od Step 1 Navard Contract. Mercel Target 4 Install itelementy system to record suffice water quality at inlet to and outlet from agreed surface water lagoon (3.15) Mercel Phase 1 Baseline Mercel Mercel Phase 1 Baseline Mercel Mercel Step 1 Commission capping report Nov-Od Nov-Od Step 1 Submit final capping proposal to EPA Mercel Mercel Step 1 Submit final profile proposals to EPA Nov-Od Nov-Od Step 2 Submit final profile proposals to EPA Agreement of final profile proposals to EPA Mar-OE Step 2 Submit final profile proposals to EPA Step 3 Nov-Od Mar-OE Step 2 Submit final profile proposals to EPA Step 4 Nov-Od Mar-OE Step 3 Submit final profile proposals to EPA Step 4 Nov-Od Mar-OE Step 3 Submit final profile proposals to EPA Step 3 Nov-Od	step 1		to dec	
Bit Contract Feb-of start Feb-of stara	Step 2	Submit proposal for forminuous immonitoring or landnin gas ar utiliteation plaint to EPA. Dublis fonder monoce brains immo reasonal of EBA arreased and the arreased	Denold	
Bits Marced Area or count Marced Served Filte Marced Marced Marced Statistics Marced Marced Marced Marced Marced Marced Marced Marced Marced Marced Marced Marced Marced Marced Statistics Marced M			Eah-Us	
Apple Name Name <t< td=""><td></td><td></td><td>No. OF</td><td></td></t<>			No. OF	
Image 4 Instant Indemnetry system to record suffice water quark at inter to and outer from agreed sunder water larged. Uur-04 Step 1 Commission capping proposal to EPA Uur-04 Nov-04 Step 1 Commission capping proposal to EPA Nov-04 Nov-04 Step 1 Commission capping proposal to EPA Nov-04 Nov-04 Step 1 Commission final profile report upon receipt of EPA agreement of final capping method Nov-04 Nov-04 Step 1 Submit final profile proposals to EPA Step 1 Step 1 Nov-05 Step 1 Submit final profile proposals to EPA Agreed Nov-05 Nar-05 Step 1 Submit final profile proposals to EPA Nov-04 Nar-05 Nar-05 Step 2 Submit final profile proposals to EPA Nar-05 Nar-05 Nar-05 Step 3 Submit final profile proposals to EPA Nar-05 Nar-05 Nar-05 Step 3 Contract Awarded Nov-04 Nar-05 Nar-05 Step 4 Vortice required of of Target Arguments Step 3 Nar-05 Nar-05 Step 3 Nardet Pa	Step 5	Works to achieve 1 arget 3 begin		1.1 04
Phase 1 Beseline Phase 1 Commission capping report Step 1 Commission capping report Step 3 Submit final capping proposal to EPA Step 1 Report received Step 1 Report received Step 2 Submit final profile report apon receipt of EPA agreement of final capping method Phase II Commission final profile report and aftercare plan upon receipt of EPA agreement of final profile proposals Prase II Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Prase II Commission restoration and aftercare proposals to EPA Step 2 Public indicer process begins upon receipt of EPA agreement of final profile proposals Step 3 Public indicer process begins upon restoration and aftercare proposals to EPA Step 3 Contract Narrede Step 4 Works required of Target 4 begin. Step 5 Morks required of Target 4 begin. Step 5 Morks required of Target 4 begin. Step 6 Nortex required of Target 4 begin. Step 7 Nortex required of Target 4 begin. Step 7 Nortex required of Target 4 begin. Step 7	Farget 4	Install felemetry system to record surface water quality at inlet to and outlet from agreed surface water rapcon (3.13)		40-INP
Step 1 Commission capping report Step 2 Submit final capping proposal to EPA Step 1 Roumission final profile report upon receipt of EPA agreement of final capping method Phase II Baseline Step 1 Commission final profile report upon receipt of EPA agreement of final capping method Phase II Commission final profile report upon receipt of EPA agreement of final profile proposals Phase II Commission final profile report upon receipt of EPA agreement of final profile proposals Phase III Commission final profile report upon receipt of EPA agreement of final profile proposals Phase III Commission and aftercare proposals to EPA Step 3 Submit restoration and aftercare proposals to EPA Step 3 Submit restoration and aftercare proposals to EPA Step 3 Contract Awarded Step 1 Submit restoration and aftercare proposals to EPA Step 3 Undet avarded Step 4 Works to active and aftercare proposals to EPA Step 4 Works to active after avargements Step 4 Instal felametry system for new pump sump arrangements Step 4 Instal felametry system for new pump sump arrangements Step 4 Instal felametry system for new pump sump arrang	Phase 1	Baseline		
Step 2 Report necelled Nov-d4 Step 3 Submit final capping proposal to EPA Nov-d4 Step 1 Commission final profile report upon receipt of EPA agreement of final capping method Nov-d4 Step 1 Commission final profile report upon receipt of EPA agreement of final capping method Nov-d4 Step 2 Baseline Reseline Nov-d4 Step 3 Beseline Reseline Nov-d4 Step 3 Bublit testoration and aftercare plan upon receipt of EPA agreement of final profile proposals Nov-d4 Step 3 Bublit testoration and aftercare plan upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 027. (2 pha upon EPA approval Contract Awarded Nov-d4 Step 3 Public tander process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 027. (2 pha upon EPA approval Contract Awarded Nov-d4 Step 4 Works required of Targel 4 begin. 2006 upon EPA approval 2006 upon EPA approval 2006 upon EPA approval 2006 upon EPA agreement step 2 Nov-d4 Step 5 Novids required of Targel 4 begin. 2006 upon EPA approval 2006 upon EPA approval 2006 upon EPA agreement step 2 Novids required 2006 upon EPA approval 2006 upon EPA agreement step 2 Step 2 Step 3 Novids required of Targel 4 begin. 2006 upon EPA agreement step 2 <	Step 1	Commission capping report		
Step 3 Submit final capping proposal to EPA Phase II Examination final profile report upon receipt of EPA agreement of final capping method Feb-05 Phase III Commission final profile report upon receipt of EPA agreement of final profile proposals Feb-05 Phase III Commission final profile report upon receipt of EPA agreement of final profile proposals Feb-05 Phase III Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Mar-05 Phase III Commission restoration and aftercare plan upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. (2 pha upon EPA approval contract Awarded Mar-05 Step 3 Public tander process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. (2 pha upon EPA approval contract Awarded Jut-04 Step 3 Public tander process begins Mar-05 Jut-04 Step 4 Works required of Target 4 begin. 2006 upon EPA approval 2000 Upor 2000 EPA approval 2000 Upor 2000 EPA 2000 EPA 200	Step 2	Report received	Nov-vov	
Phase II Baseline Feb-05 Step 1 Commission final profile report upon receipt of EPA agreement of final capping method Feb-05 Step 1 Submit final profile proposals to EPA Amr-05 Phase III Commission restonation and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Step 2 Baseline Commission restonation and aftercare proposals to EFA Apr-05 Step 2 Public tander process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027 (2 pha upon EPA approval contract Awarded Apr-05 Step 3 Public tander process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027 (2 pha upon EPA approval contract Awarded Jut-04 Step 1 Step 1 Step 1 2006 upon EPA approval contract Awarded Jut-04 Step 2 Public tander process begins Marcelee Jut-04 Jut-04 Step 3 Public tander process begins Jut-04 Jut-04 Jut-04 Jut-04 Step 3 Public tander process begins Step 4 Jut-04 Jut-04 Jut-04 Jut-04 Jut-04 Jut-04 Jut-04 Jut-04 Jut-04	Step 3	Submit final capping proposal to EPA	Nov-04	
Step 1 Commission final profile report upon receipt of EPA agreement of final capping method reb-ub Step 2 Submit final profile proposals to EPA Mar-05 Step 1 Base/Init Reasonant Mar-05 Step 2 Base/Init Commission restoration and aftercare proposals to EPA Mar-05 Step 2 Base/Init Commission restoration and aftercare proposals to EPA Mar-05 Step 3 Commission restoration and aftercare proposals to EPA Mar-05 Mar-05 Step 3 Contract Awarded Mar-05 Mar-05 Step 3 Contract Awarded Mar-05 Mar-05 Step 4 Works required of Target 4 bagin. Mar-05 Mar-05 Step 3 Undrist adjutation for the proposals to EPA for new pump sump arrangements 2006 upon EPA approval Jul-04 Step 3 Public interfer process begin Nortes to active of or new pump sump arrangements Jul-04 Jul-04 Step 3 Public interfer process begin Nortes to active of and of Target Martane Jul-04 Jul-04 Step 3 Public interfer process begin Nortes to active of any new pump sump. (3.15) Jul-04 Jul-04 Jul-04 Jul-04 <	Phase II	Baseline		
Step 2 Submit final profile proposals to EPA Mear-bold Phase III Baseline Apr-OE Phase III Baseline Apr-OE Phase III Contract Baseline Apr-OE Step 1 Submit restoration and aftercare proposals to EPA agreement of final profile proposals Apr-OE Step 2 Public tander process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. (2 pha upon EPA approval Apr-OE Step 3 Contract Awarded 2006 upon EPA approval 2006 upon EPA approval Step 1 Imstall telemetry system to record leachet levels in lagoon and any newly installed pump sump. (3.15) 2006 upon EPA approval Jul-O4 Step 1 EPA agreement received for new pump sump arrangements Jul-O4 Jul-O4 Step 2 Public tender process begins. Jul-O4 Jul-O4 Step 3 Works to achieve Target 5 begin Laschate Jul-O4 Step 4 Install polonesals to EPA for new pump sump arrangements Jul-O4 Jul-O4 Step 4 Install telemetry system for new pump sump arrangements Jul-O4 Jul-O4 Step 1 EPA agreement received for new pump sump arrangements Jul-O4 Jul-O4	Step 1	Commission final profile report upon receipt of EPA agreement of final capping method	Leb-US	
Phase IIIBase/IneAprilStep 1Commission restoration and aftercare proposals to EPA agreement of final profile proposalsAprilStep 2Public tander process begins upon receipt of EPA agreement of final profile proposalsAprilStep 3Contract AwardedNay-05Step 4Works required of Target 4 begin.2006 upon EPA approvalStep 1Submit proposals to EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. (2 phaupon EPA approvalStep 3Contract Awarded2006 upon EPA approval2006 upon EPA approvalStep 1Stap 1Submit proposals to EPA for new pump sump arrangementsJult-04Step 2Public tander process begins.Jult-04Step 3Norks required for new pump sump arrangementsJult-04Step 4Works to achieve Target 5 beginJult-04Step 1EPA agreement for Discolved Methane in LeachateJult-04Step 2Public tander process begins.Jult-04Step 3Works to achieve Target 5 beginJult-04Step 4Install ment for Discolved Methane in LeachateJult-04Step 1EPA agreement for one pump sump arrangementsStep -04Step 2Public tander process begins.Jult-04Step 3Works to achieve Target 5 beginJult-04Step 4Install process begins.Jult-04Step 5Public tander process begins.Jult-04Step 6Submit proposals to EPA for new pump sump arrangementsJult-04Step 7Submit proposals to EPA for new pump sump arr	Step 2	Submit final profile proposals to EPA	Mar-U5	
Step 1 Commission restoration and affercare plan upon receipt of EPA agreement of mua prome proposals Apr-05 Step 2 Submit restoration and affercare plan upon receipt of EPA May-05 Step 3 Public tandare process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. (2 pha upon EPA approval Step 5 May-05 Step 4 Works required of Target 4 begin. 2006 upon EPA approval 2005 Jul-04 Step 1 Exaget 5 Works required of Target 4 begin. 2006 upon EPA approval 2006 upon 2006 upon EPA approval 2006 upon EPA approval 2006 upon EPA approval 2006 upon 2006 upon EPA approval 2006 upon EPA approval 2006 upon 2006 upon 2001 Step 2 Public tander processe Step 2 Public tander processe Step 2 Step 4 Step 2 Public tander proceses begins. Step 4	Phase II	Baseline		
Step 2 Submit restoration and atterate proposats to ETA Step 3 Public tander process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. (2 pha upon EPA approval Step 5 Works required of Target 4 begin. Step 1 Install telemetry system to record leachable fevels in legoon and any newly installed pump sump. (3.15) 2006 upon EPA approval Step 2 Works required of Target 4 begin. 2006 upon EPA approval Step 1 Examite proposals to EPA for new pump sump arrangements 2006 upon EPA approval Step 2 Public tander process begins. 2006 upon EPA approval Step 3 Works required of Target 5 begin Jut-04 Step 4 Install felemetry system for new pump sump arrangements Jut-04 Step 3 Public tander process begins. Jan-05 Step 4 Install Monitoring Equipment for Discolved Mefhane in Leachate Jut-04 Step 2 Public tander process begins. Jut-04 <t< td=""><td>Step 1</td><td>Commission restoration and attercare plan upon receipt of EPA agreement of timal profile proposals</td><td>Apr-19</td><td></td></t<>	Step 1	Commission restoration and attercare plan upon receipt of EPA agreement of timal profile proposals	Apr-19	
Step 3 Public tander process begins upon receipt or EPA agreement or proposals in PCU-12/1-1-2003-015 c/pt are upon receipt of Target 5 Public tander upon receipt or EPA agreement or proposals in PCU-12/1-1-2003-015 c/pt are upon receipt of Target 5 Step 5 Works required of Target 4 begin. 2006 upon EPA approval Step 1 Ninstail felemerty system to record leacherle levels in lagoon and any newly installed pump sump. (3.15) 2006 upon EPA approval Step 2 Numit proposals to EPA for new pump sump arrangements Jul-04 Step 3 Public tander process begin Jul-04 Step 4 Works to achieve Target 5 begin Jul-04 Step 1 EVA approval Step 2 Public tander process begins. Jul-04 Step 2 Public tander process begin Jul-04 Step 3 Works to achieve Target 5 begin Jul-04 Step 1 Submit proposals to EPA for new pump arrangements Jul-04 Step 2 Public tander process begin Jul-04	Step 2	Submit restoration and attercare proposals to EPA		
Step 5 Contract Awarded Step 5 Worthast required of Target 4 begin. Step 1 Install relements of Target 4 begin. Step 1 Submit proposals to EPA approval Step 1 Submit proposals to EPA for new pump sump arrangements Step 2 Public tender process begins. Step 3 Works to achieve Target 5 begin Target 6 Install Montioning Equipment for Olssolved Methane in Leachate Step 1 EPA agreement received for new pump sump arrangements Step 3 Works to achieve Target 5 begin Step 1 Submit proposals to EPA for new pump sump arrangements Step 3 Works to achieve Target 5 begin Step 4 Install proposals to EPA for new pump sump arrangements Step 1 Submit proposals to EPA for new pump sump arrangements Step 2 Public tender process begins. Mur-04 Step 2 Step 3 Public tender process begins. Morks to achieve Target 6 begin Jul-04 Step 3 Public tender process begins. Morks to achieve Target 6 begin Jul-04	Step 3	Public tender process begins upon receipt of EPA agreement of proposals in P-CC-12/-1-2003-013 & V22 & V27. (2 pna	upon EPA approval	
Step 2 Install telemetry system to reader any new installed pump sump. (3.15) Zorou upon. Let rappover Target 5 Install telemetry system to record leachate levels in lagoon and any newly installed pump sump. (3.15) Zorou upon. Let rappover Step 2 Submit propries to EPA for new pump sump arrangements Jul-04 Step 3 Public tender process begins. Jul-04 Step 4 Works to achieve Target 5 begin Jul-04 Step 1 EPA agreement received for new pump sump arrangements Jul-04 Step 2 Public tender process begins. Jul-04 Step 3 Works to achieve Target 5 begin Jul-04 Step 1 EPA agreement for Dissolved Methane in Leachate Jul-04 Step 2 Public tender process begins. Jul-04 Step 2 Public tender process begins. Jul-04 Step 2 Public tender process begins. Jul-04 Step 3 Public tender process begins. <t< td=""><td>Step 4</td><td></td><td>2006 mon EDA approval</td><td>·</td></t<>	Step 4		2006 mon EDA approval	·
Target 5 Instant enemnerty system to record reacrates evens in legoon and any newy instance pump sump. (3, 19) Jul-04 Step 2 EPA agreement received for new pump sump arrangements Jul-04 Step 2 EPA agreement received for new pump sump arrangements Jul-04 Step 3 Public tender process begins. Jul-04 Step 4 Works to achieve Target 5 begin Jul-04 Step 1 Event active Target 5 begin Jul-04 Step 1 Event active Target 5 begin Jul-04 Step 1 Event active Target 5 begin Jul-04 Step 2 Public tender process begins. Jul-04 Step 3 Public tender process begins. Jul-04	olep o	vvorks required or 1 arget 4 begin.		Pri DA
Step 1 Submit proposals to EPA for new pump surp arrangements Jul-04 Step 2 EPA agreement received for new pump surp arrangements Jul-04 Step 3 Public tender process begins. Jul-04 Step 1 EPA agreement for Dissolved Mefhane in Leachate Jan-05 Step 1 Submit proposals to EPA for new pump sump arrangements Jan-05 Step 1 Submit proposals to EPA for new pump sump arrangements Jul-04 Step 2 Public tender process begins. Jul-04 Step 1 EPA agreement received for new pump sump arrangements Jul-04 Step 2 Public tender process begins. Jul-04 Step 3 Public tender process begins. Jul-04 Step 3 Works to achiver Target 6 begin Jul-04	rarget 5	Install telementy system to record teachate levels in jagoon and any newly installed pump sump. (3.13)		+n-inc
Step 2 EPA agreement received for new pump sump arrangements Step 2 Public tender process begin Step -04 Step 3 Works to active Target 5 begin Van-05 Van-05 Step 1 Works to active Target 5 begin Jan-05 Step 1 Submit proposals to EPA for new pump arrangements Jun-04 Step 2 Public tender process begin Jun-04 Step 1 Submit proposals to EPA for new pump arrangements Jun-04 Step 2 Public tender process begins. Jun-04 Step 3 Works to active Target 6 begin Jun-04	Step 1	Submit proposals to EPA for new pump sump arrangements		
Step 3 Public fander process begins. Jan-05 Step 4 Works to achieve Target 5 begin Jan-05 Step 1 Target 6 Install Monitoring Equipment for Dissolved Methane in Leachate Jul-04 Step 1 Submit proposals to EPA for new pump sump arrangements Jul-04 Step 2 EPA agreement receives begins. Jul-04 Step 3 Public tender process begins. Jul-04 Step 3 Works to achieve Target 6 begin Jul-04	Step 2	EPA agreement received for new pump sump arrangements		
Step 4 Worts to achieve Target 5 begin Jan-05 Target 6 Instail Monitoring Equipment for Dissolved Methane in Leachate Jan-05 Step 1 Submit proposals to EPA for new pump sump arrangements Jul-04 Step 2 Public tendent process of new pump sump arrangements Jul-04 Step 3 Public tendent process of the pr	Step 3	Public tender process begins.	Sep-44	
Target 6 Install Monitoring Equipment for Dissolved Methane in Leachate Jul-04 Step 1 Submit proposals to EPA for new pump sump arrangements Jul-04 Step 2 EPA agreement received for new pump sump arrangements Jul-04 Step 3 Public tender process begins. Step 3 Vorks to achieve Target 6 begin Jan-05	Step 4	Works to achieve Target 5 begin	do-nal	
Step 1 Submit proposals to EPA for new pump sump arrangements Step 2 EPA agreement neceived for new pump sump arrangements Step 3 Public ender process begins. Step 3 Works to achive Target 6 begin	Target 6	Install Monitoring Equipment for Dissolved Methane in Leachate		
Step 2 EPA agreement received for new pump sump arrangements Step 3 Public tender process begins. Step 4 Works to achieve Target 6 begin	Step 1	Submit proposals to EPA for new pump sump arrangements	-0-Inc	
Step 3 Public tender process begins. Step 4 Works to achieve Target 6 begin	Step 2	EPA agreement received for new pump sump arrangements		-
Step 4 VVorks to achieve Target 6 begin	Step 3	Public tender process begins.	Sep-U4	
	Step 4	Vorks to achieve Target 6 begin	CO-1180	

Completed Commenced To Be Commenced

Step 1 Step 1 Step 1

OBJECTIVES TARGETS, PHASES & STFPS	ENVIRONMENTAL PROGRAMME OF SURVEY PROPOSALS AND WORKS	OPERATIONAL TIMESCALE	LICENCE TIMESCALE
Objective 3	To Minimise Environmental Impact		
Target 1	Provide Waste Inspection Area (3.7)		Apr-04
Step 1	Submit proposal to EPA	Apr-04	
Step 2 Step 3	Proposal Agreed Submission of alternative Location to EPA	Aug-04	
Step 4	Proposal Agreed	Oct-04	
Step 5	Works begin	Oct-04	
Step 6	Works Completed	Nov-U4	فسيم محاقمهم
Target 2	Provide a wheelwash (3.8)		Immediate
Step 1	Submit proposal to EPA	Jul-04	
Step 2	Proposal Agreed	Jul-04	
Step 3	Works Commissioned	Nov-04	
otep 4 Taraet 3	Provide Waste Water Treatment Plant (3.9)		Immediate
Stan 1	Submit proposal to EPA	Sep-04	
Step 2	Proposal Agreed	Oct-04	
Step 3	Works Commissioned	Nov-04	
Diep 4 Target 4	Ensure Tank and Drum storage areas comply (3.10)		Immediate
Step 1	Notification that no fuel store in Licence area	Apr-04	
Step 2	Notification to Irish Power Systems to comply with condition 3.10 of Licence	Sep-04	
Step 3	Waster enforcement personnel inspect IPS compound	Sep-04	
Step 4 Step 5	Bunded platform purcahsed for storage of two diesel drums in storage yard Hydrostatic Test Lagoon and Storage Bund	Nov-U4 Nov-07	
			-
Step 1	Completed		
Step 1	Commenced		
Sten 1	To Be Commenced		

Step 1	Completed
Step 1	Commenced
Step 1	To Be Commenced

DBJECTIVES ARGETS PHASES & STEPS	ENVIRONMENTAL PROGRAMME OF SURVEY PROPOSALS AND WORKS	OPERATIONAL TIMESCALE	LICENCE TIMESCALE
Objective 4	To Improve Surface Water Quality at the Facility		
Target 1	Proivde Effective Surface Water Management Infrastructure (3.11)		Jul-04
Phase I	Baseline		
Step 1	Submit report on existing infrastructure	Sep-04	
Step 2	Submit additional information on exiting infrastructure	Nov-04	
Phase II	Immediate Improvements	1	
Step 1	Submit proposal to EPA to protect Scribblestown Stream from any Potential leacate leakage from Lagoon	Sep-04	
Step 2	Proposal Agreed	Oct-07	
Step 3	Works Begin		
Step 4	Works Complete	Mar-05	
^b hase III	Longer Term improvements New Drainage Layer and Attenuation Pond		
Step 1	Commission capping report		
Step 2	Submit final capping proposals to EPA	Nov-02	
Step 3	Commission final profile report upon EPA agreement of final capping proposals	Feb-0t	
Step 4	Submit final profile proposals to EPA	Mar-05	
Step 5	Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals	Apr-05	
Step 6	Submit restoration and aftercare proposals to EPA	May-Ut	
Step 7	Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 0	Jan-Ot	
Step 8	Contract Awarded	Mar-Ot	
Step 9	Commission works required of Objective 4		
Step 10	Review Works	Jan-08	

Step 1	Completed
Step 1	Commenced
Step 1	To Be Commenced

To Improve Leachate Management at the Facility Jul-04 Agree Effective Leachate Management Infrastructure (3.12) Jul-04 Agree Effective Leachate Management Infrastructure (3.12) Sep-04 Baseline Submit report on existing infrastructure Sep-04 Submit report on existing infrastructure Sep-04 Jul-04 Baseline Submit report on existing infrastructure Sep-04 Submit report on existing infrastructure Jul-04 Jul-04 Submit report on existing infrastructure Jul-04 Jul-04 Submit report on existing infrastructure Jul-04 Jul-04 Submit restoration and strangements Submit restoration and strangements Jul-04 Orgen env pump sump arrangements Submit final onopic EPA Dec-04 Commission capping proposals to EPA Submit final profile proposals to EPA Jun-04 Submit final profile proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Jun-04 Commission restoration and aftercare plan upon receipt of EPA agreement of mains to final profile proposals Jun-04 Submit final profile proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of mainsof Jun-04 <	To Improve Leachate Management at the Facility Jul Odd Agree Effective Leachate Management at the Facility Jul Odd Agree Effective Leachate Management at the Facility Jul Odd Baseline Bubmit report on existing infrastructure Jul Odd Baseline Bubmit additional infrastructure Jul Odd Baseline Bubmit proposals for new pump sump arrangements Jul Odd Dumission volts Dommission volts Jul Odd Commission volts Longer ferm improvements Jul Odd Dumission volts Longer ferm improvements Jul Odd Commission final profile proposals to EPA Jul Odd Jul Odd Commission final profile proposals to EPA Jul Odd Jul Odd Submit final profile proposals to EPA Jul Odd Jul Odd Dumit final profile proposals to EPA Jul Odd Jul Odd Submit final profile proposals to EPA Jul Odd Jul Odd Dumit final profile proposals to EPA Jul Odd Jul Odd Dumit final profile proposals to EPA Jul Odd Jul Odd <	To Improve Leachate Management at the Facility Untole Agree Effective Leachate Management at the Facility Untole Agree Effective Leachate Management infrastructure (3.12) Untole Bessitie Sessitie Sessitie Submit report on existing infrastructure Sint Provements Untole Submit proposals for new pump sump arrangements Sep-04 Untole Agree improvements Untole Untole Agree more pump sump arrangements Untole Untole Agree more pump sump arrangements Untole Untole Agree more pump sump arrangements Untole Untole Commission expling report Untole Untole Commission capping proposals to FA Untole Untole Commission france proposals to FA Untole Untole Commiss	To Improve Leachate Management at the Facility Durbow Agree Effective Leachate Management infrastructure (3.12) Sestimation Baseline Submit report on existing infrastructure Under teachate Management infrastructure Submit report on existing infrastructure Sestimation Under teachate Management infrastructure Submit report on existing infrastructure Sestimation Under teachate Managements Submit report on existing infrastructure Submit report on existing infrastructure Under teachate Managements Submit report on existing infrastructure Submit report on existing infrastructure Under teachate Managements Submit report on existing infrastructure Submit report on a networp sump arrangements Under teachate Managements Commission volts Commission contraction State teachate Managements Under teachate Managements Commission volts Commission contraction State teachate protection State teachate managements Commission volts Commission contraction and aftercare proposals for TeA State teachate management of final profile proposals for TeA Submit final profile report upon receipt of EPA agreement of final profile proposals in FCC-127-1-2005-015 & 022 & 027. Jun-04 Submit final profile reports May-05 Contract Awarded Contract Awarded Jun-04 Contract Awarded Submit final profile prop	ENVIRONMENTAL PROGRAMME OF SURVE	Y PROPOSALS AND WORKS	OPERATIONAL TIMESCALE	LICENCE
Agree Effective Leachate Management Infrastructure (3.12) Jul-04 Baseline Esseline Sep-04 Submit report on existing infrastructure Eubmit report on existing infrastructure Sep-04 Submit additional infrastructure Eubmit report on existing infrastructure Sep-04 Submit proposatis for new pump sump arrangements Sep-04 Oct-04 Agree new pump sump arrangements Jul-04 Jul-04 Agree new pump sump arrangements Submit proposatis for new pump sump arrangements Jul-04 Agree new pump sump arrangements Submit proposatis for new pump sump arrangements Jul-04 Agree new pump sump receiption conset Submit final profile proposatis to EPA Jul-04 Commission capping proposatis to EPA Commission capping proposatis to EPA Jun-04 Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposatis to EPA Jun-06 Submit final profile proposatis to EPA Jun-06 Jun-06 Submit final profile proposatis to EPA Jun-06 Jun-06 Submit final profile proposatis to EPA Jun-06 Jun-06 Submit final profile proprosatis uprecare plan upon receipt of EPA agreement of final profi	Agree Effective Laconate Management Infrastructure (3.12) Unload Baseline Seefine See Od Unload Submit report on existing infrastructure See Od See Od Unload Submit report on existing infrastructure Submit report on existing infrastructure See Od See Od Unload Submit report on existing infrastructure Submit proposals for new pump arrangements Unload Unload Unload Submit proposals for new pump sump arrangements Submit proposals for new pump sump arrangements Unload	Agree Effective Leachate Management Infrastructure (3.12) Juli-04 Beseline Seestine Seestine Sep-04 Submit report on existing infrastructure Submit proposational information on existing infrastructure Sep-04 Submit proposational information Submit proposational information Sep-04 Sep-04 Submit proposational information Submit proposational information Sep-04 Juli-04 Agree new pump sump sump arrangements Submit proposation Juli-04 Juli-04 Agree new pump sump sump sump sump sump arrangements Sep-04 Juli-04 Juli-04 Aprilic transfer process begins. Commission morks Juli-04 Juli-04 Commission works Commission morks Juli-04 Juli-04 Commission morks Commission morks Juli-04 Juli-04 Commission works Commission morks Juli-04 Juli-04 Commission morks Commission morks Juli-04 Juli-04 Commission morks Commission morks Juli-04 Juli-04 Commission morks Commission morks Juli-04 Juli-04	Agree Effective Laechate Management Infrastructure (3.12) Juli-04 Basekins Sessims Sessims Sep-04 Sep-04 Sep-04 Sep-04 Sep-04 Sep-04 Sep-04 Sep-04 Juli-04 Juli-04 <th>To Improve Leachate Management a</th> <th>t the Facility</th> <th></th> <th></th>	To Improve Leachate Management a	t the Facility		
Baseline Sep-04 Submit report on existing infrastructure Sep-04 Submit report on existing infrastructure Submit report on existing infrastructure Submit report on existing infrastructure Submit report on existing infrastructure Submit report on existing infrastructure Submit report on existing infrastructure Submit report on existing infrastructure Submit report Submit report on existing infrastructure Submit report Submit report on existing infrastructure Submit report Commission works Longer term improvements Longer term improvements Northerm and Southerm Interception Drains Longer term improvements Longer term interception Drains Commission final profile report upon EPA agreement of final profile proposals to EPA Jun-04 Submit final cooping proposals to EPA Submit final profile report upon receipt of EPA agreement of final profile proposals Jun-04 Submit final profile report upon receipt of EPA agreement of final profile proposals to EPA Jun-04 Submit final profile report upon receipt of EPA agreement of final profile proposals to CPA Submit final profile proposals to CPA Submit final profile report upon receipt of EPA agreement of final profile proposals Jun-04 Submit final profile proposals t	Baseline Baseline Sep-04 Submit report on existing infrastructure Sep-04 Submit report on existing infrastructure Submit report Submit proposals for new pump sump arrangements Oct-04 Submit proposals for new pump sump arrangements Submit proposals for new pump sump arrangements Agree new pump sump arrangements Submit proposals for new pump sump arrangements Agree new pump sump arrangements Submit proposals for new pump sump arrangements Agree new pump sump arrangements Submit proposals for new pump sump arrangements Agree new pump sump arrangements Submit final capping proposals for the mand Southern Interception Drains Commission capping proposals to EPA Commission capping proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of final capping proposals Nov-04 Submit final profile proposals to EPA Submit final profile proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Nov-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Nov-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Nov-05 Submit restoration and aftercare plan upon receipt of EPA agreement of fi	Baselina Baselina Submit report on existing infrastructure Sep-04 Submit report on existing infrastructure Unit report on existing infrastructure Submit proposals for new pump sump arrangements Unit of the proposals for new pump sump arrangements Submit proposals for new pump sump arrangements Unit of the proposals for new pump sump arrangements Public tender proposals for new pump sump arrangements Unit of the proposals for new pump sump arrangements Domesion works Dumit intervention Commission works Commission works Submit final confile report upon stand Unit of the proposals to EPA Commission multi final aprofile report of final capping proposals Unit of the proposals to EPA Submit final aprofile report of EPA agreement of final capping proposals Unit of the proposals to EPA Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals to EPA Unit of the profile proposals to EPA Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals to EPA Unit of the profile proposals Submit restoration and aftercare proposals in FCC-1271-12005-015 & 022 & 027 Unit of the unit of th	Baseline Sep-04 Submit report on existing infrastructure Sep-04 Submit report on existing infrastructure Jul-04 Submit propositional information on existing infrastructure Jul-04 Submit propositional information Jul-04 Submit propositional information Jul-04 Submit propositional information Jul-04 Maine and Southern inference Jul-04 Applic tanker processifier Jul-04 Applic tanker processifier Jul-04 Applic tanker processifier Jul-04 Applic proposition Jul-04 Applic proposition Jul-04 Commission Jul-04 Applic proposition Jul-04 Applic proposition Jul-04 Applic proposition Jul-04 Applic proposation Jul-06 Applic pre	Agree Effective Leachate Management Infra	structure (3.12))-IUL
Submit report on existing infrastructure Sep-04 Submit additional Information on existing infrastructure Sep-04 Submit proposals infrastructure Jul-04 Submit proposals in the new pump sump arrangements Jul-04 Submit proposals in the new pump sump arrangements Jul-04 Agree new pump sump arrangements Jul-04 Agree new pump sump arrangements Jul-04 Dublic tender process begins. Jul-04 Commission works Jul-04 Domit final profile report Sep-04 Domit final profile report Jul-04 Submit final profile report Jun-04 Submit final profile report Jun-04 Submit final profile report upon EPA agreement of final profile proposals Jun-04 Submit final profile report upon receipt of EPA agreement of final profile proposals Jun-06 Submit final profile proposals to EPA Jun-06 Dublic tender process begins upon receipt of EPA agreement of final profile proposals Jun-06 Dublic tender process begins upon receipt of EPA agreement of final profile proposals Jun-06 Dublic tender process begins upon receipt of EPA agreement of final profile proposals Jun-06 Dublic tender proceses begins upon receip	Submit report on existing infrastructure Sep-04 Submit report on existing infrastructure Undet Multic information on exiting infrastructure Undet Submit proposals for new pump sump arrangements Undet Submit proposals for new pump sump arrangements Undet Agree new pump sump arrangements Undet Public innicrowernest Northern and Southern Interception Drains Undet Commission capping proposals to EPA Undet Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Nov-04 Submit final profile proposals to EPA Undet Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Mar-05 Dublic tende process begins upon receipt of EPA agreement of final profile proposals Mar-05 Dublic tende process begins upon receipt of EPA agreement of final profile proposals Mar-05 Dublic tende process begins upon receipt of EPA Mar-05 Dublic tende process begins upon receipt of EPA Mar-05 Dublic tende process begins upon receipt of EPA <t< td=""><td>Submit report on existing infrastructure Sep-04 Submit additional information on exiting infrastructure Unit of the sump arrangements Submit proposals for new pump sump arrangements Unit of the sump arrangements Agree new pump sump arrangements Unit of the sump arrangements Agree new pump sump arrangements Unit of the sump arrangements Agree new pump sump arrangements Unit of the sump arrangements Agree new pump sump arrangements Oct-04 Unit of the proposals for new pump sump arrangements Unit of the sump arrangements Commission capping report Commission capping report Longer ferm impovements Northerm and Southerm Interception Dreins Commission capping report Unit final profile proposals Commission capping report Unit final profile proposals Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Nor-04 Submit final profile proposals to EPA Mar ds Submit final profile proposals to EPA Unit-06 Submit final profile proposals</td><td>Submit report on existing infrastructure Submit approximation on exiting infrastructure Inmatide Improvements Submit proposals for new pump sump arrangements Agree new pump sump arrangements Agree new pump sump arrangements Agree new pump sump arrangements Dublic tender inprovements National progression Commission works Commission works Commission works Submit final export Commission works required of Objective 5 Public tender process begins upon receipt of EPA agreement of final profile proposals Submit restoration and affercare proposals to EPA Submit restoration and affercare proposals</td><td>Baseline</td><td></td><td></td><td></td></t<>	Submit report on existing infrastructure Sep-04 Submit additional information on exiting infrastructure Unit of the sump arrangements Submit proposals for new pump sump arrangements Unit of the sump arrangements Agree new pump sump arrangements Unit of the sump arrangements Agree new pump sump arrangements Unit of the sump arrangements Agree new pump sump arrangements Unit of the sump arrangements Agree new pump sump arrangements Oct-04 Unit of the proposals for new pump sump arrangements Unit of the sump arrangements Commission capping report Commission capping report Longer ferm impovements Northerm and Southerm Interception Dreins Commission capping report Unit final profile proposals Commission capping report Unit final profile proposals Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Nor-04 Submit final profile proposals to EPA Mar ds Submit final profile proposals to EPA Unit-06 Submit final profile proposals	Submit report on existing infrastructure Submit approximation on exiting infrastructure Inmatide Improvements Submit proposals for new pump sump arrangements Agree new pump sump arrangements Agree new pump sump arrangements Agree new pump sump arrangements Dublic tender inprovements National progression Commission works Commission works Commission works Submit final export Commission works required of Objective 5 Public tender process begins upon receipt of EPA agreement of final profile proposals Submit restoration and affercare proposals to EPA Submit restoration and affercare proposals	Baseline			
Submit additional Information on extiting infrastructure Oct-04 Immadiate improvements Jul-04 Submit proposals for new pump sump arrangements Jul-04 Public tender process begins. Dec-04 Commission works Jun-04 Dometric tender process begins. Dec-04 Longer term improvements Northerm and Southerm Interception Drains Jun-04 Commission capping proposals to EPA Submit final capping proposals Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals May-05 Dublic tender process begins upon receipt of EPA agreement of final profile proposals Jun-04 Submit final erotion and aftercare plan upon receipt of EPA agreement of final profile proposals Jan-06 Dublic tender process begins upon receipt of EPA agreement of proposals Jun-06 Dublic tender process begins upon receipt of FPA agreement of proposals Jun-06 Dublic tender process begins upon receipt of FPA agreement of proposals Jun-06 Dublic tender process begins upon receipt of FPA agreement of proposals	Submit additional information on exiting infrastructure Oct-04 Immediate improvements Jul-04 Submit proposals for new pump sump arrangements Jul-04 Agree new pump sump arrangements Jul-04 Public tender process begins Jul-04 Commission vorks Submit final profile report upon EPA agreement of final profile proposals Commission final profile report upon receipt of EPA agreement of final profile proposals to EPA Jun-04 Submit final profile proposals to EPA Jun-04	Submit additional information on exiting infrastructure immediate improvements submit addition proverments submit addition proposals for may pump sump arrangements Agree new pump sump arrangements Duar-ost Commission capping proposals to EPA commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals submit final profile proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals ublic transfer apping upon receipt of EPA agreement of final profile proposals feat-of contract Awarded Commission vorks required of Objective 5 Review Works Oct-04 Jun-0	Submit additional information on exiting infrastructure Coct-04 Numadiate improvements Jul-04 Submit proposatis for new jump sump arrangements Jul-04 Submit proposatis for new jump sump arrangements Jul-04 Submit proposatis for new jump sump arrangements Jul-04 Agree new jump sump arrangements Jul-04 Dualitic tender process begins. Jul-04 Dommission works Jul-04 Longer ferm improvements Northern and Southern Interception Drains Jul-04 Dommission capping processals to EPA Jul-04 Commission respondent proposals to EPA Jul-04 Submit final profile proposals to EPA Jul-04 Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Jul-04 Submit restoration and aftercare proposals to EPA Nov-04 Commission restoration and aftercare proposals in FCC-127-1-2005-015 & 022 & 027. Jul-06 Dur-05 Commission restoration and aftercare proposals in FCC-127-1-2005-015 & 027. Jul-06 Review Works Commission receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 027. Jul-06 Commission receipt of EPA agreement of proposals Jul-06 Jul-06 Review Work	Submit report on existing infrastructure			4
Immediate Improvements Submit proposals for new pump sump arrangements Agree new pump sump arrangements Public tender process begins. Public tender process begins. Commission capping report Commission capping proposals to EPA Submit final capping proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit final profile proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit final profile proposals to EPA Commission vector restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Commission vector adomission vector of Objective 5 Commission works required of Objective 5	Immediate improvementsJul-04Jul-04Jul-04Jule opposate for new pump sump arrangementsAgree new pump sump arrangementsAgree new pump sump arrangementsPublic tender process begins.Commission worksCommission worksCommission solution final profile report term improvements for than a routine interception DrainsLonger term improvementsCommission solution final profile report upon EPA agreement of final profile proposalsSubmit final profile report upon EPA agreement of final profile proposals to EPASubmit restoration and aftercare proposals in FCC-127-1-2005-015 & 022 & 027.Jan-06Commission worksCommission worksSubmit restoration and aftercare proposals in FCC-127-1-2005-015 & 022 & 027.Jan-05Commission works required of Objective 5Review WorksReview Works	Immediate improvements Jul-O4 Submit proposals for new pump sump arrangements Jul-O4 Agree vomes sump sump arrangements Agree vomes sump arrangements Public tender process begins. Jul-O4 Agree rise in provements Northerm and Southerm Interception Drains Longer term improvements Northerm and Southerm Interception Drains Longer term improvements Northerm and Southerm Interception Drains Longer term improvements Northerm and Southerm Interception Drains Commission vorks Submit final expiring proposals to EPA Submit final expiration and affectare plan upon receipt of EPA agreement of final profile proposals Jun-O4 Bublic tender process begins upon receipt of EPA agreement of final profile proposals Jun-O6 Commission vorks Lublic tender procesals to EPA Jun-O6 Bublic tender process begins upon receipt of EPA agreement of final profile proposals Jun-O6 Commission vorks required of Objective 5 Longe Vortice Commission vorks required of Objective 5 Jun-O6	Immediate improvements Jul-04 Submit proposeds for new jump sump arrangements Jul-04 Agree new jump sump sump arrangements Agree new jump sump arrangements Agree new jump sump sump arrangements Jul-04 Agree new jump sump sump sump sump arrangements Public tender process begins. Public tender process begins. Dum-04 Commission works Normation final arrangements Longer ferm improvements Northern and Southern Interception Drains Jun-04 Commission works Normation final aprofile report Commission final aprofile report approgram Jun-04 Commission final profile report and aftercare plan upon receipt of EPA agreement of final profile proposals to EPA Nor-04 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Mar-05 Dublic tender process begins upon resceipt of EPA agreement of final profile proposals Jun-06 Commission works required of Objective 5 Jan-06 Dublic tender proposals to EPA Jun-06 D	Submit additional Information on exiting infrastru	cture	ŏ	t-04
Submit proposals for new pump sump arrangements Jul-04 Agree new pump sump arrangements Jul-04 Agree new pump sump arrangements Jul-04 Agree new pump sump arrangements Jul-04 Public tender process begins. Jul-04 Commission works Dec-04 Longer ferm improvements Northern and Southern Interception Drains Jun-04 Commission capping report Sep-04 Commission resping report Sep-04 Commission reciping report Nov-04 Submit final capping proposals to EPA Jun-04 Submit final capping proposals to EPA Nov-04 Submit final profile report upon EPA agreement of final profile proposals Jun-04 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Jun-04 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Jun-06 Public tender process begins upon receipt of EPA agreement of final profile proposals Jun-06 Commission vorks required of Objective 5 Jan-05 Commission vorks required of Objective 5 Jun-06	Submit proposals for new pump sump arrangements Jul-04 Agree new pump sump arrangements Jul-04 Agree new pump sump arrangements Jul-04 Public tender process bagins. Jul-04 Public tender process bagins Dec-04 Commission works Jun-04 Longer term improvements Northerm and Southerm Interception Drains Jun-04 Commission capping proposals to EPA Jun-04 Submit final confile report Jun-04 Commission materia Nov-04 Commission materia Mar.05 Submit final profile proposals to EPA Submit final profile proposals to EPA Commission materia Public tender process begins upon receipt of EPA agreement of final profile proposals Dublic tender process begins upon receipt of EPA agreement of final profile proposals Jan-06 Dublic tender process begins upon receipt of EPA agreement of final profile proposals Jan-06 Dublic tender process begins upon receipt of EPA agreement of final profile proposals Jan-06 Dublic tender process begins upon receipt of EPA agreement of final profile proposals Jan-06 Dublic tender process begins upon receipt of EPA agreement of profile proposals Jan-06 Dublic tender process begins upon receipt of EPA agreement of proposals Jan-06 Dublic tender Jan-06 Dublic tender Jan-06	Submit proposals for new pump sump arrangements Jul-04 Agree new pump sump arrangements Jul-04 Agree new pump sump arrangements Public tender pump sump arrangements Public tender new pump sump arrangements Public tender process begins. Commission vorks Commission vorks Dep-04 Dep-04 Longer term improvements Northerm and Southerm Interception Drains Jun-04 Commission capping proposals to EPA Jun-04 Submit final profile proposals to EPA Nar-05 Submit final profile proposals to EPA Nar-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals to EPA Nar-05 Public tender Nar-05 Submit restoration and aftercare proposals to EPA Jun-06 Public tender Jun-06 Commission vorks required of Objective 5 Jun-06 Jun-06 Jun-06 Public tender Jun-06	Submit proposals for new pump sump arrangements Jul-04 Agree new pump sump arrangements Jul-04 Public fander Public fander Public fander Public fander Public fander Public fander Promission works Commission works Commission works Commission works Langer farm improvements Northerm and Southerm Interception Drains Commission raping report Submit final profile report upon EPA agreement of final profile proposals Submit final profile proposals to EPA Commission restoration and affercare plan upon receipt of EPA agreement of final profile proposals Submit frail profile proposals to EPA Def 205 Commission vorks required of Objective 5 Jan-06 Commission works required of Objective 5 Jan-06 Commission works Jan-06 Commission works required of Objective 5 Jan-06 Commission works required of Objective 5 Jan-06 Commission works Jan-06 Commission works Jan-06 Commission works Jan-06	Immediate improvements			
Agree new pump sump arrangements Public tender process begins. Commission works Longer term improvements Northern and Southern Interception Drains Commission capping report Commission report groposals to EPA Submit final profile proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Commission receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027 Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027 Comfract Awarded Commission works required of Objective 5	Agree new pump sump arrangements Jui-04 Public tander process begins. Jui-04 Public tander process begins. Dominision works Commission works Loor im improvements Northerm and Southerm Interception Drains Commission capping report. Submit final capping proposals to EPA Sep-04 Commission capping report. Submit final capping proposals to EPA Jun-04 Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals to EPA Nev-04 Nev-04 Commission final profile proposals to EPA Commission caping proposals to EPA Jun-04 Nev-04 Commission final profile proposals to EPA Commission caping proposals to EPA Jun-04 Nev-04 Submit final profile proposals to EPA Commission final profile proposals to EPA Jun-04 Nev-04 Commission final profile proposals to EPA Commission final profile proposals to EPA Jun-04 Nev-04 Public tander process begins upon receipt of EPA agreement of final profile proposals Apr-05 Jun-06 Jun-06 Commission vorks required of Objective 5 Cost & 022 & 027 Jun-06 Jun-06 Jun-06 Jun-06 Jun-06 Jun-06 Jun-06 Jun-06 Jun-	Agree new pump sump arrangements Jul-04 Public tender process begins. Sep-04 Conger term improvements Northern and Southern Interception Drains Conger term improvements Longer term improvements Northern and Southern Interception Drains Commission capping proposals te EPA Dun-04 Submit final capping proposals to EPA Jun-04 Commission resping proposals to EPA Nov-04 Commission resolution and aftercare plan upon receipt of EPA agreement of final profile proposals May-05 Submit final profile proposals to EPA Submit restoration and aftercare proposals to EPA Submit restoration and aftercare proposals in FCC-127-1-2005-015 & 027 Jan-06 Duncide Commission works required of Objective 5 Review Works Jun-05	Agree new pump sump arrangements Agree new pump sump arrangements Agree new pump sump arrangements Commission works explore Commission works have and Southern Interception Drains Longer (Fem improvements Northern and Southern Interception Drains Longer (Fem improvements Commission capping proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Commission restoration and aftercare proposals to EPA Commission restoration and aftercare proposals in FCC-127-1-2005-015 & 022 & 027. Lan-06 Lan-06 Commission works required of Objective 5 Review Works Commission Commi	Submit proposals for new pump sump arrangen	ents		-04
Public tender process begins. Sep-04 Commission works Dec-04 Commission works Dec-04 Commission works Jun-04 Longer term improvements Northern and Southern Interception Drains Longer term improvements Northern and Southern Interception Drains Longer term improvements Northern and Southern Interception Drains Commission capping proposals to EPA Jun-04 Submit final capping proposals to EPA Nov-04 Submit final profile proposals to EPA Mar-05 Submit final profile proposals to EPA Breatement of final profile proposals Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Jan-06 Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 027 Jan-06 Commission works required of Objective 5 Jan-06 Jun-06 Jun-06	Public tender process begins.Sep-04Commission worksCommission worksLonger term improvements Northerm and Southerm Interception DrainsJun-04Longer term improvements Northerm and Southerm Interception DrainsJun-04Longer term improvements Northerm and Southerm Interception DrainsJun-04Longer term improvements Northerm and Southerm Interception DrainsJun-04Submit final capping proposals to EPAJun-04Submit final profile proposals to EPAMay-05Submit final profile proposals to EPAMay-05Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposalsMay-05Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027.Jan-06Dan-06Jun-06Jan-06Commission works required of Objective 5Commission resourced of Objective 5Jan-06Review WorksCommission works required of Objective 5Jan-06Dan-08Dan-06Jun-06Jun-06Dan-06Dan-06Jun-06Jun-06Dan-08Dan-06Jun-06Jun-06Dan-08Dan-06Jun-06Jun-06Dan-08Dan-08Jun-06Jun-06Dan-08Dan-06Jun-06Jun-06Dan-08Dan-08Jun-06Jun-06Dan-08Dan-08Jun-06Jun-06Dan-08Dan-08Jun-06Jun-06Dan-08Dan-08Jun-06Jun-06Dan-08Dan-08Jun-06Jun-06Dan-08 <t< td=""><td>Public tender process begins. Sep-04 Commission works Commission works Commission works Jun-04 Commission capping proposatis Jun-04 Commission capping proposatis Submit final capping proposals Submit final capping proposatis to EPA New-04 Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Submit final profile proposals to EPA Apr-05 Submit final profile proposals to EPA Apr-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Dublic tender process begins upon receipt of EPA agreement of final profile proposals Jan-06 Dublic tender process begins upon receipt of EPA agreement of final profile proposals Jan-06 Commission vorks required of Objective 5 Lam-06 Commission vorks required of Objective 5 Lam-06 Review Works Lam-06</td><td>Public tender process begins. Sep-04 Commission works Commission works Commission works Londer process begins term improvements Northern and Southern Interception Drains Commission works Londer provements Northern and Southern Interception Drains Commission final capping proposals to EPA Submit final capping proposals to EPA Submit final profile proposals to EPA Nov-04 Commission final profile proposals to EPA Nov-04 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Submit restoration and aftercare proposals to EPA Contract Awarded Contract Awarded Jan-06 Commission vorks required of Objective 5 Jan-06 Review Works Completed</td><td>Agree new pump sump arrangements</td><td></td><td></td><td>8</td></t<>	Public tender process begins. Sep-04 Commission works Commission works Commission works Jun-04 Commission capping proposatis Jun-04 Commission capping proposatis Submit final capping proposals Submit final capping proposatis to EPA New-04 Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Submit final profile proposals to EPA Apr-05 Submit final profile proposals to EPA Apr-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Dublic tender process begins upon receipt of EPA agreement of final profile proposals Jan-06 Dublic tender process begins upon receipt of EPA agreement of final profile proposals Jan-06 Commission vorks required of Objective 5 Lam-06 Commission vorks required of Objective 5 Lam-06 Review Works Lam-06	Public tender process begins. Sep-04 Commission works Commission works Commission works Londer process begins term improvements Northern and Southern Interception Drains Commission works Londer provements Northern and Southern Interception Drains Commission final capping proposals to EPA Submit final capping proposals to EPA Submit final profile proposals to EPA Nov-04 Commission final profile proposals to EPA Nov-04 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Submit restoration and aftercare proposals to EPA Contract Awarded Contract Awarded Jan-06 Commission vorks required of Objective 5 Jan-06 Review Works Completed	Agree new pump sump arrangements			8
Commission works Longer term improvements Northern and Southern Interception Drains Longer term improvements Northern and Southern Interception Drains Commission capping proposals to EPA Submit final capping proposals to EPA Commission final profile proposals to EPA Submit final profile proposals to EPA Submit final profile proposals to EPA Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare proposals to EPA Submit restoration and aftercare proposals to EPA Submit restoration and offer agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-06 Contract Awarded Commission works required of Objective 5	Commission works Dec-04 Longer ferm improvements Northerm and Southerm Interception Drains Longer ferm improvements Longer term improvements Commission capping report Submit final capping proposals to EPA Commission final profile report upon EPA agreement of final profile proposals Jun-04 Submit final profile proposals to EPA Nov-04 Commission final profile proposals to EPA Submit final profile proposals Submit final profile proposals to EPA Agreement of final profile proposals Submit final profile proposals to EPA Submit final profile proposals Submit final profile proposals Feb-05 Nov-04 Feb-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Jan-05 Public render Jan-05 Commission restoration and aftercare proposals in FCC-127-1-2005-015 & 022 & 027. Jan-05 Unar-05 Commission receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-05 Vertact Awarded Commission receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 027. Jan-05 Vertact Awarded Commission receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 027. Jan-05 Review Works	Commission works Dec-04 Longer term improvements Northerm and Southerm Interception Drains Longer term improvements Northerm and Southerm Interception Drains Commission capping report Submit final capping proposals Submit final profile proposals to EPA Nov-04 Submit final profile proposals to EPA Nov-04 Submit final profile proposals to EPA Nov-04 Submit final profile proposals to EPA Apr-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Submit restoration and aftercare proposals to EPA Apr-05 Submit restoration and aftercare proposals to EPA Jan-06 Dublic tender Jan-06 Commission works required of Objective 5 Jan-06 Londer Commission works required of Objective 5	Commission works Dec-04 Longer term improvements Jun-04 Longer term improvements Northerm and Southerm Interception Drains Commission capping proposals to EPA Jun-04 Submit final capping proposals to EPA Jun-04 Submit final profile proposals to EPA Mar-05 Submit final profile proposals to EPA Apr-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Commission restoration and aftercare plan upon receipt of EPA Jun-06 Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jun-06 Commission vorks required of Objective 5 Lon-06 Jun-06 Commission vorks required of Objective 5 Commission vorks required of Objective 5 Jun-06 Commission vorks Commission vorks Jun-06 Jun-06 Unscold Commission vorks Jun-06 Jun-06 Jun-06 Unscold Commission vorks Jun-06 Jun-06 Jun-06 Jun-06 Jun-06 Jun-06 Jun-06 Jun-06 Jun-06	Public tender process begins.		Se	64
Longer term improvements Northern and Southern Interception Drains Commission capping report Submit final capping proposals to EPA Submit final capping proposals to EPA Commission final profile proposals to EPA Submit final profile proposals to EPA Submit final profile proposals to EPA Submit final profile proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare proposals to EPA Commission verses begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-06 Contract Awarded Commission works required of Objective 5	Longer ferm improvements Northern and Southern Interception DrainsJun-04Longer ferm improvements Northern and Southern Interception DrainsJun-04Commission capping proposals to EPASubmit final capping proposals to EPACommission final profile proposals to EPANov-04Commission final profile proposals to EPAFeb-05Submit final profile proposals to EPAAgreement of final profile proposalsCommission final profile proposals to EPAAgreement of final profile proposalsSubmit final profile proposals to EPAAgreement of final profile proposalsCommission restoration and aftercare plan upon receipt of EPA agreement of final profile proposalsJan-05Submit restoration and aftercare proposals to EPAJan-06Commission vocks required of Objective 5Jan-06Commission vocksJun-06Commission vocksJun-06Lan-06Jun-06Lan-06Jun-06Lan-06Jun-06Lan-06Jun-06Lan-06Jun-06Lan-06Jun-06Lan-06Jun-06Lan-06Jun-06Lan-06Jun-06Lan-06Jun-06Lan-06Jun-06Lan-06Jun-06<	Longer farm improvements Northern and Southern Interception Drains Jun-O4 Commission capping report Jun-O4 Submit final capping proposals to EPA Nov-O4 Commission final profile report upon EPA agreement of final capping proposals Nov-O4 Submit final profile proposals to EPA Ref-O5 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Bublic tender proposals to EPA Agreement of final profile proposals Commission receipt of EPA agreement of final profile proposals Jan-06 Dublic tender process begins upon receipt of EPA agreement of final profile proposals Jan-06 Commission vorks required of Objective 5 Jan-06 Commission vorks Jan-06 Lon-05 Jan-06 Lon-06 Jan-06 Jan-06 Jan-06	Longer farm improvements Northern and Southern Interception Drains Jun-04 Commission capping report Commission capping report Commission capping proposals to EPA Nov-04 Commission resping proposals to EPA Nov-05 Submit final profile report upon Feb-05 Commission restoration and aftercare plan upon recelpt of EPA agreement of final profile proposals Mar-05 Submit final profile profile proposals to EPA Mar-05 Commission restoration and aftercare plan upon recelpt of EPA agreement of final profile proposals Mar-05 Submit restoration and aftercare plan upon recelpt of EPA agreement of final profile proposals Mar-05 Commission restoration and aftercare proposals to EPA Jan-06 Contract Awarded Jan-06 Commission works required of Objective 5 Jan-06 Review Works Jan-06 Commission works Jan-06 Jan-06 Jan-06 Jan-06 Jan-06 <td>Commission works</td> <td></td> <td>Ď</td> <td>2</td>	Commission works		Ď	2
Commission capping report Submit final capping proposals to EPA Submit final capping proposals to EPA Submit final profile proposals to EPA Submit final profile proposals to EPA Submit final profile proposals to EPA Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare proposals to EPA Submit restoration and stercare preserved ato the sterca	Commission capping report Jun-04 Submit final capping proposals to EPA Nov-04 Submit final capping proposals to EPA Nov-04 Commission final profile report upon EPA agreement of final capping proposals Nov-04 Submit final profile proposals to EPA Nov-04 Commission final profile proposals to EPA Nov-04 Submit final profile proposals to EPA Agreement of final profile proposals Commission restoration and affercare plan upon receipt of EPA agreement of final profile proposals Agr-05 Nublic tender process begins upon receipt of EPA agreement of final profile proposals Jan-06 Contract Awarded Jan-06 Commission works required of Objective 5 Jan-06 Review Works Commission works required of Objective 5	Commission capping report Jun-04 Submit final capping proposals to EPA Submit final capping proposals to EPA Submit final capping proposals to EPA Submit final capping proposals to EPA Commission final profile proposals to EPA Agreement of final profile proposals Submit final profile proposals to EPA Agreement of final profile proposals Commission final profile proposals to EPA Agreement of final profile proposals Submit restoration and aftercare proposals to EPA Agreement of final profile proposals Contract Awarded Jan-06 Contract Awarded Jan-06 Commission works required of Objective 5 Jan-06 Review Works Jan-06	Commission capping report Jun-04 Submit final capping proposals to EPA Nov-04 Commission final profile report upon EPA agreement of final capping proposals Nov-04 Commission final profile report upon EPA Nov-04 Commission final profile proposals to EPA Nov-04 Commission restoration and affercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Cummission restoration and affercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Submit final profile proposals to EPA Apr-05 Commission works required of Objective 5 Jan-06 Commission works required of Objective 5 Jan-06 Review Works Jan-06	Longer term improvements Northern and Sou	hern Interception Drains		
Submit final capping proposals to EPA Commission final profile report upon EPA agreement of final capping proposals Submit final profile proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare proposals to EPA Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-06 Contract Awarded Commission works required of Objective 5	Submit final capping proposals to EPA Nov-04 Commission final profile report upon EPA agreement of final capping proposals Feb-05 Submit final profile proposals to EPA Mar-05 Submit final profile proposals to EPA Mar-05 Submit final profile proposals to EPA Mar-05 Commission restoration and affercare plan upon receipt of EPA agreement of final profile proposals Mar-05 Submit restoration and affercare plan upon receipt of EPA agreement of final profile proposals Mar-05 Dublic tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-06 Contract Awarded Jan-06 Commission works required of Objective 5 Jan-06 Review Works Keview Works	Submit final capping proposals to EPA Nov-04 Commission final profile report upon EPA agreement of final capping proposals Nov-04 Submit final profile proposals to EPA Submit final profile proposals Submit final profile proposals to EPA Mar-05 Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Nar-05 Mar-05 Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Nar-05 Mar-05 Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Submit restoration and aftercare plan upon receipt of EPA Agreement of final profile proposals Contract Awarded Jan-06 Commission works required of Objective 5 Jan-06 Review Works Jan-06	Submit final capping proposals to EPA Nov-04 Commission final profile report upon EPA agreement of final capping proposals Nov-04 Commission final profile report upon EPA agreement of final profile proposals Nov-04 Submit final profile proposals to EPA Mar-05 Commission restoration and affercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Numbrit restoration and affercare proposals to EPA Apr-05 Public tender Discretion and affercare proposals to EPA Commission vorks required of Objective 5 Jan-06 Commission works required of Objective 5 Jan-06 Review Works Jan-06 Commission works Jan-06	Commission capping report			-04
Commission final profile report upon EPA agreement of final capping proposals Submit final profile proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare proposals to EPA Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-06 Contract Awarded Commission works required of Objective 5	Commission final profile report upon EPA agreement of final capping proposals Feb-us Submit final profile proposals to EPA Mar-05 Submit final profile proposals to EPA Mar-05 Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Mar-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Mar-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Mar-05 Submit restoration and aftercare proposals to EPA Mar-05 Contract Awarded Jan-06 Contract Awarded Jun-06 Commission works required of Objective 5 Mar-05 Review Works Keview Works	Commission final profile report upon EPA agreement of final capping proposals rep-us Submit final profile proposals to EPA Mar-05 Submit final profile proposals to EPA Mar-05 Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Mar-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Mar-05 Dublic tender process begins upon receipt of EPA agreement of final profile proposals Jan-05 Contract Awarded Jan-06 Commission works required of Objective 5 Jan-05 Review Works Jan-06	Commission final profile report upon EPA agreement of final capping proposals Feb-Up Submit final profile proposals to EPA Mar-05 Submit final profile proposals to EPA Mar-05 Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Mar-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Mar-05 Submit restoration and aftercare proposals to EPA Mar-05 Dublic tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-06 Contract Awarded Jan-06 Commission works required of Objective 5 Jan-06 Review Works Commission works required of Objective 5	Submit final capping proposals to EPA		2	-04
Submit final profile proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare proposals to EPA Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-06 Contract Awarded Commission works required of Objective 5	Submit final profile proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare proposals to EPA Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Contract Awarded Contract Awarded Commission works required of Objective 5 Review Works	Submit final profile proposals to EPA Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Contract Awarded Commission works required of Objective 5 Review Works	Submit final profile proposals to EPA Mar-us Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Submit restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-05 Submit restoration and aftercare proposals to EPA Agr-05 Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-06 Commission works required of Objective 5 Jan-06 Review Works Jan-06 Completed Jan-06	Commission final profile report upon EPA ac	reement of final capping proposals		-0-0
Commission restoration and aftercare plan upon receipt of EPA agreement of Tinal profile proposals Apr-up May-05 Submit restoration and aftercare proposals to EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-06 Contract Awarded Contract Awarded Jan-06 Commission works required of Objective 5	Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals Apr-up Nay-05 Submit restoration and aftercare proposals to EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-06 Jan-06 Contract Awarded Commission works required of Objective 5 Jan-06 Review Works	Commission restoration and aftercare plan upon receipt of EPA agreement of mial promile proposals Apr-up Nay-05 Submit restoration and aftercare proposals to EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-06 Jan-06 Contract Awarded Jan-06 Jan-08 Jan-08 Jan-06 Jan-06 Jan-08 Jan	Commission restoration and aftercare plan upon receipt of EPA agreement of mail profile proposals Submit restoration and aftercare proposals to EPA Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Contract Awarded Commission works required of Objective 5 Review Works Completed	Submit final profile proposals to EPA			
Submit restoration and artercare proposals to EPA Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-06 Contract Awarded Jan-06 Commission works required of Objective 5	Submit restoration and attercare proposals to EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-06 Jan-06 Contract Awarded Contract Awarded Commission works required of Objective 5 Jan-06 Jun-06 Jun-06 Review Works	Submit restoration and artercare proposals to EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Jan-06 Jan-06 Contract Awarded Jan-06 Jan-06 Jan-06 Jan-06 Jan-06 Jan-06 Jan-06 Jan-06 Jan-06 Jan-08 Keview Works	Submit restoration and artercare proposals to EPA Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027. Contract Awarded Commission works required of Objective 5 Review Works Completed	Commission restoration and aftercare plan u	pon receipt of EPA agreement of final profile proposals		
Public tender process begins upon receipt of ET-A agreement of proposals in FCC-12/1-200-010 & VZE & VZE & VZE Contract Awarded Commission works required of Objective 5	Public tender process begins upon receipt or Er-A agreement ur proposals in room 200 % 022 % 021.0 Contract Awarded Commission works required of Objective 5 Review Works	Public tender process begins upon receipt of ErX agreement of proposals in FOCFIZIET-KOUCO D & OZE & OZE & OZE Contract Awarded Commission works required of Objective 5 Review Works	Public render process begins upon receipt or ErA agreement of proposals in FOCTIATT-LAUGED & VAL & VAL A VAL	Submit restoration and aftercare proposals	0 EPA A accommentation of the CC 407 4 0006 045 9 000 8 007		
Commission works required of Objective 5	Contract Awarded Commission works required of Objective 5 Jan-06 Review Works	Commission works required of Objective 5 Review Works	Completed	Public tender process begins upon receipt of Er	A agreement of proposats in rochtar-i-zugourd o vaz a var.		22
	Commercial more acquired a cargoine of car	Review Works	Completed	Contract Awar deu Commission works radiired of Ohiactive 5			90-
Review Works			Completed	Review Works		el.	-08
Completed Commenced	Commenced	Commenced		To Be Commenced			

Step 1	Completed
Step 1	Commenced
Step 1	To Be Commenced
×	

,

vo leo truce	TEMARDOMMENTAL DEOCEDAMME OF SLIPVEV BEODOSALS AND MORKS	IOPERATIONAL	LICENCE
LEACOINES TARGETS PHASES & STEPS		TIMESCALE	TIMESCALE
Objective 6	To Improve Landfill Gas Management at the Facility		
Target 1	Identify and Remediate Landfill Gas Migration Issues		
Phase I	Baseline & Evaluation		
Step 1	Evaluate monitoring data	Jan-04	•
step 2	Spike Monitoring at landfill boundaries.	Sep-04	
Step 3	Other Investigations Dunsoghly Estate	Oct-04	
Step 4	Evaluate alternative remedial strategies	Sep-04	
Phase II	Immediate Actions		
Step 1	Submit Proposal to EPA for remediation of landfill gas migration at sportsfield	Oct-04	
Step 2	Proposal Agreed	Oct-04	
Step 3	Works begin	Feb-05	
Target 2	Evaluate And Improve Landfill Gas Extraction Infrastructure		Jul-04
Phase (Baseline	1	
Step 1	Submit report on existing infrastructure	Jui-04	
Step 2	Submit report on apparent areas of non extraction	Nov-04	
Phase II	Long Term improvements! Including enclosed flare and additional extraction		
Step 1	Commission capping report	Jun-04	
Step 2	Submit final capping proposals to EPA	Nov-04	
Step 3	Commission final profile report upon EPA agreement of final capping proposals	Feb-05	
Step 4	Submit final profile proposals to EPA	Mar-05	
Step 5	Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals	Apr-05	
Step 6	Submit restoration and aftercare proposals to EPA	May-05	
Step 7	Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027.	Jan-06	
Step 8	Contract Awarded	Apr-06	
Step 9	Commission works required of Objective 6	Aug-06	
Step 10	Review Works		
Step 11	Determine appropritate size for enclosed flares	Mar-0/	
Step 12	Public procurement of Enclosed flare	May-07	
Step 13	Enclosed flare delivered to site	Dec-07	
Step 14	Commission Fiare	Feb-08	
Step 15	Flare Handover	Mar-09	
Step 1	Completed		
Step 1	Commenced		
Step 1	To Be Commenced		

÷ J

OBJECTIVES	ENVIRONMENTAL PROGRAMME OF SURVEY PROPOSALS AND WORKS	OPERATIONAL	LICENCE
TARGETS PHASES		TIMESCALE	TIMESCALE
Chiective 7	To Restore The Facility		Jan-07
Target 1	Agree Restoration and Aftercare plans for the facility	Jul-04	
Phase I	Baseline		
Step 1	Commission topographic survey	Jun-04	
Phase I	Baseline		
Step 1	Commission slope stability report	May-04	
Phase II	Baseline		
Step 1	Commission capping report	Jun-04	
Step 2	Submit final capping proposals to EPA	Dec-04	
Phase IV	Medium Term Improvements		
Step 1	Commission tinal profile report upon EPA agreement of tinal capping report		
Step 2	Submit Final Profile proposals to EPA	Feb-05	
Phase V	Longer term improvementsi nciuding attercare		
Step 1	Commission restoration and aftercare plan upon receipt of EPA agreement of final profile proposals	Apr-05	
Step 2	Submit restoration and aftercare proposals to EPA	May-05	
Step 3	Public tender process begins upon receipt of EPA agreement of proposals in FCC-127-1-2005-015 & 022 & 027.	Jan-06	
Step 4	Contract Awarded	Jan-06	
Step 5	Commission works required of Objective 7	Jan-06	
Step 6	Review Works	Jan-08	

FINGAL COUNTY COUNCIL-DUNSINK LANDFILL-ANNUAL ENVIRONMENTAL REPORT 2008

.

APPENDIX VI

	Richard Donnelly	Brian Reynolds	Tony Masterson	John Donnelly
Title	Ganger	Landfill Compliance	Operative	Operative
Role	Management	Management	Ticket Collection	Tractor
Role			Inspections	
Role				
Safe Pass		*		
Manual Handling	*			*
Slinger / Signaller				
Waste Management	*			
Use of Fire Extinguishers	*		*	
Occupational First Aid			*	
Health and Safety Management	*		*	
Safe Tractor Operation				*
Safe Use of Sprayers			*	
Fire Warden	*		*	
Safety in Excavations				
Confined Spaces Training			*	
Computer Skills - Introduction			*	
Banksman				-

.

٠



| PRTR# : W0127 | Facility Name : Dunsink Landfill aka Dunsink Civic Amenity | Filename : Copy of W0127_2008.xls | Return Year : 2008 |

02/04/2009 14:26

AER Returns Worksheet

|--|

1. FACILITY IDENTIFICATION	
Parent Company Name	Fingal County Council
Facility Name	Dunsink Landfill aka Dunsink Civic Amenity
PRTR Identification Number	W0127
Licence Number	W0127-01

Waste or IPPC Classes of Activity

No.	class_name
4.4	Recycling or reclamation of other inorganic materials.
	Use of waste obtained from any activity referred to in a preceding
4.11	paragraph of this Schedule.
	Use of any waste principally as a fuel or other means to generate
4.9	energy.
	Storage of waste intended for submission to any activity referred to
	in a preceding paragraph of this Schedule, other than temporary
	storage, pending collection, on the premises where such waste is
4.13	produced.
	Surface impoundment, including placement of liquid or sludge
3.4	discards into pits, ponds or lagoons.
	Recycling or reclamation of organic substances which are not used
	as solvents (including composting and other biological
4.2	transformation processes).
4.3	Recycling or reclamation of metals and metal compounds.
Address 1	Dunsink Lane

Address 1	Dunsink Lane
Address 2	Finglas
Address 3	County Dublin
Address 4	
Country	Ireland
Coordinates of Location	548100.000
River Basin District	IE-Eastern
NACE Code	3832
Main Economic Activity	Recovery of sorted materials
AER Returns Contact Name	John Daly (W0127)
AER Returns Contact Email Address	brian.reynolds@fingalcoco.ie
AER Returns Contact Position	Senior Engineer
AER Returns Contact Telephone Number	01-8905000
AER Returns Contact Mobile Phone Number	
AER Returns Contact Fax Number	
Production Volume	0.0
Production Volume Units	
Number of Installations	0
Number of Operating Hours in Year	0
Number of Employees	0
User Feedback/Comments	
Web Address	

2. PRTR CLASS ACTIVITIES

2	
Activity Number	Activity Name
5c	Installations for the disposal of non-hazardous waste

3. SOLVENTS REGULATIONS	(S.I.	Ν	о.	54	3 of	f 20	02)
				11		- 0	

is it applicable?	NO
Have you been granted an exemption ?	No
If applicable which activity class applies (as per	
Schedule 2 of the regulations) ?	
Is the reduction scheme compliance route being	
used ?	

4.1 RELEASES TO AIR

| PRTR# : W0127 | Facility Name : Dunsink Landfill aka Dunsink Civic Amenity | Filename : Copy of W0127_2008.xis | Return Year : 2008 |

02/04/2009 14:26

0

SECTION A : SECTOR SPECIFIC PRTR POLLUTANTS

	RELEASES TO AIR									
	POLLUTANT		N	IETHOD				QUANTITY		
				Method Used	Engine	Flare				
No. Annex II	Name	M/C/E	Method Code	Designation or Description	Emission Point 1	Emission Point 2	T (Total) KG/Year	A (Accidental) KG/Year	F (Fu KG/Y	igitive) 'ear
03	Carbon dioxide (CO2)	с	SSC	GASSIM Portable Signal 3030PM FID calibrated with Propane in accordance with EN 1536-2002 non-methane hydrocarbon Testo 350/454 MXLTCR Tecora isokinetic Oarticulate	2420.0	0.0	13970000.0).0	13967580.0
07 86 05 01	Non-methane volatile organic compounds (NMVOC) Particulate matter (PM10) Nitrous oxide (N2O) Methane (CH4)	c M C	SSC SSC Alt SSC	sampler with QMA (Quartz) high temperature filters in accordance with EN132284-1 ISO 1996:2002 Total Particulate MAtter Gas Analyser GASSIM	186.0 566.0 7860.0 14000.0	0.0 0.0 0.0 0.0	186.0 566.0 7860.0 555000.0		0.0 0.0 0.0 0.0	0.0 0.0 0.0 541000.0
	* Select a row by double-clicking on the Pollutant Name (Column B) then click the delete button									

SECTION B : REMAINING PRTR POLLUTANTS

	RELEASES TO AIR									<i>i</i>
	POLLUTANT		MI	ETHOD				QUANTITY		
				Method Used	Engine					
No. Annex II	Name	M/C/E	Method Code	Designation or Description	Emission Point 1	Emission Point 2	T (Total) KG/Year	A (Accidental) KG/Year	F (Fugitive) KG/Year	
				Testo 350/454 MXL Flue						
11	Sulphur oxides (SOx/SO2)	M	Alt	Gas analyser	90.0	0.0	90.0		0.0	0.0
				Testo 350/454 MXL Flue Gas analyser Impinger train containing 0.1 molar sodium hydroxide and deionised water solution in accordance						
02	Carbon monoxide (CO)	М	Alt	with EN1911 & EPA 26A	10700.0	0.0	10700.0		0.0	0.0
				Impinger train containing 0.1 molar sodium hydoxide and deionised water solution in accordance with EN1911 &						
80	Chlorine and inorganic compounds (as HCI)	M	SSC	EPA 26A	79.1	0.0	79.1		0.0	0.0
				Impinger train containing 0.1 molar sodium hydoxide and deionised water solution in accordance with EN1911 &						
84	Fluorine and inorganic compounds (as HF)	M	SSC	EPA 26A	7.56	0.0	7.56		0.0	0.0
	* Select a row by double-clicking on the Pollutant Name (Column B) then click the delete button									

SECTION C : REMAINING POLLUTANT EMISSIONS (As required in your Licence)

	RELEASES TO AIR									
	POLLUTANT		N	METHOD				QUANTITY		
				Method Used	Engine	Flare				
Pollutant No.	Name	M/C/E	Method Code	Designation or Description	Emission Point 1	Emission Point 2	T (Total) KG/Year	A (Accidental) KG/Year	F (Fugitive) KG/Year	
351	Total Organic Carbon (as C)	м	SSC	Portable Signal 3030PM FID calibrated with propane in accordance with EN 1526:2002 non-methane hydrocarbon cutter.	8570.0	0.0	0 85	70.0	0.0	0.0
	* Select a row by double-clicking on the Pollutant Name (Column B) then click the delete button									

Additional Data Requested from Landfill operators

For the purposes of the National Inventory on Greenho flared or utilised on their facilities to accompany the fi emission to the environment under T(total) KG/yr for S	the purposes of the National Inventory on Greenhouse Gases, landfill operators are requested to provide summary data on landfill gas (Methane) d or utilised on their facilities to accompany the figures for total methane generated. Operators should only report their Met methane (CH4) ssion to the environment under T(total) KGlyr for Section A: Sector specific PRTR pollutants above. Please complete the table below: ndfill: Dunsink Landfill aka Dunsink Civic Amenity										
andfill: Dunsink Landfill aka Dunsink Civic Amenity											
Please enter summary data on the quantities of methane flared and / or utilised	nmary data on the quantities data on the quantities data of the second s										
				Designation or	Facility Total Capacity m3						
	T (Total) kg/Year	M/C/E	Method Code	Description	per hour						
Total estimated methane generation (as per site											
model	600000.0	С	SCC	GASSIM	N/A						
Methane flared	0.0				5000.0	(Total Flaring Capacity)					
Methane utilised in engine/s	3650000.0	M	OTY	From BPS Power Generation	3000.0	(Total Utilising Capacity)					
Net methane emission (as reported in Section A											
above	555000.0	C	SCC	GASSIM	N/A						

4.1 RELEASES TO AIR

| PRTR# : W0127 | Facility Name : Dunsink Landfill aka Dunsink Civic Amenity | Filename : Copy of W0127_2008.xis | Return Year : 2008 |

02/04/2009 14:30

0

SECTION A : SECTOR SPECIFIC PRTR POLLUTANTS

	RELEASES TO AIR								
	POLLUTANT		MI	ETHOD				QUANTITY	
				Method Used	Engine	Flare			
								A (Accidental)	F (Fugitive)
No. Annex II	Name	M/C/E	Method Code	Designation or Description	Emission Point 1	Emission Point 2	T (Total) KG/Year	KG/Year	KG/Year
03	Carbon dioxida (CO2)	с	SSC	GASSIM Portable Signal 3030PM FID calibrated with Propane in accordance with EN 1536:2002 non-methane hydrocarbon Testo 350/454 MXLTCR	2420.0	0.0) 13970000.0) 0.	0 13967580.0
07	Non-methane volatile organic compounds (NMVOC)	с	SSC	Tecora isokinetic Oarticulate sampler with QMA (Quartz) high temperature filters in accordance with EN132284- 1	186.0	0.0) 186.() 0.	0 0.0
				ISO 1996:2002 Total					
86	Particulate matter (PM10)	M	SSC	Particulate MAtter	566.0	0.0) 566.0) 0.	0.0
05	Nitrous oxide (N2O)	M	Alt	Gas Analyser	7860.0	0.0) 7860.0) 0.	0.0
01	Methane (CH4)	С	SSC	GASSIM	14000.0	0.0	555000.0) 0.	0 541000.0
	* Select a row by double-clicking on the Pollutant Name (Column B) then click the delete button								

SECTION B : REMAINING PRTR POLLUTANTS

	RELEASES TO AIR									
	POLLUTANT		MI	ETHOD				QUANTITY		
				Method Used	Engine					
No. Annex II	Name	M/C/E	Method Code	Designation or Description	Emission Point 1	Emission Point 2	T (Total) KG/Year	A (Accidental) KG/Year	F (Fugitive) KG/Year	
				Testo 350/454 MXL Flue						_
11	Sulphur oxides (SOx/SO2)	M	Alt	Gas analyser	90.0	0.0	90.0		0.0	0.0
				Testo 350/454 MXL Flue Gas analyser Impinger train containing 0.1 molar sodium hydroxide and deionised water solution in accordance						
02	Carbon monoxide (CO)	M	Alt	with EN1911 & EPA 26A	10700.0	0.0	10700.0		0.0	0.0
				Impinger train containing 0.1 molar sodium hydoxide and deionised water solution in accordance with EN1911 &						
80	Chlorine and inorganic compounds (as HCI)	M	SSC	EPA 26A	79.1	0.0	79.1		0.0	0.0
				Impinger train containing 0.1 molar sodium hydoxide and deionised water solution in accordance with EN1911 &						
84	Fluorine and inorganic compounds (as HF)	M	SSC	EPA 26A	7.56	0.0	7.56		0.0	0.0
	* Select a row by double-clicking on the Pollutant Name (Column B) then click the delete button									

SECTION C : REMAINING POLLUTANT EMISSIONS (As required in your Licence)

	RELEASES TO AIR									
	POLLUTANT		1	METHOD				QUANTITY	QUANTITY	
			Method Used		Engine	Flare				
							1	A (Accidental)	F (Fugitive)	
Pollutant No.	Name	M/C/E	Method Code	Designation or Description	Emission Point 1	Emission Point 2	T (Total) KG/Year	KG/Year	KG/Year	
				Portable Signal 3030PM FID calibrated with propane in accordance with EN 1526:2002 non-methane						
351	Total Organic Carbon (as C)	M	SSC	hydrocarbon cutter.	8570.0	0.0	0 8570	.0 0.	.0 (0.0
	* Select a row by double-clicking on the Pollutant Name (Column B) then click the delete button									

Additional Data Requested from Lanc	dditional Data Requested from Landfill operators												
For the purposes of the National Inventory on Greenhouse Gases, landfill operators are requested to provide summary data on landfill gas (Methane) Iared or utilised on their facilities to accompany the figures for total methane generated. Operators should only report their Net methane (CH4) mission to the environment under T(total) KDy to Section Section PERF (PRT pollutaria base). Please complete the table below: Landfill: Dunsink Landfill aka Dunsink Civic Amenity													
Landfill:	Dunsink Landfill aka Dunsink Civic Amenity				1								
Please enter summary data on the quantities													
of methane flared and / or utilised			Meti	nod Used									
				Designation or	Facility Total Capacity m3								
	T (Total) kg/Year	M/C/E	Method Code	Description	per hour								
Total estimated methane generation (as per site													
model)	600000.0	С	SCC	GASSIM	N/A								
Methane flared	0.0				5000.0	(Total Flaring Capacity)							
Methane utilised in engine/s	3650000.0	M	OTY	From BPS Power Generation	3000.0	(Total Utilising Capacity)							
Net methane emission (as reported in Section A													
above)	555000.0	С	SCC	GASSIM	N/A								

4.2 RELEASES TO WATERS

| PRTR# : W0127 | Facility Name : Dunsink Landfill aka Dunsink Civic Amenity | Filename : Copy of W0127_2008.xls | Return Year : 2008 | 02/04/2009 14:26

36 s, should NOT be submitted under AER / PRTR Reporting as this only concerns Releases from your facility SECTION A : SECTOR SPECIFIC PRTR POLLUTANTS Data on ami ter, conducted as part of your lic RELEASES TO WATERS QUANTITY POLLUTA Method Used SW17 hod Code Designation or Description Emission Point 1 T (Total) KG/Year A (Accidental) KG/Year F (Fugitive) KG/Year 0 0.0 0.0 0.0 0.0 0.0 0.0 No. Annex II Name M/C/E 0.0 iso/iec 17025:1999 sls tm 152 D by ICPMS м Nickel and compounds (as Ni) 0.929 0.929 0.0 0.0 iso/iec 17025:1999 sls tm 152 D by ICPMS м Copper and compounds (as Cu) 0.288 0.288 0.0 0.0 iso/iec 17025:1999 sls tm 152 D by ICPMS Cadmium and compounds (as Cd) м 0.125 0.125 0.0 0.0 iso/iec 17025:1999 sls tm 152 D by ICPMS Chromium and compounds (as Cr) м 0.641 0.641 0.0 0.0 iso/iec 17025:1999 sls tm 152 D by ICPMS Lead and compounds (as Pb) м 0.288 0.288 0.0 0.0 iso/iec 17025:1999 sis tm 152 D by ICPMS Zinc and compounds (as Zn) м 1.922 1.922 0.0 0.0 sls tm 127 by Cold Vapour Atomic Absorption iso/iec 17025:1999 0.016 0.0 Mercury and compounds (as Hg) 14 0.016 0.0 0.0 0.0 0.0 0.0 * Select a row by double-clicking on the Pollutant Name (Column B) then click the delete button

SECTION B : REMAINING PRTR POLLUTANTS

	RELEASES TO WATERS							
	POLLUTANT							
				Method Used	SW17			
No. Annex II	Name	M/C/E	Method Code	Designation or Description	Emission Point 1	T (Total) KG/Year	A (Accidental) KG/Year	F (Fugitive) KG/Year
					0.0	0.0	0.0	0.0
					0.0	0.0	0.0	0.0
					0.0	0.0	0.0	0.0
					0.0	0.0	0.0	0.0
	* Select a row by double-clicking on the Pollutant Name (Column B) then click the delete button							

SECTION C : REMAINING POLLUTANT EMISSIONS (as required in your Licence)

	RELEASES TO WATERS					QUANTITY					
	POLLUTANI		1	Mathe d Lland					QUANTIT	_	
				Method Used	SW17					F	
									A (Accidental)	(Euc	(autite
Dollutopt No.	Nomo	MCE	Mathed Code	Designation of Description	Emission Doint 1		Emission Doint 2	T (Totol) KC/Voor	KC/Voor	KCO	Juve)
Foliatant No.	Naine	IWG/E	Weatod Code	SLS TM 022D by	Emission Fomili		ETHISSION FUILLZ	T (Total) KG/Teal	NG/ Teal	ING	real
				Gravimetric Determination							
			iso/iec	based on BS 2690 Part							
240	Suspended Solids	м	17025-1999	120:1981		8331.0	0.0	8331.0		0.0	0.0
			iso/iec	120.1001		0001.0	0.0	0001.0		0.0	0.0
320	Magnesium	м	17025:1999	sis tm 152 D by ICPMS		2115.0	0.0	2115.0	c	0.0	0.0
				sis to 083 using flame							
			iso/iec	emission photometric							
341	Sodium	М	17025:1999	method		6088.0	0.0	6088.0	C	0.0	0.0
				sls tn 083 using flame							
			iso/iec	emission photometric							
338	Potassium	М	17025:1999	method		1346.0	0.0	1346.0	C	0.0	0.0
			iso/iec								
321	Manganese (as Mn)	M	17025:1999	sis tm 152 D by ICPMS		0.288	0.0	0.288	C	0.0	0.0
			iso/iec	sls tm 099 based on							
238	Ammonia (as N)	М	17025:1999	BS2690 Part		83.0	0.0	83.0	C	0.0	0.0
			iso/iec	sls tm 107 using D Dr							
306	COD	М	17025:1999	Lange Kit		4486.0	0.0	4486.0	C	0.0	0.0
			iso/iec								
305	Calcium	м	17025:1999	sis tm 152 by icpms		35245.0	0.0	35245.0	C	0.0	0.0
040	Cubhata		ISO/IEC	-la tra 000		00440 7		20.440.7			0.0
343	Supnate	IVI	17025:1999	sis tin 096		30448.7	0.0	38448.7	L L	0.0	0.0
222	Orthe alteratives (as DOA)		ISO/IEC	SIS tm 100 based on bs		0.00		0.00			0.0
332	Orno-phosphate (as PO4)	IVI	17025:1999	2090:Part 105:1983		9.29	0.0	9.29		0.0	0.0

* Select a row by double-clicking on the Pollutant Name (Column B) then click the delete button

4.3 RELEASES TO WASTEWATER OR SEWER

	OFFSITE TRANSFER OF POLLUTANTS DESTINED FOR	WASTE-WATER TREATMENT (OR SEWER					
	POLLUTANT		N	IETHOD			QUANTITY	
				Method Used	SUMP			
No. Annex II	Name	M/C/E	Method Code	Designation or Description	Emission Point 1	T (Total) KG/Year	A (Accidental) KG/Year	F (Fugitive) KG/Year
				iso/iec 10725:1999 sls tm				
83	Fluorides (as total F)	M	alt	104	0.0	0.0	0.0) 0.0
					0.0	0.0	0.0) 0.0
				Method 525.1/2 iso/iec				
79	Chlorides (as CI)	M	alt	17025:1999sls tm 102 D	300.0	300.0	0.0) 0.0
				iso/iec 10725:1999 sls tm				
12	Total nitrogen	M	alt	102 D	184.0	184.0	0.0) 0.0
				iso/iec 10725:1999 sls tm				
18	Cadmium and compounds (as Cd)	M	alt	152 D by ICPMS	0.0	0.0	0.0) 0.0
				iso/iec 10725:1999 sls tm				
19	Chromium and compounds (as Cr)	M	alt	152 D by ICPMS	0.001	0.001	0.0) 0.0
				iso/iec 10725:1999 sls tm				
20	Copper and compounds (as Cu)	M	alt	152 D by ICPMS	0	0.0	0.0) 0.0
				iso/iec 10725:1999 sls tm				
23	Lead and compounds (as Pb)	M	alt	152 D by ICPMS	0	0.0	0.0	0.0
				iso/iec 10725:1999 sls tm				
24	Zinc and compounds (as Zn)	M	alt	152 D by ICPMS	0	0.0	0.0) 0.0
				iso/iec 10725:1999 sls tm				
22	Nickel and compounds (as Ni)	M	alt	152 D by ICPMS	0.0025	0.0025	0.0	0.0
21	Mercury and compounds (as Hg)	M	alt	Absorption	0	0.0	0.0	0.0
01	Methane (CH4)	M	alt	gls tm 147	0.5125	0.5125	0.0	0.0
					0	0.0	0.0	0.0

* Select a row by double-clicking on the Pollutant Name (Column B) then click the delete button

SECTION B : REMAINING POLLUTANT EMISSIONS (as required in your Licence)

C	OFFSITE TRANSFER OF POLLUTANTS DESTINED FOR WASTE-WATER TREATMENT OR SEWER											
	POLLUTANT		ME	THOD			QUANTITY					
			Method Used		SUMP							
Pollutant No.	Name	M/C/E	Method Code	Designation or Description	Emission Point 1	T (Total) KG/Year	A (Accidental) KG/Year	F (Fugitive) KG/Year				
					0.0	0.0	0.0	0.0				
					0.0	0.0	0.0	0.0				
					0.0	0.0	0.0	0.0				
238	Ammonia (as N)	M	alt	iso/iec 17025:1999	130.0	130.0	0.0	0.0				
338	Potassium	M	alt	iso/iec 17025:1999	110.0	110.0	0.0	0.0				
341	Sodium	M	alt	iso/iec 17025:1999	190.0	190.0	0.0	0.0				
303	BOD	М	alt	iso/iec 17025:1999	5.0	5.0	0.0	0.0				
306	COD	M	alt	iso/iec 17025:1999	110.0	110.0	0.0	0.0				

* Select a row by double-clicking on the Pollutant Name (Column B) then click the delete button

4.4 RELEASES TO LAND

| PRTR# : W0127 | Facility Name : Dunsink Landfill aka Dunsink Civic Amenity | Filename : Copy of W0127_2008.xls | Return Year : 2008 |

02/04/2009 14:26

SECTION A : PRTR POLLUTANTS

	RELEASES TO LAND							
POLLUTANT			METHO)		QUANTITY		
			Method Used					
No. Annex II	Name	M/C/E	Method Code	Designation or Description	Emission Point 1	T (Total) KG/Year	A (Accidental) KG/Y	ear
					0.0		0.0	0.0

* Select a row by double-clicking on the Pollutant Name (Column B) then click the delete button

SECTION B : REMAINING POLLUTANT EMISSIONS (as required in your Licence)

	RELEASES TO LAND						
POLLUTANT			METHO	D		QUANTITY	
		Method Used					
Pollutant No.	Name	M/C/E	Method Code	Designation or Description	Emission Point 1	T (Total) KG/Year	A (Accidental) KG/Year
					0.0	(0.0

* Select a row by double-clicking on the Pollutant Name (Column B) then click the delete button

5. ONSITE TREATMENT & OFFSITE TRANSFERS OF WASTE | PRTR#: W0127 | Facility Name : Dunsink Landfill aka Dunsink Civic Amenity | Filename : Copy of W0127_2008.xis | Return Year : 2008 |

							Method Used					
											Name and Address of Final	Licence / Permit No. of Final
											Destination i.e. Final	Destination i.e. Final
					Waste				Name and Licence / Permit		Recovery / Disposal Site	Recovery / Disposal Site
	European Waste		Quantity		Treatment			Location of	No. of Recoverer / Disposer /	Address of Recoverer /	(HAZARDOUS WASTE	(HAZARDOUS WASTE
Transfer Destination	Code	Hazardous	T/Year	Description of Waste	Operation	M/C/E	Method Used	Treatment	Broker	Disposer / Broker	ONLY)	ONLY)

* Select a row by double-clicking the Description of Waste then click the delete button

02/04/2009 14:26