

# Appendix 1

Site Walkover Photos Taken during Tier 2 and 3 Assessments of the historic landfill site.

For inspection purposes only.  
Consent of copyright owner required for any other use.



# PHOTOGRAPHIC LOG

Consultants in Engineering  
and Environmental Sciences

www.fehilytimoney.ie



**Client Name:**

Longford Co. Co.

**Site Location:** Cartron Big Landfill

**Project Number:** P1444

**Photo No.**

1

**Date:**

26-06-18

**Description:**

Main site entrance gates  
from L3538 road.



**Photo No.**

2

**Date:**

26-06-18

**Description:**

Derelict security hut near  
main entrance gates.





# PHOTOGRAPHIC LOG

Consultants in Engineering  
and Environmental Sciences

www.fehilytimoney.ie



**Client Name:**  
Longford Co. Co.

**Site Location:** Cartron Big Landfill

**Project Number:** P1444

**Photo No.**  
3

**Date:**  
26-06-18

**Description:**

Derelict building  
along western  
boundary and near  
to concrete  
hardstand area.



**Photo No.**  
4

**Date:**  
26-06-18

**Description:**

View showing poorly  
draining grassland  
conditions prone to  
waterlogging along  
the eastern side of  
the site.





# PHOTOGRAPHIC LOG

Consultants in Engineering  
and Environmental Sciences

www.fehilytimoney.ie



**Client Name:**  
Longford Co. Co.

**Site Location:** Cartron Big Landfill

**Project Number:** P1444

**Photo No.**  
5

**Date:**  
26-06-18

**Description:**

View showing discoloration to the Clooncoose Stream near the eastern portion of the landfill (possible evidence of leachate seepage from the landfill)



**Photo No.**  
6

**Date:**  
26-06-18

**Description:**

Another view discoloration (red staining) to the Clooncoose Stream near the eastern portion of the landfill (possible evidence of leachate seepage from the landfill)





# PHOTOGRAPHIC LOG

Consultants in Engineering  
and Environmental Sciences

www.fehilytimoney.ie



**Client Name:**

Longford Co. Co.

**Site Location:** Cartron Big Landfill

**Project Number:** P1444

**Photo No.**

7

**Date:**

26-06-18

**Description:**

View showing area of Clooncoose Stream in north-eastern corner of landfill.



Consent of copyright owner required for any other use.  
For internal purposes only.

**Photo No.**

8

**Date:**

26-06-18

**Description:**

Existing gas venting system installed within landfill cap.





# PHOTOGRAPHIC LOG

Consultants in Engineering  
and Environmental Sciences

www.fehilytimoney.ie



**Client Name:**  
Longford Co. Co.

**Site Location:** Cartron Big Landfill

**Project Number:** P1444

**Photo No.**  
9

**Date:**  
26-06-18

**Description:**

View showing the discharge location of iron precipitate entering the Clooncoose Stream from the field north of the landfill. Possibly a preferential pathway to North-North East.



**Photo No.**  
10

**Date:**  
26-06-18

**Description:**

Evidence of land subsidence towards the southern site boundary

