

Attachment L.8 Phasing of the landfill development

Organisation Name:*

Knockharley Landfill Limited

Application I.D.:*

LA004307

*For inspection purposes only.
Consent of copyright owner required for any other use.*

Phasing of the Landfill Development

The layout when the site is fully developed is shown on Drawing LW14-821-01-P-0000-003 in the Operational Report. The initial phase, which was completed in 2004, involved the construction of four engineered landfill cells and an access road from the N2, the provision of the supporting infrastructure including the waste reception area, leachate holding lagoon and site offices, groundwater and surface water control measures, forestry planting and initial landscape works.

Subsequent phases involved the construction of additional engineered cells, provision and progressive expansion of the active gas management and flaring system, landscape works and the capping and restoration of the completed landfill cells.

The proposed filling sequence is shown on Drawing LW14-821-01-P-0050-10 in the Operational Report. Residual non-stabilised waste will be placed in a south to north direction commencing in cells 17 and 18. To reduce exposure to odour sensitive receptors to the north of the site, residual non-stabilised waste will not be placed north of cells 21/22. The filling sequence for stabilised and inert waste will commence in Cells 27 and 28 and will initially be in a southerly direction.

*For inspection purposes only.
Consent of copyright owner required for any other use.*