

APPENDIX 8.1

Trial Pit Logs

*For inspection purposes only.
Consent of copyright owner required for any other use.*

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 1

Sheet No. 1 of 1

Excavator Type: HITACHI	Date: 23/10/03	Client: Bord na Mona/Shell E&P
----------------------------	-------------------	-----------------------------------

Grid Reference: E084643, N324121	Elevation (mOD):	Site: Srahmore, Bangor-Erris, Co. Mayo.
-------------------------------------	------------------	--

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
2.4	PEAT Soft, medium light brown to medium brown, occasional fragments of bog wood, slightly moist.			Vane Test	TP1			
3.0	Yellowish brown to light yellowish brown gravelly, clayey SAND, with some angular subangular cobbles of schist at base.			Disturbed Sample	TP1			
	END OF TRIAL PIT							

Logged by: P.K.	Job No.: 1169	Remarks: 1. Shear vane test undertaken on peat, disturbed soil sample obtained for Particle Size Distribution testing. 2. No significant groundwater inflow recorded during excavation. 3. Excavation terminated at 3m due to obstruction/compaction of subsoil.
Scale: 1:25	Rev.:	

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
Blanchardstown Corporate Park
Blanchardstown
Dublin 15

TRIAL PIT LOG

Trial Pit No. 2

Sheet No. 1 of 1

Excavator Type: Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084646, N323870** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.65	PEAT Soft, medium dark brown to dark brown, occasional fragments of bog wood.			Vane Test	TP2			
3.0	Medium light grey to light greenish grey, gravelly, clayey slightly micaceous SAND. The Gravels are platy, angular to subangular Quartzites.			Disturbed Sample	TP2			
	END OF TRIAL PIT							

For inspection purposes only.
Consent of copyright owner required for any other use.

Logged by: **P.K.** Job No.: **1169** Remarks:
 Scale: **1:25** Rev.: 1. Shear vane test undertaken on peat, disturbed soil sample obtained for Particle Size Distribution testing.
 2. No significant groundwater inflow recorded during excavation.

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 3

Sheet No. 1 of 1

Excavator Type: Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084890, N323700** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
1.8	PEAT Soft, medium brown to light brown, fragments of bog wood and rootlets, slightly moist.			Vane Test	TP3			
3.45	Greenish grey to light greenish grey to light grey SAND, with some angular to subangular gravels and cobbles of schist.			Disturbed Sample	TP3			
	END OF TRIAL PIT							

Logged by: **P.K.** Job No.: **1169** Remarks:
 Scale: **1:25** Rev.: 1. Shear vane test undertaken on peat, disturbed soil sample obtained for Particle Size Distribution testing.
 2. Slight to moderate groundwater inflow recorded at 2.5m during excavation.
 3. Excavation terminated due to obstruction/compaction of subsoil at 3.45m.

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 4

Sheet No. 1 of 1

Excavator Type: Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084164, N323332** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
1.1	PEAT Soft to very soft, medium brown to medium dark brown, with fragments of bog wood and rootlets, moist.			Vane Test	TP4			
1.4	Medium greenish grey to grey, clayey, fine grained SAND with occasional subrounded to rounded gravel and cobbles.			Disturbed Sample	TP4			
1.65	Medium grey to light brownish grey GRAVEL with some sub-rounded to subangular cobbles.							
	END OF TRIAL PIT							

For inspection purposes only.
 Consent of copyright owner required for any other use.

Logged by: P.K.	Job No.: 1169	Remarks: 1. Shear vane test undertaken on peat, disturbed soil sample obtained for Particle Size Distribution testing. 2. Excavations terminated at 1.65m bgl due to unstable ground and pit wall collapse caused by water inflow.
Scale: 1:25	Rev.:	

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 5

Sheet No. 1 of 1

Excavator Type: Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084474, N323382** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.9	PEAT Soft, medium dark brown fragments of bog wood and rootlets, moist.			Vane Test	TP5			
3.0	Yellowish brown to greyish brown, gravelly, cobbly SILT/ SAND. The gravels are subangular to subrounded.			Disturbed Sample	TP5			
	END OF TRIAL PIT							

Logged by: **P.K.** Job No.: **1169** Remarks:
 Scale: **1:25** Rev.: 1. Shear vane test undertaken on peat, disturbed soil sample obtained for Particle Size Distribution testing.
 2. Slight to moderate groundwater inflow at 2.5m bgl.

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
Blanchardstown Corporate Park
Blanchardstown
Dublin 15

TRIAL PIT LOG

Trial Pit No. 6

Sheet No. 1 of 1

Excavator Type: Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084852, N323176** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
	PEAT Soft, dark brown to brownish black, fragments of bog wood, moist.			Vane Test	TP6			
0.95								
	Light yellowish brown clayey, fine grained SAND with occasional gravels that are subrounded to rounded							
1.9								
	Medium brown to dark brown subangular to subrounded GRAVELS, with some Cobbles.			Disturbed Sample	TP6			
2.5								
	END OF TRIAL PIT							

For inspection purposes only.
Consent of copyright owner required for any other use.

Logged by: **P.K.** Job No.: **1169** Remarks:
Scale: **1:25** Rev.: 1. Shear vane test undertaken on peat, disturbed soil sample obtained for Particle Size Distribution testing.
2. No significant groundwater inflows noted during excavation.

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 7

Sheet No. 1 of 1

Excavator Type: Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084001, N323713** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.85	<p>PEAT Soft, dark brown to brownish black, fragments of bog wood, moist. Occurance of more recent plant material and heather.</p>			Vane Test	TP7			
2.5	<p>Light yellowish brown to light yellowish grey clayey SAND with occasional gravels that are subrounded to rounded. Gravel content increases with depth and becomes angular at base.</p>			Disturbed Sample	TP7			
	END OF TRIAL PIT							

For inspection purposes only.
 Consent of copyright owner required for any other use.

Logged by: **P.K.** Job No.: **1169** Remarks:
 1. Shear vane test undertaken on peat, disturbed soil sample obtained for Particle Size Distribution testing.
 2. No significant groundwater inflows noted during excavation.

Scale: **1:25** Rev.:

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 8

Sheet No. 1 of 1

Excavator Type:	Date: 23/10/03	Client: Bord na Mona/Shell E&P
-----------------	-------------------	-----------------------------------

Grid Reference: E084402, N323988	Elevation (mOD):	Site: Srahmore, Bangor-Erris, Co. Mayo.
-------------------------------------	------------------	--

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.2	Medium dark, soft PEAT							
2.6	<p>Medium light grey to greenish grey, gravelly, cobbly SILT/SAND. The gravels are subangular to subrounded and occasionally well rounded Quartzites, with occasional Red Sandstones and Slate.</p>							
	END OF TRIAL PIT							

For inspection purposes only.
 Consent of copyright owner required for any other use.

Logged by: P.K.	Job No.: 1169	Remarks:
Scale: 1:25	Rev.:	

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 9

Sheet No. 1 of 1

Excavator Type: Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084402, N323988** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.4	Medium dark, soft PEAT							
2.5	Medium light grey to greenish grey, gravelly, cobbly SILT/SAND. The gravels are subangular subrounded and occasionally well rounded Quartites, with occasional Red Sandstone and Slate.							
	END OF TRIAL PIT							

For inspection purposes only.
 Consent of copyright owner required for any other use.

Logged by: **P.K.** Job No.: **1169** Remarks:

Scale: **1:25** Rev.:

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 10

Sheet No. 1 of 1

Excavator Type: Date: 18/11/03 Client: Bord na Mona/Shell E&P

Grid Reference: E083780, N323797 Elevation (mOD): Site: Srahmore, Bangor-Erris, Co. Mayo.

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.1	Dark brown, peaty GRAVEL, with many cobbles and boulders. Gravels subangular to subrounded							
	Quartzite, Schist, Slate and Red Sandstone							
0.7	Medium brown, clayey, gravelly, fine grained SAND. Gravels are subangular to subrounded							
1.45	Medium grey to greenish grey to light brownish grey, clayey, gravelly, fine to medium grained SAND, with occasional subangular to subrounded cobbles.			Bulk Sample	TP10			
3.2	Medium light grey, sandy, slightly clayey, subangular GRAVEL, with occasional angular, subangular and subrounded cobbles and boulders of Quartzite, Schist and Red Sandstone.							
	END OF TRIAL PIT							

For inspection purposes only.
 Consent of copyright owner required for any other use.

Logged by: P.K. Job No.: 1169 Remarks: 1. Surface water running into pit excavation because of heavy rain

Scale: 1:25 Rev.:

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 11

Sheet No. 1 of 1

Excavator Type: Date: 18/11/03 Client: Bord na Mona/Shell E&P

Grid Reference: E083837, N323823 Elevation (mOD): Site: Srahmore, Bangor-Erris, Co. Mayo.

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.2	Medium brown, sandy, slightly clayey, peaty GRAVEL, with some cobbles. Gravel is subangular to angular Quartzite, with occasional Schist and Sandstone							
	Light brown to yellowish grey, slightly clayey, gravelly, fine SAND. Subangular gravels of Quartzite and occasional angular boulders of banded Gneiss							
				Bulk Sample	TP11			
3.0	END OF TRIAL PIT							

For inspection purposes only.
 Consent of copyright owner required for any other use.

Logged by: P.K. Job No.: 1169 Remarks: 1. No water inflows to pit, dry.
 Scale: 1:25 Rev.:

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 12

Sheet No. 1 of 1

Excavator Type: Date: 18/11/03 Client: Bord na Mona/Shell E&P

Grid Reference: E083925, N323806 Elevation (mOD): Site: Srahmore, Bangor-Erris, Co. Mayo.

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.3	Medium brown, slightly clayey fine grained SAND, with thin layers of peat on top							
3.0	Medium light grey, gravelly, slightly clayey, slightly micaceous SAND with some subangular cobbles and occasional subangular boulders. Gravels are subangular to subrounded Quartzite. Medium grey to medium light grey gravelly, fine grained SAND with some cobbles and some blocky boulders of Gneiss. Gravels are subrounded and occasionally well rounded							
				Bulk Sample	TP12A			
				Bulk Sample	TP12B			
	END OF TRIAL PIT							

Logged by: P.K. Job No.: 1169 Remarks: 1. Increase in moisture content at 3m bgl.
 Scale: 1:25 Rev.:

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 13

Sheet No. 1 of 1

Excavator Type: Date: 18/11/03 Client: Bord na Mona/Shell E&P

Grid Reference: E084417, N324002 Elevation (mOD): Site: Srahmore, Bangor-Erris, Co. Mayo.

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.25	Medium dark brown to brownish black, soft PEAT, with angular and subrounded gravels and boulders of Quartzite and Schist							
0.75	Medium dark brown to medium brown, Firm CLAY							
	Light grey to medium light grey and light greyish brown, gravelly, silty, fine grained SAND with occasional subangular to subrounded blocky boulders of Gneiss. Gravels are subangular to subrounded, occasionally well rounded, composed of Quartzite Schist, Red Sandstone and Slate.			Bulk Sample	TP13A			
				Bulk Sample	TP13B			
3.2	END OF TRIAL PIT							

For inspection purposes only.
 Consent of copyright owner required for any other use.

Logged by: P.K. Job No.: 1169 Remarks:

Scale: 1:25 Rev.:

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 14

Sheet No. 1 of 1

Excavator Type: Date: 18/11/03 Client: Bord na Mona/Shell E&P

Grid Reference: E084647, N324207 Elevation (mOD): Site: Srahmore, Bangor-Erris, Co. Mayo.

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.75	Medium brown, gravelly, slightly clayey, fine grained SAND, with some angular cobbles and boulders of Quartzite. Gravels are subangular to angular.							
2.0	Light grey to light yellowish grey, gravelly, cobbly, slightly clayey SAND with some angular boulders of Gneiss. Gravels are subangular to subrounded Quartzite and Red Sandstone.			Bulk Sample	TP14A			
3.5	Medium grey, gravelly, slightly clayey, slightly micaceous SAND with some subangular to subrounded cobbles of Quartzite. Gravels are subangular to subrounded Quartzite.			Bulk Sample	TP14B			
	END OF TRIAL PIT							

Logged by: P.K. Job No.: 1169 Remarks: 1. Increase in moisture content at 1.5m bgl.
 Scale: 1:25 Rev.:

APPENDIX 8.2

Particle Size Distribution Curves


For inspection purposes only.
Consent of copyright owner required for any other use.

PROJECT: Bangor Erris
 CLIENT: Irish Drilling

Project No: 1169
 Reference: 0415

PARTICLE SIZE DISTRIBUTION

Borehole No. TP1 Sample No. Depth 3.00 m



For inspection purposes only.
 Consent of copyright owner required for any other use.

CLAY	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	COBBLES
	SILT			SAND			GRAVEL			

Visual Description: Pale grey silty SAND with little gravel

PROJECT: Bangor Erris


Project No: 1169

CLIENT: Irish Drilling

Reference: 0415

PARTICLE SIZE DISTRIBUTION

Borehole No. TP2 Sample No. Depth 2.50 m



For inspection purposes only.
Consent of copyright owner required for any other use.

CLAY	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	COBBLES
	SILT			SAND			GRAVEL			

Visual Description: Grey silty SAND with a little gravel

PROJECT: Bangor Erris


Project No: 1169

CLIENT: Irish Drilling

Reference: 0415

PARTICLE SIZE DISTRIBUTION

Borehole No. TP3 Sample No. Depth 2.50 m



CLAY	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	COBBLES
	SILT			SAND			GRAVEL			


Visual Description: Pale grey SAND with a trace of gravel

PROJECT: Bangor Erris
 CLIENT: Irish Drilling

Project No: 1169
 Reference: 0415

PARTICLE SIZE DISTRIBUTION

Borehole No. TP4 Sample No. Depth 1.00 m



CLAY	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	COBBLES
	SILT			SAND			GRAVEL			


Visual Description: Grey silty SAND and GRAVEL

PROJECT: Bangor Erris
 CLIENT: Irish Drilling

Project No: 1169
 Reference: 0415

PARTICLE SIZE DISTRIBUTION

Borehole No. TP5 Sample No. Depth 1.50 m



CLAY	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	COBBLES
	SILT			SAND			GRAVEL			


Visual Description: Grey silty sandy GRAVEL with occasional cobbles

PROJECT: Bangor Erris
 CLIENT: Irish Drilling

Project No: 1169
 Reference: 0415

PARTICLE SIZE DISTRIBUTION

Borehole No. TP6 Sample No. Depth 2.50 m



CLAY	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	COBBLES
	SILT			SAND			GRAVEL			

Visual Description: Grey sandy GRAVEL

APPENDIX 8.3

Borehole Logs

For inspection purposes only.
Consent of copyright owner required for any other use.

Client: Bord na Mona/Shell E&P	Site: Srahmore, Bangor-Erris, Co. Mayo.	Job No.: 1169	Scale: 1:50
-----------------------------------	--	------------------	----------------

Grid Reference Easting: E084463 Northing: N323049	Elevation (mOD): 17.56m Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 13.5m	Date Started: 22/10/03 Date Completed: 22/10/03	Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: P.K.
---	---	--	--

Depth m	Description of Strata	Legend	OD Level m	Static Water Level 4/11/03	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
GL									
0.55	PEAT							50MM uPVC CASING	CEMENT BENT ONITE
	Fine grained SAND, with clay/silt matrix, medium light grey to greenish grey.		15.09	▼				50MM uPVC SCREEN	3-7mm Pea Gravel
12.5								END OF CASING	
13.5		SAND with fragments of Schist and Quartzite. Light grey to light greenish grey.							
	END OF BOREHOLE								
18									

For inspection purposes only.
Consent of copyright owner required for any other use.

Remarks:

Client: Bord na Mona/Shell E&P	Site: Srahmore, Bangor-Erris, County Mayo.	Job No.: 1169	Scale: 1:50
-----------------------------------	---	------------------	----------------

Grid Reference Easting: 084463 Northing: 323049	Elevation (mOD): 17.524 Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 23.7m	Date Started: 23/10/03 Date Completed: 24/10/03	Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: PK
---	---	--	--

Depth m	Description of Strata	Legend	OD Level m	Static Water Level 4/11/03	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
GL									
0.65	PEAT								
			15.09m	▼					
	Fine grained SAND with clay/silt matrix. Medium light grey to greenish grey.							50mm uPVC CASING	BENTONITE
12.7									
13.7	SAND with fregments of Schist and Quartzite. Light grey to light greenish grey.								
	Moderately weak to moderately strong narrowly banded, schistose (dipping 75 degrees), greenish brown, coarsely to medium grained and frequently flaky, extremely micaceous, haematitic, PSAMMITE, moderately weathered. Large (2mm) flaky, specular micas, exhibiting pronounced schistosity-parallel preferred orientation Discontinuities: Closely spaced, mainly schistosity paraller, sub-planar to undulose, rough surfaced, tight to moderately open.								
18									

For inspection purposes only.
Consent of copyright owner required for any other use.

Remarks:

Client: Bord na Mona/Shell E&P	Site: Srahmore, Bangor-Erris, County Mayo.	Job No.: 1169	Scale: 1:50
-----------------------------------	---	------------------	----------------

Grid Reference Easting: 084463 Northing: 323049	Elevation (mOD): 17.254 Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 23.7m	Date Started: 23/10/03 Date Completed: 24/10/03	Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: PK
---	---	--	--

Depth m	Description of Strata	Legend	OD Level m	Water Inflows	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
18m 18.5	As above								
	<p>Strong to very strong, faintly narrowly banded, (dipping 60 degrees), white to very pale grey, fine to medium grained, micaceous QUARTZITE, fresh to slightly weathered. Mica occurs as strong orientated flakes, producing previously described narrow banding.</p> <p>Discontinuities: Closely to medium spaced, generally banding parallel (but also steeply dipping in at least 2 other orientations), generally planar, slightly rough surfaced, tight and clean.</p>						Packet Test Ref.: BH1B Test section: 15.5-23.7m bgl	50mm uPVC Screen	3-7mm Pea Gravel
23.7	END OF BOREHOLE								

For inspection purposes only.
Consent of copyright owner required for any other use.

Client: Bord na Mona/Shell E&P	Site: Srahmore, Bangor-Erris, Co. Mayo.	Job No.: 1169	Scale: 1:50
-----------------------------------	--	------------------	----------------

Grid Reference Easting: E083092 Northing: N323519	Elevation (mOD): 17.20m Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 6.1m	Date Started: 28/10/03 Date Completed: 28/10/03	Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: P.K.
---	--	--	--

Depth m	Description of Strata	Legend	OD Level m	Static Water Level 4/11/03	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
GL									
0.55	PEAT								CEMENT
	Fine grained SAND, with clay/silt matrix, medium light grey to greenish grey.		14.10	▼				50MM uPVC CASING	BENTONITE
12.3								50MM uPVC SCREEN	3-7mm Pea Gravel
14.0	SAND with fragments of eroded Quartzite, Sandstone and Schist. grey.								
	END OF BOREHOLE								
18									

For inspection purposes only.
Consent of copyright owner required for any other use.

Remarks:

Client: Bord na Mona/Shell E&P	Site: Srahmore, Bangor-Erris, County Mayo.	Job No.: 1169	Scale: 1:50
-----------------------------------	---	------------------	----------------

Grid Reference Easting: 083092 Northing: 323519	Elevation (mOD): 17.17m Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 23.5m	Date Started: 27/10/03 Date Completed: 27/10/03	Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: PK
---	---	--	--

Depth m	Description of Strata	Legend	OD Level m	Static Water Level 4/11/03	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
GL									
0.55	PEAT								
			14.09	▼					
	Fine grained SAND with clay/silt matrix. Medium light grey to greenish grey.							50mm uPVC CASING	BENTONITE
12.0									
	SAND with fragments/cobbles of eroded Quartzite, Sandstone and Schist.								
14.3									
	Moderately weak to moderately strong thinly bedded/schistose (dipping 30-45 degrees), greenish grey (changing to brown below 21.4m), fine to medium grained micaceous PSAMMITE, moderately weathered. Occasional very thin (<20mm) highly weathered zones. Discontinuities: Very closely spaced, schistosity parallel, generally planar smooth to slightly rough, thick to moderately open, strongly discoloured and clay/rock material filled.								
18									

For inspection purposes only.
Consent of copyright owner required for any other use.

Remarks: moderately open.

Client: Bord na Mona/Shell E&P		Site: Srahmore, Bangor-Erris, County Mayo.		Job No.: 1169	Scale: 1:50
Grid Reference Easting: 083092 Northing: 323519		Elevation (mOD): 17.17m Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 23.5		Date Started: 27/10/03 Date Completed: 27/10/03	
Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: PK					

Depth m	Description of Strata	Legend	OD Level m	Water Inflows	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
18m	As above						Packet Test Ref.: BH2B Test section: 15.75-23.5m	50mm uPVC Screen	3-7mm Pea Gravel
23.5	END OF BOREHOLE								

For inspection purposes only.
Consent of copyright owner required for any other use.

Client: Bord na Mona/Shell E&P	Site: Srahmore, Bangor-Erris, Co. Mayo.	Job No.: 1169	Scale: 1:50
-----------------------------------	--	------------------	----------------

Grid Reference Easting: E084908 Northing: N323745	Elevation (mOD): 20.29m Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 12.5m	Date Started: 28/10/03 Date Completed: 28/10/03	Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: P.K.
---	---	--	--

Depth m	Description of Strata	Legend	OD Level m	Static Water Level 4/11/03	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
GL									
1.55	PEAT		18.52	▼				50MM uPVC CASING	CEMENT BENT ONITE
5.5	Fine grained SAND, with clay/silt matrix, medium light grey to greenish grey.							50MM uPVC SCREEN	3-7mm Pea Gravel
18	END OF BOREHOLE								END OF CASING

For inspection purposes only.
Consent of copyright owner required for any other use.

Remarks:

Client: Bord na Mona/Shell E&P	Site: Srahmore, Bangor-Erris, County Mayo.	Job No.: 1169	Scale: 1:50
-----------------------------------	---	------------------	----------------

Grid Reference Easting: 084908 Northing: 323745	Elevation (mOD): 20.26m Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 16m	Date Started: 29/10/03 Date Completed: 29/10/03	Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: PK
---	---	--	--

Depth m	Description of Strata	Legend	OD Level m	Static Water Level 4/11/03	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
GL									
1.55	PEAT								
6.0	Fine grained SAND with clay/silt matrix. Medium light grey to greenish grey.		18.02	▼				50mm uPVC CASING	BENTONITE
16	Strong to very strong, massive but locally narrowly banded (dipping 35 degrees), grey to yellowish grey, fine grained micaceous QUARTZITE, fresh to slightly weathered. Mica locally occurring as close to very closely spaced bands/laminae dipping circa 35 degrees. Discontinuities: Between non-intact zones, fractures are closely to very closely spaced, bedding parallel, (dipping about 35 degrees), generally sub-planar, smooth to slightly rough, generally clean.						Packet Test Ref.: BH3B Test section: 11.75-16.0m	50mm uPVC SCREEN	3-7mm Pea Gravel
	END OF BOREHOLE								

For inspection purposes only.
Consent of copyright owner required for any other use.

Remarks:

Client: Bord na Mona/Shell E&P	Site: Srahmore, Bangor-Erris, County Mayo.	Job No.: 1169	Scale: 1:50
-----------------------------------	---	------------------	----------------

Grid Reference Easting: 084908 Northing: 323745	Elevation (mOD): 20.26m Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 23.5	Date Started: 27/10/03 Date Completed: 27/10/03	Drill Contractor: Glovers SI Ltd. Drill Method: Air Rotary Logged by: KM (TES)
---	--	--	--

Depth m	Description of Strata	Legend	OD Level m	Water Inflows	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
18m	As above						Packet Test Ref.: BH2B Test section: 15.75-23.5m	50mm uPVC Screen	3-7mm Pea Gravel
23.5									

For inspection purposes only.
Consent of copyright owner required for any other use.

Client: Bord na Mona/Shell E&P	Site: Srahmore, Bangor-Erris, County Mayo.	Job No.: 1169	Scale: 1:50
-----------------------------------	---	------------------	----------------

Grid Reference Easting: 084489 Northing: 323373	Elevation (mOD): 17.22 Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 30m	Date Started: 01/11/03 Date Completed: 01/11/03	Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: PK
---	--	--	--

Depth m	Description of Strata	Legend	OD Level m	Static Water Level 4/11/03	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
GL									
3.1	PEAT		14.81	▼					
	Fine grained SAND with clay/silt matrix. Medium light grey to greenish grey.							50mm uPVC CASING	BENTONITE
18								50mm uPVC SCREEN	3-7mm Pea Gravel

For inspection purposes only.
Consent of copyright owner required for any other use.

Remarks:

Client: Bord na Mona/Shell E&P		Site: Srahmore, Bangor-Erris, County Mayo.		Job No.: 1169		Scale: 1:50	
Grid Reference Easting: 084489 Northing: 323373		Elevation (mOD): 17.22m Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 30m		Date Started: 01/11/03 Date Completed: 01/11/03		Drill Contractor: Glovers SI Ltd. Drill Method: Air Rotary Logged by: PK	

Depth m	Description of Strata	Legend	OD Level m	Water Inflows	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
18m	As above							50mm uPVC Screen	3-7mm Pea Gravel
30	END OF BOREHOLE								

For inspection purposes only.
Consent of copyright owner required for any other use.

APPENDIX 8.4

Packer Test Results

*For inspection purposes only.
Consent of copyright owner required for any other use.*

PACKER TEST RESULTS

Contract: Peat Deposit site at Bangor Erris
 Client: Enterprise Oil
 Engineer: TES
Borehole: 1B
 Bh. size: HQ
 Date: 24.10.'03




Top of test section (m bgl) 15.5
 Bottom of test section (m bgl) 23.7
 Centre of test section (m bgl) 19.6
 Length of test section (m bgl) 8.2
 Pressure gauge height (m agl) 0.95
 Initial depth to G.W. (m bgl) 19.6
 Packer inflation pressure (psi) 120

1. Site Records

Pressure stage	Water pressure (psi)	Flow meter readings				Water taken over time period (gal)			
		start	5 min	10 min	15 min	0-5 min	5-10 min	10-15 min	0-15 min gals
1	25	157265	157377	157468	157563	112	91	95	298
2	30	157563	157838	158010	158176	275	172	166	613
3	35	158176	158388	158563	158737	212	175	174	561

2. Calculations

Pressure stage	Equiv. head of water (m)	Flow rate (Q) l/min	Lugeon Value l/min/m
1	38.1	90.3	28.9
2	41.6	185.8	54.4
3	45.1	170.0	45.9
5	0	0	0



3. Permeability (k) analysis

Lugeon Value Used (l/min) 32.3

k (m/sec) 3.23E-06

k (m/day) 2.79E-01

PACKER TEST RESULTS

Contract: Peat Deposit site at Bangor Erris
 Client: Enterprise Oil
 Engineer: TES
Borehole: 2B
 Bh. size: HQ
 Date: 31.10.'03




Top of test section (m bgl) 15.75
 Bottom of test section (m bgl) 23.5
 Centre of test section (m bgl) 19.625
 Length of test section (m bgl) 7.75
 Pressure gauge height (m agl) 0.95
 Initial depth to G.W. (m bgl) 19.625
 Packer inflation pressure (psi) 150

1. Site Records

Pressure stage	Water pressure (psi)	Flow meter readings				Water taken over time period (gal)			
		start	5 min	10 min	15 min	0-5 min	5-10 min	10-15 min	0-15 min gals
1	25	159215	159382	159550	159718	167	168	168	503
2	30	159718	159925	160133	160340	207	208	207	622
3	35	160430	160546	160753	160960	116	207	207	530
4	25	160960	161128	161295	161461	168	167	166	501

2. Calculations

Pressure stage	Equiv. head of water (m)	Flow rate (Q) l/min	Lugeon Value l/min/m
1	38.1	152.4	51.6
2	41.7	188.5	58.4
3	45.2	160.6	45.9
4	38.1	151.8	51.4
5	0	0	0



3. Permeability (k) analysis

Lugeon Value Used (l/min) 51.8

k (m/sec) 5.18E-06

k (m/day) 4.48E-01

PACKER TEST RESULTS

Contract: Peat Deposit site at Bangor Erris
 Client: Enterprise Oil
 Engineer: TES
Borehole: 3B
 Bh. size: HQ
 Date: 31.10.'03




Top of test section (m bgl) 11.75
 Bottom of test section (m bgl) 16
 Centre of test section (m bgl) 13.875
 Length of test section (m bgl) 4.25
 Pressure gauge height (m agl) 1.1
 Initial depth to G.W. (m bgl) 13.875
 Packer inflation pressure (psi) 190

1. Site Records

Pressure stage	Water pressure (psi)	Flow meter readings				Water taken over time period (gal)			
		start	5 min	10 min	15 min	0-5 min	5-10 min	10-15 min	0-15 min gals
1	45	162315	162402	162511	162621	87	109	110	306
2	55	162621	162851	163091	163334	230	240	243	713
3	65	163582	163929	164206	164596	347	277	390	1014
4	35	164596	164708	164820	164928	112	112	108	332

2. Calculations

Pressure stage	Equiv. head of water (m)	Flow rate (Q) l/min	Lugeon Value l/min/m
1	46.6	92.7	46.8
2	53.6	216.1	94.8
3	60.7	307.3	119.2
4	39.6	100.6	59.8
5	0	0	0



3. Permeability (k) analysis

Lugeon Value Used (l/min) 80.1

k (m/sec) 8.01E-06

k (m/day) 0.69

APPENDIX 8.5 Hydraulic Permeability Test Results

For inspection purposes only.
Consent of copyright owner required for any other use.

**Report on Groundwater Sampling and
Permeability Testing at Srahmore Bog,
Bangor, Co. Mayo**

TES Consulting Engineers

MEL Brief 1322-Q1
MEL Doc. Ref.:1322-2546

Monday, 17 November 2003

Confidential Report To:

Morgan Burke
TES Consulting Engineers
Unit 4B/5
Blanchardstown Corporate Park
Blanchardstown
Dublin 15
Ireland

Consent of copyright owner required for any other use.
For inspection purposes only.

Report submitted by:

Minerex Environmental Ltd.

Taney Hall,
Eglinton Terrace,
Dundrum
Dublin 14
Ireland

Tel.: +353-(0)1-2964435
Fax.: +353-(0)1-2964436
Email: www.minerex.ie

Prepared by:

Leo Duffy B.Sc.
Project Scientist

Reviewed by:

Eileen McCarthv M.Sc.
Project Director



CONTENTS

1.	INTRODUCTION	1
2.	WORK SPECIFICATION	1
3.	GROUNDWATER SAMPLING	1
3.1	Purpose	1
3.2	Locations	1
3.3	Methods and Materials	1
4.	PERMEABILITY TESTING	2
4.1	Purpose	2
4.2	Locations	2
4.3	Methods and Materials	2
5.	RESULTS	2
6.	REFERENCES	3

For inspection purposes only.
Consent of copyright owner required for any other use.

Appendices

Appendix	Title	Pages	MEL Doc. Ref.
Appendix A	Summary of Pre-Sampling Borehole Purging Results	1 x A4	1322-028.xls
Appendix B	Summary of Permeability Test Results	1 x A4	1322-019.xls
Appendix C	Aqtesolv Curve Fitted Graphs	12 x A4	1322-2548.aqt

1. Introduction

On 30th October 2003 Minerex Environmental Limited (MEL) were commissioned by Morgan Burke of TES Consulting Engineers to undertake groundwater sampling and permeability testing at Srahmore Bog, Bangor, Co Mayo. A detailed work specification was drafted up and agreed. The main elements of this specification are outlined below. MEL carried out site work over a three day period from the 4th to the 6th of November 2003. This report outlines the methodologies and equipment used, the results obtained and the software used for data analysis and presentation.

2. Work Specification

The following outlines the main elements of the site work undertaken at Srahmore Co. Mayo. The work is subdivided into two sections.

- A. Water sampling:
A total of seven (7) monitoring wells (four overburden and three bedrock) were purged and sampled. The samples were analysed by Alcontrol Laboratories Limited.

- B. Permeability testing:
Permeability tests were undertaken following sampling of the four overburden boreholes. Field data was used to determine K-values for the overburden sands and gravels.

3. Groundwater Sampling

3.1 Purpose

The installation of monitoring points allows for water levels and water samples to be taken. Seven (7) monitoring wells were drilled and installed in the week prior to sampling. The wells were drilled in four nested couples; the first three (1A/1B, 2A/2B, 3A/3B) consisting of a shallow overburden well and a deep bedrock well; and the fourth consisting of a deep overburden well (4A). The purpose of the sampling is to provide baseline data with respect to the investigation area.

3.2 Locations

Water samples were taken from the following boreholes: 1A, 1B, 2A, 2B, 3A, 3B and 4A. The locations of these boreholes were supplied to MEL by TES prior to fieldwork. MEL does not possess a map in electronic format for the site, and the production / reproduction of same is not included in the scope of this work item.

3.3 Methods and Materials

In the context of MEL's investigations, static water levels were taken in both wells within each couple prior to any purging of the groundwater. Borehole volumes were calculated to include the annulus volume and assuming an annulus porosity of 35%. At least 2 borehole volumes were removed from each monitoring point prior to sampling. Appendix A outlines a summary of borehole volumes removed prior to sampling.

A standard dipmeter was used to record water levels. All measurements were recorded in metres to the top of steel plinth (tosp) which is MEL's reference point. It should be noted that MEL was not commissioned to survey the monitoring points installed at Srahmore and does not possess reduced levels for any of the investigation points. A 2" Honda pump was used to purge the monitoring points. Due to adverse weather conditions and poor access to the monitoring points at the site, it was not possible to purge and sample all monitoring wells within one working day. 1A and 1B were purged on the 4th of November, while 2A, 2B, 3A, 3B and 4A were purged on the morning of 5th of

November. During purging of the first borehole volume an attempt made to remove silt from the bottom of the overburden wells using the Honda pump. This was unsuccessful as the purged water continued to have a high silt content throughout purging. All monitoring wells except 4A were sampled on the evening of the 5th of November using a 1litre designated, disposable bailer. Borehole 4A was subsequently sampled on the morning of the 6th of November. Before sampling, one borehole volume was removed from each overburden well using a disposable bailer and 5 litres were removed from each of the bedrock wells. This was undertaken to remove any stagnant water within the well 24 hours post-purging, prior to sampling. Samples taken from overburden wells had a high silt content and the laboratory was requested to filter as required for analysis.

Sample containers were supplied by Alcontrol Laboratories Ltd. These were filled directly from the disposable bailer without filtering. The samples were then placed in a battery operated coolbox for transportation to the Laboratory. The samples were received by the laboratory on the evening of the 6th of November. A chain of custody was completed during the transport of the samples to the laboratory.

4. Permeability Testing

4.1 Purpose

Permeability tests were undertaken at Srahmore to produce K-values (hydraulic conductivity) for each of the overburden monitoring points installed.

4.2 Locations

The permeability tests were carried out at each of the established overburden wells: 1A, 2A, 3A and 4A. Four tests were undertaken in total.

4.3 Methods and Materials

Both rising head permeability tests and single post-purging recovery tests were undertaken on the four overburden boreholes. The methodology for rising head tests involves the sudden removal of a small volume of water "slug" from the well after which the rise in recovering water level is measured. This displacement of water should not exceed 10% of the equilibrium piezometric head (Ref. 1). MEL used a bailer to perform these slug tests.

A second method of permeability testing was undertaken on most of the overburden boreholes on site. This involved the manipulation of the borehole purging procedure prior to sampling. Immediately after the purging was completed (by means of a 2" Honda pump) borehole water level recovery was monitored. This recovery data was used to provide a K-value for the aquifer and is likely to represent a larger volume of aquifer around the monitoring well than for the slug test results (scale factor). A summary of all permeability testing is provided in Appendix B.

The data collected was processed using aquifer analysing software, AQTESOLV. This software provides a suite of analytical solutions for determining aquifer properties from pumping tests and slug tests. From the data supplied on borehole installation design and from the static water levels recorded during fieldwork, an unconfined sands and gravel aquifer is identified at the site. In this context, two analytical solutions were used to derive K-values for the overburden aquifer. These are Hvorslev (1951) and Bouwer-Rice (1976) (Ref. 2).

5. Results

Results of the MEL's investigation work are presented in the Appendices A (summary of pre-sampling borehole purging results), Appendix B (summary of permeability test results), Appendix C (aqtesolv cuve fitted graphs) at the back of this report.

6. References

1. British Standards Institution (1999). *Code of Practice for Site Investigations - BS 5930*.
2. Kruseman, G. P., and de Ridder, N. A., (1992). *Analysis and Evaluation of Pumping Test Data*. ILRI Publication 47, The Netherlands.

For inspection purposes only.
Consent of copyright owner required for any other use.

Appendix A

Summary of Pre-Sampling Borehole Purging Results

*For inspection purposes only.
Consent of copyright owner required for any other use.*

VARIABLE DATA									
Seasonal monitoring data									
General			Date (dd/mm/yy)	Water levels		Pre-Sampling Purging			
Site ID	Weather	MEL operatives		Static Water level (mbRef)	Measured Depth (mbRef)	One (1) borehole volume (BHV) (Litres)	Three (3) borehole volume for purging (Litres)	Volume withdrawn (Litres)	BHV's withdrawn
BH 1A	Wet and Windy	LD	11/04/2003	2.57	8.40	24.8	74.25	103.00	4.16
BH 1B	Wet and Windy	LD	11/04/2003	2.85	23.65	79.5	238.41	275.00	3.46
BH 2A	Wet and Windy	LD	11/05/2003	3.25	6.04	10.6	31.74	42.00	3.97
BH 2B	Wet and Windy	LD	11/05/2003	3.23	23.50	78.0	234.00	165.00	2.12
BH 3A	Wet and Windy	LD	11/05/2003	2.02	5.56	11.5	34.38	52.00	4.54
BH 3B	Wet and Windy	LD	11/05/2003	2.24	15.78	53.0	158.85	155.00	2.93
BH 4A	Wet and Windy	LD	11/05/2003	2.51	29.00	105.8	317.37	384.00	3.63

Appendix B

Summary of Permeability Test Results

*For inspection purposes only.
Consent of copyright owner required for any other use.*

Summary of Permeability Tests

Borehole & Aquifer Details		* ² K Values according to Methodology Used (up to 3 types)				
Borehole ID	Aquifer* ¹	Rising Head Test (Hvorslev)	Rising Head Test (Bouwer-Rice)	Recovery (Hvorslev)	Recovery (Bouwer-Rice)	Average
BH-1/A	Unconfined	N/a	N/a	3.654E-07	2.553E-07	3.104E-07
BH-2/A	Unconfined	2.030E-07	1.143E-07	7.092E-07	4.130E-07	3.599E-07
BH-3/A	Unconfined	1.210E-06	7.194E-07	N/a	N/a	9.647E-07
BH-4/A	Unconfined	2.632E-06	2.273E-06	N/a	N/a	2.453E-06

Average	1.348E-06	1.036E-06	5.373E-07	3.342E-07	1.022E-06
Max	2.632E-06	2.273E-06	7.092E-07	4.130E-07	2.453E-06
Min	2.030E-07	1.143E-07	3.654E-07	2.553E-07	3.104E-07


*¹ The aquifer is identified as being unconfined based on well installation data supplied (MEL Doc. Ref. 1322-2543) and from water levels recorded on 04-06/11/03.

*² Where duplicate tests were undertaken, an average is provided per analytical solution

Appendix C

Aqtesolv Curve Fitted Graphs

*For inspection purposes only.
Consent of copyright owner required for any other use.*



1A RECOVERY TEST 1

Data Set: P:\1322 (Shell)\aqt\1322-2548\1A\1A data Recovery.aqt
 Date: 11/18/03 Time: 16:55:53

PROJECT INFORMATION

Company: Minerex Environmental Limited
 Client: TES Consulting Engineers
 Project: 1322-Q1
 Test Location: Srahmore, Bangor, Co. Mayo
 Test Well: 1A
 Test Date: 04-11-03

AQUIFER DATA


Saturated Thickness: 10. m Anisotropy Ratio (Kz/Kr): 1.

WELL DATA (1A)

Initial Displacement: 1.38 m Water Column Height: 6.28 m
 Casing Radius: 0.026 m Wellbore Radius: 0.05 m
 Screen Length: 8. m Gravel Pack Porosity: 0.35

SOLUTION

Aquifer Model: Unconfined Solution Method: Hvorslev
 K = 4.687E-07 m/sec y0 = 0.7864 m



1A RECOVERY TEST 1

Data Set: P:\1322 (Shell)\aqt\1322-2548\1A Data Recovery 1.aqt
 Date: 11/18/03 Time: 17:00:02

PROJECT INFORMATION

Company: Minerex Environmental Limited
 Client: TES Consulting Engineers
 Project: 1322-Q1
 Test Location: Srahmore, Bangor, Co. Mayo
 Test Well: 1A
 Test Date: 04-11-03

AQUIFER DATA


Saturated Thickness: 10. m Anisotropy Ratio (Kz/Kr): 1.

WELL DATA (1A)

Initial Displacement: 1.38 m Water Column Height: 6.28 m
 Casing Radius: 0.026 m Wellbore Radius: 0.05 m
 Screen Length: 8. m Gravel Pack Porosity: 0.35

SOLUTION

Aquifer Model: Unconfined Solution Method: Bouwer-Rice
 K = 3.443E-07 m/sec y0 = 0.8784 m



1A RECOVERY TEST 2

Data Set: P:\1322 (Shell)\aqt\1322-2548\1A - FINAL\1A Data Recovery 2.aqt
 Date: 11/18/03 Time: 17:05:15

PROJECT INFORMATION

Company: Minerex Environmental Limited
 Client: TES Consulting Engineers
 Project: 1322-Q1
 Test Location: Srahmore, Bangor, Co. Mayo
 Test Well: 1A
 Test Date: 04-11-03

AQUIFER DATA


Saturated Thickness: 10. m Anisotropy Ratio (Kz/Kr): 1.

WELL DATA (1A)

Initial Displacement: 2.53 m Water Column Height: 6.28 m
 Casing Radius: 0.026 m Wellbore Radius: 0.05 m
 Screen Length: 8. m Gravel Pack Porosity: 0.35

SOLUTION

Aquifer Model: Unconfined Solution Method: Hvorslev
 K = 2.621E-07 m/sec y0 = 0.4114 m



1A RECOVERY TEST 2

Data Set: P:\1322 (Shell)\aqt\1322-2548\1A - FINAL\1A Data Recovery 2.aqt
 Date: 11/18/03 Time: 17:04:50

PROJECT INFORMATION

Company: Minerex Environmental Limited
 Client: TES Consulting Engineers
 Project: 1322-Q1
 Test Location: Srahmore, Bangor, Co. Mayo
 Test Well: 1A
 Test Date: 04-11-03

AQUIFER DATA


Saturated Thickness: 10. m Anisotropy Ratio (Kz/Kr): 1.

WELL DATA (1A)

Initial Displacement: 2.53 m Water Column Height: 6.28 m
 Casing Radius: 0.026 m Wellbore Radius: 0.05 m
 Screen Length: 8. m Gravel Pack Porosity: 0.35

SOLUTION

Aquifer Model: Unconfined Solution Method: Bouwer-Rice
 K = 1.663E-07 m/sec y0 = 0.3884 m



2A - SLUG TEST

Data Set: P:\1322 (Shell)\aqt\1322-2548\1A - FINAL\2A SLUG.aqt
 Date: 11/18/03 Time: 17:17:45

PROJECT INFORMATION

Company: Minerex Environmental Limited
 Client: TES Consulting Engineers
 Project: 1322-Q1
 Test Location: Srahmore, Bangor, Co. Mayo
 Test Well: 2A
 Test Date: 04-11-03

AQUIFER DATA


Saturated Thickness: 7. m Anisotropy Ratio (Kz/Kr): 1.

WELL DATA (2A)

Initial Displacement: 0.3 m Water Column Height: 2.64 m
 Casing Radius: 0.026 m Wellbore Radius: 0.05 m
 Screen Length: 5. m Gravel Pack Porosity: 0.35

SOLUTION

Aquifer Model: Unconfined Solution Method: Hvorslev
 K = 2.03E-07 m/sec y0 = 0.1157 m



For inspection purposes only.
Consent of copyright owner required for any other use.

2A - SLUG TEST

Data Set: P:\1322 (Shell)\aqt\1322-2548\1A - FINAL\2A SLUG.aqt
 Date: 11/18/03 Time: 17:18:43

PROJECT INFORMATION

Company: Minerex Environmental Limited
 Client: TES Consulting Engineers
 Project: 1322-Q1
 Test Location: Srahmore, Bangor, Co. Mayo
 Test Well: 2A
 Test Date: 04-11-03

AQUIFER DATA


Saturated Thickness: 7. m Anisotropy Ratio (Kz/Kr): 1.

WELL DATA (2A)

Initial Displacement: 0.3 m Water Column Height: 2.64 m
 Casing Radius: 0.026 m Wellbore Radius: 0.05 m
 Screen Length: 5. m Gravel Pack Porosity: 0.35

SOLUTION

Aquifer Model: Unconfined Solution Method: Bouwer-Rice
 K = 1.143E-07 m/sec y0 = 0.1093 m



For inspection purposes only.
Consent of copyright owner required for any other use.

2A - RECOVERY

Data Set: P:\1322 (Shell)\aqt\1322-2548\1A - FINAL\2A Recovery.aqt
 Date: 11/18/03 Time: 17:24:58

PROJECT INFORMATION

Company: Minerex Environmental Limited
 Client: TES Consulting Engineers
 Project: 1322-Q1
 Test Location: Srahmore, Bangor, Co. Mayo
 Test Well: 2A
 Test Date: 04-11-03

AQUIFER DATA


Saturated Thickness: 7. m Anisotropy Ratio (Kz/Kr): 1.

WELL DATA (2A)

Initial Displacement: 2.34 m Water Column Height: 2.64 m
 Casing Radius: 0.026 m Wellbore Radius: 0.05 m
 Screen Length: 5. m Gravel Pack Porosity: 0.35

SOLUTION

Aquifer Model: Unconfined Solution Method: Hvorslev
 K = 7.092E-07 m/sec y0 = 1.371 m



For inspection purposes only.
Consent of copyright owner required for any other use.

2A - RECOVERY

Data Set: P:\1322 (Shell)\aqt\1322-2548\1A - FINAL\2A Recovery.aqt
 Date: 11/18/03 Time: 17:24:19

PROJECT INFORMATION

Company: Minerex Environmental Limited
 Client: TES Consulting Engineers
 Project: 1322-Q1
 Test Location: Srahmore, Bangor, Co. Mayo
 Test Well: 2A
 Test Date: 04-11-03

AQUIFER DATA


Saturated Thickness: 7. m Anisotropy Ratio (Kz/Kr): 1.

WELL DATA (2A)

Initial Displacement: 2.34 m Water Column Height: 2.64 m
 Casing Radius: 0.026 m Wellbore Radius: 0.05 m
 Screen Length: 5. m Gravel Pack Porosity: 0.35

SOLUTION

Aquifer Model: Unconfined Solution Method: Bouwer-Rice
 K = 4.13E-07 m/sec y0 = 1.284 m



3A - SLUG

Data Set: P:\1322 (Shell)\aqt\1322-2548\1A - FINAL\3A SLUG.aqt
 Date: 11/18/03 Time: 17:33:49

PROJECT INFORMATION

Company: Minerex Environmental Limited
 Client: TES Consulting Engineers
 Project: 1322-Q1
 Test Location: Srahmore, Bangor, Co. Mayo
 Test Well: 3A
 Test Date: 04-11-03

AQUIFER DATA


Saturated Thickness: 5 m Anisotropy Ratio (Kz/Kr): 1.

WELL DATA (3A)

Initial Displacement: 0.29 m Water Column Height: 3.12 m
 Casing Radius: 0.026 m Wellbore Radius: 0.05 m
 Screen Length: 4 m Gravel Pack Porosity: 0.35

SOLUTION

Aquifer Model: Unconfined Solution Method: Hvorslev
 K = 1.21E-06 m/sec y0 = 0.1515 m



3A - SLUG

Data Set: P:\1322 (Shell)\aqt\1322-2548\1A - FINAL\3A SLUG.aqt
 Date: 11/18/03 Time: 17:34:25

PROJECT INFORMATION

Company: Minerex Environmental Limited
 Client: TES Consulting Engineers
 Project: 1322-Q1
 Test Location: Srahmore, Bangor, Co. Mayo
 Test Well: 3A
 Test Date: 04-11-03

AQUIFER DATA


Saturated Thickness: 5 m Anisotropy Ratio (Kz/Kr): 1.

WELL DATA (3A)

Initial Displacement: 0.29 m Water Column Height: 3.12 m
 Casing Radius: 0.026 m Wellbore Radius: 0.05 m
 Screen Length: 4 m Gravel Pack Porosity: 0.35

SOLUTION

Aquifer Model: Unconfined Solution Method: Bouwer-Rice
 K = 7.194E-07 m/sec y0 = 0.1373 m



4A - SLUG

Data Set: P:\1322 (Shell)\aqt\1322-2548\1A - FINAL\4A SLUG (erroneous).aqt
 Date: 11/18/03 Time: 18:00:36

PROJECT INFORMATION

Company: Minerex Environmental Limited
 Client: TES Consulting Engineers
 Project: 1322-Q1
 Test Location: Srahmore, Bangor, Co. Mayo
 Test Well: 4A
 Test Date: 04-11-03

AQUIFER DATA


Saturated Thickness: 28. m Anisotropy Ratio (Kz/Kr): 1.

WELL DATA (4A)

Initial Displacement: 0.21 m Water Column Height: 27.3 m
 Casing Radius: 0.026 m Wellbore Radius: 0.05 m
 Screen Length: 27. m Gravel Pack Porosity: 0.35

SOLUTION

Aquifer Model: Unconfined Solution Method: Hvorslev
 K = 2.632E-06 m/sec y0 = 0.2015 m



4A - SLUG

Data Set: P:\1322 (Shell)\aqt\1322-2548\1A - FINAL\4A SLUG (erroneous).aqt
 Date: 11/18/03 Time: 17:58:52

PROJECT INFORMATION

Company: Minerex Environmental Limited
 Client: TES Consulting Engineers
 Project: 1322-Q1
 Test Location: Srahmore, Bangor, Co. Mayo
 Test Well: 4A
 Test Date: 04-11-03

AQUIFER DATA

Saturated Thickness: 28. m Anisotropy Ratio (Kz/Kr): 1.

WELL DATA (4A)

Initial Displacement: 0.21 m Water Column Height: 27.3 m
 Casing Radius: 0.026 m Wellbore Radius: 0.05 m
 Screen Length: 27. m Gravel Pack Porosity: 0.35

SOLUTION

Aquifer Model: Unconfined Solution Method: Bouwer-Rice
 K = 2.273E-06 m/sec y0 = 0.2239 m

APPENDIX 8.6
AGEC Geotechnical Assessment Report

For inspection purposes only.
Consent of copyright owner required for any other use.

CORRIB FIELD DEVELOPMENT

PRELIMINARY GEOTECHNICAL DESIGN FOR SRAHMORE PEAT DEPOSITION SITE

Prepared for:
TES Consulting Engineers

*For inspection purposes only.
Consent of copyright owner required for any other use.*

AGEC Ltd
5 Kilcarrig Street
Bagenalstown
Co. Carlow

DOCUMENT APPROVAL FORM

Document title:	Preliminary Geotechnical Design for Srahmore Peat Deposition Site		
File reference Number:	382_044	Document Revision No.	2
Note: Amendments marked with line in right-hand margin			
File Reference Number	Document Revision No.	Amendment/Comment	

Task	Nominated authority	Approved (signature and date)
Prepared by	Authors: Paul Jennings	<i>Paul Jennings</i> 11-12-03
Checked by	Geotechnical Project Manager: Peter Ruddy	<i>P. Ruddy</i> 4/12/03
Approved by	Geotechnical Project Director: Turlough Johnston	<i>T. Johnston</i> 11-12-03
Quality check	Quality Manager: Marion English	<i>M. English</i> 11/12/03

This document has been prepared for the titled project and should not be relied upon or used for any other project without an independent check being carried out as to its suitability and prior written authority of AGEc being obtained. AGEc accepts no responsibility or liability for the consequences of this document being used for a purpose other than the purposes for which it was commissioned. Any person using or relying on the document for such other purposes agrees, and will by such use or reliance be taken to confirm his agreement to indemnify AGEc for all loss or damage resulting therefrom. AGEc accepts no responsibility or liability for this document to any party other than the person by whom it was commissioned.

TABLE OF CONTENTS

	<u>Page No.</u>
DOCUMENT APPROVAL FORM	ii
TABLE OF CONTENTS	iii
1 INTRODUCTION	1
2 SITE DESCRIPTION	2
3 PROPOSED WORKS	3
4 SUPERFICIAL DEPOSITS	4
4.1 Peat	4
4.2 Glacial Till	4
4.3 Weathered Rock	5
5 SOLID BEDROCK GEOLOGY	6
6 GROUND INVESTIGATION	7
6.1 Fieldwork	7
6.2 Laboratory Testing	7
7 TOPOGRAPHIC SURVEY	8
8 GEOTECHNICAL ASSESSMENT	9
8.1 General	9
8.2 Factor of Safety for Earthworks Stability	9
8.3 Stability Analysis	9
9 DESIGN PARAMETERS	10
9.1 Peat	10
9.2 Ex situ Peat	11
9.3 Mineral Soil (Glacial Till)	11
10 PRELIMINARY DESIGN GROUND PROFILE	13
10.1 General	13
10.2 Peat Layer	13
10.3 Mineral Soil (Glacial Till) Layer	13
11 GEOTECHNICAL DESIGN AND STABILITY RESULTS	14
11.1 Area 6	14
11.2 Area 5	15
11.2.1 Access Road from R313	15

	11.2.2 Peat Transfer Area	16
12	CONSTRUCTION	17
	12.1 General	17
	12.2 Geotechnical Instrumentation	17
13	REFERENCES	18

TABLES (within text)

Table 1	Adopted Design Parameters for In Situ Peat
Table 2	Adopted Design Parameters for Ex Situ Peat
Table 3	Adopted Design Parameters for Mineral Soil
Table 4	Summary of Slope Factor of Safety in Area 6

FIGURES (at end of text)

Figure 1	Site Location
Figure 2	Site Layout Plan
Figure 3	Profile of Undrained Shear Strength (c_u) of Peat with Depth from CPT Results
Figure 4	Factor of Safety for Global Stability - Case (1)
Figure 5	Factor of Safety for Localised Stability - Case (2)

APPENDICES

Appendix A	Phase 1 Ground Investigation Results
Appendix B	Phase 2 Ground investigation Results
Appendix C	Review of Effective Stress Parameters for Peat
Appendix D	Risk Register

DRAWINGS

Drawing No. 382_001	Preliminary Design Ground Profile for Areas 5 & 6 – Section 1-1
Drawing No. 382_002	Preliminary Design Ground Profile for Areas 5 & 6 – Section 2-2
Drawing No. 382_003	Preliminary Design Ground Profile for Areas 5 & 6 – Section 3-3

1 INTRODUCTION

The Srahmore Peat Deposition Area is located about 1 km west of Bangor, County Mayo. The site is situated between the R313 and Bangor to Gweesalia roads in an area formerly used for peat harvesting by Bórd na Mona (Figure 1).

It is proposed to use the site as a deposition area for peat arisings from the excavation for the proposed gas terminal platform located at Bellanaboy, County Mayo.

Applied Ground Engineering Consultants Ltd (AGEC) was engaged in November 2003 by Shell E&P Ireland Ltd to carry out a preliminary geotechnical design of the site, which included the following.

- (1) Procurement of ground investigation data at site for design.
- (2) Interpretation of ground investigation data and selection of appropriate design parameters.
- (3) Assess and clearly demonstrate that the following elements of the proposed works have an acceptable factor of safety with respect to global and local stability in the temporary as well as permanent condition.
 - (a) Access Roads
 - (b) Deposition Areas
 - (c) Peat Transfer Area and Car park
- (4) A geotechnical risk register prepared for all activities relating to the site and the deposition activities envisaged, with the appropriate corrective and control features identified.
- (5) Observation and instrumentation requirements. The long and short-term requirements, if any, for observation and instrumentation of the site.

Details of site hydrology and drainage together with a summary of soils and geology are addressed in the main Environmental Impact Statement (TES, 2003).

2 SITE DESCRIPTION

The proposed Srahmore Peat Deposition Site (SPDS) is located to the south of the R313 (Figure 1) in an area of relatively flat to gently sloping ground. The natural ground surface at the site slopes gently from northeast to southwest with a fall about 0.2° , that is 5m fall over a distance of 1500m.

Several minor streams drain the site. These streams feed into the Munkin River to the west and the Owenmore River to the south.

The SPDS is in two parts, referred to as Area 5 and Area 6 (Figure 2). Each of these areas originally comprised natural blanket peat which has since been largely cutaway. The depth of peat cutting is some 1.5 to 2.5m.

Peat has been cutaway from Area 5 and 6 leaving a series of high- and lowfields.

- (1) Lowfields comprise areas where peat has been cut-away to near the top of the underlying mineral soil, typically a depth of 1.5 to 2.5m. In places the mineral soil can be seen exposed in the base of the low field. Lowfields are typically 120 to 150m wide and are separated by high fields.
- (2) Highfields comprise a strip of intact peat that has been left upstanding between low fields. The strip is some 15m wide, and has typically been used to facilitate vehicular and train access during peat harvesting operations.

The cutaway areas form an excavated basin within and surrounded by existing peat land. The highfields form internal divides within the cutaway areas which further compartmentalise the cutaway areas into rectangular excavated basins (Figure 2).

For inspection purposes only. Consent of copyright owner required for any other use.

3 PROPOSED WORKS

Within the SPDS it is proposed to use Area 5 as a reception area for peat arriving on site. The proposed work in Area 5 will include an access road from the R313. A hardstanding for peat transfer will be constructed at the end of the access road for peat handling and car parking.

Area 6 is proposed to be used as the deposition area for peat excavated from the proposed gas terminal site at Bellanaboy. The proposed average depth of placed peat within the deposition area is given as 1.04m.

The proposed sequence of placing peat in Area 6 is given in the main Environmental Impact Statement (TES, 2003). A summary is given below.

- (1) Low ground bearing pressure (Haku) trailers will transport the peat from the reception area to highfields in Area 6 via internal haul roads constructed on existing peat.
- (2) Haku trailers will travel along internal roadways which will be constructed on highfields in Area 6 and empty the peat by tipping onto the side of the highfield.
- (3) Excavators will remove the peat from the highfield and place the peat onto the lowfield. Peat will then be bulldozed towards the centre of the lowfield to create a cambered surface with highest point in the centre sloping back toward the highfields.
- (4) The height of placed peat will generally be of the order of 1.4 to 1.8m at the highest point in the centre above the existing ground levels, with a fall towards the highfields. The edge of the placed peat will be offset from the bottom toe of each of the highfields where drainage ditches are to be constructed.

4 SUPERFICIAL DEPOSITS

The superficial deposits within the SPDS can be briefly classified into the following main types.

- (1) Peat
- (2) Glacial Till
- (3) Weathered Rock

In general terms all superficial deposit types other than peat may be referred to as mineral soils. Exposures below the base of the peat are limited to trial pits, which indicate till underlying peat. The extent of weathered rock below till is not known, as boreholes were open-holed to top of competent rock.

4.1 Peat

Blanket peat originally covered the site. Most of the peat has been removed from the lowfields, leaving typically less than 1m thickness of peat. Original peat depth was estimated as typically 3 to 4m. Locally deeper areas of peat, up to 6m adjacent to R313, were recorded.

Based on a general soil map of Ireland (An Foras Talúnais, 1980), the site is shown to be covered in low-level blanket/basin peat.

The upper about 1m of peat is generally very fibrous and possibly desiccated which results in a relatively stronger and stiffer upper layer. Peat was described using BS: 5930 (BSI, 1999) as soft slightly moist brown PEAT with occasional fragments and large pieces of bogwood. Peat appeared to lie directly on glacial till.

4.2 Glacial Till

Till, typically derived from local bedrock, underlies the peat. The thickness of till in Area 6 is estimated to vary from 6 to 14m based on the depth of superficial deposits given in borehole logs. Borehole logs do not distinguish between till and weathered rock, and it is possible that weathered rock is present in the lower part of the superficial deposits.

Based on trial pit logs, till is present at some locations as an upper cohesive deposit underlain by a granular deposit. Till was described from trial pits using BS: 5930 as follows.

- (1) Upper cohesive deposit. Described as generally firm brown sandy CLAY. Given the presence of bogwood in the peat, this suggests that prior to peat formation the site was formerly forested, and therefore a buried soil surface layer is likely present. The upper cohesive deposit possibly represents the remnants of a buried soil surface layer. This layer does not appear to be widespread.
- (2) Lower granular layer. Described as generally grey to yellow/brown clayey to slightly clayey occasionally silty gravelly fine- to medium-grained SAND with occasional to some sub-angular to sub-rounded gravels, cobbles and boulders of quartzite, schist and red sandstone. The till is layered, with occasional GRAVEL layers also recorded, though no clear stratification between trial pits was recognisable. The lower granular till layer is widespread and is more commonly found immediately below peat.

4.3 Weathered Rock

Extent and character of weathered rock is not known as borehole logs do not distinguish between till and weathered rock, and it is possible that weathered rock is present at depth. No weathered rock was identified from trial pits which were excavated to about 3m.

*For inspection purposes only.
Consent of copyright owner required for any other use.*

5 SOLID BEDROCK GEOLOGY

The bedrock geology of the area of the SPDS consists of rocks of the Dalradian Supergroup Series (GSI, 1992), which comprises essentially metamorphosed sedimentary rock. Boreholes within Area 6 show the depth to rockhead is variable and ranged from about 6 m bgl in BH3B to 14.3m bgl (BH2B).

The dominant rock type below the site is the Inver Schist Formation, which is a pelitic to semi-pelitic schist. Several sub-ordinate rock types also crop below the site along a northwest to southeast axis. These rock types are generally separated by a fault line and include marble, quartzite and psammitic schist.

Borehole records identified both psammite and quartzite bedrock. Psammite was described as moderately weak to moderately strong, narrowly banded, schistose (dipping 75°), fine- to coarse-grained micaceous to extremely micaceous PSAMMITE. In places the psammite was underlain by quartzite (BH1B) or quartzite was recorded at the top of rockhead (BH3B). Quartzite was described as strong to very strong, massive to narrowly banded (dipping 35° and 60°), fine- to medium-grained micaceous QUARTZITE.

Minor folding has been identified within the schists with cleavage/schistosity dipping towards the northeast at between 35° and 75°.

For inspection purposes only.
Consent of copyright owner required for any other use.

6 GROUND INVESTIGATION

6.1 Fieldwork

Ground investigation work at the SPDS was carried out in 2 phases. Phase 1 was carried out in October/November 2003 on behalf of TES Consulting Engineers (TES) to determine the nature and extent of geological and hydrological characteristics at the site. Phase 2 was carried out in November/December 2003 on behalf of TES by AGEc to provide further information for a geotechnical assessment of the site.

Ground investigation works were carried out by Irish Drilling Ltd (IDL) and Fugro Engineering Services Ltd.

The following ground investigation has been carried out at the SPDS.

- (1) Boreholes (7 nos.),
- (2) Trial pits (14 nos.),
- (3) In situ shear vane testing using handheld vane (7 nos.),
- (4) In situ shear vane using rig-mounted mechanical vane, (up to 40 nos.), and
- (5) Cone penetration testing (CPT) (up to 80 nos.).

The above boreholes, and some trial pits, together with permeability/pumping tests within rock were carried out in Phase 1 (Appendix A). The results of permeability/pumping tests are not included in this report.

Trial pits were carried out to a depth of typically 3m using a tracked excavator.

Hand-held shear vanes were generally carried out in trial pits by IDL using a Geonor H-60, 50.8mm diameter vane.

Cone penetration testing (CPT) was carried out by Fugro Ltd using both a 3 tonne mini crawler and 15 tonne mounted CPT rig. The rigs were also used to carry out shear vane testing using a mechanical Geonor H-10, 55mm diameter vane.

Ground investigation results for Phase 1 and 2 are given in Appendix A and B respectively.

6.2 Laboratory Testing

Phase 1 laboratory test results included particle size distribution, five-point compaction and index testing (Appendix A).

Previous experience of laboratory strength testing for peat using a range of triaxial, simple and direct simple shear (DSS) testing apparatus has shown that results can be scattered and difficult to interpret. This is due to the excessive deformations that peat undergoes and the difficulty in defining the resulting failure limit. In situ strength testing possibly provides the most realistic indication of peat strength.

7 TOPOGRAPHIC SURVEY

A topographic survey of the SPDS was carried out on behalf of TES by Bórd na Mona as part of the Phase 1 investigation. This survey has been used to generate the elevation contours used to generate the geological cross-sections (See Drawing Nos. 382_001 to 003).

Additional detailed level survey was carried out by AGECE at specific locations to supplement the topographic survey.

*For inspection purposes only.
Consent of copyright owner required for any other use.*

8 GEOTECHNICAL ASSESSMENT

8.1 General

A preliminary geotechnical design and assessment of the following elements of the SPDS has been carried out.

- (1) Global stability of the deposition area (Area 6) prior to and following peat placement,
- (2) Local stability of highfield/lowfield in deposition area (Area 6), and
- (3) Assessment of access road, peat transfer area and car park in Area 5

8.2 Factor of Safety for Earthworks Stability

The code of practice for earthworks BS 6031:1981 (BSI, 1981) provides advice on design of both temporary and permanent earthworks. It states that for a first time failure with a good standard of site investigation the design factor of safety (FoS) of should be 1.3 to 1.4.

For the purpose of peat stability a minimum FoS of 1.3 is required.

8.3 Stability Analysis

Stability analysis was carried out using slope stability computer program Talren (Terrasol, 1997) applying Bishop's rigorous method.

Both total and effective stress analyses were examined. Total stress analysis applies to short-term conditions occurring during construction and for a time following construction until construction induced pore water pressures dissipate. Undrained shear strength values, c_u are used for total stress analysis. Effective stress analysis applies to long-term conditions where construction induced excess pore water pressure has dissipated. Effective strength parameters, c' and ϕ' , are used together with assessed groundwater conditions.

9 DESIGN PARAMETERS

9.1 Peat

Undrained shear strength (c_u) of in situ peat was determined using cautious estimates of c_u . Vane results are presented in Appendix A. The following sources were used to assess c_u for peat:

- (1) In situ vane testing using both hand-held and mechanical,
- (2) In situ cone penetration testing (CPT), and
- (3) Results from neighbouring sites.

In situ vane test results are included in Appendix A. Results indicate that strength ranges typically from about $c_{u \text{ vane}}$ of 10 to 23kPa for unfactored vane results.

Vane results from several works on Irish peat have used unfactored vanes (see for example Hanrahan, 1964, Piggott et al., 1992 and AGECE, 2002). These works back-analysed failures and found that unfactored vane results provided a reasonable estimate of the operating shear strength. Furthermore several of the highfields in Area 6 are upstanding by 1.5m to 2.0m with a sub-vertical face. Back-analysis of these faces shows that a minimum $c_{u \text{ back}}$ of about 10kPa is required for stability.

CPT's were carried out across the site to establish cone resistance (q_c) and hence undrained strength ($c_{u \text{ CPT}}$) with depth in peat (Appendix B). The relationship between $c_{u \text{ CPT}}$ and q_c is based on an approximation of the bearing capacity equation (Sanglerat, 1972) which requires cone factor (N_k) to be determined.

Based on previous experience, $N_k = 15$ was adopted. Previous work (AGECE, 2002 and 2003) indicates that, whilst there is a scatter of data, this provides a reasonable cautious estimate of undrained strength of peat.

Depth profile of peat c_u with depth using CPT results is shown in Figure 3. This shows a stronger and stiffer layer within the upper 1m associated with more fibrous material overlying weaker more amorphous peat. At greater depth, the profile indicates little strength gain with depth. Inspection of exposed peat in the low field areas by AGECE estimated c_u of 10 to 15kPa.

Previous work on blanket peat in North Mayo (AGECE, 2002) determined effective strength parameters (c' and ϕ') for peat from DSS and DS tests. Results showed a lower bound $c' = 3\text{kPa}$ and $\phi' = 32^\circ$. A review of effective strength parameters for peat from Irish and international publications showed that these results are comparative to values used elsewhere (Appendix C).

Adopted design parameters for in situ peat are given in Table 1. These parameters are based on site specific results or results from neighbouring peat sites. In general, the design parameters for peat are within the range reported in the literature.

Parameter/Characteristic	Design Value	Comments
--------------------------	--------------	----------

Bulk unit weight, γ (kN/m ³)	10	-
Effective friction angle, ϕ' (degrees)	32	-
Effective cohesion, c' (kN/m ²)	3	-
Undrained shear strength	<u>Highfield</u> Upper 1m: 15kPa Peat below 1m: 5kPa <u>Lowfield</u> Upper 1m: 10kPa Peat below 1m: 5kPa	-

Table 1 Adopted Design Parameters for In Situ Peat

9.2 Ex situ Peat

The parameters for peat excavated from the gas terminal site are based on several previous site investigations (AGEC, 2002). All peat beneath the terminal is to be removed and placed at the SPDS.

Adopted design parameters for ex situ peat are given in Table 2. These parameters are based on site specific results or results from neighbouring peat sites

Parameter/Characteristic	Design Value	Comments
Bulk unit weight, γ (kN/m ³)	10	-
Effective friction angle, ϕ' (degrees)	-	Not used
Effective cohesion, c' (kPa)	-	Not used
Undrained shear strength, c_u (kPa)	2	Remoulded strength. Based on investigations results presented in AGEC (2002)
Slope inclination	>1v:10h	For long-term stability surface profile of peat to be constructed with the shallowest gradients practicable based on previous experience.

Table 2 Adopted Design Parameters for Ex Situ Peat

9.3 Mineral Soil (Glacial Till)

Mineral soil considered to be glacial till underlies the peat and has a variable thickness. Till consists of two layers, an upper cohesive layer and a lower granular layer. The upper layer is not always present and for preliminary design till is modelled as a granular layer only.

Adopted design parameters are given in Table 3.

Parameter/Characteristic	Design Value	Comments
Bulk unit weight, γ (kN/m ³)	20	-
Effective friction angle, ϕ' (degrees)	32	Assumed medium dense
Effective cohesion, c' (kPa)	0	-
Undrained shear strength, c_u (kPa)	0	-

Table 3 Adopted Design Parameters for Mineral Soil

For inspection purposes only.
 Consent of copyright owner required for any other use.

10 PRELIMINARY DESIGN GROUND PROFILE

10.1 General

Preliminary design ground profile Area 6 is presented in Drawings Nos. 382_001 and 382_002, and preliminary design profile for Area 5 is presented in Drawing No. 382_003.

The drawings show both an exact scaled profile and a profile with an exaggerated vertical scale which highlights more clearly the geometry.

10.2 Peat Layer

Bórd na Mona undertook a peat depth survey of the Srahmore site in 1998, using a 'Hiller Borer' sampler, which is a hollow stem sampler. This sampler was pushed into the peat material and the hollow stem used to indicate depth to mineral soil.

Within Area 5, the survey indicated peat thickness varied from about 0.34m to 0.7m in the zone where it is proposed to construct the peat reception hardstand. The peat thickness along the access road from the R313 to the reception hardstand varied from 0.34m to 6m. The peat thickness being greatest immediately adjacent to the R313, where no peat extraction has been undertaken.

With respect to Area 6, the Hiller Borer survey indicates that between 0.1m and 2.16m of peat overlies the mineral subsoil in the low fields.

10.3 Mineral Soil (Glacial Till) Layer

Mineral soil underlies the peat. The top surface of the mineral soil is variable with ground investigation results indicating a depth varying between about 3 and 6m. The thickness of mineral soil is estimated as between 6 and 14 m bgl.

11 GEOTECHNICAL DESIGN AND STABILITY RESULTS

11.1 Area 6

Peat is to be placed within the lowfields of Area 6. Stability of lowfields during and following placement of peat has been assessed for the following cases.

- (1) Global stability of the deposition area (Area 6) prior to and following peat placement.
- (2) Local stability of highfield/lowfield in deposition area (Area 6).

Stability results are presented in Table 4 and Figures 4 and 5. A surcharge of 10 kPa is assumed to represent construction traffic for Case (2).

Case	Minimum Factor of Safety				Comments
	Total Stress Analysis		Effective Stress Analysis		
	Existing	Filled	Existing	Filled	
(1)	5.76	>20	3.21	>20	See Figure 4
(2)	1.39	4	1.37	1.46	See Figure 5

Table 4 Summary of Slope Factor of Safety in Area 6

For Case (1) the FoS is high, as would be expected given the geometry of the area. The minimum FoS of 3.21 is prior to filling for global failure along perimeter of deposition (Figure 4a and b). This is greater than the required minimum of 1.3.

Where peat is placed within Area 6, global stability analyses were carried out assuming potential translational failure below deposition area. Stability along Section 2-2 (Drawing No. 382_002) was examined together with stability along the lowfield to the south of Section 1-1 (Drawing No. 382_001). The calculated FoS is greater than 20 (Figure 4c to h). The high FoS indicates that such a failure mode is inapplicable.

Case (2) examined local stability within Area 6. The minimum FoS of 1.37 for local stability was found for potential side-slope failure of highfield (Figure 5a and b). Where a surcharge load is placed up to the edge of the highfield the FoS reduces to less than 1.3 within about 2m of the edge of the highfield. Siting of concentrated loads close to the edge of the highfield, may result in localised side slope failure of highfield, and is to be avoided.

Local stability of placed peat in the western end of the lowfield was examined. This shows a minimum FoS of 1.46 (Figure 5d) and assumes failure surface passes through intact peat below placed peat. Some minor slippage of placed peat may occur from the face of the peat until such time as plant cover can be established on the placed peat surface.

Further analyses examined potential failure of placed peat between highfields (Figure 5e and f). This shows minimum FoS of 11.62.

11.2 Area 5

Within Area 5 it is proposed to construct an access road from the R313 to a hardstanding area for peat transfer. The hardstanding will be used for transferring peat received from the Bellanaboy site on to onto specialist low ground bearing machinery for transport to deposition in Area 6.

A geotechnical assessment of access road and peat transfer area was carried out.

11.2.1 Access Road from R313

The peat thickness along the access road from the R313 to the reception hardstand varies from 0.34m to 6m based on Bórd na Mona's peat depth survey. The peat thickness is greatest immediately adjacent to the R313, where no peat extraction took place (Drawing No. 382_003).

Where peat is to remain below the access road, then estimated settlements up to 1m would be expected. This settlement is likely to be differential varying with applied loading and thickness of peat.

Bearing failure of the road has been assessed. This indicates that where peat is left below the road, the road foundation requires a biaxial geotextile, such as Tensar SS30/40 or similar, laid within a suitable granular fill. Whilst this may reduce the potential for bearing failure and limit localised differential settlement, the total predicted settlement is likely to disrupt the running surface.

Preliminary design options are as follows.

- (1) Peat should be removed from below the road where it is proposed to construct a metalled road surface. Where there is significant depth of peat then excavations need to be fully supported. Partial removal of peat may be a viable option where it can be shown that significant settlement and bearing failure do not adversely affect the road. Alternatively stabilising peat in situ is an option, see below
- (2) Where there is a significant depth of peat, modification of peat in situ can be carried out using for example vibro-compacted concrete columns, stone columns, in situ mixing of peat with cement and lime.
- (3) Where no metalled road surface is required then peat can be left in place. Road construction would then consist of a suitable granular fill reinforced with a biaxial geogrid, such as Tensar SS30/40 or similar. This construction would require periodic re-levelling and grading to maintain an acceptable running surface.

11.2.2 Peat Transfer Area

Trial pit (TP2) was excavated in the area of the proposed hardstanding for the peat transfer area (Drawing No. 382_003). The depth of peat encountered was 0.65m underlain by mineral soil. These ground conditions do not represent any great difficulty with respect the proposed construction.

Where peat is to remain below the hardstanding, then settlements of the order of about 200mm would be expected. This settlement is likely to be differential varying with applied loading and thickness of peat.

Preliminary design options are as follows.

- (1) Peat should be removed from below the hardstanding where it is proposed to construct a metallised surface to the hardstanding.
- (2) Where no surface to the hardstanding is proposed then a suitable granular fill reinforced with a biaxial geogrid, such as Tensar SS30/40 or similar, would suffice. This construction would require periodic re-levelling and grading of hardstanding surface.

For inspection purposes only.
Consent of copyright owner required for any other use.

12 CONSTRUCTION

12.1 General

An assessment of geotechnical hazard and associated risk for the proposed construction is presented in Appendix D. The risk assessment identified no significant risks with respect to major failure or instability associated with the proposed works.

All geotechnical hazards were classified as trivial risk. Of the 6 likely geotechnical hazards identified for the works (see Table in Appendix D), 5 of these hazards affect the site work only and have no impact beyond the site boundary. The highest risk is associated with possible settlement and bearing failure of the access road from the R313. Where this road is constructed on peat then monitoring of road performance is required. Disruption of this road would have a high impact on the works.

12.2 Geotechnical Instrumentation

Geotechnical instrumentation is required to monitor key performance criteria and validate the design. Instrumentation is usually required to monitor horizontal and vertical displacement of the ground or construction access road embankments.

Given the low geotechnical risk associated with the proposed works, at the preliminary stage no requirement for geotechnical monitoring is envisaged.


For inspection purposes only.
Consent of copyright owner required for any other use.

13 REFERENCES

- Applied Ground Engineering Consultants (AGEC), (2002). Draft Report on Derrybrien Windfarm Post-Landslide Site Appraisal. (Unpublished).
- Applied Ground Engineering Consultants (AGEC), (2003). Geotechnical and Interpretative Design Report – Eastern Repository (2 vols.). Corrib Field Development. Bellanaboy Gas Terminal.
- An Foras Taluntais (1980). General Soil Map, scale 1:575,000. Second Edition.
- British Standards Institute (1994). BS 8002:1994 Code of practice for earth retaining structure.
- British Standards Institute (1999). BS 5930:1999 Code of practice for site investigation.
- Clayton, C.R.I. (2001). Managing Geotechnical Risk. Institution of Civil Engineers, London.
- Farrell, E. and Hebib, S (1998). The determination of the geotechnical parameters of organic soils. Proc. Int. Symp. on Problematic Soils, IS-TOHOKU 98, Sendai, Japan.
- Geological Survey of Ireland (GSI), (1992). Geology of North Mayo.
- Hanrahan, E. T. (1964). A Road Failure on Peat. *Geotechnique*, vol. 14, no. 3, pp. 185-202.
- Hanrahan, E.T., Dunne, J.M. and Sodha, V.G. (1967). Shear Strength of Peat. Proc. European Conf. SMFE, Oslo, 1967, pp.193-198.
- Hung, O. & S. G. Evans 1985. An example of a peat flow near Prince Rupert, British Columbia. *Can. Geotech. J.*, 22, pp. 246-249.
- Hobbs, N. B. (1986). Mire morphology and the properties and behaviour of some British and foreign peats. *Quarterly Journal of Engineering Geology*, London, 1986, vol. 19, pp. 7-80.
- Maddison, J.D., Jones, D.B., Bell, A.L. and Jenner, C.G. (1996). Design and performance of embankment supported using low strength geogrids and vibro concrete columns. *Geosynthetics: Applications, Design and Construction*. Proc. EuroGeo 1, Maastricht, Holland, pp. 325-332.
- Prandtl, L. (1920). Ueber die Harte plastischer Korper. *Nachrichten von der Koniglichen Gesellschaft der Wissenschaften*, Gottingen.
- Piggott, P.T., Hanrahan, E.T. and Somers, N. (1992). Major canal reconstruction in peat areas. *Proc. Inst. Eng. Wat., Marit. & Energy*, vol. 96, September, pp. 141-152.
- Skempton, A. W. and DeLory, F. A. (1957). Stability of natural slopes in London Clay. *Proc 4th Int. Conf. On Soil Mechanics and Foundation Engineering*, Rotterdam, vol. 2, pp.72-78.
- Taylor, D.W. (1937). Stability of earth slopes. *Jl. Boston Soc. of Civil Engineers*, 24, pp.197-246.
- Terrasol (1997). Talren 97. Program for the stability analysis of geotechnical structures. Terrasol Geotechnical Consultants.
- TES Consulting Engineers Ltd (TES), (2003). Corrib Field Development – Environmental Impact Statement for Srahmore Peat Deposition Area.


FIGURES

*For inspection purposes only.
Consent of copyright owner required for any other use.*



Applied Ground Engineering Consultants Limited

Applied Ground Engineering Consultants Limited



Notes:	
Scale: 1:12500	Checked: P.J.
Date: 09/12/03	Revision: A
Drawn: P.O.R.	Based on: 382_018

Client


Job:
**Preliminary Geotechnical Design for
 Srahmore Peat Deposition Site**

Figure 1
 Title:
Site Location

AGEC Ltd
 5 Kilcarrig Street
 Bagenalstown
 Carlow
 Ireland

Tel: +353 503 23800
 Fax: +353 503 23793

www.agec.ie
 info@agec.ie



NOTES:
 (1) PROPOSED AND COMPLETED (5 DEC. 2005) GROUND INVESTIGATION SHOWN
 (2) PROPOSED GROUND INVESTIGATION TO BE COMPLETED BY END OF DEC. 2005

LEGEND:

- BOREHOLE LOCATION
- BHXX**
- TRIALPIT LOCATION
- TPXX**
- ✕ CONE PENETRATION TEST LOCATION
- CPXXX**
- ✕ REMAINING PROPOSED CONE PENETRATION TEST LOCATION
- X X** LOCATION CROSS SECTION

Further notes:

Notes:

Scale: 1:2500 (A1)	Checked: P.J.
Date: 08/12/03	Revision: A
Drawn: P.O.R.	Based on: 382_03.018

Client:

Job:
Preliminary Geotechnical Design for Srahmore Peat Deposition Site

Figure 2
Site Layout Plan

AGEC Ltd
 5 Kilcarrig Street
 Bagenalstown
 Carlow
 Ireland

Tel: 353-503-23800
 Fax: 353-503-23793

agec

www.agec.ie
 info@agec.ie






Figure 3 Profile of Undrained Shear Strength (c_u) of Peat with Depth from CPT Results

Notes

- (1) Results are for highfield (HF) and southern (S) perimeter areas
- (2) CPT converted to $c_{u,CPT}$ using $N_k = 15$
- (3) Results based on 30 CPT locations throughout the site




(a) Showing global stability of perimeter assuming translational slide for total stress (undrained) analysis




(b) Showing global stability of perimeter assuming translational slide for drained loading condition. Groundwater assumed at peat surface.

Figure 4 Factor of Safety for Global Stability - Case (1) Cont.




(c) Example of global stability of under highfield along Section 2-2 following peat placement assuming translational slide for total stress (undrained) analysis




(d) Example of global stability of under highfield along Section 2-2 following peat placement assuming translational slide for drained loading condition. Groundwater assumed at peat surface.

Figure 4 Factor of Safety for Global Stability - Case (1) Cont.




(e) Example of global stability under 2 highfields along Section 2-2 following peat placement assuming translational slide for total stress (undrained) analysis




(f) Example of global stability under 2 highfields along Section 2-2 following peat placement assuming translational slide for drained loading condition. Groundwater assumed at peat surface.

Figure 4 Factor of Safety for Global Stability - Case (1) Cont.




(g) Example of global stability under 3 highfields along Section 2-2 following peat placement assuming translational slide for total stress (undrained) analysis




(h) Example of global stability under 3 highfields along Section 2-2 following peat placement assuming translational slide for drained loading condition. Groundwater assumed at peat surface.

Figure 4 Factor of Safety for Global Stability - Case (1) Cont.




(i) Example of global stability under lowfield to south of Section 1-1 following peat placement assuming translational slide for total stress (undrained) analysis




(j) Example of global stability under lowfield to south of Section 1-1 following peat placement assuming translational slide for drained loading condition. Groundwater assumed at peat surface.

Figure 4 Factor of Safety for Global Stability - Case (1)




(a) Showing locally stability of highfield for total stress (undrained) analysis




(b) Showing locally stability of highfield for effective stress (drained) analysis

Figure 5 Factor of Safety for Localised Stability - Case (2) Cont.




(c) Example of stability of placed peat at western end of lowfield assuming rotational slide for total stress (undrained) analysis.




(d) Example of stability of placed peat at western end of lowfield assuming rotational slide for drained loading condition. Groundwater assumed at peat surface.

Figure 5 Factor of Safety for Localised Stability - Case (2) Cont.



(e) Example of stability of underlying intact peat below placed peat between highfields assuming translational slide for total stress (undrained) analysis.



(f) Example of stability within placed peat between highfields assuming translational slide for total stress (undrained) analysis.


Figure 5 Factor of Safety for Localised Stability - Case (2)

DRAWINGS

*For inspection purposes only.
Consent of copyright owner required for any other use.*


Legend:

- HF2 Location of Highfield 2
- CPXXX Static Cone Penetration Location, depth to bottom of peat shown by line.
- BHXXX Location of borehole with descriptions
 - OH: no recovery 5.8
 - PT 2.0
 - SA 1.5
 - GR 2.4
- TPXXX Location of trialpit, depth reached shown by line.
- Open hole to 5.8 mbgl
- Peat to 5.8 mbgl
- Sand to 5.8 mbgl
- Gravel to 5.8 mbgl



Section 1-1
Hor. Scale: 1:1250
Ver. Scale: 1:1250

For prospects purposes only. Consent of copyright owner required for any other use.



Section 1-1 with vertical scale exaggerated by 10
Hor. Scale: 1:1250
Ver. Scale: 1:125

Further notes:

Notes:

Scale: See Above	Checked: P.J.
Date: 10/12/03	Revision: A
Drawn: P.O.R.	Based on: 382_03,018

Client:

Job:
Preliminary Geotechnical Design for Srahmore Peat Deposition Site

Drg. No. - 382_001
Title:
Preliminary Design Ground Profile for Areas 5 & 6
Section 1-1


AGEC Ltd
5 Kilcarrig Street
Bagenalstown
Carlow
Ireland
Tel: 353-503-23800
Fax: 353-503-23793

www.agec.ie
info@agec.ie


Legend:

- HF2: Location of Highfield 2
- CPXXX: Static Cone Penetration Location, depth to bottom of peat shown by line.
- BHXXX: Location of borehole with descriptions
 - OH: no recovery 5.8
 - PT 2.0
 - SA 1.5
 - GR 2.4
- TPXXX: Location of trialpit, depth reached shown by line.

Open hole to 5.8 mbgl
Peat to 5.8 mbgl
Sand to 5.8 mbgl
Gravel to 5.8 mbgl



Section 2-2
Hor. Scale: 1:1250
Ver. Scale: 1:1250



Section 2-2 with vertical scale exaggerated by 10
Hor. Scale: 1:1250
Ver. Scale: 1:125

Applied Ground Engineering Consultants Limited

Applied Ground Engineering Consultants Limited

Further notes:

Notes:

Scale: See Above	Checked: P.J.
Date: 10/12/03	Revision: A
Drawn: P.O.R.	Based on: 382_03,018



Client: Shell E&P Ireland Limited

Job: Preliminary Geotechnical Design for Srahmore Peat Deposition Site

Drg. No. - 382_002




Title: Preliminary Design Ground Profile for Areas 5 & 6 Section 2-2

AGEC Ltd
5 Kilcarrig Street
Bagenalstown
Carlow
Ireland

Tel: 353-503-23800
Fax: 353-503-23793

agec

www.agec.ie
info@agec.ie



Applied Ground Engineering Consultants Limited

Applied Ground Engineering Consultants Limited

Notes:

Scale: See Above	Checked: P.J.
Date: 10/12/03	Revision: A
Drawn: P.O.R.	Based on: 382_018

Client:

Job:
Preliminary Geotechnical Design for Srahmore Peat Deposition Site

Drg. No. - 382_003
Title:
Preliminary Design Ground Profile for Areas 5 & 6 Section 3-3

AGEC Ltd
5 Kilcarrig Street
Bagenalstown
Carlow
Ireland

agec

Tel: +353 503 23800
Fax: +353 503 23793

www.agec.ie
info@agec.ie

APPENDIX A PHASE 1 GROUND INVESTIGATION RESULTS

*For inspection purposes only.
Consent of copyright owner required for any other use.*

FIELDWORK

For inspection purposes only. Consent of copyright owner required for any other use.

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
Blanchardstown Corporate Park
Blanchardstown
Dublin 15
TEL: (01) 8030401 FAX: (01) 8030410

BOREHOLE LOG

Borehole BH1A

Sheet No. 1 of 1

Client: Bord na Mona/Shell E&P	Site: Srahmore, Bangor-Erris, Co. Mayo.	Job No.: 1169	Scale: 1:50
Grid Reference Easting: E084463 Northing: N323049	Elevation (mOD): 17.56m Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 13.5m	Date Started: 22/10/03 Date Completed: 22/10/03	Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: P.K.

Depth m	Description of Strata	Legend	OD Level m	Static Water Level 4/11/03	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
GL									
0.55	PEAT								CEMENT
								50MM uPVC CASING	BENT ONITE
			15.09	▼				50MM uPVC SCREEN	3-7mm Pea Gravel
	Fine grained SAND, with clay/silt matrix, medium light grey to greenish grey.								
12.5									
13.5	SAND with fragments of Schist and Quartzite. Light grey to light greenish grey.								
	END OF BOREHOLE							END OF CASING	
18									

For inspection purposes only.
Consent of copyright owner required for any other use.

Remarks:

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
Blanchardstown Corporate Park
Blanchardstown
Dublin 15
TEL: (01) 8030401 FAX: (01) 8030410

BOREHOLE LOG

Borehole BH1B

Sheet No. 2 of 2

Client: Bord na Mona/Shell E&P Site: Srahmore, Bangor-Erris, County Mayo. Job No.: 1169 Scale: 1:50

Grid Reference Easting: 084463 Northing: 323049 Elevation (mOD): 17.254 Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 23.7m Date Started: 23/10/03 Date Completed: 24/10/03 Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: PK

Depth m	Description of Strata	Legend	OD Level m	Water Inflows	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
18m 18.5	As above								
23.7	<p>Strong to very strong, faintly narrowly banded, (dipping 60 degrees), white to very pale grey, fine to medium grained, micaceous QUARTZITE, fresh to slightly weathered. Mica occurs as strong orientated flakes, producing previously described narrow banding.</p> <p>Discontinuities: Closely to medium spaced, generally banding parallel (but also steeply dipping in at least 2 other orientations), generally planar, slightly rough surfaced, tight and clean.</p>						Packet Test Ref.: BH1B Test section: 15.5-23.7m bgl	50mm uPVC Screen	3-7mm Pea Gravel
	END OF BOREHOLE								

For inspection purposes only.
Consent of copyright owner required for any other use.

Client: Bord na Mona/Shell E&P Site: Srahmore, Bangor-Erris, Co. Mayo. Job No.: 1169 Scale: 1:50

Grid Reference: Easting: E083092 Northing: N323519 Elevation (mOD): 17.20m
 Borehole Diameter (Subsoil): 65mm
 Borehole Diameter (Rock): 65mm
 Borehole Depth (m): 6.1m Date Started: 28/10/03 Date Completed: 28/10/03 Drill Contractor: Irish Drilling Ltd.
 Drill Method: Coring Logged by: P.K.

Depth m	Description of Strata	Legend	OD Level m	Static Water Level 4/11/03	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
GL									
0.55	PEAT								CEMENT
	Fine grained SAND, with clay/silt matrix, medium light grey to greenish grey.		14.10	▼				50MM UPVC CASING	BENTONITE
12.3								50MM UPVC SCREEN	3-7mm Pea Gravel
14.0	SAND with fragments of eroded Quartzite, Sandstone and Schist. grey.								
18	END OF BOREHOLE								

For inspection purposes only.
 Consent of copyright owner required for any other use.

Remarks:

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15
 TEL: (01) 8030401 FAX: (01) 8030410

BOREHOLE LOG

Borehole BH2B

Sheet No. 1 of 2

Client: Bord na Mona/Shell E&P Site: Srahmore, Bangor-Erris, County Mayo. Job No.: 1169 Scale: 1:50

Grid Reference Easting: 083092 Northing: 323519 Elevation (mOD): 17.17m Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 23.5m Date Started: 27/10/03 Date Completed: 27/10/03 Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: PK

Depth m	Description of Strata	Legend	OD Level m	Static Water Level 4/11/03	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
GL									
0.55	PEAT								
			14.09	▼					
	Fine grained SAND with clay/silt matrix. Medium light grey to greenish grey.							50mm uPVC CASING	BENTONITE
12.0									
	SAND with fragments/cobbles of eroded Quartzite, Sandstone and Schist.								
14.3									
	Moderately weak to moderately strong thinly bedded/schistose (dipping 30-45 degrees), greenish grey (changing to brown below 21.4m), fine to medium grained micaceous PSAMMITE, moderately weathered. Occasional very thin (<20mm) highly weathered zones. Discontinuities: Very closely spaced, schistosity parallel, generally planar smooth to slightly rough, thick to moderately open, strongly discoloured and clay/rock material filled.								
18									

For inspection purposes only.
 Consent of copyright owner required for any other use.

Remarks: moderately open.

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
Blanchardstown Corporate Park
Blanchardstown
Dublin 15
TEL: (01) 8030401 FAX: (01) 8030410

BOREHOLE LOG

Borehole BH2B

Sheet No. 2 of 2

Client: Bord na Mona/Shell E&P		Site: Srahmore, Bangor-Erris, County Mayo.		Job No.: 1169		Scale: 1:50	
Grid Reference Easting: 083092 Northing: 323519		Elevation (mOD): 17.17m Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 23.5		Date Started: 27/10/03 Date Completed: 27/10/03		Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: PK	

Depth m	Description of Strata	Legend	OD Level m	Water Inflows	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
18m	As above						Packet Test Ref.: BH2B Test section: 15.75-23.5m	50mm uPVC Screen	3-7mm Pea Gravel
23.5	END OF BOREHOLE								

For inspection purposes only.
Consent of copyright owner required for any other use.

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
Blanchardstown Corporate Park
Blanchardstown
Dublin 15
TEL: (01) 8030401 FAX: (01) 8030410

BOREHOLE LOG

Borehole BH3A

Sheet No. 1 of 1

Client: Bord na Mona/Shell E&P	Site: Srahmore, Bangor-Erris, Co. Mayo.	Job No.: 1169	Scale: 1:50
Grid Reference Easting: E084908 Northing: N323745	Elevation (mOD): 20.29m Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 12.5m	Date Started: 28/10/03 Date Completed: 28/10/03	Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: P.K.

Depth m	Description of Strata	Legend	OD Level m	Static Water Level 4/11/03	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
GL									
1.55	PEAT		18.52	▼				50MM UPVC CASING	CEMENT BENT ONITE
5.5	Fine grained SAND, with clay/silt matrix, medium light grey to greenish grey.							50MM UPVC SCREEN	3-7mm Pea Gravel
18	END OF BOREHOLE							END OF CASING	

For inspection purposes only.
Consent of copyright owner required for any other use.

Remarks:

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
Blanchardstown Corporate Park
Blanchardstown
Dublin 15
TEL: (01) 8030401 FAX: (01) 8030410

BOREHOLE LOG

Borehole BH3B

Sheet No. 1 of 2

Client: Bord na Mona/Shell E&P		Site: Srahmore, Bangor-Erris, County Mayo.		Job No.: 1169		Scale: 1:50	
Grid Reference Easting: 084908 Northing: 323745		Elevation (mOD): 20.26m Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 16m		Date Started: 29/10/03 Date Completed: 29/10/03		Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: PK	

Depth m	Description of Strata	Legend	OD Level m	Static Water Level 4/11/03	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
GL									
1.55	PEAT								
6.0	Fine grained SAND with clay/silt matrix. Medium light grey to greenish grey.		18.02	▼				50mm uPVC CASING	BENTONITE
16	Strong to very strong, massive but locally narrowly banded (dipping 35 degrees), grey to yellowish grey, fine grained micaceous QUARTZITE, fresh to slightly weathered. Mica locally occurring as close to very closely spaced bands/laminae dipping circa 35 degrees. Discontinuities: Between non-intact zones fractures are closely to very closely spaced, bedding parallel, (dipping about 35 degrees), generally sub-planar, smooth to slightly rough, generally clean.						Packet Test Ref.: BH3B Test section: 11.75-16.0m	50mm uPVC SCREEN	3-7mm Pea Gravel
	END OF BOREHOLE								

For inspection purposes only.
Consent of copyright owner required for any other use.

Remarks:

TES
CONSULTING ENGINEERS

Second Floor, Unit 4B/5
Blanchardstown Corporate Park
Blanchardstown
Dublin 15
TEL: (01) 8030401 FAX: (01) 8030410

BOREHOLE LOG

Borehole BH3B

Sheet No. 2 of 2

Client: Bord na Mona/Shell E&P		Site: Srahmore, Bangor-Erris, County Mayo.		Job No.: 1169		Scale: 1:50	
Grid Reference Easting: 084908 Northing: 323745		Elevation (mOD): 20.26m Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 23.5		Date Started: 27/10/03 Date Completed: 27/10/03		Drill Contractor: Glovers SI Ltd. Drill Method: Air Rotary Logged by: KM (TES)	

Depth m	Description of Strata	Legend	OD Level m	Water Inflows	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
18m	As above						Packet Test Ref.: BH2B Test section: 15.75-23.5m	50mm uPVC Screen	3-7mm Pea Gravel
23.5									

For inspection purposes only.
Consent of copyright owner required for any other use.

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
Blanchardstown Corporate Park
Blanchardstown
Dublin 15
TEL: (01) 8030401 FAX: (01) 8030410

BOREHOLE LOG

Borehole BH4

Sheet No. 1 of 2

Client: Bord na Mona/Shell E&P Site: Srahmore, Bangor-Erris, County Mayo. Job No.: 1169 Scale: 1:50

Grid Reference Easting: 084489 Northing: 323373 Elevation (mOD): 17.22 Borehole Diameter (Subsoil): 65mm Borehole Diameter (Rock): 65mm Borehole Depth (m): 30m Date Started: 01/11/03 Date Completed: 01/11/03 Drill Contractor: Irish Drilling Ltd. Drill Method: Coring Logged by: PK

Depth m	Description of Strata	Legend	OD Level m	Static Water Level 4/11/03	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining:	Backfill:
GL									
3.1	PEAT		14.81	▼					
18	Fine grained SAND with clay/silt matrix. Medium light grey to greenish grey.							50mm uPVC CASING	BENTONITE
								50mm uPVC SCREEN	3-7mm Pea Gravel

For inspection purposes only.
Consent of copyright owner required for any other use.

Remarks:

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
Blanchardstown Corporate Park
Blanchardstown
Dublin 15
TEL: (01) 8030401 FAX: (01) 8030410

BOREHOLE LOG

Borehole BH4

Sheet No. 2 of 2

Client: Bord na Mona/Shell E&P Site: Srahmore, Bangor-Erris, County Mayo. Job No.: 1169 Scale: 1:50

Grid Reference Elevation (mOD): 17.22m Date Started: 01/11/03 Drill Contractor: Glovers SI Ltd.
Easting: 084489 Borehole Diameter (Subsoil): 65mm Date Completed: 01/11/03 Drill Method: Air Rotary
Northing: 323373 Borehole Diameter (Rock): 65mm Logged by: PK
Borehole Depth (m): 30m

Depth m	Description of Strata	Legend	OD Level m	Water Inflows	Samples		BH Tests Type & Ref.	Completion Details	
					Type	Ref. No.		Lining	Backfill:
18m	As above							50mm uPVC Screen	3-7mm Pea Gravel
30	END OF BOREHOLE								

For inspection purposes only.
Consent of copyright owner required for any other use.

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 1

Sheet No. 1 of 1

Excavator Type: **HITACHI** Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084643, N324121** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
2.4	PEAT Soft, medium light brown to medium brown, occasional fragments of bog wood, slightly moist.			Vane Test	TP1			
3.0	Yellowish brown to light yellowish brown gravelly, clayey SAND, with some angular subangular cobbles of schist at base.			Disturbed Sample	TP1			
	END OF TRIAL PIT							

Logged by: **P.K.** Job No.: **1169** Remarks:
 Scale: **1:25** Rev.: 1. Shear vane test undertaken on peat, disturbed soil sample obtained for Particle Size Distribution testing.
 2. No significant groundwater inflow recorded during excavation.
 3. Excavation terminated at 3m due to obstruction/compaction of subsoil.

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 2

Sheet No. 1 of 1

Excavator Type: _____ Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084646, N323870** Elevation (mOD): _____ Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.65	PEAT Soft, medium dark brown to dark brown, occasional fragments of bog wood.			Vane Test	TP2			
3.0	Medium light grey to light greenish grey, gravelly, clayey slightly micaceous SAND. The Gravels are platy, angular to subangular Quartzites.			Disturbed Sample	TP2			
	END OF TRIAL PIT							

Logged by: **P.K.** Job No.: **1169** Remarks: **1. Shear vane test undertaken on peat, disturbed soil sample obtained for Particle Size Distribution testing.
2. No significant groundwater inflow recorded during excavation.**

Scale: **1:25** Rev.: _____

For inspection purposes only.
 Consent of copyright owner required for any other use.

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 3

Sheet No. 1 of 1

Excavator Type: Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084890, N323700** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
1.8	PEAT Soft, medium brown to light brown, fragments of bog wood and rootlets, slightly moist.			Vane Test	TP3			
3.45	Greenish grey to light greenish grey to light grey SAND, with some angular to subangular gravels and cobbles of schist.			Disturbed Sample	TP3			
	END OF TRIAL PIT							

Logged by: **P.K.** Job No.: **1169** Remarks:
 Scale: **1:25** Rev.: 1. Shear vane test undertaken on peat, disturbed soil sample obtained for Particle Size Distribution testing.
 2. Slight to moderate groundwater inflow recorded at 2.5m during excavation.
 3. Excavation terminated due to obstruction/compaction of subsoil at 3.45m.

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 4

Sheet No. 1 of 1

Excavator Type: Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084164, N323332** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
1.1	PEAT Soft to very soft, medium brown to medium dark brown, with fragments of bog wood and rootlets, moist.			Vane Test	TP4			
1.4	Medium greenish grey to grey, clayey, fine grained SAND with occasional subrounded to rounded gravel and cobbles.			Disturbed Sample	TP4			
1.65	Medium grey to light brownish grey GRAVEL with some sub-rounded to subangular cobbles.							
	END OF TRIAL PIT							

For inspection purposes only.
 Consent of copyright owner required for any other use.

Logged by: **P.K.** Job No.: **1169** Remarks:
 1. Shear vane test undertaken on peat, disturbed soil sample obtained for Particle Size Distribution testing.
 2. Excavations terminated at 1.65m bgl due to unstable ground and pit wall collapse caused by water inflow.

Scale: **1:25** Rev.:

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 5

Sheet No. 1 of 1

Excavator Type: Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084474, N323382** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0	PEAT Soft, medium dark brown fragments of bog wood and rootlets, moist.							
0.9				Vane Test	TP5			
				Disturbed Sample	TP5			
3.0	Yellowish brown to greyish brown, gravelly, cobbly SILT/ SAND. The gravels are subangular to subrounded.							
	END OF TRIAL PIT							

For inspection purposes only. No other use.
 Consent of copyright owner required for any other use.

Logged by: **P.K.** Job No.: **1169** Remarks: **1. Shear vane test undertaken on peat, disturbed soil sample obtained for Particle Size Distribution testing.
 2. Slight to moderate groundwater inflow at 2.5m bgl.**
 Scale: **1:25** Rev.:

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 6

Sheet No. 1 of 1

Excavator Type: Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084852, N323176** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
	PEAT Soft, dark brown to brownish black, fragments of bog wood, moist.			Vane Test	TP6			
0.95								
	Light yellowish brown clayey, fine grained SAND with occasional gravels that are subrounded to rounded							
1.9								
	Medium brown to dark brown subangular to subrounded GRAVELS, with some Cobbles.			Disturbed Sample	TP6			
2.5								
	END OF TRIAL PIT							

For inspection purposes only.
 Consent of copyright owner required for any other use.

Logged by: P.K.	Job No.: 1169	Remarks: 1. Shear vane test undertaken on peat, disturbed soil sample obtained for Particle Size Distribution testing. 2. No significant groundwater Inflows noted during excavation.
Scale: 1:25	Rev.:	

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 7

Sheet No. 1 of 1

Excavator Type: _____ Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084001, N323713** Elevation (mOD): _____ Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.85	PEAT Soft, dark brown to brownish black, fragments of bog wood, moist. Occurance of more recent plant material and heather.			Vane Test	TP7			
2.5	Light yellowish brown to light yellowish grey clayey SAND with occasional gravels that are subrounded to rounded. Gravel content increases with depth and becomes angular at base.			Disturbed Sample	TP7			
	END OF TRIAL PIT							

For inspection purposes only.
 Consent of copyright owner required for any other use.

Logged by: **P.K.** Job No.: **1169** Remarks: **1. Shear vane test undertaken on peat, disturbed soil sample obtained for Particle Size Distribution testing.**
2. No significant groundwater inflows noted during excavation.
 Scale: **1:25** Rev.: _____

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 8

Sheet No. 1 of 1

Excavator Type: Date: **23/10/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084402, N323988** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.2	Medium dark, soft PEAT							
2.6	Medium light grey to greenish grey, gravelly, cobbly SILT/SAND. The gravels are subangular to subrounded and occasionally well rounded Quartzites, with occasional Red Sandstones and Slate.							
	END OF TRIAL PIT							

For inspection purposes only.
 Consent of copyright owner required for any other use.

Logged by: P.K.	Job No.: 1169	Remarks:
Scale: 1:25	Rev.:	

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 9

Sheet No. 1 of 1

Excavator Type:	Date: 23/10/03	Client: Bord na Mona/Shell E&P
Grid Reference: E084402, N323988	Elevation (mOD):	Site: Srahmore, Bangor-Erris, Co. Mayo.

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.4	Medium dark, soft PEAT							
2.5	Medium light grey to greenish grey, gravelly, cobbly SILT/SAND. The gravels are subangular subrounded and occasionally well rounded Quartzites, with occasional Red Sandstone and Slate.							
	END OF TRIAL PIT							

For inspection purposes only.
 Consent of copyright owner required for any other use.

Logged by: P.K.	Job No.: 1169	Remarks:
Scale: 1:25	Rev.:	

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
Blanchardstown Corporate Park
Blanchardstown
Dublin 15

TRIAL PIT LOG

Trial Pit No. 10

Sheet No. 1 of 1

Excavator Type: Date: **18/11/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E083780, N323797** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.1	Dark brown, peaty GRAVEL, with many cobbles and boulders. Gravels subangular to subrounded Quartzite, Schist, Slate and Red Sandstone							
0.7	Medium brown, clayey, gravelly, fine grained SAND. Gravels are subangular to subrounded							
1.45	Medium grey to greenish grey to light brownish grey, clayey, gravelly, fine to medium grained SAND, with occasional subangular to subrounded cobbles.			Bulk Sample	TP10			
3.2	Medium light grey, sandy, slightly clayey, subangular GRAVEL, with occasional angular, subangular and subrounded cobbles and boulders of Quartzite, Schist and Red Sandstone.							
	END OF TRIAL PIT							

For inspection purposes only.
Consent of copyright owner required for any other use.

Logged by: P.K.	Job No.: 1169	Remarks: 1. Surface water running into pit excavation because of heavy rain
Scale: 1:25	Rev.:	

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 11

Sheet No. 1 of 1

Excavator Type: _____ Date: **18/11/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E083837, N323823** Elevation (mOD): _____ Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.2	Medium brown, sandy, slightly clayey, peaty GRAVEL, with some cobbles. Gravel is subangular to angular Quartzite, with occasional Schist and Sandstone							
	Light brown to yellowish grey, slightly clayey, gravelly, fine SAND. Subangular gravels of Quartzite and occasional angular boulders of banded Gneiss							
				Bulk Sample	TP11			
3.0	END OF TRIAL PIT							

For inspection purposes only.
 Consent of copyright owner required for any other use.

Logged by: **P.K.** Job No.: **1169** Remarks: **1. No water inflows to pit, dry.**
 Scale: **1:25** Rev.: _____

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 12

Sheet No. 1 of 1

Excavator Type:	Date: 18/11/03	Client: Bord na Mona/Shell E&P
Grid Reference: E083925, N323806	Elevation (mOD):	Site: Srahmore, Bangor-Erris, Co. Mayo.

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Uning:	Backfill:
0.0								
0.3	Medium brown, slightly clayey fine grained SAND, with thin layers of peat on top							
3.0	Medium light grey, gravelly, slightly clayey, slightly micaceous SAND with some subangular cobbles and occasional subangular boulders. Gravels are subangular to subrounded Quartzite.							
	Medium grey to medium light grey gravelly, fine grained SAND with some cobbles and some blocky boulders of Gneiss. Gravels are subrounded and occasionally well rounded			Bulk Sample	TP12A			
			Bulk Sample	TP12B				
	END OF TRIAL PIT							

For inspection purposes only.
 Consent of copyright owner required for any other use.

Logged by: P.K.	Job No.: 1169	Remarks: 1. Increase in moisture content at 3m bgl.
Scale: 1:25	Rev.:	

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 13

Sheet No. 1 of 1

Excavator Type: Date: 18/11/03 Client: Bord na Mona/Shell E&P

Grid Reference: E084417, N324002 Elevation (mOD): Site: Srahmore, Bangor-Erris, Co. Mayo.

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0	Medium dark brown to brownish black, soft PEAT, with angular and subrounded gravels and boulders of Quartzite and Schist							
0.25								
0.75	Medium dark brown to medium brown, Firm CLAY							
3.2	Light grey to medium light grey and light greyish brown, gravelly, silty, fine grained SAND with occasional subangular to subrounded blocky boulders of Gneiss. Gravels are subangular to subrounded, occasionally well rounded, composed of Quartzite Schist, Red Sandstone and Slate.				Bulk Sample	TP13A		
					Bulk Sample	TP13B		
	END OF TRIAL PIT							

Logged by: P.K. Job No.: 1169 Remarks:

Scale: 1:25 Rev.:

TES

CONSULTING ENGINEERS

Second Floor, Unit 4B/5
 Blanchardstown Corporate Park
 Blanchardstown
 Dublin 15

TRIAL PIT LOG

Trial Pit No. 14

Sheet No. 1 of 1

Excavator Type: Date: **18/11/03** Client: **Bord na Mona/Shell E&P**

Grid Reference: **E084647, N324207** Elevation (mOD): Site: **Srahmore, Bangor-Erris, Co. Mayo.**

Depth m	Description of Strata	Legend	OD Level m	Samples		Water Inflows	Pit Completion	
				Type	Ref. No.		Lining:	Backfill:
0.0								
0.75	Medium brown, gravelly, slightly clayey, fine grained SAND, with some angular cobbles and boulders of Quartzite. Gravels are subangular to angular.							
2.0	Light grey to light yellowish grey, gravelly, cobbley, slightly clayey SAND with some angular boulders of Gneiss. Gravels are subangular to subrounded Quartzite and Red Sandstone.							
3.5	Medium grey, gravelly, slightly clayey, slightly micaceous SAND with some subangular to subrounded cobbles of Quartzite. Gravels are subangular to subrounded Quartzite.			Bulk Sample	TP14A			
				Bulk Sample	TP14B			
	END OF TRIAL PIT							

Logged by: **P.K.** Job No.: **1169** Remarks: **1. Increase in moisture content at 1.5m bgl.**

Scale: **1:25** Rev.:

TEST RESULTS

*For inspection purposes only.
Consent of copyright owner required for any other use.*

IRISH DRILLING LTD. Loughrea Co. Galway Tel: (091) 841274 Fax: (091) 847687	Contract: Peat Deposit Site at Bangor Erris	
	Date: Eng.:	23.10.03 DJ

In-situ Shear Vane

Trial Pit	Depth m	Co-ordinates	Undrained Shear strength Uncorrected kN/m ²	Undrained Shear strength *Corrected (based on plasticity) kN/m ²
1	1.5	84643, 24121	12	6
2	0.5	84646, 23870	12	6
3	1.0	84890, 23700	23	12
4	0.9	84164, 23332	10	5
5	0.7	84474, 23382	10	5
6	0.6	84852, 23173	19	9.5
7	0.8	84001, 23713	14	7

* Correction factor based on Bjerrum's (1972,1973) correction factor for field vane strength as a function of Plasticity Index

IRISH DRILLING LTD.

Loughrea Co. Galway.

Contract: Peat deposit site at Bangor Erris

Client: Enterprise Oil

Engineer: TES

Date: 20/11/2003

Tested By: DD Checked: DJ

Tel: (091)841274 Fax: (091) 847687

Summary of Soil Classification Tests

BS1377: Part 2: 1990

Borehole/ Triplot	Type	Depth m	Bulk Density Mg/m ³	Moisture Content %	Particle Density Mg/m ³	Liquid Limit %	Plastic Limit %	Plasticity Index %	% passing 425 micron %	Description of fraction passing 425 micron sieve.
TP 1		1.0		840						
		2.0		877.8						
		3.0		20.8			Non plastic		93	
TP 2		0.5		448.1						
		1.5		14			Non plastic		94	
		2.5		14.3						
TP 3		1.0		343.6						
		2.5		23.8			Non plastic		95	
		3.5		23.7						

Consent of copyright owner required for any other use.
For information purposes only.

Borehole/ Trialp	Type	Depth m	Bulk Density Mg/m3	Moisture Content %	Particle Density Mg/m3	Liquid Limit %	Plastic Limit %	Plasticity Index %	% passing 425 micron %	Description of fraction passing 425 micron sieve.
TP 4		0.5		205						
		1.0		12.5			Non plastic		32	
		1.5		18.1						
TP 5		0.5		984.1						
		1.5		39.2			Non plastic		40	
		2.5		10						
TP 6		0.0		1005.9						
		1.5		14.7			Non plastic		20	
		2.5		19						
TP 7		0.5		286.1						
		1.5		19						
		2.5		23.2			Non plastic		75	

For inspection purposes only.
 Consent of copyright owner required for any other use.


PROJECT: Bangor Erris
 CLIENT: Irish Drilling

Project No: 1169
 Reference: 0415

PARTICLE SIZE DISTRIBUTION

Borehole No. TP1 Sample No.

Depth 3.00 m



For research purposes only.
 Consent of copyright owner required for any other use.

CLAY	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	COBBLES
	SILT			SAND			GRAVEL			


Visual Description: Pale grey silty SAND with little gravel

PARTICLE SIZE DISTRIBUTION

Project No: 1169
Reference: 0415

PROJECT: Bangor Erris
CLIENT: Irish Drilling

Borehole No. TP2 Sample No. Depth 2.50 m



Fair inspection purposes only.
Consent of copyright owner required for any other use.

CLAY		SILT		SAND		GRAVEL		COBBLES	
FINE	COARSE	FINE	COARSE	FINE	COARSE	FINE	COARSE	FINE	COARSE


Visual Description: Grey silty SAND with a little gravel

PROJECT: Bangor Erris
 CLIENT: Irish Drilling

Project No: 1169
 Reference: 0415

PARTICLE SIZE DISTRIBUTION

Borehole No. TP3 Sample No. Depth 2.50 m



CLAY	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	COBBLES
	SILT			SAND			GRAVEL			

Visual Description: Pale grey SAND with a trace of gravel

K4 SOILS LABORATORY


PROJECT: Bangor Erris
 CLIENT: Irish Drilling

Project No: 1169
 Reference: 0415

PARTICLE SIZE DISTRIBUTION

Borehole No. TP4 Sample No.

Depth 1.00 m



For inspection purposes only.
 Consent of copyright owner required for any other use.

CLAY	SILT		SAND		GRAVEL		COBBLES
	FINE	MEDIUM	FINE	COARSE	FINE	COARSE	


Visual Description: Grey silty SAND and GRAVEL

PROJECT: Bangor Erris
 CLIENT: Irish Drilling

Project No: 1169
 Reference: 0415

PARTICLE SIZE DISTRIBUTION

Borehole No. TP5 Sample No. Depth 1.50 m



For inspection purposes only
 Consent of copyright owner required for any other use.

CLAY	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	FINE	MEDIUM	COARSE	COBBLES
	SILT			SAND			GRAVEL			

Visual Description: Grey silty sandy GRAVEL with occasional cobbles

K4 SOILS LABORATORY

Compaction/CBR/Moisture content test

2.5kg rammer
BS1377:1990; Part 4, Clause 3.4, 7


IRISH DRILLING LTD. Loughrea, Co. Galway	Contract: Peat Deposit Site at Bangor Erris (1169)	Location: TP 2
	Client: Enterprise oil	
	Engineer: TES	
	Date: 20/11/2003	Depth: 1.5 m
	Tested: DD Chckd: DJ	

Description: Grey slightly clayey fine to medium SAND.

Moisture Content %	Dry Density Mg/m ³
4.4	1.86
7.3	1.9
11	1.91
13	1.83
13	1.87

moisture content %	CBR %
4.4	34
7.3	30
11	9.8
13	2.4
13	0.9

Gs assumed: 2.55



RESULTS:

Maximum dry density: 1.91 Mg/m³
 Optimum moisture content: 11.00 %
 Natural moisture content * : 13.00 % * refers to bulk sample before removal of coarse particles
 Retained on 20mm Sieve: %
 Natural moisture content **: % ** refers to sample after removal of coarse particles

Compaction/CBR/Moisture content test

2.5kg rammer
BS1377:1990; Part 4, Clause 3.4, 7


IRISH DRILLING LTD. Loughrea, Co. Galway	Contract: Peat Deposit Site at Bangor Erris (1169)	Location: TP 3
	Client: Enterprise oil	
	Engineer: TES	
	Date: 20/11/2003	Depth: 2.5 m
	Tested: DD Chckd: DJ	

Description: Dark grey-green SAND with occasional peat pockets.

Moisture Content %	Dry Density Mg/m ³
6.3	1.63
7.6	1.67
11.4	1.69
14	1.69
25	1.57

moisture content %	CBR %
6.3	9.2
7.6	25
11.4	28
14	26
25	11

Gs assumed: 2.55



RESULTS:

Maximum dry density: 1.69 Mg/m³
 Optimum moisture content: 11.50 %
 Natural moisture content * : 25.00 %
 Retained on 20mm Sieve: %
 Natural moisture content **: %

* refers to bulk sample before removal of coarse particles

** refers to sample after removal of coarse particles

Compaction/CBR/Moisture content test

2.5kg rammer
BS1377:1990; Part 4, Clause 3.4, 7


IRISH DRILLING LTD. Loughrea, Co. Galway	Contract: Peat Deposit Site at Bangor Erris (1169)	Location: TP 5
	Client: Enterprise oil	
	Engineer: TES	
	Date: 20/11/2003	Depth: 1.5 m
	Tested: DD Chckd: DJ	

Description: Dark grey very sandy CLAY with fine, medium to coarse gravel.

Moisture Content %	Dry Density Mg/m ³
3.6	1.77
7.1	1.82
9.2	1.87
13	1.82
19	1.59

moisture content %	CBR %
3.6	20
7.1	21
9.2	23
13	2.4
19	0.36

Gs assumed: 2.55



RESULTS:

Maximum dry density:	1.87 Mg/m ³	
Optimum moisture content:	9.20 %	
Natural moisture content * :	19.00 %	* refers to bulk sample before removal of coarse particles
Retained on 20mm Sieve:	%	
Natural moisture content **: :	%	** refers to sample after removal of coarse particles

Compaction/CBR/Moisture content test

2.5kg rammer
BS1377:1990; Part 4, Clause 3.4, 7


IRISH DRILLING LTD. Loughrea, Co. Galway	Contract: Peat Deposit Site at Bangor Erris (1169)	Location: TP 6
	Client: Enterprise oil	
	Engineer: TES	
	Date: 20/11/2003	Depth: 1.5 m
	Tested: DD Chckd: DJ	

Description: Grey SAND with a little gravel.

Moisture Content %	Dry Density Mg/m ³
3	1.88
6.5	1.9
9.3	1.97
13	1.87
14	1.88

moisture content %	CBR %
3	42
6.5	32
9.3	25
13	1.4
14	4.79

Gs assumed: 2.60



RESULTS:

Maximum dry density: 1.97 Mg/m³
 Optimum moisture content: 9.30 %
 Natural moisture content * : 14.00 % * refers to bulk sample before removal of coarse particles
 Retained on 20mm Sieve: %
 Natural moisture content **: % ** refers to sample after removal of coarse particles

Compaction/CBR/Moisture content test

2.5kg rammer
BS1377:1990; Part 4, Clause 3.4, 7


IRISH DRILLING LTD. Loughrea, Co. Galway	Contract: Peat Deposit Site at Bangor Erris (1169)	Location: TP 7
	Client: Enterprise oil	
	Engineer: TES	
	Date: 20/11/2003	Depth: 2.5 m
	Tested: DD Chckd: DJ	

Description: Grey SAND with a little gravel.

Moisture Content %	Dry Density Mg/m ³
6	1.68
9.1	1.75
11.9	1.71
14	1.75
16	1.72

moisture content %	CBR %
6	12
9.1	23
11.9	23
14	13.4
16	3.2

Gs assumed: 2.45






RESULTS:

Maximum dry density: 1.97 Mg/m³
 Optimum moisture content: 9.30 %
 Natural moisture content * : 14.00 % * refers to bulk sample before removal of coarse particles
 Retained on 20mm Sieve: %
 Natural moisture content **: % ** refers to sample after removal of coarse particles

APPENDIX B PHASE 2 GROUND INVESTIGATION RESULTS

*For inspection purposes only.
Consent of copyright owner required for any other use.*








For inspection purposes only.
Consent of copyright owner required for any other use.

Location : HF1 CP10 Date of Test : 16-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Hf1cp10.000
 Cone used : F7.5CKEW₂N 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST HF1 CP10
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)




For inspection purposes only.
 Consent of copyright owner required for any other use.

Location : HF1 CP4 Date of Test : 17-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Hf1cp4.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST HF1 CP4
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)



Location : HF1 CP8
 Coordinates :
 Ground Level [m] :
 Cone used : F7.5CKEW_v 1515




Date of Test : 17-Jan-1990
 Date of Plot : 02-Dec-2003
 File name : Hf1cp8.000
 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST
 EASINGTON LANFALL PIPELINE
 STATOIL

HF1 CP6

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)






For inspection purposes only.
Consent of copyright owner required for any other use.

Location : HF1 CP8 Date of Test : 17-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Hf1cp8.000
 Cone used : F7.5CKEW₂N 1515 Interpretation Checked by : ...

31619-1 (01)

STATIC CONE PENETRATION TEST HF1 CP8
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED





For inspection purposes only.
Consent of copyright owner required for any other use.

Location : HF2 CP10 Date of Test : 16-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : HF2cp10.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

31619-1 (01)

STATIC CONE PENETRATION TEST HF2 CP10
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED






For inspection purposes only.
Content of copyright owner required for any other use.

Location : HF2 CP4 Date of Test : 16-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Hf2cp4.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST HF2 CP4
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)






For inspection purposes only.
Consent of copyright owner required for any other use.

Location : HF2 CP6 Date of Test : 18-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : HF2cp6.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST HF2 CP6
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED


31619-1 (01)



For inspection purposes only.
Consent of copyright owner required for any other use.




Location : HF2 CP8 Date of Test : 16-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Hf2cp8.000
 Cone used : F7.5CKEW₂N 1515 Interpretation Checked by : ...

31619-1 (01)



STATIC CONE PENETRATION TEST HF2 CP8
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED





For inspection purposes only.
Consent of copyright owner required for any other use.

Location : HF3 CP10 Date of Test : 15-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Hf3cp10.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST HF3 CP10
 EASINGTON LANFALL PIPELINE
 STATOIL
FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)






For inspection purposes only.
 Consent of copyright owner required for any other use.

Location : HF3 CP2 Date of Test : 16-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : HF3cp2.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

31619-1 (01)

STATIC CONE PENETRATION TEST HF3 CP2
 EASINGTON LANFALL PIPELINE
 STATOIL
FUGRO ENGINEERING SERVICES LIMITED






For inspection purposes only.
Consent of copyright owner required for any other use.

Location : HF3 CP4 Date of Test : 16-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : HF3cp4.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST HF3 CP4
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)








For issue only purposes only.
Consent of copyright owner required for any other use.

Location : HF3 CP6 Date of Test : 15-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Hf3cp6.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST HF3 CP6
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)






For inspection purposes only.
 Consent of copyright owner required for any other use.

Location : HF3 CP8 Date of Test : 15-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Hf3cp8.000
 Cone used : F7.SCKEW₂/V 1515 Interpretation Checked by : ...


STATIC CONE PENETRATION TEST HF3 CP8
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)



For inspection purposes only.
 Consent of copyright owner required for any other use.





Location : HF4 CP1 Date of Test : 14-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Hf4cp1.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

31619-1 (01)

STATIC CONE PENETRATION TEST HF4 CP1
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED






Location : HF4 CP10
 Coordinates :
 Ground Level [m] :
 Cone used : F7.5CKEW₂V 1515
 Date of Test : 15-Jan-1990
 Date of Plot : 02-Dec-2003
 File name : Hf4cp10.000
 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST
 EASINGTON LANFALL PIPELINE
 STATOIL
 HF4 CP10

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)






For inspection purposes only.
Consent of copyright owner required for any other use.

Location : HF4 CP2 Date of Test : 15-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Hf4cp2.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST HF4 CP2
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)








For inspection purposes only.
Consent of copyright owner required for any other use.

Location : HF4 CP3 Date of Test : 15-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Hf4cp3.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST HF4 CP3
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED






For inspection purposes only.
 Consent of copyright owner required for any other use.

Location : HF4 CP4 Date of Test : 15-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Hf4cp4.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST HF4 CP4
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)








For inspection purposes only.
Consent of copyright owner required for any other use.

Location : HF4 CP5 Date of Test : 15-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : HF4CP5.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST HF4 CP5
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)






For inspection purposes only.
 Consent of copyright owner required for any other use.

Location : HF4 CP6 Date of Test : 15-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Hf4cp6.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST HF4 CP6
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)






For inspection purposes only.
Consent of copyright owner required for any other use.

Location : HF4 CP7 Date of Test : 15-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Hf4cp7.000
 Cone used : F7.5CKEW₂/V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST HF4 CP7
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)






For inspection purposes only.
Consent of copyright owner required for any other use.

Location : HF4 CP8 Date of Test : 15-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : HF4cp8.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST HF4 CP8
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)








For inspection purposes only.
Consent of copyright owner required for any other use.

Location : IF2 CP10 Date of Test : 18-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Lf2cp10.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST IF2 CP10
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)





For inspection purposes only.
 Consent of copyright owner required for any other use.

Location : IF3 CP10 Date of Test : 15-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level (m) : File name : Lf3cp10.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST IF3 CP10
 EASINGTON LANFALL PIPELINE
 STATOIL
FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)




For inspection purposes only
Consent of copyright owner required for any other use.



Location : SCP01 Date of Test : 27-dec-2003
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Scp01.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST SCP01
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED



13
14






STATIC CONE PENETRATION TEST SCP02
EASINGTON LANFALL PIPELINE
STATOIL

FUGRO ENGINEERING SERVICES LIMITED


Location : SCP02 Date of Test : 12-Jan-1990
Coordinates : Date of Plot : 02-Dec-2003
Ground Level [m] : File name : Scp02.000
Cone used : F7.5SKEW₂V 1515 Interpretation Checked by : ...

31619-1 (01)

For inspection purposes only.
Consent of copyright owner required for any other use.






For inspection purposes only.
Consent of copyright owner required for any other use.



Location : SCP03 Date of Test : 13-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Scp03.000
 Cone used : F7.5CKEW₂V 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST SCP03
 EASINGTON LANFALL PIPELINE
 STATOIL
FUGRO ENGINEERING SERVICES LIMITED






For inspection purposes only.
Consent of copyright owner required for any other use.

Location : SCP04 Date of Test : 13-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : Scp04.000
 Cone used : F7.5CKEW₂N 1515 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST SCP04
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)



Location : SCP05
 Coordinates :
 Ground Level [m] :
 Cone used : F7.SCKEIV 1515
 Date of Test : 13-Jan-1990
 Date of Plot : 02-Dec-2003
 File name : Scp05.000
 Interpretation Checked by : ...


STATIC CONE PENETRATION TEST
 EASINGTON LANFALL PIPELINE
 STATOIL

SCP05

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)

For inspection purposes only.
 Consent of copyright owner required for any other use.






Location : SCP06
 Coordinates :
 Ground Level [m] :
 Cone used : F7.5CKEW₂V 1515

Date of Test : 13-Jan-1990
 Date of Plot : 02-Dec-2003
 File name : Scp06.000
 Interpretation Checked by : ...

STATIC CONE PENETRATION TEST
 EASINGTON LANFALL PIPELINE
 STATOIL
 FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)



Location : SCP07 Date of Test : 13-Jan-1990
 Coordinates : Date of Plot : 02-Dec-2003
 Ground Level [m] : File name : SCP07.000
 Cone used : F7.5CKEW₂N 1515 Interpretation Checked by : ...

For inspection purposes only.
 Consent of copyright owner required for any other use.

STATIC CONE PENETRATION TEST SCP07
 EASINGTON LANFALL PIPELINE
 STATOIL

FUGRO ENGINEERING SERVICES LIMITED

31619-1 (01)

APPENDIX C REVIEW OF EFFECTIVE STRESS PARAMETERS FOR PEAT

*For inspection purposes only.
Consent of copyright owner required for any other use.*

Reference	Cohesion, c' (kPa)	Friction angle, ϕ' (degs.)	Testing Apparatus/ Comments
Hanrahan et al (1967)	5 to 7	36 to 43	From triaxial apparatus
Rowe and Mylleville (1996)	2.5	28	From simple shear apparatus
Landva (1980)	2.4	27.1 to 32.5	Mainly ring shear apparatus for normal stress greater than 13kPa
	5 to 6	-	At zero normal stress
Farrell and Hebib (1998)	0	38	From ring shear and shear box apparatus
	0.61	31	From DSS apparatus. Result considered too low therefore DSS not considered appropriate
Rowe, Maclean and Soderman (1984)	1.1	26	From simple shear apparatus
	3	27	From DSS apparatus
Sandorini et al (1984)	4.5	28	From triaxial apparatus
McGreever and Farrell (1988)	6	38	From triaxial apparatus using soil with 20% organic content
	6	31	From shear box apparatus using soil with 20% organic content
Hungr and Evans (1985)	3.3	-	Back-analysed from failure
Madison et al (1996)	10	23	-

Table: Review of Effective Stress Parameters for Peat

APPENDIX D RISK REGISTER

*For inspection purposes only. Other use.
Consent of copyright owner required for any other use.*

D.1 Geotechnical Risk Register

A Geotechnical Risk Register has been compiled to show the degree of risk attached to various elements of the design. The purpose of the register is to provide an outline description of the hazard, identify the potential likely cause, describe the consequence or impact of the hazard and identify the design and construction controls to be implemented in order to reduce the probability to a tolerable level. The overall application of the risk register will allow the management of geotechnical risk.

Whilst probability of a hazard occurring can be reduced to a minimum by geotechnical design, the probability cannot be reduced below Negligible. The likelihood of a hazard occurring has been judged on a qualitative scale. The scale has been derived from Clayton (2001) as follows:

Scale	Probability	Chance, per section of Works
>1	Negligible	< 10 %
2	Unlikely	10 – 30 %
3	Likely	30 – 50 %
4	Probable	50 – 70 %
5	Very Likely	> 70 %

Table of Qualitative Probability Scales

The severity of the risk is also assessed qualitatively and depends on the risk tolerance. The risk results from the combination of the hazard and the impact/consequence. A similar qualitative scale has been derived for the impact of the hazard as follows:

Scale	Impact
5	Very High
4	High
3	Medium
2	Low
1	Very Low

Table of Qualitative Impact Scales

The impact of a hazard manifesting itself can be either financial, health & safety or environmental or combinations of all three.

The degree of risk is determined by combining the probability and impact assessments and has been judged against a third qualitative scale, the Risk Rating which includes a descriptive response as follows:

Risk	Risk Rating	Response
1 to 4	Trivial	Monitor
5 to 8	Tolerable	Regular Attention
9 to 12	Substantial	Early Attention
13 to 25	Intolerable	Unacceptable

Table of Qualitative Risk Scales

The probability of a hazard manifesting itself can be reduced by geotechnical design but the impact cannot be influenced. Whilst a high impact event with low probability may have a similar risk rating as a low impact event with a high probability, the net effect of these separate hypothetical events may be viewed differently by the different parties involved with the project.

During construction, the ground conditions will be observed, monitored and recorded as appropriate. This will allow methods of construction and revision in design to be appropriately amended whilst the risks highlighted in the Geotechnical Risk Register are continuously monitored.

For inspection purposes only.
 Consent of copyright owner required for any other use.

HAZARD	CAUSE	IMPACT	Design Controls	Construction Controls	AFTER CONTROL			CONTINGENCY MEASURES
					P	I	R	
1. Ruting of haul road from transfer area to deposition area.	Over trafficking of previously unknown weaker surface areas.	Impede operations and/or loss of ground.	Incorporate geotextile with drainage layer material where required. Design appropriate geotechnical instrumentation for monitoring.	Place geotextile and drainage layer material where necessary.	0.5	1.5	0.75	Install additional geotextile, increase thickness of haul road, import selected granular material, switch to lighter construction plant, reduce trafficking.
2. Movement of placed peat over the top of highfield	Overestimating the geotechnical properties of the ex-situ peat and/or allowing the peat to be reworked to low shear strengths. Drainage not provided or impeded.	Overtopping could allow movement of peat within deposition area blocking construction traffic. Loss of strength of placed material.	Review the site investigation of ex-situ peat and use conservative values for geotechnical parameters. Ensure no overfilling of placed peat.	Adopt construction measures to minimise disturbance of ex-situ peat. Provide adequate drainage and also maintain existing drainage. Adopt observational approach	0.75	2	1.5	Peat must be allowed to regain sufficient strength either by ceasing operations or some artificial means. Increased windrowing time for ex-situ peat prior to transport from gas terminal site.
3. Failure of internal highfield	Inadequate shear strength. Overloading of wagons. Too close spacing of wagons. Piling fill materials too high. Severe dynamic effects, e.g. imposing speed limits and requiring fills to be spread as trucks are emptied.	Loss of plant, closure of access, danger to operatives	Undertake conservative ground investigation & adopt conservative design strength.	Limit plant weight & spacing of plant. Limit loading on roadway. Adopt observational approach	1	2	2	Import selected granular material for improved strength & drainage, relocate access road
4. Bog slide	Insufficient understanding of the mechanisms of failure and inadequate design. Presence of weak peat.	Movement of placed and in-situ peat form deposition area. Cessation of works. Loss of ground. Existing and proposed drainage inundated.	Understand mechanisms of a 'bog slide' and assess the site for sliding potential, based on published information and site investigation data. Undertake stability analysis of the site.	Adopt observational approach				Cease operations, remove displaced material, provide check barriers to impede/contain slide.
5. Failure of perimeter highfield	Ground too weak.	Movement of placed and in-situ peat form deposition area. Cessation of works. Loss of ground. Existing and proposed drainage inundated.	Undertake comprehensive ground investigation, adopt conservative design parameters. Undertake stability analysis for design proposal.	Adopt observational approach	0.25	5	1.25	Import selected granular fill, flatten slope, use granular haunch.
6. Bearing failure of access road from R313	Inadequate strength in ground. Excess water in retained peat and access track. Inadequate drainage provisions.	Movement of ground below access road with loss of ground strength.	Undertake comprehensive ground investigation, interpret and adopt conservative design parameters. Provide design that avoids weak founding material.	Install geotechnical instrumentation prior to construction where road is on peat. Establish threshold/trigger values and engage appropriate personnel to monitor and interpret geotechnical instrumentation during and post construction. Where road is not founded on peat/weak material then no requirement for instrumentation and monitoring	1	1	4	Cease traffic operations. Excavate failed area and replace with selected granular fill.

Table: Preliminary Geotechnical Design for Srahmore Peat Deposition Site - Geotechnical Risk Register